BUILDING CO 00014		49	10,984	44	1	1	67		69		49			19		MOWIN	0 00%
BUILDING CO 00015	67	679	10,641	55		1	62		5	-	49	1	47	5		#DIV/U	%000
BUILDING CO 00018	67	67	17,757	69	-		80	4	49		S	,		54		lo/AlG#	0.00%
BUILDING CO 00018		s	2,625	49	1	4	67	,	u)	,	44	,		99		#DIV/Of	0.00%
BUILDING CO 00020	1	49	23,578	5 4	1	•	S		67	-	69			57		#DIVIO	0.00%
BUILDING CO 00021	•	67	9,784	49	1	•	43	4	49	1	62	,	•	67		#DIV/IOI	9600.0
BUILDING CO 00023 rev to 65		69	10,500	\$ 12	12,093 \$		\$	٠	es.	-	\$ 12	12,093	\$ 1,209.30	\$	1,209.38	100.00%	100.00%
BUILDING CO 00026	40	63	73,395	49		4	69	1	49	1	60	-		63	•	#DV/Q#	0.00%
BUILDING CO 00028	59	67	127,908	45		1	49	•	82	-	4		•	s		#DVV0	0.00%
BUILDING CO 00027	67	s	127,908	49		٠	49		67	1	49			49	,	#DIV/OI	0.00%
BUILDING CO 00028	45	49	480,735	50	1		49	t	60	,	42			69	-	#DIV/O	0.00%
BUILDING CO 00029.2	47	62	44,499	\$ 45	45,180 \$	٠	67		67	-	5 27.	27,096	\$ 2,709.61	67	20,773.67	80.00%	80.00%
BUILDING CO 00032.2	45	87	47,064	\$ 43	43,803 \$	٠	47	•	69			28,282	\$ 2,628.20	47	20,149,51	80.00%	80.00%
BUILDING CO 00033.3	47	8	44,018	\$ 54	54,100 \$	and the second second second second second	67	1	10	,	\$ 13,	13,525	\$ 1,352.51	67	41,927.88	26.00%	25.00%
BUILDING CO 00034.1	1	97	42,545	\$	64,963 \$	•	67	•	67	1		18,241	\$ 1,624.08	89	50,346.80	25.00%	25.00%
BUILDING CO 00038.1	•	s	57,860	\$ 56	56,444 \$	1	59	,	47		\$ 33,	33,866	\$ 3,386.64	87	25,964.04	80.00%	60.00%
BUILDING CO 00037.1	5	49	19,526 \$		\$ 600'81	•	10	٠	10			18,009	1,800.90	8	1,800.90	100.00%	100.00%
BUILDING CO 00038.1	•	8	17,233	\$ 21	21,921 \$	1	49	٠	42	-		,	,	49	21,921.30	9,0000	0.00%
BUILDING CO 00039.1	1	s	18,581	\$ 16,	16,581 \$		67-	4	**	,		-		49	16,580.70	0.00%	%00.0
BUILDING CO DOD42.1		49	99,728	\$ 96	96,723 \$		65	٠	*			24,181	\$ 2,418.08	\$	74,980.18	25.00%	25.00%
BUILDING CO 00043.2	45	89	190,594	8	99,740 \$		'n	1	67	1	3 24,	24,935	2,493.50	49	77,298.00	25.00%	25.00%
BUILDING CO 00047	•	63	60,884	\$ 60	80,894 \$	15,223.56	85 59	1,522.38	\$ 13,	13,701.20 \$		15,224	1,522.36	69	47,193.03	25.00%	25.00%
BUILDING CO 00049		63	18,682	\$ 18	18,662 \$		sn		s	1		,		49	18,682.09	9,000	0.00%
BUILDING CO 60050	•	**	26,536	\$ 28	28,536 \$		49		47	-		,		55	26,536.38	9600:0	9,00.0
BUILDING CO 00052	•	97	19,741	\$ 19	19,741 \$		42		45	1		,	1	s9	19,740.58	%0000	%00'0
SUBTOTAL BUILDING CHANGE ORDERS S.	8	50	4,073,787	\$ 1,020,250	250 \$	75,952.67	25	7,595,27	\$ 68,	88,357.40 \$		373,622	37,382.17	67	683,990,20	38.82%	38.82%
OBBAIN TOTAL OF COORD	175	1	Section Const.	100	000		-	\rightarrow						\rightarrow			
WATER OF COSTS	nor dealers of		יילטומיונים מיניים וויין שלמיום ליינים מיניים מיניים מיניים ביינים ביינים ביינים ביינים ביינים ביינים ביינים ב	TUC,US	\$ D07	\$ 616,800,7	9	700,832	8,3	6,307,487 \$	55,378,937 \$	937	5,292,138	27	30,414,487 68.79%	68.79%	.68.53%

Items highlighted in this shade are soft costs shown for reference only and are not used in calculating overall percentage complete (only hard costs used for calculating overall percentage complete). Percentages observed for these line items will match draw request percentages.

Document	Gemstone Develop	ment West, Inc.	sts	Detail		
	ManhattanWest C			- Thursday		
	Citation Conduction	DOLL DEGILIAN GO	П			
PAGE DESCRIPTION 7	BUDGET	CONST.DRAW		EXPENSES	S OF	PLENAPHING P
General Conditions						
1000 GENERAL CONDITIONS 1000 APCO Contractor Fee 1310 General Conditions 1330 Submittals 1500 Nobilization 1780 Closeout Documents	\$ 4,996,086.00 \$ 7,095.00 \$ 4,500.00 \$ 50,000.00			\$ 3,225,614.25 \$ 5,452.53 \$ 3,872.07 \$ 47,500.00	76.85% 86.05%	\$ 1,642.4 \$ 627.9 \$ 2,500.0
TOTAL BUDGET AMOUNT	\$ 5,061,681.00	\$ 432,257.28		3,282,438.85	64.85%	\$ 1,779,242.1
Site Improvements			۱ŀ	1	+	
2000 SITEWORK	_		ŀ			to le octento
2200 Site Prep & Mass Excavation 2200 Mass Excavation 2510 Site Water 2510 Site Sanitary Sewer 2580 Site Selectric 2500 Site Selectric 2500 Site Sever	\$ 2,754,700.00 \$ 647,000.00 \$ 615,000.00 \$ 511,000.00			\$ 2,914,650.00 \$ 476,770.00 \$ 590,400.00 \$ 500,780.00	#DIV/0! 73.69% 96.00% #DIV/0!	\$ 170,230.00 \$ 24,600.00
2740 Asphaltic concrete Paving 2750 Concrete Paving and Approaches 2770 Curbs and Gutters 2775 Sidewalks 2780 Unit Pavers	\$ 512,350.00 \$ 190,020.00 \$ 230,000.00 \$ 221,844.00			\$ 43,927.50 \$ - \$ - \$ -	8.57% #DIV/0! 0.00% 0.00%	\$ 468,422.59 \$ - \$ 190,020.00 \$ 230,000.00 \$ 221,844.00
2800 Irrigation System 2820 Fending 2870 Site furnishings 2900 Landscaping YOTAL BUDGEY AMOUNY	\$ - \$ 100,000.00 \$ 345,000.00 \$ 6,126,914.00	\$ 8,300.00		\$	#DIV/0! #DIV/0! 0.00% 0.00%	\$ 345,000.00
	7 5/-20/22-100	0,500.00	ŀ	4 4320,327,49	73.5076	4 A,000,300.30
Clubhouse/Pool/Pool House/ Guard House						
18000 ALLOWANCES 18000 Pools	\$ 460,000.00				0.00%	\$ 460,000.0
TOTAL BUDGET AMOUNT	\$ 460,000.00	9 •	t		0.0046	\$ 460,000.00
Framing Contract			F			
6190 Rough Framing	\$ 3,610,000.00		ŀ	3,609,996.98	100.00%	\$ 3.07
TOTAL BUDGET AMOUNT			L			N Sili
	\$ 3,610,000.00	\$ -	F	\$ 3,609,996.98	100.00%	\$ 3.02
Condo Construction CONCRETE 3300 Cast in Place Concrete 3450 Precast Concrete MASONRY	\$ 9,277,108.00 \$ 1,000,000.00	\$ 54,116.00\ \$ 258,250.00\	/	8,979,940.50 516,500.00	96.80% 51.65%	\$ 297,167.50 \$ 483,500.00
4100 GHU	\$ 1,531,800.00		1	583,509.00	38.09%	\$ 948,291.00
600 METALS 5100 Structural Steel 5500 Miscellaneous Metals (Ind)	\$ 13,656,981.50 \$	\$ 968,592.13,	1	13,072,063.21	95.72% #DIV/0!	\$ 584,918.25 \$
000 CARPENTRY 6200 Milwork 6400 Architectural Woodwork	\$ 1,900,000.00 \$	\$ 597,870.47		647,068.72	34.05% #DIV/01	\$ 1,252,931.26 \$
000 THERMAL / MOISTURE PROTECTION 7.100 Waterproofing 7.20 Insulation 7.240 Erts/Stucco 7.530 EPDM Roofing 60 mil 7.650 Flasthing 7.720 Roof Hatches w/ladder 7.810 Syrayed on Preproofing 7.900 Caulking and Sealants	\$ 557,293.00 \$ 359,840.00 \$ 1,455,600.00 \$ - \$ - \$ 876,596.00 \$ 260,000.00	\$ 71,790.00	1	156,060.00 580,807.80 - 736,599.28 240,840.00		\$ 203,780.00 \$ 874,792.20 \$ - \$ 139,996.72 \$ 19,160.00
000 DOGRS & WINDOWS 8100 HM floors and Frames 8200 Wood Doors and Frames 8210 Access Panels 8310 Access Panels 8360 Overflead Doors 8400 Storefront 8560 Vinyl Windows	\$ - \$ - \$ - \$ 183,000.00 \$ 1,052,375.00	\$ 54,450.004		127,115.00	#DIV/0! #DIV/0! #DIV/0! #DIV/0! 69.46%	

1.8781712	The Particles of the State of t	_		10.7	CONST.DRAW	1	<u> </u>	*** ** ** **	1 1 1 1 1 1	1	
-975		П	BUDGET	G.	B B B B B B B B B B B B B B B B B B B		2	EXPENSES	, % OF	2	REMARING
	129 Fig. DESCRIPTION	L		-	JULY Involces		ंदेह	YEAR TO DATE	BUDGET	~	BUDGET
	Door Hardware Glass and glazing	\$ \$	5,100,000.00	,	807,500.00	/	\$	952,500.00	#DIV/0! 18.68%	\$	4,147,500.00
1000	FINISHES						ľ				
	Granite	ŀ	332,000.00	\$	2,755.00	V	\$	16,545.00	4.98%	١,	315,455.00
	LGMF and Drywali	ij	4,332,100.50		648, 107.50	1	\$	2,547,857.50	58.81%		1,784,243.00
	GWB w/light guage metal framing	ļš	,000410000	ľ	0.07.07.04	ĺ	\$	2,5-1,1057.50	#DIV/0!	ŝ	2,70-,213.00
9300	Ceramic Tile	Ιŧ		ı		l	13		#DIV/0!	3	
9520		Ιī		1		ı	ş		#DIV/01	1	-
9600	Flooring	Ιĕ	1,650,000.00	1		١.	\$		0.00%	17	1,650,000.00
	Carpet	Ιĕ	2/000/000100	ı			\$		#D[V/0!	11	1,030,000.00
	Wallcovering @22.00 sy.	I č		ı			\$		#DIV/0!	H	
	Painting	š	1,111,236.00	1					0.00%	1	1,111,236.00
		ľ	2/222/2000				\$	-	0.00%	11	1,111,210.00
0000	SPECIALTIES	١.			4						
	Tollet Partitions	\$	-	1			\$	•	#DIV/0!	\$	-
	Interior Signage	\$	-	i			\$	-	#DIV/0I	\$	
	Fire extinguishers and Cabinets	\$	-	ı		1	\$	-	#DIV/OI	\$	
	Mail Boxes	\$	-	ı		ı	\$		#DIV/0!	\$	
10800	Bathroom Accessories	\$	-				\$	-	#DIV/01	\$	
	EQUIPMENT	ı		1							
11000	APPLIANCES	\$	336,000.00				\$	-	0.00%	\$	336,000.00
	CONVEYING SYSTEMS					١,	1			l	
14200	HYDRAULIC ELEVATORS	\$	1,729,979.00	\$	267,287.00	И	\$	1,119,871.32	64.73%	\$	610,107.68
5000	MECHANICAL										
	FIRE PROTECTION	\$	-	ı		/	ls:		#DIV/0!	3	_
	PLUMBING	\$	8,272,200.00	\$	711,159.77		1 s	5,372,550.83	64.95%	ķ	2,899,649.17
15020	H.V.A.C.	\$	2,395,100.00	\$	396,769.16	ľ	\$	1,324,884.04	55.32%	\$	1,070,215.96
				1							
	ELECTRICAL			i i		/	1				
16000	ELECTRICAL	\$	6,310,356,00	\$	580,822.00	Y	\$	4,745,557.00	75.20%	\$	1,564,799.00
	TOTAL BUDGET AMOUNT	5	63,679,686.00	8	6,491,609.13		S	43,153,829.20	87.77%	5	20,525,738.80
										Ť	
SUBTO	TAL OF GENERAL CONTRACTOR COSTS	3	78,938,180.00	3	6,932,386.39		3	54,572,789.53	0.00%	\$	24,385,370.47
Init U	pgrade Expenses	H		\vdash			⊢			-	
		-	70 400 cd	-			-				
	Building CO 00029 Electrical Options B8	\$	45,160.16	ı			\$	27,096.10	60.00%		18,064.06
	Building CO 00032 Electrical Options B9	\$	43,803,27				\$	25,281.96	60.00%		17,521.31
	Building CO 00033 Plumbing Options B9	\$	54,100.48	l			\$	13,525.12	25.00%		40,575.37
	Building CO 00034 Plumbing Options B8	\$	64,963.38				\$	16,240.84	25.00%		48,722.57
	Building CO 00037 B8 & B9 Option Changes	\$	18,009.00	1			ļ \$	18,009.00	100.00%		•
	Building CO 00038.1 Cable Hand Rail Opt B8 & B9	8	21,821.30	ĺ	i		\$	-	0.00%		21,921.30
11000	Building CO 00039.1 Building 8 & 9 Fireplaces	\$	16,580,70	ı		/	\$	-	0.00%	\$	16,580.70
	Building CO 00047 Building 8 & 9 Low Voltage	\$	60,894.23	\$	15,223.55		\$	15,223.56	25.00%	\$	45,570.67
6200	Building CO 00049 Building 8 & 9 Closet Organizers	\$	18,682,09	l			\$	-	0.00%	\$	18,662.09
	Building CO 00050 Building 8 & 9 Electrical Upgrades	\$	26,536,38	l			\$	-	0.00%	\$	26,536.38
10800	Building CO 00052 Building 8 & 9 Shower Doors & Mirrors	\$	19,740.58				\$	•	0.00%	\$	19,740.58
							l				
					- 1	1	ĺ				
	TOTAL BUDGET AMOUNT	\$	390,371,56	\$	15,223.56		\$	116,376,58	#DIV/01	5	273,994.98
	TOTAL GC COSTS INCLUDING UPGRADES	\$	79,328,531,56	\$	6,947,589,95		3	54,689,166,11	0.00%	\$	24,838,385.45
	ved Change Orders (Approved AIA 702)	_		_			<u> </u>			_	
	Grading CO 90001 - Bloxide Chem Feed & Stor Tank	s	59,308,20				\$	53,377.40	13	\$	5,930.80
2510	Grading CO 00002 - Fire Hydrant Permits	\$	446,78				\$	445.78		\$	
	Grading CO 80003 - Revisions Utility Sheets 11/14/07	\$	88,338.72	ľ			\$	70,670.98		\$	17,667.74
2200	Grading CO 60004 - Encroachment Permit	\$	452,81				\$	452.81		\$	
	Grading CO 00005 - WRG Plans 11-01-07	\$	394,330.13				\$	307,577.50		8	86,752.63
7810	Building CO 00001 Additional Fireproofing B7	\$	13,628,00	l	- 1	1	\$	13,628.00		ŝ	-
	Building CO 00012 HVAC Thru Delta 5 B8	\$	22,975.67	\$	11,487.83	1	ŝ	17,231.75		ŝ	5,743.92
15020	Building CO 00013.1 HVAC Thru Delta 5 82/3	\$	328,275,17	\$	49,241.28	/	\$	131,310.07		ŝ	196,965.10
4100	Building CO 00023 Masonry Delta 5 B8/9	\$	12,093.00	Ι΄.			\$	12,093,00		š	,
16000	Building CO 00036 Electrical C2 Split B5/9	8	58,444.00				š	33,866.40		š	22,577.60
	Building CO 00042 Electrical Changes Delta 3	\$	96,723,00	1		- 1	\$	24,180.75		š	72,542.25
16000		ž	99,740.00				\$	24,935.00		\$	74,805.00
	Building CO 00043 Electrical Changes Delta 5					- 1					
	Building CO 00043 Electrical Changes Delta 5	_			I	- 1	ì				
16000	Building CO 00043 Electrical Changes Delta 5 TOTAL BUDGET ANOUNT	\$	1,172,755,48	s	60,729.11		\$	689,770,44	#DIV/f0I	\$	482,885,04
16000 1	TOTAL BUDGET ANOUNT	;	1,172,755,48		2012					Ľ	
GRAND	TOTAL BUDGET AMOUNT	\$		\$	7,008,319.06		\$	55,378,936.86	68.78%	3	482,885,04 25,122,350.49
GRAND	TOTAL BUDGET ANOUNT	\$	1,172,755,48		2012				68.78%	Ľ	
GRAND	TOTAL BUDGET ANOUNT TOTAL OF GENERAL CONTRACTOR COSTS TOTAL RETENTION	=	1,172,755,48	\$	7,008,319.06		\$	55,378,936.86	68.78%	3	25,122,350.49



October 20, 2008

Scott Financial Corporation 15010 Sundown Drive Bismarck, ND 58503 Attn: Brad J. Scott

RE: DRAW REQUEST ON THE FOLLOWING PROJECT:

**MANHATTANWEST CONDOS PHASE I NCS PROJECT# 07-10-11Y-JO Senior Construction Draw #10

 Gross
 \$4,991,752.48

 Retention
 \$470,719.24

 Net
 \$4,521,033,24

Less funds returned to SFC that were not disbursed by NCS (Please see attached document and detail on document C)

\$1,375,440.75

**Please request additional funding of \$3,145,592.49

**Please note: NCS will need the full net amount of \$4,521,033.24 sent by wire to fund the current draw request.

Please find enclosed the most recent draw request and inspection report for your review. In addition, any pending reallocations are attached for your review. NCS accepts that these reallocations are approved when this draw is funded.

The amount of the draw has been approved for payment as the work completed meets or exceeds the amount requested.

Please make note of the available construction loan balances and notify us immediately of any discrepancies.

If you have any questions, please do not hesitate to give our office a call.

Sincerely,

Jennifer Olivares
Dishursement Agent

2500 N. Buffalo, Suite 140 • Las Vegas, NV 89128 Office (702) 251-1150 • Fax (702) 251-5918

160 Country Estates Circle, Suite 3 • Reno, NV 89511 Office (775) 324-7733 • Fax (775) 324-5212

00372

ManhattanWest

Apco June Payment

Reason		Amount
Reimbursement for Containment Solutions/Las Vegas Pipeline	*\$	15,000.00
Reimbursement for Enco Southwest/Las Vegas Pipeline	\$	29,923.00
Apco self-performed work	\$	45,124.65
Apco Contractor Fees	\$	330,187.81
Advance to Accuracy Glass from Apco Contractor Fees	\$	(90,000.00)
Total remaining to disburse to Apco for June	\$	330,235.46
Apco July Payment	0	
Reason		Amount
Reimbursement for Accuracy advance in June	\$	90.000.00
Apco self-performed work	\$	38,308.05
Apco Contractor Fees	\$	371,716.05
Payment to WRG from Apco Contractor Fees	\$	(11,396.00)
Total remaining to disburse to Apco for July	\$	488,628.10
Other funds remaining	<u> </u>	
		Amount
June Jeff Heit - check on hold per Owner	\$	306,461.20
July Jeff Heit - check on hold per Owner	\$	224,091.99
July Jeff Heit/Apco reimbursement - check on hold per Owner	\$	26,024.00
Total funds on hold	\$	556,577.19
TOTAL FUNDS WIRED BACK TO SFC	\$	1,375,440.75



October 8, 2008

Scott Financial Corporation 15010 Sundown Drive Bismarck, ND 58503 Attn: Brad J. Scott

RE: DRAW REQUEST ON THE FOLLOWING PROJECT:

**MANHATTANWEST CONDOS PHASE I NCS PROJECT# 07-10-11Y-JO Senior Construction Draw #10
 Gross
 \$4,991,752.48

 Retention
 \$470,719.24

 Net
 \$4,521,033.24

>>>>>>Please fund \$4,521,033.24

Please find enclosed the most recent draw request and inspection report for your review. In addition, any pending reallocations are attached for your review. NCS accepts that these reallocations are approved when this draw is funded.

The amount of the draw has been approved for payment as the work completed meets or exceeds the amount requested.

Please make note of the available construction loan balances and notify us immediately of any discrepancies.

If you have any questions, please do not hesitate to give our office a call.

Sincerely,


Jennifer Olivares
Disbursement Agent

2500 N. Buffalo, Suite 140 • Las Vegas, NV 89128 Office (702) 251-1150 • Fax (702) 251-5918 160 Country Estates Circle, Suite 3 • Reno, NV 89511 Office (775) 324-7733 • Fax (775) 324-5212

00378

2 677 (150-2

NEE CHANGES by change ciper.	PREVIOUS MONTHS BY OWNER. Total approved the Month. TOTALS	CHANGE ORDER SIMMARY	S. BAL ANGERTS ENUBLISHED TO RETAINAGE (Line Lives Lines)	6 CUMBERT PARMENT DUE	TUTOTAL FARNED LEBS HERMAGE.	Total Reintinga (tips 64,84)	5. 5 % of Sith Work	5: RETALINAGEB10 -% of completed work (Balldlags)	A. TOTAL COMPLETED & STORED TO DATE (COLUMN-G'on G703).	3. CONTRACT SUBITODATE	2. Not citings by Change Orders	1. ORIGINAL CONTRACT SUM.	Application is made kir/paytours, gashther billow, in principation With the Contract Civil multiplifest is attached.	CONTRACT FOR: Manhaltan West Plates: 1 CONTRACT FOR: Manhaltan West Plates: 1 CONTRACTOR'S APPLICATION: FOR PAYMENT	FROM CONTRACTORY Connec Pacific Connection 2925 E. Patrick Laine, Spike C	10,099 MERC MANAMPART PRESENT 9121 W. Rinstadt Rd. Lass Vegan, NV 89148	APPLICATION AND CERTIFICATE FOR PAYMENT
Best Little	1,943,126.22 11,143,833.00 3,977,169,22	ADDITIONS (DEDUCTIONS	RETAINAGE 20 302 HZ 1/48		£		\$ 273,18675	\$ <u>5,337,982.74</u>	O DATE5	(Line 1+1-2)-jummer;-jum \$	The state of the s	3	ballow), his gradupoid on Wife Over Cor	Eas. Veges, Neverti 89720 attan West Plaise - PLICATION: FOR PAYMENT	Capico Pacific Countriction 2925 E. Patrick Line, Spite G		TE FOR PAYMENT
		لل		PETSO 1257)	53,292-991,83,	5,811,169,49	75	74	58,843,561;12	81,815,218:22	.2,677,050-22	78,938,160.00			VIA ARCHITECT: OZ-Architects	THE REAL PROPERTY.	
				Ownship	Cher.	Called V	My Commission suples		Same N	2000 M	CONTRACTOR	megis ripolicida inc	erapion and balef in	The understand of)Z-Architects	Phase 1	
			1	y Salla osse:	ľ	ANCHIES FOR THE FIRM	n stopises:			The second	A Ta	región filosofició from the Owner, and their durbin proporant mous namen is any the	erminn and basis the Work constaiding this Aspica dan for Paying global basis computation and basis the Company Scanestra fast affection with the Company Scanestra fast affection between the large transfer and by the	The additional CONTRACT CONTRACT which is the figure of the Common of trackets.	H DATE:	APPLICATION NO. 11 PERIOD: STATZOON PREMIOD: STATZOON PREMIOD: 10	And the comment of th
				10/6/00	Dane 10/7/08		1		3	Sofalor		ben in story that	יייי מדק פון	ra kennikata katar	D NCS	11 CLOWNER TO CONTRACTOR	PAGE 1 OF 2
				•				AND GENERAL OF THE PARTY OF THE	Notary Public - Sec.	. 4				1			[



			997.00	Ĺ					1	The state of the s	4444	-
12 PORTE	100,124		W.dox	Demac're			S January	Arrange	ad, ppendo		100	2
1,278.00		00'00C23	W.Co	A6786721	orrobr's			BW66/291	División Co	+		
DOTAL!		17,300.00	9176	12,790,00	CO'BEC'S			12,760,00	OU BEST OF	1	300	2
1,275,00		00.000.23	9770	COTOM/21	DETREC'S	1		OCTIN/ZI	OCCUPATION AND ADDRESS OF THE PARTY OF THE P	Profess Centrals (mention 2007 Pour	100	:
araur's		Contract Par	M. Le	Tana and	Ourse.a	1	1	dering Piles	AN INDIAN	1		
10,010,00		1000	Web.	15 700 00	a viola			25 MAT 65	DO MADO P.C.	_	THE STREET	-
TANKE TO SERVICE TO SE			Water or Pears	00 000 M				Contraction of the	00 000 SZ29	7	1	8
ACTION OF	1		1000	AUGUSTALIA	1	-	-	00 000 16	W MO W	4	MAL	
or man as	1		10000	100 000 mm			-	THE BOX OF	UV 6000 UUV.	4	_	2 1
The same of			- Anna	20 000 000				440 000 00	250 200 00	_	-1	4
200			Market	130 000 001				00.000.001	120,000,000		THE SE	2
1 500 00			100%	85,000,00				85,000,00	60,000,00	Contract	2300	r
NO BOOK DV.			Water	200,000,00				DOTEO TOTAL	20,000,000	100	2300	22
MODEL DE			100%	COUNTY BEE				40,000,00C	30,000,00	Canan	3300	H
24,000			100%	248,509,00				244,500,00	DOTOGRAN	L	3300	2
2 185 06			19,600	08,238,866				00,518,868	9425-8424	7900	Bosts	8
2000,00		C2.169/8E	97	363,506,77	ŀ			//weether	Day mest 600c	L	Broke	0
	1	Corporate No.	100	-				-	Anthony Van			-
		2000000			-				00 000 00	t	1	2
		1			Company of the compan	ALL THE STATE OF T	1 1 1 1 1 1	1000		- 1	- 1	
1718.0	acieci.	122722.00	1111	17.150.41			1) an inches	EVTER'E	149,040,00	Cardenter Fee	1000	42
		32,800.00	46.0			-			30,000,00		16000	2
		00,000,0	15.0						9,00,00	Purchas Sepris Lighting	19000	25
		44, 500,00	9%						04,000,00	18000 Funish Courtered Lighting	98000	×
		157,000.00	150						Affant'/ 04	Senting Connecting Colleges	Contract	E
		4,800,00	400		[dermore	Complete and an improvement of the control of the c	- Change	
40,50			Parent.	90,000				defrenda	Actions	Company and Asset		
		acres and	470	-				I		AMON ALLEGA STATE OF THE STATE		2 2
- Charles	- Constant	PANA CA	1000	The control	1	1			2 000 000	1800 Shakkal Baraka		8
-	-	der rateful	The same	parameter.	-							I
	1	4 000	100	00000		1	Conno		AROB	zİ		
1	-	Automobile.		-	1					NA STANDARD AND ADDRESS OF THE PARTY OF THE	10000	1
-	Sections.	-	2			1			00.000.00	The Control Businessins	1000	-
-	2000	THE COLUMN TWO		76 000 00		5	26 000 00				10000	-
	-	NO DOD DOD	760						900 000 00	William Proces & Bladesh	2470	-
		20 444 60	200						221,844,00	Эİ	2780	=
		200 000 00							220.000.00	2776 Shidowalds Pitosa 1 Badowh	2778	=
		112.000.00	200						153,630,00	Outs and Guiller Phone 1	2770	=
12027		345.07.200	1996	65.225°C				43,827,50	288,640,50	Auginal Pealing Place 1	2740	16
		sq.ma.ga	22						10,000,00	6 Others Streets Ropped	2776	-
		77,000,00	32						77,000.00	19 Others Curo & Outer Fames	2778	-
Ogrons's i	13,500.00	\$7,75a.oo	26.18	134,000,00			128,000.00		222,790,64	9 Onder	2740	-
		1	C. C. C. C.			0		100000		# CHARGE GENERACKERS	AND MARKET	0444
1,536.8			18091	160,700,60	Ŀ	ľ	-	Γ	164,700.00	participate.	2200	-
12,510.60	(17,010,00)	284,530,00	41%	88'80C'0GC	62,750.00	(8)	G / 100 002 006		815,900.00	And designing district	200	
25,500,00		19,270,00	34.66	990,790,000					31,000.00	10 Site Starty Sevent	2000	
24,678.50	(0,957,50)	148,430.00	77%	497,570,00		5	(130,150,00)	T	847,000,00	10 Elle Weder	2010	T
. 127,850.eq			1,00%	2,639,000.09					2,558,000,80		2200	
2,750,60			100%	45,000,00				Ī	45,000 90	Mobilization	2200	1
. 14	2.5724	*					200	1	17.		ľ	OLACTIVES.
OTSHEUDA NOUNZIESE	MULAGETO	PORIEN	COMPLETE	VAD BLOUSD CONSTENSO	STANDLE TOLOT CONSENSOR	PERIOD	THIS PERVOO	PROM PREVIOUS APPLICATIONS	WLUE	DE CERCHIFICH OF WORK	88	NO.
1					CONCIA STANSIVA	MATERIAL	CELED	CELED-MICO VACAM				
L				2					D	An optional is an earth-orth where variable principal for the listen may apply At 1 A.2 B	/ A	> G
11 10	Owner Lean No.: Titting Number: Present				Yhellen Waad	Echedus of Voluge Phase 1 Methason Was	Schenke of t			yeng (ANDOM ANDO GENTERICATE PART PARTMENT, pendidahan Dentracian's aggresi serdikanina, in sanabud. sa Educations below, amusaha sera stalasi sa manasa dalah.	ATION AND	e i è
				Control of the last of the las						The second secon		

_
22,580,00
- 22,500,00
22,000,00
on one or
1
The second secon
On case Iv-
13,050,00
- 1,200.00
- 4,379,00
Brazela .
1000
23.139.00
1
18 PC1 BLZ
784.88 88.897
İ
. 3/34.00
1000
41.002.90
- 25,000,73
400,000
- 7 CO. C.
3,122.6
427645122
000000000000000000000000000000000000000
24,004,00
- 48,562,08
- 445
· (4,980,00)
- CANADA
- Contraction
and table and
1,280,09
200,00
- acrost/t-
Acres of the
and the contract
- 77,965,00
90,000,000
000000000000000000000000000000000000000
-
- 152.500.40
236,002.86
-
٦
1,002,00 04,000,0
48,500.00 2,784,580.08
T
100,000,000,000,000,000,000,000,000,000

1	i	1	i	8	120	Ī	į	i	7	Ē	ž.	#	15	£	ě	147	i i	ā	144	Ē	ā	-	Ē	2		8		Ę.	Ē	ij	ñ	136	122	120		120	124	12	î	121	3		E	E	115	194	ŝ	12	=			-	101
100	OLBEI		100	19870	01001	19090	10000	E PHOTO	19010	19010	19010	18010	15070	11010	15030	10000	15000	SECOND 1	99000	16020	15000	1500	1780	e e	8	1	100	1 2	1000	2000	9500	7340	719		100	6000	1900	E III	4100	18	1	N N	3430	200	2000	2300	OOKE	contr	3300	OOK	DAY.		5800
		Table Co. (C)	County County	Particular And Controller Window	Planting AVG Stern Patho	Property Courses	LIBROR WOLLD WAS BELLEVING	Photolog Sheppe and fracts	Planting Building Weter Bersion	Plumbing Pro-Cast Structures	Plenting UrG Store Plong	Planting U/O Sessiory Piging	Pulming Energing and Section	Pussing Period	HILAC Block-Lip	MAC PRO-DO Techno	MAKE Bet Tittl	PRIAD Bet Egylpment	HANG Beegh Dad	HAAD Egylpman - FBD Magrids	HAAC Pro-Rech-Use Set Plains	HAAC Postell	Manharitzel Class-cui Decumptis	Machaniani Carresol Conditions		No. of the Control of			LOW and Depart	Starsbyrk Doors	White the same of	Shope	Violant traffing	Therefore	-	Philit Carperery (Surfect)		9	Minspray This Brick Verseer	Money CMU	ш	I IZ	Premise Constitute (Swifted 1st New	Conseyts Forth and Place Upper Desk	Cartorale Forte and Place hild Colorers	Concrete Form and Place Albi Wells	Contents Ferm and Figure Add Onch	Constraint Places and Places State on Oragin	Capacyte Form and Phase Level Columns	Carriero Form and Place Lawer Wells	Christian Blace Residents	Parada Santa Parada	Petrilanding Street Material
The second	20,000,00	Darrier Co.	DOTOG 'n	20,7887,07	45,859.00	20,772,00	64,658,140	7,000,00	8,215,00	29,079,00	1001100	24,500,00	41,582,00	2,579,00	7,490.00	7,450,00	7,480,00	29,990.00	29.860.86	29,369.40	17 ASD 50	MOSELI	200,000	(12)	337.06	17600	W CP III	30,000,00	100,000,000	91,500.00	00'000'000	331,100.00	174,490,00	00.000.00	00 682 MC	43,429,00	2,139,009.00	16,000.00	181,390,00	32,140,00	Ourseries	06'660'52	durado'92	00.000.500	85,080,08	90,000,000	avaca nje	130,000,00	667 6007 68	an con the	OU UND UICE		6972.67805
40,000,00	1000		ON THE .	18,691,90	20,546,70	24,590,85	12/12/00	1,547,40	3,102.23	OF HOUSE	02,477,49	OFTORM	44,902.00	2,041,30		<u> </u>		,		5,682,00		1 200 00		10 F LOC	200	179000	CA BBU PCZ		170,000,00	54,480.00	od/ddo/ling	,	M-1881E1	UR NCV CORT	98,000,90	19,561,23	D'RECEUT			ME SOCIO	14,790,00	12,790,00	12,740,00	\$90,242.00	65,000,00	200,000,000	450,000,00	112,000.00	88,000,00	De una una	00 000 00c		\$08.B12.50
																					14,360,09/						27 100 22		ecredens			19,999,42				7,715,39	3,967.00			16,000,00										-			
																					0					1)		(0)					W)		3		Ī,			,								
Table of the Park	000,000							-						,													177 740				248,000,00		61,777,13		T.	1,000,00	190,360,00	-			orner's	00.000	0,750.00								1		
- Medicine	02.0C.C		Car Zzar t	19,617,61	20,546.10	SPECIFIC	22,112,151	7,540 40	3,972,05	29,041,60	82,477,80	24,631,50	48,502,08	2,041,30						8,882.00	14,000,00	1,200,00		MIN	28.00	2,750.00	261 200		250,500.00	54,450.00	249,000,00	18,889,42	Martin Inc.	WOOD 681	DOTOBO PK	Γ	2,979,225,43			22,760,00	12,700,000	12,700.00	12,790.00	\$43,742.00	85,800,00	90,000,000	459,009,00	112,000,00	89,000,00	1	DECORE SAL	-	506,812.50
are.	IZ.	9	20%	25%	400	100	90%	75	197	958	3540	9790	7466	7,50	940	950	35	940	976	20%	404	1001	3		Total	West	200	3	100	20%	12%	7	770	3967	Medi	9759	7000	9	9	1000	MELE	172	N-15	9736	7,084	100%	1001	9676	100%	TO STATE OF THE PARTY OF THE PA	ROPA		1001
Bar ocz 160		l	0,531,20	09,574,60	25,111,00	1,791,36	21,609,00	78.80	32.16	S80.50	400.11	208.50	48.52	28.70	7,480.00	7,480,00	7,480,00	Deroier's2	29,980,00	23,888.00	22,470.60		2000	70.20	199	- I mention	TO SERVED	00.000,000	31,500,00	acresara:	20,500,00	312,160.56	(CANADA	T	T		40,774.87	1	151 290 00	· Constant	Ī	T	12,380,00	Γ				18,000,00			ľ		
																					1,484,00					20000	2740		00,000			1,000,0				771.56	256,70			M MARK I													
CC-62672 8	8 3132		8 1632	\$ 1,989,15	\$ 2,054,81	3 2,453.57	\$ 3,341,29	HCHIL S	\$ 318.29	9 2,909,19	8 8,247,78	5 2,460,16	\$ 4,850,21	8 234.13		8			40	-		20.000	2	200	2000	a per			8 . 21,030,9	8 5,649.00	8	-	8 12.169.1		8 1,639,00	8 2,729.6	\$ 307,822.5			2 23000	day.F.	8 1,770,00	0 1,270.00	X PAYE	3 8,500.00	3 30,000,00	3 45,000.00	\$ 11,700,00	8 0.000,00	Wheel no	27,300,00		EC100715 S

11.902	-	1909	OF SEC	-		-	DEFIECE	00' ipc't	15000 Jerry Rage Court	18020	
		100%	- or ter's					The same	California Carrie Carriera	18028	221
	-		2 404 50	-			1 MI . 60	UP 186. T	haus y suitheadd		
X-1961	42022	1648	trail		19/	() HCDGD	MS-SHT	4,202,75	19000 Profit Park State	190200	걸
		Week.	10,483,30				10,657.00	00°090'04	19030 JAVAC Parris	19020	24
	1,400.00	NO.						640,094.3	des		233
. DIA	198,00	975	2310.57				2390.57	SAETEN S	SALON	1310 4	246
12121	362,93	77%	1,212.07		,		MERCI	1,875,00	Whether and Debugalitate	1230 W	213
1,760,01		180%	17,560,00			Ŀ	17,580,00	17,500,00	F	1800	276
- MARKET	249,548,00	57%	120,767.00	190,256,00			307.00	547,063.50	Dyester	74300	223
	113,550,00	3				-		112,000,00	Control Control	11000	22
	225,000,00	0%						CO'000'00Z	200	2000	1
	460,000,00	620	-	-				Strategies and	DESCRIPTION OF THE PROPERTY.	Parent.	
Martine Williams	Ī	9624	Cerman rea			June 1970	(out twenty	The Proper Park	Create and Palacet		
ON THE PROPERTY AND ASSESSED.	T	T	Out and the	A COLUMN TO A COLU		T March	700 000	05 000 003 5	LIGHT and Downson		
	1	1	SA COMPANIE	CONTRACTOR AND CONTRACTOR AND CONTRACTOR	754 300 30	120,000,00	M84872.85	9,100,090,001	1	9000	208
0.412.7	22.750.75	1827	B4,122,71)			64,122.71	100,000	Waterprobed	7 coit	207
	78,400,00	340						Corole/Su	Positive	1700	100
790.70 750.71	94,179,00	127	7,562,50		-	2 or and		05 959 18	One delivery	7220	9
17,744,51	10,000,00	80%	172,440,00				17Z-048LEQ	1 DOTTON 1.6.3.	Septiment .	d near	1
Valette.	I	ľ	department.	101,1001,101	-	- December 1	1	-	A.Strander		1
Ī	VA 216 F3V	T	100 PM 201	1	00 700 D.	- Land	BY DEP 1945	00 000 020	ı		B
-	0.00	Ī	The second second				-	2000		2000	8
A CARGOS	THE PARTY COL	3008	84.PGS 904.9	017.MA.60			BENCE BEEF	0.0178.000.0	and a second		200
	100,000,001	910						00,000,000	ō		200
0.002.6	1000	100%	90,000,00			4,520,00	40,894.00	48,300,00	Messay CMU	4100 M	Ē
- 700.X	23,000,00	20%	7,000.00				7,000,00	DD:000 000	o		198
2,890,00	0070001	77	90,000,00	1			601000762	60'Courtie			146
2,250,0	DATEGOT S	100	arranc'az				AND SECTION	of the last	Constitute Library Cal Library		ŀ
- August	- Contract	-	ANALYS.	-		-	A CONTRACT	- ALTERNATE	+	+	
- Canada	- Carrotter		Total Control		1	1	-	The second second	Control of the last of the las	d,	1
20000	1		The same of		-	-	00 000 00	-	ct	ct	Ė
N Profes	1 200 000	No. of the last	203 Maris 200			-	20,000.00	00.000.00	6	2000	8
0 990 0	1 000 00	2	20,000,00			-	26 500.00	00.000.00	Curtifyin Physic 300 Base	_	i
. Land	461.00	200	46 837.00				45.537.00	46 300 00			199
K 475. 95		10001	367477.00			-	363,477.00	30,777.00	Contrato Par	_1	8
	a com on	MON	40,000,000				100.000 (9)	00 000 001	Concernio Places State and Greate	0000	
15 000 0		MODIL	120,000,00				00,000,001	00.000.001	Canazanta Pertis and Placo Calurana	8	
9.427.6		100%	841748.00				OCT BALLENS	542,748,00	Carsolysia Pigrits and Place Whitis	0000	1477
25,000.0		M00%	00.000.055		10.00		80 Dec 952	66 000 EEZ	Carpete Place	3300	168
- Thomas		1004	00,000,005				790,090,00	00780V 0442	1	3300	985
- 20,182.9		14004	201,424,000				007337186	201,021,00	I	3100	ě
- 21,700.0	2,300.00	3	277 000,00				217,600,00	00,000,002	1	3100	10
	43,000,00	2						46,000.00	Languages	1 0686	ā
			2.10	14.				The state of the s	A CONTRACTOR OF THE PROPERTY O	-	HELEN
344,44 \$ 43,947,80	100	1965	400,470,94		7	15,444,011	SATIONES.	748,413,00	Compader Fee	100	101
	2,900.00	2			0			2,500.00	Chestrical Road Plan	10000	198
0,000,0		40%	10,000,00		10	and J corbects	6,000,00	60'000'13	Charling Ag Place Rough and Takes	16000	1
9000 8 1000.0	15,000,00	47%	10,000,00)	9,000,00	5,940,00	26,000,06	(limetro)	18000	179
*		45%	00.000,01		-	3,000.00	5,860.00	25,000,00	Chresteni Said Place Resign and Trips	18080	177
500,00 3 1,000,0		40%	10,000,00			5,000,00	00,000,0	00,000,00	Dwylige Int Payer Results and Tales	1000	178
- 8 24,250,0	62,540,00	85%	243,500.89				342,580,00	255,000,00	-	1000	120
		20,000	198.000.00				00'000'041	50,000,000	Die	18000	174
Soc.se 8 2,500.0		808	\$40000 KE	-		8,000,00	00.000,01	50,000,00	1	1000	273
. 8 2260	2,500.00	80%	22,500,00				22,390.00	carodo ez	Checkent Date and	10000	172
*	6,959,00	90%	00,000,00				98,856,00	65,500,00	Bedfed Upit Place Package	18000	E
SOLDE \$ SOLDE	1,250,09	9530	13,960.00			2,400,00	90,850.00	14,400,00	Santa Santa		170
. 8 130,00		100%	1,200,500				1,200,00	9,750,00	Depos Suprises	10000	ě
Ì		NAS.	4,378.00				4,377,00	7,800.00	Back	1	ž
8		77%	0,510,75			1,560.00	9,519,78	9,000,00	Checked Pred Bushwer, CAQ, Ambarral	100000	107
900,00 8 00,000	10,281,00	MAG	4,138,00		100	1,000,00	3,134.00	14,400.00	Decting Office Trafect/Arch.	16900	Ē
	-	9)				Chapted Multisules	deppl	8
-	10 000 AL	2						18,600,00	Decital Seginarity	COOM	184

		11,250,00 11,250	45 4 4 5 4 5 5 5 5 5 5 5 5 5 5 5 5 5 5
1700.71 (F)			THE STATE OF THE S
			1 (1,000.00) 1 (1,0
100 6	D		1 1.255.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.
T			CONTRACTOR CONTRACTOR
			1 1 200 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
		11,250.73 11,250.73	
		11,200,170 11,200 11,20	
		11,200.00 11,200.00	
		11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00	
		11,200,00 11,200,00	
		11,200.00 11,200.00	
		11,200,000 11,200	
		11,200,00 11,200,00	
		11,200,000 11,200	
		11,250,00 1 1,250,00 1	
		11,250.07 11,250.09 11,250.09 11,250.09 11,250.00 11,250.00 11,250.00 11,250.00 11,250.00 11,250.00 11,250.00 11,250.00	
		11,200,078 11,200,078 11,200,000	
		11,223.00 11,233.00 11,233.00 11,233.00 11,233.00 11,233.00 11,233.00	
		11,200,378 11,200,378 11,200,300	
		11,200,000 11,200,000	
		11,200,00 11,200,00	
		11,200,378 11,200,308	
		11,200,000 11,200,000	
		11,250,00 11,250	
		11,200.00 11,200.00	
		11,200,001 11,200,001	
		11,200.00 11,200	
		11,250.07 00.005.11 00.005.11 00.005.11 00.005.11 00.005.11 00.005.11	
		0.00071. 0.00071. 0.00071. 0.00071. 0.00071. 0.00071. 0.00071.	
		11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,270.00 11,270.00 11,270.00	
		11,550.07 11,550.09 11,550.09 11,550.09 11,550.09 11,550.09 11,550.09 11,550.09	
		0.000,111 0.000,	
		COURT, CO	
		11,252,11 00,100,11 11,252,11	
		11,580.00 11,580.00 11,580.00 11,580.00 11,580.00 11,580.00 11,580.00 11,580.00	
		11,550.0 11,550	
		11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00 11,200.00	
		11,252,17 60,000,17 11,252	
		11,000,000 0,000,000,000,000,000,000,000	
		11,000,178 11,000,000 11,000,000 11,000,000	
		11,200.079 11,200.000 11,200.000	
		11,294.00 0,000.00 11,000.00 0	
1111		1 2 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 2 1	
		11,500.78 11,200.60 11,000.81	
Ш		11,00.79	
T		12,000,79 11,120,00 11,130,00	
Ц		12,093.78 11,093.00 11,093.00	
4		12,000.79 11,000.09	
		11,200.79	
_		17,000,70	
ŀ		12,003.78	
4		12,000.78	
L			
4			
-			
H			
+			
4		The same of the sa	The state of the s
L			
ļ			
•		OF STATE OF	
Ŀ		E GOTHOR IS	
		AACOACT 2.0	
		Off Late 19	-
		at warth	
1			
_	_		
ŀ			
1			
l			
	The second secon	The second secon	
ŀ	-	· Definition	
1			I
٠	:		
ľ		1 April 1	
1			
		12,000,76	_
4			
4			
			VIII.
		1,361,861	
ᆏ			
-			
-	, ,		
		12,000,78 11,200,078 11,200,078 11,200,078 11,200,078 11,200,078 11,200,078 11,200,078	11,000,000,000,000,000,000,000,000,000,

	07 11479 67 1567 1 57 7811 04 1629 1	903	7,117,40		4	TI STREET	3,000,70	12,039,00		1010	1
MARKET NAME OF THE PARTY NAME	67.6571 67.751 67.751	20%	62,786,20	-	1	13, 103, E1	34,559.40	12.030.00	3	1010	Ħ
	1,007,40 07,003	20.00	100 000 000			1 ca 201 7:	U man u				ŀ
14174 14	55.031 QC/059				-	200000		Sept september		1900	R
6 (75) 6 (75) 6 (75) 6 (75) 6 (75) 6 (75) 6 (75) 6 (75)	07,053	and a	000 DECA 7			BINIE	20110	6.207.00	1	15010	Ē
10.00 10.00	07.023	S. Salah	FULLIFE			00.00	3.200.30	DOTABL'T	w	4	23
67.15 67.04 67.04 67.04 67.04 67.04 67.04	-	90%	0.586.30			67,023	4.500.60	0.707.00	27	19010	Ħ
67 PM (CONT.	1,056	90,000,00	3.0		OPTER	DOT PROSTING	41,730,10	POWER AND WARMS & YES	18010	Ä
19.00 10.00 10.00										20	
110.00 10.00	36,864,20	1916	a_per_so				0,730,00	47,163,00	3	10090	설
11.00 11.00 11.00 10.00	750,00	950				Ŀ		750,00	Physical Medicality	19010	38
50.05 	1,534,00	87%	1,824,00		-	L'Indiana	OSTELL.	7,858,00	SPLINISING TOPING	10000	ä
65006 10700 10700 10700	3,574,00	30%	DA ZEES L		1		1,007,100	3,707,00	Ta	None L	1
200.00 10.00 10.00 10.00 10.00 10.00	Carbectes.	NA.	1,100		1		1,000,000	Part Jett	Colonial Supplement	1	ŀ
1940 1940 1940 1940 1940 1940 1940 1940	Appendig 1	Total Control	W. (2) 1	1	1		W.Can	10000	21	D Cheese	
1940.00 1940.00 1940.00 1940.00	17 mm m	No.	1					10.160	ľ	0000	
12/11/11 14/11/1 14/11/1	8470.46	200	4.273.00				SPECE'S	10,004,00	5	14911	314
14761 14761 14761 14761	4,811,00	1,000	7,317,40			2,485,80	4,111,00	12,009,00	1	15010 (#	313
19.54	13,199,00	20%	37,790.20		-	08'061'%	30,500,40	00 546 59		13010 10	252
100.00	1,930,45	97.	3,438,90			1,866,10	59-160	8,387,90		18010 0	311
60.50	180,00	1648	SOFIZINE.	-	-	OCT COL	04'865'1	1707,00	Champaid goldstern man Litterin		E
April 1	64,469	Mak	67,095,0		-	87 275	4,000,00	2007,000	Same Carlot Salar	At rest	ŀ
	mary 18%	27,000	APPROVED		-	Assessor.	ANCARGA	1000000			ı
					1				n	1	E
10001	200 000 0000	1	- Contraction		N.	A STATE OF	1000000	1			177
2000	17 67 60	MOL	0.000.00		1	The man / Har	S 700 an	67 100 M	7	1000	d
	2000	740			1			700.00	1	15010	20
	2,581,00	WAR.	80,798				967,00	2,869,00	ì	of Steel	H
	4,083,40	MOR	1,021,40		4		1,001,40	6,767,00	7	15010 17	¥
22.941	0,179,40	NOK	3,501,60		012	1,167.20	2,334,40	13 872 00	Planting Equipment	d sassi	200
	17,284.30	1014	1,111,00				1,311,50	16,114,00	ı	MC DL091	×
	8,843,30	10%	9,000,00				10 Table 1.	00 Met DI	University Type & President	S CALDES	297
96.59K	ACTION!	10%	00,000,0		·	Sales menal?	0,814,50	12,000,00	No. of Lot	10000	200
100,000	928899	arte.	At this fire		1	Colmania	ACTES (TO	do appriss	Charles	A GLOSS	400
AFTE:	8/825	BEATS .	65'967'0	1	-	V fi.Pape	or with	or let's	Same	1	1
	74,74	No. or	darrence.		-		- Darrier	ar saire	ľ		ı
	-	100	-		1		2000	Total Section	l		d
	20.00	Bobb.	1 DAM 21		-	-	A Hest 04	60 (16.3	Sharthire Destroy / Castlers	NOW.	i
-	4 377.00	20%	20 257.00				30 257 00	0.750	r	10000	1
				Total Control of the					9		1
-	P6 401 P5	No.	Maria	70, 900, 07			74.461.46	129.571.00	2	19010	Ĕ
	270.49	Wei	ESTSECT.		1000		CF UKC EI	DO'MENT!	(delay)	-	9
	747:52	Water .	er bts/fbc				BY 923 3c	T GOT MICKE	3	Н	Ħ
	94,14	1,00	31,582,00				METRYTE	32 207 00	3	19010 9	191
	0071400'1	お述	52 134.00				M M 123	52,200,00	Physicing Comprehen and Bucket	13010	200
	203.48	PLAN	8,000,54				HE100/6	06,577,00	1	t	1
						-			h		ı
	cruz'bc	9%						A61062785	SOUTH THE PARTY OF	47962	1
	ersec'he	779		1	1	1		Abree Pro-	4	4	
-	Der Der Tible	N.A.	1					2000000	4	4	3
	Deliver Pas	1	Accounts			-	Transacto	and the control of			
	200000	-	The state of		-		UD 000 CV	171 AOR 071	SAMO Combined Market		E
4.046.00	12 100.00	8	00 000 00		0	49.400.09	00.000.00	00'306'12'5		_	2
		1001	C0 800 123		1		121,000,00	121,000,00	ž		E
ST. NORTO		1079	181,210.00		100	Copy J of the las	69,591,53	90,00% 181	PRINCIPLE RESEARCH SECTION	15000	202
									33		Ш
	840.45	2						940.46	3	190200	381
	840.48	3						B+.D+0	3	15(0)	290
	840.43	3						949.46	1	16020	270
	3,381,80	16.0					-	98,190,0	٠.	10000	2
14.03	2,531,36	25%	84.048		6	SONO PLOS		3,361,40	artiful Plante Dest	15029	77
		1400%	DE1961				3,361,80	04/100'0	3	15028	2
210.11	1,050,54	75%	2,191,89		9	2,141,13	99,020,0	4 202 25 25 202 b	Chemic	15000	L
			The same of the sa		1	-			н		

13 13 13 13 13 13 13 13	37/	1700	40.000	-	400 000					C7 000 00	TOTAL PROPERTY OF THE PARTY OF	
			750,00	940						750,00	18010 Parridg Nerolinsten	t
	THE .	Brit	3,481,30	1016	300.00			OF ME		3,098.00	STIG Purely Techn	1
			0,147,00	20						8,107,20	13010 Phriting Condensets Plant	1
			00723911	350						Ners versi		
			12,310,00	600			-		1	1	ľ	1
	1		er less to	950	-			1	1	The second second	ľ	١
		120,29	10,838,10	1001	DEPRET			- Contract	-	CONTRACTOR		1
	Ī	BETWEEN STATES	ot'me'le	1978	Acteur	1	1	The second	1	A COLUMN	STATE OF THE PARTY	_1
		82.67	4,758.30	NO PO	67,040		1	N. Park	-	Des June		+
1800 Provide Coloniests 1870	Ī	MILE	arake	Service .	ACTOR OF			1000	Thomas of the	OUT THE R		+
1988 Section Columns 1979 198	1	12.001	Mark to	More	Ar year					The Case of the Ca		+
1988 Professional Part 1977 1989 1	T	arite.	W.ler'se	BEAL	Bere se'a	-	1	Or annual lives	-	00 COM 0	P	+
1982	Ī							and and	-	43 700 00	7	+
1989 Professional Parts 1987 1988 1989	T	MILE	40 72830	176	- CARTALE	1	1	Cara in	1	Append 1		4
1989 Particle College			berne./	978			1	-	-	2000	SOLD Standard Standards Standards Standards	+
1986 Particle College		20,00	APP. 18AP.	1000	-		1	-	-	2000	2	+
			COT ABA'E	200			1	Ma dall	+	No transfer		+
1885 Provide Challeman 1877 1878 1	1		1000	1000	-	1	1	-	-	1 107.00		4
1890	T		dering a fait	150	-	-	1	-	-	11 877 00	18010 Phonishs Standard	4
	T	-	Out the Ba	-	-		1	-	-	00.00	150HO Plymbing Plauses	- 1
		-	TO ARRA DE	1	-		1	-	-	100,000		
1500 Parishing Challerine 1,107,20 1		T T T	OK ULV I	306	1,000,70			2,809,70		12.029.00		
1800 Parcial Chicles 1,107,20 1,107,	1	1.879.87	32 990 SC	100	22,999,50			19,789,70	13,795,60	65,599,00	d	190
1990 Problem Combination 1997 1998	1	TALK!	3172.70	40%	2,314,00			1,896,10	\$24,70	1,387,00	15010 Plunding AVD Storm Piging	
1200 Parallel Edition 1,107,00 1,107	1		Dr. Brc	9700	OC DELLE			Dr. act	COLUMN TO	1,707,00	15910 Plumbing Stockey and Joseph	
1990 Probably Explained 1973 1974 1975 1974 1975 1974 1975 1974 1975 1974 1975		1	1241/40	19.00	12 120 1			1,341,40	OUNET'E	007000	3	
1200 Parallel Chillegon 1,107,00 1,1			COLUBION	MON	MODILL!			BE BALE	4,373,00	and free	2	-
1990 Problem Scheller 1,107,00 1,107	I	10000	Deroca des	173	Total Section	-		-	1	The state of the s		-
1990 Parallel Editional 1990	I		ACTOR!	100	1 100	-	1	07.007.1	201.00	60 100 100	The latest limited	+
1990 Problem Scheller 1,100,00 1,100		104.77	der see !	44.00	- Constitution of the Cons			1000	-	No ob		4
1990 Parallel Deligion 1990 1			durant to	aura.	Acri met	1	1	1	1	10000	ı	4
1990 Problem 1990 Problem 1990 1	13		6870506	HES.	867911		1	-	One 10.11	DOCUMENT OF THE PARTY OF THE PA		
1910 Parishing Explanation 1917 1918			14,902.10	576	Del Brid		1		- Contract	200.00		
1990 Principal Engineers 1,100,00 1,	-		88,218,8	20%	1,000.40				1,000,000	00'645'84	ľ	4
1990 Problem Continues 1990 1		CFDBK	0,014,50	200	0.014.50			3,608,70	2,408,80	12.028.00	þ	+
1990 Problem Configure 1,107,00 1,10		tarass't	sgrade/at	93%	MARKE			44,781,01	16,488,58	60'868'639	þ	+
1990 Parishing Explanation 1997 1998		18881	2,372.16	7455	2,967.16			5,540,10	1,321,78	9,287,00	12	1.
1990 Problem Problem 1990 Prob		18.91	100.39	14,00	18181			184,381	OC'NCC'S	40° LAC'E	'n	+
1910 Parishing Englands 1917 1918		12.50	67,059	16,000	8,548.30			67,073	4,963,00	80,777.0	13	+
1996 Interior Engineers 1997 1998	9 24	174,56	00.296,12	50%	21,465,00			0.748,00	13,118.00	43,730.99	The said	t
1970 Parishing Engineering 1971 1972 1974 1974 1975 1974	1		100000000000000000000000000000000000000									
1993	1		37.873.00	446	8 429 90			1,130.79	0,294.00	67,167,09	Principal September	H
1900	1	Ī	700 007	91						790,00	2	Н
1997	T	I	Adventor.	200	and the second		-	OF COPI.	DOLES!	3,063,00	3	-
1800	1	1	00.000.00	Note:	100	-		-	67.127	8.367.0a	1	Ц
1500	1		42 May 64	1000	1 147 20				1,167,30	au*E18*11	9	ш
1000 1000	1		17 000 01	100	19 196				1,511,00	18,1180,00	1	Ц
1890	1	I	201100	191	000.400				1,002.48	00,146,01	1	Н
1800	T		2 8/4 70	Note:	8 629.30			2.405.00	05 H 0 0	12,029,00		Ц
1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews Colorent 1500 Reviews 1500	1	I	19 749 70	700	00.001.00		-	12,199,00	32,099.50	60.000.00		Н
1871 1872 1873 1874	1	I	2000	Non-	117270		1	1,057.40	2.114,00	0.797.00	2	
1500	I	T	1	2000	TEN ME				OC MEE'T	3,707.00		330 H
1800 1800	T	T	0,749,00	A PARTIE	Colt. Sept. Sept.	-	-		1,161,50	8 207 00	1	186
	T	Ī			-			- Contra	200 1100 00	43.750.00	Z	10
1900				2014	8.479.90		K	acter11	02,000	derttok'zb		+
14794 1424 1224 1424 1224 1424				44.0			1	V		750.00		4
TOTAL TOTAL				80%	1,804.00		4	1,160,40	DWELL	DOTEST'S	1901) Physical Tricky	10
1,077,00 1,007,011	-			20%	1,881,40				1,571,40	1,107.00	SSO10 Physician Commontal Physics	150
	-			10%	05,731				1,187,78	Bofzisfil	THE REAL PROPERTY AND ADDRESS OF THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN	

-	-	300	946	960	100	990				36	25	-	Ī	38	I			2002	908	250	200	E		3	-	929	953	1	T	T				2	200		6	5	SQ.	910	ette	186			Ţ,	9	2		912	2	20	503	908	997	504	99	504	100	502	Γ
4081	19010	10010	98018	BLOSE	Black		1000	1	1881	15010	18010	18010	İ	19910	-	1000	1	CHEST.	15010	1,5010	Block	divinos		5010	16010	15010	190/9	64.051	İ	1997				1901	Drogs		15620	15036	13626	T T T	i de	1766			i	100	400	1500	1300	i i	10000	19020	15630	opposit	16020	18420	15030	16020	10020	
	Physical Identification	Plantin Triba	Plunting Continents Plying					i	7			Promising AVI Physic & Vand	THE REAL PROPERTY AND PERSONS ASSESSED.	A STANSAN OF THE PARTY OF THE P	ľ			2		200	Priversing Tubes & Plantsupp	1		ı	7	7		13					n-h	3	Punding Period			PSWAC BALTIM	-	4	CANAC Land Column	٠,	d	MAJAC Box David For Sad Prints	ul:	et	Ħ	Ħ	Š	≨İ	5	HAAC Pre-Rock-Ups Set Philip		3	Ŧ	3	蚀		13	
CG WCW 1/8	2112.00	97,5967.9	6,594,00	Carata'cl	Grant School	AND DESCRIPTION OF THE PERSON	Contraction of the last	20,100,10	THE STATE OF	HEATHERS.	7,232.50	73,000,00		an while	ALL RANGE	96690	00.08579	8,594.00	18,579,00	08,512,00	September 14	20,000	1000	2011.00	COLINCIA	65,961.00	1,275,50	CONTRACTO.		and the same	The same of	To be be	Marian	62,466,50	8,535.00		6,337,78	8,777,70	17,765.0	EL HOPEZ	20,300,12	61,162,62		1000	-	2000	200	4.623.8	27.45361	19,600,72	19.634.72	DV4407C	Mrcdir's	4,023,86	1,523,51	19,FP4.72	19,694,72	27,149761	34,618,40	
Cd.866538		7.750.40	Br22/9	17,194,30	0,000,00	Delitare Son	2000	P5 677 UK	77.544.38	INVESTIGATE OF	7,087,80	11,001,14		armen' /a		-	7,719.40	EX.STA.	9,545.00	13,578,26	20,100,100	acresore		M 77.4.44	10,108.48	54,543,24	7,067,57	1,321,10		1	and and	A 100 E	DC DW DC	ET. (82.00)	8,384.30							61.102.03							27.MSJ.81		27 P00 E1	04.B18.40			NECTOR P	15,604.72	2,79661	19,694,72	10+040 NE	
				De Appel	A GP 1/4PV										1		421.20		3,596,00	13,079,25			1								-					100		L			OI) Greine			THE PERSON				4322.00		432724							Ŀ	Ŀ		
				1	1	1)								1	0)		1147	1																			1	0			5			1	5										,		
					1																														٠			,					Ī.						ECPGP1							19,554.77				
000000		09 EQ. L	ET. E.V. 19	20126721	ACT Track Tot	derweres		120 EFF UK	77,743	16,300(,01	7,007.00	71,621,74		ATT 000 7.0			9.137.70	3,472.32	12,780.00	\$7,758.50	007005.00	Section 200		77.74.20	10.700.40	64,843,74	7,007,97	1,001,00		200	1 100	00.000	20 430 20	61,162.00	8,384,30						der Plof At	61,155,05	10.000.00	74 000 07	Ī			4.500.60	E7.000.01	WITCH !	1	CARRINE			4,500,50	19,894,72	19,094,72	19,599,72	24,819,40	
	200	15,038	30%	Name of	600	97.00	20.00	No.	90.00	9890	96.96	1		1000	979	340	9	NAME OF THE OWNER, THE	254	30%	- ACES	2000		-	1000	200	3,460			100	1			X20	200%		940	0%	9	979	act.	NO.	WAY.	Multi	42		No.	MODI	100%	200	1070	100%	9	200	190%	100%	14004	West	100%	
	211200	derbon	111,50	2,190,00	20,700,00	ACTION CO.	200,000	0110	7.565.62	System Constitution	144.54	1,001,00		emetrical		Messe	OCURE)	111,00	3,195,00	27,758.50	1,007,5001	20,170		T I III	30.52	1,118.20	H	1/10/1		- Comments	Ma Cale Me.	The second	612.20	126861	170,70		6,337,78	6,757.79	BUZGUB	CI. 165.02	ar rec's				-	1	10000			1477164			DEST	WELLS P				,		
-				750,73	Car/sers		1							1	-		42.03		319.50	1,347,03	Ŀ		-																	ŀ	bClest!	ŀ	4674647	1				10.00		462.23										
20 500		770,54	947.33	CGF8.72 1	W. SEP'2	offerede	der taker o	3044 64	7.774.44	STRIFT	700.78	7,163.11	-	8,40,00			01177	247.23	1,276.00	2,778.65	ONTHLET.	Director.		7 774 44	1,370,06	9,484,37	798,70	(APPAIL)		-	201 100		2544.00	6,115,20	CYNCS						W.lark	11.4047	4	1				Al Con	1000	AL CON	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2.461.34		-	fig.	1,000,47	1,300.47	1,990,47	3,401,54	

	1992 Desch Addition 1992	67,681'9		Apple Apple 1	100	Our Date Lan	and the same of	1		1		-
	1993 Enchal Administratives 17,255.5 1992			40 455 HV	The Cal	Discount In	25 102 15			05 COW 15	20,000,00	3450
1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,	1,000 Recht Addition 1,000 1,0	1 1 1 1		40.137.50	7	54 402 50	E ICENT			91,862.50	00.000.001	2460
1,000,000 1,00	1991 Perchay Additions 171499 1			48,137.50	16.55	97,902.00	EC HORSE			21,002.00	100,000,001	608 3450 Present Conursis (et Place (Budges)
1,000,000 1,00	1991	2000		09 ENG 1621	96.65	29,000,00				29,000,00	148,982.50	State Color (1.) Marie de Marie (1.) Color (1.)
1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,	1991	MAN			507%	200 000 000				269,000,00	00'000'00C	2380 Coursele Form and Photo Coult
	1991	10,00			100%	166,000,00				160,000,000	04,000,081	C
1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,	1993 Particle Add Stock Name 170,000 25,002 170,000 17	4,000			WARPE	69,000,00				00,000,00	80,000,00	C
1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,	1993	39,000			NO.	00,000,000			-	28 000 ex	D67000700	003 Committe Food and Plage Walls
1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,		90,00			MADE	00'000'164				140,000,00	00,000,000	802 3300 Coervin Piese Institute
Transmiss Tran	Big Decision Color Col	12.79			2000	127,000,00				05'005'ZZ1	577,500,000 100,000	GOT 1300 Contrade Everynda Postilina
Triple T	1897 Preside Add Name Advisor 17,000.00 189,025.00 199,000.0	41,81			197704	419,122,78				419,122.75	418,122.73	STO STON PROPERTY BANK MARKET
	1997 Preside Add Name Advisor 17,000.00 1997 199	20,000		0540	100%	06.009 603				200,000,50	216,000,00	POND DRIVE
1,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0	1892			00,000,00	0%						BB 3000 38	
1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,1,	1993 Parkey ASM Notes Alvins 17,254,05 180,05 190,05 1					-		1		-	-	and the same of th
1,000,000 1,00	1892 Particle (All Notes (NY) 17,000.00 1894.00 1894.00 17,000.00 1894.0	46,00	N. Deline	Services:	1000	- Paraderine	-	1	On the second	The state of the s	The same of	ľ
1,2,2,2,2,3,3,4,4,4,4,4,4,4,4,4,4,4,4,4,4	1893 Particularium 17,284,55 1894,95 17,284,55 1895 1894,55 1895 1894,55 1895 1894,55 1895 1894,55 1895,55			W FLE SEA	COL	70 070 UST	-	1	45 PAR CE	100.00	DS 84K 953	2
1,2,1,2,2,3,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4	1997 Pressy Marke Myllimen Myllimen 1993 19	1		00.000.00	9			1	0		10,000,01	TO COLCOS!
1,20,100 1,20,100	1997 Present Myllings (Myss) 1992 19	712	00 CM	1750.00	200	74 240.00		2	15000	97,750,00	75,000.00	total Control
1,2,1,1,2,1,2,3,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4	1900 Processed Portion 17,000,000 17	-	-	th man hi	2			'			10.000.00	MC000
1/20/200 1/20/200	1900 Parenty Left Niver 17,20,200 17,00,200	710	DOUBLE	3.730.00	199	OCUBELL!			3 500.00	67,750.00	70,000,00	9
17.50.00 17.50.00	1997 Parcely Chill (November 1998) 1998 1			No.000.80	90	-					80,000,00	8
1,00,000 1,00,000	1900 Paneley Arth Wiston Arth 1702.00 1704.0	7,12		3,750,66	89%	71,210,50				71,280.00	76,000.00	P
17,000.00 17,0	1990 Pandelly And Word Myret 1703.00 1704.00 1			100,000,00	950						00.000.00	g
1,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0	1900 Parallely ACM Vision (A) (A) 1900	7,12		3,780.00	. 55%	OUTBIELL.		1		77,750.00	CO'BOO'CL	ACT COTTON
1/20/200 1/20/200	1900 Paralay And Name Ayes Ayes	our De		Advisor AP	BLEE	out that mar		1	-	200000000	- Contraction	
Colored Colo	1900 Principal Carlot New York 174,05,00 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25,25 195,25 195,25,25 195,25,25 195,25 195,25 195,25 195,25,25 19	1,00		Anchone"	100	April 10		1	-	100000	200000	1000
1/20/20 1/20	1907 Parallely CATA (All Normal A Liver) 172,052.00 187,052.00 172,052.00	-		20,000	No.	20 000 DE		-	-	00 000 M	85 000 80	Manual Coops
1,25,100 1,25,100	1997 Parishy Christophy 12323 19234 19243	7 75	00.00	20 144 00	77%	DO MEE.			10,000,00	02,744,00	CONTRACTO	Desp
1/20/200 1/20/200	1970 Parallely AND Number Parks 172,052.00 172,05	7,55		4,580,00	4,60	00.006.87				60,000,87	cornortee	Buchine
17,000.00 17,0	1997 Parishi Chimina Aliveri 172,053.00 197,053.0	10,60	758,40		100%	100,000,001		-	7.554.00	00765788	168,500,00	Seated
1,0,0,0,0 1,0,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,0,0,0,0 1,	1500 Parallely AND Vision A Very 12220 16222		340,00	3,568.00	200	19,290,00			2,400,00	100,000,00	00'108'12	2
1,00,000 1,00,000	1997 Parallely Children 17,253.00 19,253.00				160%	1,500,00				00,000	dirade'i	color, blass.
1,000,000 1,00	1907 Parallely AND Vision A Very 12229 1922	-		8,420,00	10.00	60,000,0		1	1	berets's	ON THE PARTY.	+
1,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0	1997 Parallely Child Plantely (1998) 1998 1998 1998 1999 1	120	100,00	Barti	14091	SCTEET'S			T Brade i	Correct 21	AN TOWNS	1000
	1991 Parallel Children 1204.00 1992.00	1,38	00,00	100/100/0	200	ALC: UNIVERSITY OF	1	1		100000	20077	1
1,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0	1997 Parallely CARD 1998			2000	THE PERSON NAMED IN	The same of the sa		1		12 AT 00	20 000 00	· Control
	1991 Parallel Child States 1,724,50 1992,50 1,724,50 1			1	Month	00 UP 0 UP				18 A40 20	15,040,00	10000
1,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0	1997 Paraming Christians Ayer 1723520 1857.25 1878.25 1879. 1824.25 1879. 1824.25 1879. 1824.25 1824			7 147 20	386	77 148 80				22 000.00	20 000	7
Transmis Transmis	1891 Parelle MAY Notes A Vert 172525 1897 1898									The second second second		
1,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0,0	1991 Parallel Art Art William 172,053.00 185,725.51 1993 1994 199	I,		00.124.00	10%	17,485,20				17.485.20	007829748	730
1/20/2007 1/20	1997 Parallely Children 172,052.00 187,052.00 197,052.00 1			2,112.00	2%						2,112,00	Market Glock
	1991 Parish African 172,55.0 199,25.			00.00	1	at help			1	200	200000	1
1/2 1/2	1500 Principal And Street Age Age			100,110	100	24.216			1	200000	200	1000
1,11,110 1,11,110	1976 Pareley And Vietne Aye. 17,261,00 19,073.0					-				actor	6640	1901d Parents
1/20/20 1/20	1500 President And National Age 172,000.00 172,00	,		7,5427.52	100	7,987,50				7,967.50	16,979.00	7
Table Tabl	1570 Pareley Med Niver 172,052,00 185,073.55 172,073.55 17	-	555.13	04.0H.b.44	NO.	11,102.00			M Joseph S	2,551,36	35,542,00	I
1/20/20 1/20	1500 Provincing And Street, Name 172,052,00 180,072,05 172,023,00 180,072,05 172,023,00 172,0	2.94		7,400,00	94,078	29,832.00				29,632,00	27,040,00	1
1/20/200 1/20/200	1510 Paneley And Nivers Ayer 172525 152522 152522 152522 152522 152522 152522 152522 152522 152522 152522 152522	29		1,963.55	1608	29,917,45		-		27,717,45	60'175'66	12
	1916 Proceing And Visions (Ayes) 17,265,00 195,005.5 197	7,82		derme'r	age.	EV NOVEL	1			Christing 1	Author Anna a	
1/20/200 1/20/200	1500 Principal And Street Age 172			-	1	10000				2	100	1000
	1993 Parallel Add Street Very 173,053.0 185,053.5 1973 1974			200		12 (20)				17 867 28	10 074 00	15010
12 12 12 12 12 12 12 12	1997 Parametra AND Times Paring 172,002.00 185,725.00 1997 1			14461		7,007.69				7,007.05	727280	18088
Table Tabl	1991 Parallel And State 174	1		1 401 10	100	71 631 14				71,031,14	00.000 CT	18040
12 12 12 12 12 12 12 12	1997 Paraming Arbot 12445 1997 14445 14455 14445 14445 14445 14445 14445 14445 14445 14455 14445 14445 14445 14445 14445 14445 14445 14455 14445 14445 14445 14445 14445 14445 14445 14455 14445 14445 14445 14445 14445 14445 14445 14455 14445 14445 14445 14445 14445 14445 14445 14455 14445 14445 14445 14445 14445 14445 14445 14455 14445 14445 14445 14455 14555 14455 14455 14455 14455 14455 14455 14455 14555 14455 14455 14455 14455 14455 14455 14455 14555 14455 14455 14455 14455 14455 14455 14455 145											
	1991 Parallel And States 174.05.00 185.05.00	77		25,140,00	74%	72,471.00				72,471,00	87,420,00	7
1,200.00 1,200.00	1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest 1510 Paralest Anniest Anniest 1510 Paralest Anniest Anniest 1510 Paralest Annies Anniest Annies Anniest		0.40	2,112.00	98						2,112.60	10070
		20		1,713.20	80%	1,967,00				09/253/8	00'909'8	BERNELL GASEL
	Marie Mari			07/803	90%	2002				dayCoa's	0.0756870	CARGO CARGO
	12,12,12,13,13,13,13,13,13,13,13,13,13,13,13,13,	14	150,76	7,125,00	9500	12,750		4	100	11/16/2017	para se es	Appendix of Application
	1500 Parallely ACM Street, New 17,053.00 18,053.00 17,04	2.7	22.022.52	27,781.00	ALDC.	06'86/12	1	5	Newson To	0,000	200,000,000	and the same
64,503. 1446 64764.24 14576.24	17,000.00 17,0	-		SCTSCOP 2	177	Section 18				Colorado	CONTRACT OF	0.00
71,04.45 578 1,04.55	1,252.5 1,255.5 1,25	27		2,107,20	6.74	MCD4/1E			-	Agreed 79	01,010,00	10000
10 mm 1 mm 1 mm 1 mm 1 mm 1 mm 1 mm 1 m	121 121		-	of the same		1				77 007 00	20 170 10	1906
	1200 Plancing Adjuster & Yest 72,002.05 69,023.5 72,023.		-	04-1-7-0	3000	1000			-	N. Per. B.A.	200 100 00	9 (
17 477 to	88.27 Mal (1916) 1916 (1917) 1917 (1917) 1		-		1130	17 447 90			-	1740220	00 00 00	536 15010 Photolog Philips
7,007,005 Mark 144,00 T 107,007	100710 Pharmabing AVI Weeks & Veyer 77,000,000 to p. 4752-56		-	1449	900	2007				7,047.86	7,222.50	564 19010 Municipal Charles / Curriery
89,439,36 Jeff 1,034,63 Jeff 1				STATE OF	100	00 ANA 15				de arte des	CALIFORNIA I	ŀ
										200000	-	-

		4,123,68	979		-		-		Service .	Section wealth lives		
		4,000,00	2	-					4,000	List les messes	+	Ţ
46.737			900%	12,522	Ŀ			4,572,68	45734	SANTO CONTRACTOR CONTR	ł	Ţ
1,589,47		-	14091	78,894.72		1		27.469/61	27,847.11	CO PRINCIPLE AND PRINCIPLE	+	T
M-166	984,74	06,742,0	MGS	0,947,36		0	8,847.34		13,894.72	1900 HANG MIND DICE	+	8
1,365.47		ŀ	100%	27,568,61		1		22.948781	27,962731	AND LINE TAKE THE PARTY AND ADDRESS OF THE PAR	+	
2,411,24			*KBM	24,818,48)		Cornel of the	DIVIDENCE DE		t	
								-			+	J
		1,023,0	3						1	Colored Colored	- Constitution of the Cons	Ţ
		100,000	976		-				and the second		+	
12.50			100%	10000				BOYTHE	2000	The banks of the banks and	+	1
1,000,1			W.CD.	Zr bistal				27.000		SAMO LANCON CO.	4	J
1,000,1			S.hdi	27,000,01	1			2000	1	MAC Code Barrier	+	
in the			ar front	10000				L. VISS OF	C4. Med 81	SECTION DAMES DAME	1	
6,000			The real	2000				27 MB #1	CC P0481	INMO PAU Mandah	1	107
			The same	ST ST ST ST ST ST ST ST ST ST ST ST ST S				DATE:	DA. BIANC	COS ATMAC Pro-Researches Sel Plains	1903	,
		1									Н	
		4823.00	2	•					657,2379	15020 HWAG BING Up	Н	825
		492368	S.				·	٠	4,523,86	ė	-	2
1600	.		100	ercer!				(Accor)	Nerth's	18020 INMC Sal Consessors	-	2
			100%	19,894,72				19,594,72	35,666,02	1020 PAVID Commisser (Appellin)	ш	20
Land			1,00)	19,684,72				2756781	19,051,72	15020 WWAG Feagh Dark	L	2
1 Mari			1001	27.W396				19,594.72	19,094,72	2020 WAVAC FRAI Minimin	L	88
2401.4			100%	CARINE	·			DESERVE	24,818,40	HAAC Pro-Neutricine Set Picture	Н	248
												Γ
		er car y	940						4,500,00	19029 HAND SWILLS	Н	3
		4,523,61	9						(accar)	王	H	847
40			100%	4,023,00	٠			MERCEL	(arca)		L	2
1301			100%	18,634,72			•	10,004,72	18,504,372	15020 JAVAG Candanyay Malantists	L	88
1000			1001	10,554.72				27,1427.61	2,7468181	Ŧ	Н	944
			NOO!	10,000,72		·		EL'NGFA	19,534.72		Н	EM9
			NO.	24,818,40				24,516.00	24,818,40	15830 HWAC Pre-Reck-Line Set Plaing	-	942
100			100%	5,258,00				5,250.00	6,250,00		Н	2
1		- Contraction	979								+	1
2005		107,760		1,3615,1			-	1000	100000	1700 Medicabol Chee and December	+	8
112.5			100%	1,125,11	1			1,143,144	Per contra	۱	+	
1,010,00		2,000,00	94.60	18,000,00			ŀ	10,500,00	007205721	-	+	
TEACH		00'555'50	3/03	00'HSF881	194,531,00			ed'ves'est	274,503,00		+	Ţ,
	100 mg	112,000,00	3				-		112,000,00	TOTAL PROPERTY AND	100	
		363,117.60	240	-					307117.60	Basella notes	100	Ţ,
		90,000,000	3/0				Ŀ		89 TOO BOX	BOO Pheetrg	╀	Į.
	orms en	2031750	774	810,122.50	900,000,00		(A) terosofies	02,133,50	1,054,000.00	9	100	
23.617.2		OUTST!	Total Control	Z30,172,00	0.177.00			228,177,00	284,000.60	CSSS Whitehous - Missadd City	L	5
28,782		00.171.00	750	267,529,00				207,626,00	196,700 99		H	
2000		13.306.27	787	44,580,73				40,1402.73	58,478.00	7100 Westywaling	Н	
T	40010	1 578 18		20.100.00	W.LECAN.	1		100, MALES	00 Tec. 254		Н	,
Ī	and the same of	01,000,000		200			S TEMPOR	12.000.00	00,000,18		Н	
		-	and a	former's:	Carpen	5 507 40	2,005	2004150	981571.00	44	4	,
SHE			1000	Contract to	1	1		179 585 607	179 000 00	8100 Francis - Real Lavel Lavelar, Thomas	4	,
14 200			1	00.000				00 1147 13	61,546,00	1108 Propring - Read Layer Labor, Seeder.	+	
Property.		1	ALTON.	Angelin Paul	-	1		OF PROPERTY.	145 841 00	_1	-	
72,363,16			1000	OCT BECK TOTAL	-			No con con	1000000		4	
17.514.14			100%	177,141,00	I.			GF [14, 2, 3]	OCT 101771	COO Province Set I and J. Combas Market		Ţ.
22,364,76			100%	229,647,00				447,194,122	007395877	Control Card Card Card Control Control		Ţ
17.714				177,141,00				177,141,00	177,541,50	ı	97	Ţ
00.100.00			100%	349,319,00		,	,	90'816'82E	OUTHER SPE	I	-	L
19.00.00				190,010,007				00 910,883	00'614'661	6100 Properting - 146 Layer / Labor, Couled,	92	L
Total Control				81 282.72				\$1,202,72	84,000,88	Blob Debugginson Book	91	
I	10,437,29	00 100 100	1000	17 100 100	9	0		OC WOP'EL	100,000,00	0415 Graphs / Harpto / Character Posts	14	
1	١	ľ	Noos	OCCUPATION AND ADDRESS OF THE PARTY OF THE P		To an annual	60 CLU W. 1		210,700,00	4100 Sharry 734s Brist Venner	2	. [
-	,				1				-	A PY CHEMICAL	200	7
		2012/02					000000000000000000000000000000000000000			1 1 0 0	-	1

0.0		7	7		716	10	713	711	710	700	i	747		700	703	100	100	700	701	700	00		900	I	600	2	3	882	69	100		:	987	2	3	2	600	280	190	3	679	878	407		474	878	674	9	572	87	670	
19070		1001	06083		1000		OLOSI	13010	1990	18010		19910	Ī	04861	15010		19979	19993	1990	01051	10000	19099	19010	Princip		15016	13010	01093	18010	15010	15019	19010	15990	01051	19910	15010	19910	1600	15010	DISE	15010	15010	15810		15000	000051	19020	15020	62053	1000	19020	
to development of the second s			Total Trades	Plantide Condessella Sufra	Panting Endurant	Purraing Plaums	Plumbing Tulm & Heath-up-s	13010 Plumbing A/O Que Plong	Plumbing ACI Demonds Water	Planting AIG Share Plang	Plumping Distra / Cavilors	1870 Pumby AG WHIP & Very		Pluming bredgion - Payetop - Pro Prejection	SANDER DOMESTICA		Contract Children Land	Chicago Separati	Physical Picture	Prioriting Type & Manifester	Printing AG Gas Piling		1			Typico - Pay Protection	Parting Marghager	Planting Testing	Pleasing Conductor Paing	Planting Sydeniess	Deshi Paro	Phymiding Thibo & Hesphalips	15910 Planting A/O Crap Plains	2	Printing Art Shirts Plying	20	2	Print & steely CVA (Peternal		Purchay US Speed Plans	Philippe Del Berger Philips			Ø.		9	31	MARC	DW	Ī	TOTAL Pro-Plant-Line Set Pilety	the same of the sa
Liberator An		201200	CO Mario V	20,400	18.573.00	COTELSTO	27,540,00	31,971,00	78,331,00	18,779.00	7,200,00	72,090,00		OUTSTINAS	2,112,00	domest 8	Dicheen I	BO'LLETH	00,618,00	37,040,00	100120718	DETECTAL	10,478,00	Market !	73,030,00	60'00'0	2,1(2.00	8,943,00	3,544,00	19,975.00	607219'dd	37,540,00	ou't to'it	78,231,09	\$8,47%.00	DOUGH	7,239,90	73,003.00	84,128.00	6,216,06	DOTACINGS.	92,490.09	047578		97.77.98	8,537,78	8,717.70	21,100,00	19,191,11	20,201,13	31,800,87	
i net teaches			07.70	24772 12	A 786.25	11,102,00	OF PORTE	28,517,45	25,764,75	17,852,30	Berteira	M.gca.rr		50,999,00		107.761.18	10/224	orch*a	11,162,01	CO DEC CO	85 844 DK	77,244,30	PESCO	1907007	71,501.M	67,000,00		9,137,78	5,472.13	12,780,00	11,702.00	33,386,00	10.448.5E	BCH/LLL	14,100,44	34,543,74	7,537,657	71,531,14	4,345.44	E 159.30	25,416.30	64,521,18	0.364,30						12,573,57	בו ופנה	28,180,10	
Carlo prime						11,102.00			Ŀ					ŀ			-	Vision C.	16,000,00					ŀ					Ĺ	1,567.00	THE DELCARE						,	1	•			,	٠					Britis	10,140,45		C) ICEUS	
	1					3					ŀ						1	3			1				ŀ	ŀ				3	7				,								٠				•	9)		Ū.)
														,				,																	·										٠		,					
1.00'004'69		all topology	06.00.0	C C.D.	11 (12 61	22,305.20	00'963'55	28,517,46	12 MA 45	17,532.20	6,870,86	11,101,14		00,000,00		OCINIO.	BATZ TA	12,780,00	27,728.50	OTHER	20,443,58	77,744,38	14,704,48	44/46/	71,601.54	87, pag. CO		8,137,70	8,472.22	14,347,00	27,790,00	over ce	30,440.56	77,744.30	10,101,46	54,043,74	7,047,07	71,471,14	8,045,44	00.465.10	29,416,30	62,162,00	00.100.8					8,537,78	22.818.00	13.10.13	ZILEGI K	
N.C.	100	200			NO.	ş	1000	87%	20%	9768	1688	1000		10%	3	9769	957	200	30%	80%	955	977	200	Wille	983	1000	N/O	94,03	1	90%	5	96%	35.00	34.00	9446	9846	9434	36%	11%	3	1,16	96%	144		000	950	9	200	300	1007	100	
I bortosfes	Carp (19)	1000	200	111	UB CBILT	207,707.00	DOMONIA	SECUL	3,369.55	ostate	20,100	DE LAY L		00,1431,0	2,112.00	egr.ye	111.00	3,196,00	27,754.50	3,704,00	27.72	27 mm 1	57 aer.	PETRI	1,481,86	00'10'6	2,112.00	429.30	111.50	05.786,1	27,794,50	3,704.00	621.42	1,541.62	20,000	1,118.20	144,53	1,401,00	75 VG2 36	125.76	8CB10	1,340.00	170,70		8,707.0	15.053	ar arc	19.013.36	2,898.51			_
100'60					7300	1,190,21	•				Ŀ							Caratte	W'Cay'i		Ŀ		Ŀ							150,7%	1,546.78	•											•					EL T	1,014,00		W. C.D.	
a projects	ŀ	2000	1	200	1	272007	DOTEST	2,101,75	7,530,45	1,759.22	037,09	7,783.91		8,034,50		073,77	547.23	1,771,00	2,778,05	OSTEET.	10 mg.	7,774,44	1,510,85	27.00	7,10,11	0798.00		813.77	62.730	1,407,71	STEEL C.	OPTEE'E	3,044,56	7,779,44	1,819.05	5,494,37	70L79	7,101,11	100	01.510	2416	00.000	EVIKII					227	00.185.5	262519	a teal or	

788	797	796	785	Ē	75	782	101	1007				ě	789	758	757	756	N.	750	740	786	736	774	250	703	Special Production	181	760	748	×	75	74	749	744	743	ž	2	1	73	737	ž	70	2 2	H	731	П	78	1			12	774	2	i	2		Π
-		19000	N N		_	2000		7810	. 12		2839							2530	2500	2530			2200	9655	CHANGE	1900 100	16000	16000	16060	19000	19000	19090	16000	18000	Charles	1000	10000	14000	1,6000	10000	19000		1000	Mando		15016	1000	81001	15910	19610	ON DOS	64.051	1010	Ologia Ologia	19910	Γ
BUILDING CO (0013.3 HVMC Changes Thry Data 6 824)	SAME 6 WAS AMED SAVA CELOOD ON SAME	BUIL DINCE CO 60015 Wood Proming Changes 69/9	SURL DINGS CON QUARTER CONTROL 44 and In Etc. 207	(NALDING CO CHIEF? Blockers Breef Charges B7	BUILDING CO SSIDS Top Min Rabor ST	BUILDING CO GROSS Area Media (15) and (15)	BLELDING CO DOOS Aden, Rejecting Balling, Hell D7	BUILDING CO (COST), I Applied Pressed of	CHARLES CO. C. C. C. C. C. C. C. C. C. C. C. C. C.	11日の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本の日本			CLI CO PARTIMIE AND CO DISCONDIN	OWONG OD AV PIPELING CO UN	OBVIDAD CO ITA MARTINE CO 11)	CSI CO MATERIALATI CO DIACANA	CONTRACTOR TO TAMENTAL CO.	CHANGE CO NA PRIENT CO M	OWNOWS CO I'V PARETME CO 81	GPUADING CO 00001.1 - WRO Plays 11-01-07	CHACHES CO 80004 - Excessed mont Paged	CONTACT CONTRACT SERVICES - CONTRACT CONTRACTOR	GPA/CRAS CO 00002 - Pro Mydrael Permits	SCHADNIG CO 00001 - IDunido Chem Feed & Ber Turk	Designation of the second of t	揰	Characteris Afth Pieter Christips and Pichary Thins	Managhinal dip Privat Physics Private Coultings	Street and Please Dankey and Philary Tribs	(Dection) 3rd Plear Flengh William College	Shorting 2nd Plant Coules and Plants Tyles	Bushing Stof Floor Reagn WindowCallings	Chestral (of Floor Onvice and Flours Yales	Shiphyal NJ Ployr Stough WudarCollings	1	Charles University Street Control & Wiley		Cheptud Lappy Afril Johnson	P	Studylani SulveyBooks			200	Shephad Engineering		Planting tradition - Planting - Fire Protection		ľ		-	Plumbing Duby & Husburger	_		Photolog (Long / Carrier	R	
21,472,655	22,978,97							13,507,69		2000			00.001.01	00 121 18	28,572,00	436,017,00	00"923"802	COTSET'NE	DG, 1985, MSC	CI TAC'HE	452,81	27,862,00	448,78	00,000,00	The second	674,318,00	16,040,00	75,000,00	10,000,00	79,000,00	dobsaret	75,000,00	N9,000,00	75,000,00	400,000,00	An ann an	83,000,00	90,000,000	22 800.00	1,900,00	12 200 000	00.000.00	86'CHE'S1	28,450,00		00.000	2 12 00	02,002,0	60'ELA'S1	00°C3 5'99	errone ix	00'140'IE	No 140 E.	Out the contract	SPERICE.	
124,744.96	D'ARTH							12,978,98		800										54.000,095	10.239	67,347.78	448,78	00,005.00	ŀ	480,514,57		67,730.00		67,750.00		71,250,00		71,250,00	DGT0000 CSC	00 000 M	79,000,00	96,436,00	27 Judy 92	90.00€1	000000	OUTDAY'S	15,940,00	27,084,60		100 100 100	Devante?	2472.28	2,887.50	11,167,00	90,500,00	CO 1969 9C	A THE LA	96,000,0	11.631.14	
OF CHURTH	Total arrive								The later within	200			10,100,00	90127788	28,572.00	201,2772.00	60,095,281	34,725,00	OU LEF BOX	WALL COME TO		14,101,42			100	21,077,00		200,000		2,500,00		-				dermontos	-	7,554,00	1,300,00		- Desired	1,900.00				508.00	428.30		79875	06,188,8		1 507.56				
	in local								Specialist Co.	10000		-	No.	1	725).	Ten.	120	1	722	. Collect		(4))		-	10		1001			-				-	-				-	1	10			a	7)						1			
									A. O. Land	T. 1. 4. 4. 3														60,636,00											-	Į.						1				1	1	1			,			1		
N THE STA	22,113,17							12,878.89	一日の一日の一日の一日の一日の日本の日の日本の日の日本の日の日本の日の日本の日			- Constitution	10.100.00	84 125.00	39,572,00	25.27.100	107 340,00	34 375.00	00'146'88C	98.0CT.REE	462.01	84,374,18	446.78	90,212,00	2000	817 582.23		71,250,00		21 250 50	-	71,250,00		94.DS2 (4	acroocrae:	00 test 22	60'160'8L	00,000,001	22,500.00	1 20000	ANTENNA .	12.492.00	11,840,00	27,044,00	The same of the sa	200	67,761.20	8,472.32	8,786.25	16.002.00	26,190,00	MARKET IN	10,100,40	7,007.00	77,631,14	
-	1	IOMOR	MANGE	TOMOS	SCHOOL STATE	SCHOOL	DWG	9646	100000	350	470	1	1	MODI	1001	WAL	200	200	100%	NC:	1,000	168	100%	0.00	4		0%	89%	MG	16,538	NO.	1668	20	200	379	7778	95%	100%	Noo!	W4001	2000			79%	-	57	T						No.	100		
2000	00 CM							007899	1							104,544,59	11 444 20			EF_519,45		HINELY.		0.477.60			10,000,00	3,780.00	CONSTON	3,750,50	Delatere.	3,764.00	00'000'Bi	3,750.00	90.000.00	21,100.00				- Carriedo	Ourse.	00'286'8		7,9530	- Contract	200 51 57	438.70	111,480		П	1,852.00		T		1/41/10	
	874 30								A. S. S. S. S. S. S. S. S. S. S. S. S. S.			- Career	200	4 400	COURT	18,528,65	1000	7	15,409,93	59,000,1		ETIM .			A			360.00		250.00						1,00,000		758.40	170,00		Model	00.00			perio		Q.D			995,13	-	T				
71 000 17	2 146 5							1,297,50	Carried Street	THE PARTY		evide	400.00	No mark I	COLUMN 1	SW CONTRA	9 400.00	37.194.1	W. Carlo St.	13 7445 784	22.64	4,500,31	W.W	3,541.78		. 91,789.28		7,525,00		7,174.00		7,926.60		7,125,00	N. COLD D.	PWE'	7,000,0	10,000,01	30 00 E.E.	2001	MANA C	L. Mark	1,584,51	2,308.5	and the same		77,77	647.23	caredi	1,000,1	Children	7,774.4	1,819.15	759.79	7,993,1	

		Н	_	Н	621 16000	620 16000	╀	310 7010	⊢	⊢	818 18090	414 10000	H	812 6200	811 18000	┡-	90001 9000	11000	500	9100	18004	90 CO DWG/ING 01081 1408	803 15010 BUILDING CO 80	18000	18000	18010	15570	788 15910 SUILDING CO 00	16000	4180	9160	5900	the contraction of the contracti
	TOTAL CONTRACT PHANE 1						0	8	0	0		0		•	0	9		0	BLALDING CO 60085 Meserty C2 Staff 0869	SULDING CO 90062 Blog 8 & 9 Blower Query & Mirrore	BUILDING CO 91050 Byliding 7 Electrical Unyredes	SULDING CO 99049 Baltimy 8 & 9 Cleart Organizars	BUILDING CO 00047 Building 8 & 9 Lew Verlage	BLALDRYCH CO 08043.2 Ehutelept Changes Dulle B	BUILDING CO 60042.1 Electrical Changes Dates 3	DULLDING CO 00031,1 Stading 8 & 9 Filymone	ALTILDING CO 60004,1 Cycle Head Ref Opt B6 A 89	BUILDING CO 00037,1 88 & 50 Option Changes	BULLDING CO COORS, 1 Encologi C2 Opin (IAI)	BULDING OO 00004.9 Planting Chilyyn (9)	BUILDING CO 00001.2 Plumbing Options 59	SE BERGING COSTON STATES COSTON CONTRACTOR	Brittana CO 60005 % Systems Oligana 80
	81,818,218.22					Ŀ						-			Ŀ		Ŀ		12,000.00	19,740,58	20,300,30	18,682.08	60,£94,25	03.457.66	90,722.05	04.005BL	31,521,30	19,009,00	58,443.00	04,590,30	\$4,100,46	47 CON 27	40,300,10
().	99 806 1,59 53									,									12,000,00	,		٠	13,312.85	24,935,00	24,180,75			10,000,00	33,465,40	16,863.00	13.525,12	86'192'12	27,044,001
\$ 4991782.48	3,500,573,00		4					<u> </u>		Ŀ		Ŀ				Ŀ		Ŀ		٠				Comments	22,000.60							CAL SCHOOL	17,138.00
M52.4	1,250,777.40		•										1											(10)	. (00))						. (0)	
*	GETI-OFFET?																		,														
6	al real Series																		12,993,69				13,312,58	73,535,00	46,180,75			18,009.00	DATEGRACE	18,663.00	13,525.12	43,217,86	44,333,10
	77%		980	0%	2	3	97	3	350	240	9%	2	97	9%	876	940	940	8%	100%	950	8%	910	22%	74%	486	9%	0%	100%	60%	24%	26%	19%	41.00
^	22,777,368,10																	٠		19,748,58	16,165 BE	18,667.00	47,501.00	25,804,50	\$0,542.10	10,500.70	क्टाक्टाट		22,577,40	00'00'00	40,573.37	15,863	80,128
A	en,ercaro		.	٠																				4,980.00	2,200.00	•						1,683,00	7,713,00
7	er dat Tien																		1.206.31				1,331,28	7,382,50	4,014,00			00,000,1	3,346,64	12,002,1	1,202.51		4,421.21

EXHIBIT 8

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	MANHATTAN WEST
Property Location:	RUSSEL RD
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	
Payment Amount:	\$18450.00
ndersigned, and when the check has been prograwn, this document becomes effective to motice of lien, any private bond right, any claiule or statute related to payment rights that tollowing extent: This release covers a progress payment for the othe Property or to the Undersigned's Cuapplication, but only to the extent of the Paymendersigned is actually paid, and does not changes pending approval, disputed items an ecipient of this document relies on it, he shandersigned warrants that he either has alread	in the above referenced Payment Amount payable to the perly endorsed and has been paid by the bank on which it is elease and the undersigned shall be deemed to waive any im for payment and any rights under any similar ordinance, the undersigned has on the above described Property to the awork, materials or equipment furnished by the undersigned stomer which are the subject of the Invoice or Payment ment Amount or such portion of the Payment Amount as the cover any retention withheld, any items, modifications or d claims, or items furnished that are not paid. Before any rould verify evidence of payment to the undersigned. The lay paid or will use the money he receives from this progress ers, subcontractors, materialmen and suppliers for all work, this waiver and release.
Dated: 7/14/08	ZITTING BROTHERS CONSTRUCTION
Ву:	(Company Name)
Its:	TXILIMIW, ()

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	MANHATTAN WEST
Property Location:	RUSSEL RD. LAS VEGAS
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	73828
Payment Amount:	\$180231.35
rule or statute related to payment rights tha following extent: This release covers a progress payment for to the Property or to the Undersigned's Capplication, but only to the extent of the Paundersigned is actually paid, and does not changes pending approval, disputed items a recipient of this document relies on it, he undersigned warrants that he either has alre payment promptly to pay in full all his laboraterials or equipment that are the subject of Dated: 6/30/08	laim for payment and any rights under any similar ordinance, to the undersigned has on the above described Property to the the work, materials or equipment furnished by the undersigned Customer which are the subject of the Invoice or Payment yment Amount or such portion of the Payment Amount as the transport cover any retention withheld, any items, modifications or and claims, or items furnished that are not paid. Before any should verify evidence of payment to the undersigned. The ady paid or will use the money he receives from this progress orers, subcontractors, materialmen and suppliers for all work, of this waiver and release. (Company Name)
Į:	ts: Off CUMMASSA



3432 N. 5th Street • North Les Vegas, NV 89032 Phone: (702) 734-0196 • Fax: (702)734-0396 E-mail: apcoconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	APCO Construction
Inv./Pmt Application No:	Payment Application #7 (May 2008)
Payment Amount:	\$27,973.80

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that ere the subject of the waiver and release.

(URI ale rile amplect of the warter area totage	•	
Dated: <u>03/03/03</u>		Zitting Brothers Construction Inc.
	Signature:	Hom /
	Print:	Sam Zitting
	Title:	pres.
		and attend that you have been cald for

Notice: This document waives rights unconditionally and states that you have been paid for giving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.

APC000044636



3432 N. 5th Street • North Las Vegas, NV 89032 Phone: (702) 734-0198 • Fax: (702)734-0396 E-mail: apcoconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West Buildings 8 + 9
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	Zitting Bros.
Inv./Pmt Application No:	May 2008 Invoices
Payment Amount:	Paid In Full through May 31, 2008
referenced Payment Amount for his Customer for the above descrivate bond right, any claim for statute related to payment rights the following extent: This release covers a proby the undersigned to the Propethe Invoice or Payment Application of the Payment Amount retention withheld, any items, miclaims, or items furnished that already paid or will use the monfull all laborers, subcontractors, that are the subject of the waiver	en paid and has received a progress payment in the above all work, materials and equipment the undersigned furnished to cribed Property and does hereby waive any notice of lien, any payment and any rights under any similar ordinance, rule or that the undersigned has on the above described Property to ogress payment for the work, materials or equipment furnished only or to the Undersigned's Customer which are the subject of tion, but only to the extent of the Payment Amount or such as the undersigned is actually paid, and does not cover any odifications or changes pending approval, disputed items and are not paid. The undersigned warrants that he either has ney he receives from this progress payment promptly to pay in materialmen and suppliers for all work, materials or equipment and release.
Dated: 8 20 08	Stock Building Supply
, ,	Signature: Aug Wall
	Print: Greg Wall
	Title: Asst. Mar. Cedar City, UT
giving up those rights. This docu	rights unconditionally and states that you have been paid for iment is enforceable against you if you sign it to the extent of the received. If you have not been paid, use a Conditional Release

VPCO00044650

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	MANHATTAN WEST
Property Location:	RUSSELL RD
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	
Payment Amount:	\$27971.00
undersigned, and when the check has been pr drawn, this document becomes effective to notice of lien, any private bond right, any cla rule or statute related to payment rights that following extent:	c in the above referenced Payment Amount payable to the operly endorsed and has been paid by the bank on which it is release and the undersigned shall be deemed to waive any aim for payment and any rights under any similar ordinance, the undersigned has on the above described Property to the
to the Property or to the Undersigned's C Application, but only to the extent of the Pay undersigned is actually paid, and does not changes pending approval, disputed items a	work, materials or equipment furnished by the undersigned ustomer which are the subject of the Invoice or Payment ment Amount or such portion of the Payment Amount as the cover any retention withheld, any items, modifications or nd claims, or items furnished that are not paid. Before any should verify evidence of payment to the undersigned. The

undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all his laborers, subcontractors, materialmen and suppliers for all work,

materials or equipment that are the subject of this waiver and release.

Dated: 6/12/08

By:

Its:

OCTOBER 2005



3432 N. 5th Street • North Las Vegas, NV 89032 Phone: [702] 734-0198 • Fax: [702]734-0396 E-mail: appoconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	APCO Construction
Inv./Pmt Application No:	Payment Application #6 (April 2008)
Payment Amount:	\$156,574.60

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of the waiver and release.

Dated: 02110

Zitting Brothers Construction Inc.

Signature:

Print:

Title:

Notice: This document waives rights unconditionally and states that you have been paid for giving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.

APC000044674

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	MANHATTAN WEST
Property Location:	LAS VEGAS NV
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	502
Payment Amount:	\$156,574.24

Upon receipt by the undersigned of a check in the above referenced Payment Amount payable to the undersigned, and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release and the undersigned shall be deemed to waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. Before any recipient of this document relies on it, he should verify evidence of payment to the undersigned. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all his laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of this waiver and release.

Dated:	4/21/08	ZITTING BROTHERS CONSTRUCTION
		(Company Name)
	×.	lts: De Manage



3432 N. 5th Street • North Les Veges, NV 89032 Phone: (702) 734-0198 • Fax: (702)734-0396 E-mail: apodonstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West	
Property Location:	Russell Road & I-215, Las Vegas, Nevada	
Undersigned's Customer:	APCO Construction	
nv./Pmt Application No:	Payment Application #5 (Mar. 2008)	
Payment Amount:	\$424,688.70	

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or Items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of the walver and release.

Dated: Zitting Brothers Construction Inc.

Signature:

Print:

Title:

Notice: This document waives rights unconditionally end/states that you have been paid for giving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	MANHATTAN WEST
Property Location:	RUSSEL RD, LAS VEGAS
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	502
Payment Amount:	\$424,689.03

Upon receipt by the undersigned of a check in the above referenced Payment Amount payable to the undersigned, and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release and the undersigned shall be deemed to waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. Before any recipient of this document relies on it, he should verify evidence of payment to the undersigned. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all his laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of this waiver and release.

Dated:	4/8/08	ZITTING BROTHERS CONSTRUCTION
		(Company Name)
		By: 12 ittina
		Its: GHICT TRUNCHI

OCTOBER 2005



3432 N. 5th Street • North Las Vegas, NV 89032 Phone: (702) 734-0198 • Fax: (702)734-0396 E-mail: apcoconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	APCO Construction
Inv./Pmt Application No:	Payment Application #4 (Feb. 2008)
Payment Amount:	\$495,604.60

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment fumished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of the waiver and release.

	Zitting Brothers Construction Inc.
Signature:	720.7
Print:	Roy Littue
Title:	owner
	Signature:

Notice: This document waives rights unconditionally and states that you have been paid for giving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.

ZITTING BROTHERS CONSTRUTION, INC. CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

MANHATTAN WEST

Property/Project Name:

Property Location:	RUSSEL RD
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	4
Payment Amount:	\$495,604.44
undersigned, and when the check has been prodrawn, this document becomes effective to notice of lien right under U.C.A. §38-1, any and any rights under any similar ordinance, that on the above described Property to the formal of the Property/Project or to Zitting Brothers that does or may claim an interest in the property project or to a litting Brothers that does or may claim an interest in the property/Project or to a litting Brothers that does or may claim an interest in the propenty project and or will use the money he rechis laborers, subcontractors, materialmen and subject of this waiver and release. The understand or property from any and all loactions of any kind resulting from the understand or property from any and all loactions of any kind resulting from the	the work, materials or equipment furnished by the undersigned is Construction, Inc., the Owner or any other person or entity project or property which are the subject of the Invoice or or retention withheld. The undersigned warrants that he either ceives from this progress payment promptly to pay in full all d suppliers for all work, materials or equipment that are the ersigned shall indemnify and hold harmless Zitting Brothers person or entity that does or may claim an interest in the bases, fines, suits, damages, expenses, claims, demands and indersigned's failure to pay in full all its/his/her laborers, r all work, materials or equipment that were supplied or used
Dated: 2/19/08	(Company Name)
Ву	4100 H
Its	11/1000019



3432 N. 5th Street • North Las Vegas, NV 89032 Phone: (702) 734-0198 • Fax: (702)734-0396 E-mail: apcoconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	APCO Construction
Inv./Pmt Application No:	Payment Application #003 (Jan. 2008)
Payment Amount:	\$408,225.70

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually pald, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of the waiver and release.

Dated: 5/8/08 Zitting Brothers Construction Inc.

Print:

Signature

Title:

Notice: This document waives rights unconditionally and states that you have been paid figgiving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	MANHATTAN WEST
Property Location:	WEST LAS VEGAS
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	
Payment Amount:	\$408,225.33
pon receipt by the undersigned of a check	in the above referenced Payment Amount payable to the

Upon receipt by the undersigned of a check in the above referenced Payment Amount payable to the undersigned, and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release and the undersigned shall be deemed to waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. Before any recipient of this document relies on it, he should verify evidence of payment to the undersigned. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all his laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of this waiver and release.

Dated: 1/20/08 ZITTING BROTHERS CONSTRUCTION (Company Name)

By:

Its:

OCTOBER 2005



3432 N. 5th Street • North Las Vegas, NV 89032 Phone: (702) 734-0198 • Fax: (702)734-0396 E-mail: apcoconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	APCO Construction
Inv./Pmt Application No:	Payment Application #002 (Dec. 2007)
Payment Amount:	\$567,148.60

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of the waiver and release.

Dated: 2-	-29-08		Zitting Brothers Co	onstruction Inc.
		Signature:	Willy ?	
		Print:	William	2:77/40
		Title:	V.P.	

Notice: This document waives rights unconditionally and states that you have been paid for giving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.



3432 N. 5th Street • North Las Vegas, NV 89032 Phone: (702) 734-0198 • Fax: (702)734-0396 E-mail: apocconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	APCO Construction
Inv./Pmt Application No:	Payment Application #001.2 (Nov. 2007)
Payment Amount:	\$368,785.00

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of the waiver and release.

Dated: OZ/C7/CL Zitting Brothers Construction Inc.

Signature: Sam Zitting

Title: Sala.

Notice: This document waives rights unconditionally and states that you have been paid for giving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	MANHATTAN WEST
Property Location:	9121 WEST RUSSELL RD, LAS VEGAS
Undersigned's Customer:	APCO CONSTRUCTION
Invoice/Payment Application Number:	73663
Payment Amount:	\$368,785.00

Upon receipt by the undersigned of a check in the above referenced Payment Amount payable to the undersigned, and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release and the undersigned shall be deemed to waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. Before any recipient of this document relies on it, he should verify evidence of payment to the undersigned. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all his laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of this waiver and release.

Dated:

ZITTING

ZITTING BROTHERS CONSTRUCTION

(Company Name)

N:FORMS/LIEN RELEASES/CONDITIONAL PROGRESS

OCTOBER 2005 APCO00044739



3432 N. 5th Street • North Las Vegas, NV 89032 Phone: (702) 734-0198 • Fax: (702)734-0396 E-mail: apcoconstruction.com • NCL: 14563

UNCONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name:	Manhattan West
Property Location:	Russell Road & I-215, Las Vegas, Nevada
Undersigned's Customer:	APCO Construction
Inv./Pmt Application No:	Payment Application #001 (Partial)
Payment Amount:	\$800,000.00

The undersigned has been paid and has received a progress payment in the above referenced Payment Amount for all work, materials and equipment the undersigned furnished to his Customer for the above described Property and does hereby waive any notice of lien, any private bond right, any claim for payment and any rights under any similar ordinance, rule or statute related to payment rights that the undersigned has on the above described Property to the following extent:

This release covers a progress payment for the work, materials or equipment furnished by the undersigned to the Property or to the Undersigned's Customer which are the subject of the Invoice or Payment Application, but only to the extent of the Payment Amount or such portion of the Payment Amount as the undersigned is actually paid, and does not cover any retention withheld, any items, modifications or changes pending approval, disputed items and claims, or items furnished that are not paid. The undersigned warrants that he either has already paid or will use the money he receives from this progress payment promptly to pay in full all laborers, subcontractors, materialmen and suppliers for all work, materials or equipment that are the subject of the waiver and release.

Dated: OZ/01/08

Signature: Sam Z, Him.

Title: pres.

Notice: This document waives rights unconditionally and states that you have been paid for giving up those rights. This document is enforceable against you if you sign it to the extent of the Payment Amount or the amount received. If you have not been paid, use a Conditional Release form.

CONDITIONAL WAIVER AND RELEASE UPON PROGRESS PAYMENT

Property Name.	Mannatian West
Property Location:	3432 North 5 th street Las Vegas
Undersigned's Customer:	APCO construction
Invoice/Payment Application Number:	1
Payment Amount:	\$800,000
undersigned, and when the check has been prodrawn, this document becomes effective to renotice of lien, any private bond right, any clairule or statute related to payment rights that to following extent: This release covers a progress payment for the to the Property or to the Undersigned's Cuapplication, but only to the extent of the Paymundersigned is actually paid, and does not changes pending approval, disputed items and recipient of this document relies on it, he shundersigned warrants that he either has alread	Zitting Brothers Construction
្	(Company Name)
Ву:	San Titling Brasidant
Its:	Sam Zitting - President

OCTOBER 2005

WOOD FRAMING L1 LABOR/EQUIP	49	199,015	49	199,015		40	49		40	199,015 \$	19,901.50	8	19,901.50	100.00%	100,00%
WOOD FRAMING L1 MATERIAL	87	245,918	69	245,918	•	59	-	1	8	245,918 \$	24,591.80	\$ 0	24,591.80	100.00%	100.00%
WOOD FRAMING L2 LABOR/EQUIP	65	177,141	8	177,141 \$		69	1		67	177,141 \$	17,714.10	\$ 0	17,714.10	100.00%	100.00%
WOOD FRAMING L2 MATERIAL	69	229,647	50	229,547 \$	1	ss.	57		50			+	22,854.70	100.00%	100.00%
WOOD FRAMING L3 LABOR/EQUIP	s	177,141	67	177,141					so	177,138 \$		+	17,716.80	100.00%	100.00%
WOOD FRAMING L3 MATERIAL	65	226,039	45	226,039		•			50	226,039 \$	22,603.90	\$ 0	22,603.90	100.00%	100.00%
WOOD FRAMING L4 LABOR/EQUIP	49	162,032	89	162,032 \$	-		-	,	19	162,032 \$	16,203.20	0 8	16,203.20	100.00%	100.00%
WOOD FRAMING LA MATERIAL	s	148,941	87	146,941		49	1	•	44	146,941 \$	14,694.10	S	14,694.10	100.00%	100.00%
WOOD FRAMING RF LABOR/EQUIP	97	61,646	69	61,646		S	15		59	61,646 \$	8,164,60	\$ 0	6,184.60	100.00%	100.00%
WOOD FRAMING RF MATERIAL	s	179,580	49	179,580 \$	-	•	4		65	179,580 \$		-	17,958.00	100.00%	100.00%
FINISH CARPENTRY	တ	600,000	5	8 000,000	234,083.81	\$ 23,408.38	38 \$	210,675.43	10	242,419 \$	24,241.88	8 \$	381,823.07	40.40%	10.00%
INSULATION	S	91,800	60	91,800 \$	31,305.00	\$ 3,130.50	\$	28,174.50	67	73,440 \$		\$ 0	25,704.00	80.00%	80.00%
ROOFING	s	220,020	47	157,738 \$	3,154.76	\$ 315.48	4B \$	2,839.28	59	153,006 \$	15,300.59	8	20,032.73	82.00%	100.00%
WATERPROOFING	42	123,800	47	58,475 \$		49	62	•	19	46,170 \$	4,818.97	2 2	17,822.24	77.63%	80.00%
STUCCO	87	398,700	2	396,700 \$	137,042.50	\$ 13,704.25	-	123,338.25	49	156,620 \$	15,862.00	-	255,742.00	39.48%	50.00%
WINDOWS	s	254,000	89	254,000		50	47		53	238,172 \$	23,817.20	60	39,645.20	83.77%	99.00%
DRYWALL	L/P	900,000	47	1,054,050 \$	116,500.00	\$ 11,650.00	8	104,850.00	47	804,000 \$	60,400.00	-	510,450.00	57.30%	70.00%
FLOORING	69	300,000	89	300,000	-	49	80	٠	87		4	49	300,000.00	0.00%	9,000
PAINTING	s	785,000	87	353,119 \$	٠		67		63			69	353,118.50	0.00%	0.00%
APPLIANCES	45	112,000	40	+			1		us.			69	112,000.00	0.00%	0.00%
ELEVATORS	43	274,926	69	274,926 \$			9		67	192,356 \$	19,235.60	8	101,805,60	69.97%	0.00%
MECH. MOBILIZATION	20	12,500	49	12,500 \$		1 49			so.	12,000 \$	1,200.00	-	1,700.00	96,00%	98,00%
MECH. SUBMITTALS	\$	1,125	67	1,125 \$	-		63		67	1,125 \$	112.50	s	112.50	100.00%	100.00%
MECH. GENERAL CONDITIONS	40-	1,774	**	1,774 \$		•			67	1,206 \$	120,62	-	688.22	88.00%	68.00%
MECH. CLOSEOUT DOCUMENTS	49	1,000	49	1,000 \$		45	49	ż	*			49	1,000.00	0.00%	0.00%
HVAC FIRST FLOOR															
PERMIT	s	5,250	49	6,260 \$	a	64	**		67	6,250 \$	525.00	8	625.00	100.00%	100.00%
PRE-ROCK/LINE SET PIPING	5	24,618	67	24,818			*		47	24,618 \$	2,461.84	8	2,461.84	100.00%	100.00%
FAU MATERIALS	so	19,895	55	19,695 \$	1	u,	65		s	-	1,989,47		1,969.47	100.00%	100.00%
ROUGH DUCT	S	19,895	89	19,695 \$	19,694.72	\$ 1,989,47	47 \$	17,725.25	L/P	19,695 \$	1,989.47	5 /	1,969.47	100.00%	100.00%
CONDENSER MATERIALS	97	19,695	67	19,695 \$		44	63		so.	19,695 \$	1,989.47	4	1,969.47	100.00%	100.00%
SET CONDENSERS	s	4,924	69	4,824 \$	4,923.68	\$ 492.37	37 \$	4,431.31	s	4,924 \$	492.37		492.37	100.00%	100.00%
SET TRIM	87	4,924	49	4,924 \$,		42		*	57	٠	8	4,923.68	0.00%	9,000
START UP	45	4,924	67	4,924 \$			63	ı	w	479	1	8	4,923.68	0.00%	0.00%
HVAC SECOND FLOOR	_														
PRE-ROCK/LINE SET PIPING	s	24,618	•	24,618 \$			so.	•	8	24,618 \$	2,461.84	\$	2,461.84	100.00%	100.00%
FAU MATERIALS	67	19,695	s	19,695 \$		••	67	1	on:	19,695 \$	1,989.47	7 \$	1,989.47	100,00%	100.00%
коион рист	67	19,695	55	19,895 \$	19,694.72	\$ 1,969.47	67 5	17,725.25	•	19,895 \$	1,969.47	\$ 4	1,969.47	100.00%	100.00%
CONDENSER MATERIALS	50	19,685	89	19,695 \$	-		8		60	19,695 \$	1,989.47	5	1,969.47	100.00%	100.00%
SET CONDENSERS	9	4,924	s	\rightarrow	4,923.68	\$ 492.37	-+	4,431.31	100	4,924 \$	492.37	. 1	492.37	100.00%	100.00%
SET TRIM	55	4.924	49		-	69	47		52		•	s	4,923.68	0.00%	0.00%
START UP	65	4.924	67	4,924 \$			87	•	••	1	•	47	4,923.68	%0000	0.00%
HVAC THIRD FLOOR	1			\rightarrow			+			-		\rightarrow			
PRE-ROCK/LINE SET PIPING		24,618	67	-+		49	67		67	-		+	2,461.84	100.00%	100.00%
FAU MATERIALS	60	19,695	*	\rightarrow			+		47	-	1	+	1,969.47	100.00%	100.00%
ROUGH DUCT		19,695		-	19,694.72	\$ 1,969.47	-+	17,725.25	97	-		+	1,969.47	100.00%	100.00%
CONDENSER MATERIALS	9	19,635	10	+			-		10	-		+	1,969.47	100.00%	100.00%
SET CONDENSERS	9	4,924	ימ	\rightarrow	4,923.68	\$ 492.37	-	4,431.31	9	4,824 \$	482.37	+	492.37	100.00%	100.00%
SET IMIM	9	4,924	0	4,824 5	Marian and American Street, St	*	9		9		•	n	4,323.00	0.00%	0.00%
SIAKI UP	2	4,364	2	4,324	,		2		0		•	•	4,823.90	U.U.V.	20.0
HVAC FORMIN FLOOR		24 848	•	040.40			1		6	+	24 424 84	+	2 404 04	400 008	100 001
PRE-ROCKLINE SEL PIPING	, (20,000	0	-			†		2	-		+	2,401.84	100.00%	100.001
PAU WAI ERIALS	,	19,000	0				+		,	000'01	1,908.47	+-	1,909.47	100.00%	2000.00T
CONDITION MATERIAL S	, ,	19,000	,	-		*	†		n 6	-	1	+	19,094.72	400.00%	0.00%
CONDENSER MATERIALS		080'81	,				2		,	e cap'al	1,808,1	÷	/#/ADA'1	100.007	00.00.
INCEL CONDENSERS	w)	4.924	10	4,824		100	V»	•	19	-	•	n	4,923,68	2000	80008

MATCHEN, S. 1774-15 S. 17	WOOD FRAMING L1 LABOR/EQUIP	•?	CLO, BR	•	CID'DD!							-					
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	WOOD FRAMING L1 MATERIAL	149	245,918	50	245,918	-	-	1	83			-	24,591.8	-	24,591.80	100.00%	100.00%
MATCHING St. 1724-57 St. 1224-547 St. 1 St. 1224-54 St. 100-000-000-000-000-000-000-000-000-000	WOOD FRAMING L2 LABOR/EQUIP	47	177,141	60	177,141	67	1	1	67	1		_	17,714.1		17,714.10	100.00%	100.00%
1,100,000,000,000,000,000,000,000,000,0	WOOD FRAMING L2 MATERIAL	67	229,547	40	229,547	-			97			1	22.954.7	+	22.954.70	100.00%	100.00%
MATCHING 5 200,000 2 10,000 2	WOOD FRAMING L3 LABOR/EQUIP	65	177,141	69	177,141	-			97			1	17,714.1	+	17,714,10	100.00%	100.00%
MATERNACION 5 10,000 1	WOOD FRAMING L3 MATERIAL	49	226,039	67	226,039	-			97			+-	22,803.9	-	22,603.90	100.00%	100.00%
	WOOD FRAMING L4 LABOR/EQUIP	49	162,032	40	162,032	-			97				16,203.2	÷	16,203.20	100.00%	100.00%
FM.MEROMEGOURS 5 104-06 6 104-06 104-06 104-06 104-06 104-06 104-06 104-06 104-06 104-06 104-06 104-06 104-06 104-06 104-06 10	WOOD FRAMING L4 MATERIAL	49	146,941	**	146,941	-			s)			_	14,694.1	-	14,684.10	100.00%	100.00%
	WOOD FRAMING RF LABOR/EQUIP	49	81,646	65	61,648		1		8			-	6,164.B	+-	6,164.80	100.00%	100.00%
	WOOD FRAMING RF MATERIAL	60	179,580	59	179,580		1	•	s				17,858.0	-	17,858.00	100.00%	100.00%
1	FINISH CARPENTRY	55	600,000	\$	000'009	\rightarrow						_	21,004.1		410,962.28	35.01%	10.00%
5. SAZIONO 5. SAZI	INSULATION	•	91,800	49	91,800							-	8,262.0	unuun	17,442.00	90.00%	99.00%
1	ROOFING	*	220,022	67	157,738		-			-		-	15,615.9	 —	17,184.18	89.00%	100.00%
Statement Stat	WATERPROOFING	49	123,800	55	59,475			•	1/2		46,	-	4,616.9	-	17,922.24	77.83%	90.00%
1	STUCCO	•>	396,700	**	396,700	s				-			29,752.5	-	128,927.50	75.00%	75.00%
1	WINDOWS	s>	254,000	67	254,000				69			-	23,817.2	\vdash	39,645,20	93.77%	99.00%
Strictory Stri	DRYWALL	9	000'008	47	1,054,050	s	_			\vdash		-	68,513.2	-	437,430.75	65.00%	75.00%
No. No. No. No. No. No. No. No. No. No.	FLOORING	50	300,000	**	300,000	67	1	•	*	1		69	•	67	300,000.00	0.00%	0.00%
String S	PAINTING	S	765,000	**	353,118	-			47					49	353,117.50	9600.0	0.00%
NATION NO. NO. NO. NO. NO. NO. NO. NO. NO. N	APPLANCES	s,	112,000	**	112,000	69	1		42			69	1	42	112,000.00	9,0000	0.00%
NAME 8 1,550 8 - 9 - 9 - 9 - 9 - 9 - 9 - 9 - 9 - 9 - 1,250 9 - 1,250 9 - 1,250 9 - 1,250 9 - 1,250 9 - 1,250 9 - 1,250 9 - 1,250 9 - 1,250 9 - 9 <td>ELEVATORS</td> <td>4</td> <td>274,926</td> <td>67</td> <td>274,926</td> <td>-</td> <td>\vdash</td> <td></td> <td></td> <td></td> <td></td> <td>\vdash</td> <td>18,953.11</td> <td>-</td> <td>104,348.10</td> <td>88.94%</td> <td>0.00%</td>	ELEVATORS	4	274,926	67	274,926	-	\vdash					\vdash	18,953.11	-	104,348.10	88.94%	0.00%
OWNITONION S 1 2	MECH. MOBILIZATION	•	12,500	47	12,500	*	1	1	97	45		-	1,050.04	Н	3,050.00	84.00%	84.00%
Comparison Com	MECH. SUBMITTALS	8	1,126	••	1,125	_		٠	87	••			112.5	-	112.50	100.00%	100.00%
Colouriment	MECH. GENERAL, CONDITIONS	60	1,774	67	1,774	w			49			-	120.6	\vdash	688.22	68.00%	88.00%
RALS 6 24618 5 24618 6 24618 7 24618 6 24618 7 24618 7 24618 7 24618 7 24618 8 24618 9	MECH. CLOSEOUT DOCUMENTS	*	1,000	87	1,000	-			44			45	٠	47	1,000.00	0.00%	0.00%
FRALE S CASD	HVAC FIRST FLOOR																
1,000,000,000,000,000,000,000,000,000,0	PERMIT	97	6,250	••	5,260	-	\forall		67	•	5,	-	626.00	\rightarrow	625.00	100.00%	100.00%
FRALS \$ 19,895 \$ 19,	PRE-ROCKALINE SET PIPING	40	24,618	62	24,618				\$	1			2,461.8	\rightarrow	2,461.84	100.00%	100.00%
RALE String Str	FAU MATERIALS	60	19,695	9	19,685	9	\rightarrow			-		\rightarrow	1,968.4	-	1,989.47	100.00%	100.00%
State Stat	ROUGH DUCT		19,895	49	19,695	-	-		-	-			1,969.4	-	1,989.47	100.00%	100.00%
PARLIS S 4,924 S 2,461 S 2,461<	CONDENSER MATERIALS		19,695	45	19,685	-	+	Andread or Andread	60	-	•	-+	1,989.4	. +	1,969.47	100.00%	100.00%
300R 4,824 5 4,624 5 5 6 6 6 6 6 7 7 <t< td=""><td>SET CONDENSERS</td><td>,</td><td>4,924</td><td>9</td><td>4,924</td><td>-+</td><td>-</td><td></td><td>69</td><td>_</td><td></td><td></td><td>492.3</td><td>-</td><td>492.37</td><td>100.00%</td><td>100.00%</td></t<>	SET CONDENSERS	,	4,924	9	4,924	-+	-		69	_			492.3	-	492.37	100.00%	100.00%
COP S S S S S S CAGING S	SET TRIM		4,924	65	4,924	\rightarrow	7		49					\$	4,923.68	0.00%	0.00%
TRIALS S 24,618 S 1,699.47 S 1,999.47 S 1,999	START UP	4	4,924	67	4,924	•			44			co.	•	60	4,923.68	%00.0	0.00%
RALS 8 19,895 8 19,895 8 19,895 8 19,895 8 19,895 8 19,895 8 19,895 8 19,895 8 19,895 8 19,895 8 19,894 8 19,894 9 10,000%	PRE-ROCKS INF SET PIPING	•	24 R1R		24 B18	+	T			+		-4	2 AR1 BA	+	2 424 B4	400 000	900 000
State Stat	FAU MATERIALS	.,	19.695	67	19.695	<u> </u>	1		2 61	\dagger		-	1 969 47	+	1 069 47	100.0078	100.00%
FRALS S	воисн рист	61	19.695	61	19 695		+-			+		+-	1 080 47	+	1 080 47	400.00 A	400.00
4 4 6 4 5 6 4 5 4 5 6 4 5 4 5 6 4 5 4 5 6 7 8 4 5 4 6 7 8 4 5 4 6 0 0 0 6 0 6 4 6 6 4 6 6 4 6	CONDENSER MATERIALS	69	19,695	59	19,695	+	+			+		+	1.989.47	+	1.969.47	100.00%	100.001
RALS 4,924 8 4,924 8 - 8 - 8 - 8 - 8 - 8 - 8 - 8 - 8 - 8 - 8 - 8 - 8 - 9 - 8 - 9 - 8 - 9 - 8 - 9 - 8 - 9 - 8 - 9 - <t< td=""><td>SET CONDENSERS</td><td>49</td><td>4,924</td><td>60</td><td>4,924</td><td></td><td>+</td><td></td><td>69</td><td>+</td><td></td><td>+</td><td>492.37</td><td>+</td><td>482.37</td><td>100.00%</td><td>100.00%</td></t<>	SET CONDENSERS	49	4,924	60	4,924		+		69	+		+	492.37	+	482.37	100.00%	100.00%
RALS 4,924 6 4,824 6 6 6 7 7 6 6 6,925 6 6,923 6 0,00% 7 7 6 7 6 6 7 <td>SET TRIM</td> <td>49</td> <td>4,924</td> <td>en</td> <td>4,924</td> <td>-</td> <td></td> <td>0</td> <td>50</td> <td></td> <td></td> <td></td> <td>٠</td> <td>10</td> <td>4,923.68</td> <td>0.00%</td> <td>0.00%</td>	SET TRIM	49	4,924	en	4,924	-		0	50				٠	10	4,923.68	0.00%	0.00%
PRING S 24,618 S 24,6184 S 24,6184 </td <td>START UP</td> <td></td> <td>4,924</td> <td>47</td> <td>4,824</td> <td>49</td> <td></td> <td></td> <td>5</td> <td>-</td> <td>andre en aleman mercelle dreum statement</td> <td>49</td> <td>•</td> <td>m</td> <td>4,923.68</td> <td>0.00%</td> <td>0.00%</td>	START UP		4,924	47	4,824	49			5	-	andre en aleman mercelle dreum statement	49	•	m	4,923.68	0.00%	0.00%
TPPING \$ 24.618 \$ 2.4618 \$ 2.46184 \$ 2.46184 \$ 2.46184 \$ 2.46184 \$ 2.46184 \$ 2.46184 \$ 2.46184 \$ 0.000% RALS \$ 19.665 \$ 19.6947 \$ 1.725.2 \$ 19.685 \$ 1.98947<	HVAC THIRD FLOOR																
RALS 19,685 5 19,685 8 1,969,47 8 - 8 1,969,47 9 9 8 1,969,47 9	PRE-ROCK/LINE SET PIPING	s	24,618	S	24,618	-	1		60		24,0		2,461.84		2,461.84	100.00%	100,00%
Third Part	FAU MATERIALS	*	19,695	40	19,695	-	-	-	49	-	19,0		1,969.47		1,969.47	100.00%	100.00%
RALS \$ 19,695 \$ 6 6 6 7 8 19,695 8 1,893,47 8 96,474 8 - 8 1,969,54 8 1,893,47 8 96,474 8 - 8 1,969,54 8 1,893,47 8 1,893,47 8 96,474 8 - 8 4,924 8 4,924 8 96,474 8 - 8 4,924 8 4,924 8 4,924 8 -	ROUGH DUCT	*	19,695	50	19,895	\rightarrow	-			-	19,(1,969.47		1,989.47	100.00%	100.00%
\$ 4,924 \$ 4,924 \$ 4,924 \$ 98,474 \$ 98,47 \$ 90,00% CPRING \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,696	CONDENSER MATERIALS	40	19,695	40	19,695	\rightarrow	\rightarrow		5	$^{-+}$	19,0	-+	1,969.47		1,969.47	100.00%	100.00%
5 4,924 5 4,924 5 5 5 5 6 6,923,89 0,00% DOR 4,924 5 4,924 5 6 6 7 5 6 6 7 6 7 6 7 <th< td=""><td>SET CONDENSERS</td><td>*</td><td>4,924</td><td>4</td><td>4,924</td><td>\rightarrow</td><td>+</td><td></td><td>47</td><td>-</td><td>4,1</td><td></td><td>492.3</td><td>_+</td><td>482.37</td><td>100.00%</td><td>100.00%</td></th<>	SET CONDENSERS	*	4,924	4	4,924	\rightarrow	+		47	-	4,1		492.3	_+	482.37	100.00%	100.00%
TORY S 4,824,61 S 4,924,61 S - S	SETTRIM		4,924	10	4,924	\rightarrow			*	••		45		49	4,923.68	0.00%	0.00%
DOMY \$ 24,618 \$ 24,618 \$ 24,6184 \$ 24,6	START UP	*	4,824	40	4,924	\rightarrow	7					+	•	50	4,923.68	0.00%	0.00%
S	HVAC FOURTH FLOOR						ľ		Annual Control of the last of	1		\rightarrow		\rightarrow			
\$ 19,695 \$. \$. \$. \$. \$ 1,989.47 \$ 1,989.47 \$ 10,00%. \$ 19,695 \$ 19,695 \$. \$. \$. \$. \$ 19,694.72 0.00%. RALS \$ 19,895 \$ 19,895 \$. \$. \$. \$ 1,989.47 \$ 1,989.47 \$ 10,00%.	PRE-ROCKALINE SET PIPING	65	24,618	67	24,618	\rightarrow	47		•	1	24,1	-	2,461.B4	\rightarrow	2,461.84	100.00%	100,00%
\$ 19,695 \$ 19,694.72 0.00% RALS \$ 19,695 \$ 1,969.47 \$ 1,969.47 \$ 1,969.47 \$ 1,969.47 \$ 1,060.40	FAU MATERIALS	**	10,695	19	19,695		+		*	1	19,6		1,989.47	\rightarrow	1,969.47	100.00%	100.00%
KIALS \$ 19,695 \$ 1,969.47 \$ 1,069	ROUGH DUCT	10	19,695	100	19,695		7		4	+		-+	'	+	19,694.72	0.00%	100.00%
	CONDENSER MATERIALS	20	19,685	60	19,695	59			41	1	100	-	4 500 43	-	4 000 47		444



Suite 140
Las Vegas, Nevada 89143

CONSTRUCTION PROGRESS REPORT

Project Name: Manhattan West Condominiums	Date: 9/4/2008
Project Address: Las Vegas, NV	

ManhattanWest Senior Cons	Site Visit No.: 10 Date: 9/4/2008
	ay Application No.: 10 Date: 7/31/2008 For The Period: 7/1/2008 to 7/31/2008
FUNDING S	TATEMENT
This analysis is based on a review of the documentation provided, of inspection and/or verbal communications. See attached schedule of item comments and photographs. The work and progress appear to be adequate and sufficient and NormanhattanWest Senior Construction Draw # 9 (Contractor Pay Applitude to the contractor of values, percentages of completion, loan budget line	
EXECUTI	VE SUMMARY
Building 2 has the first, second and third level concrete slabs poured fireproofing complete for the third level, the perimeter framing and ecompletion, the common area HVAC, plumbing, electrical and fire spraming near complete, the common area drywall hung and the taplic units' curbs installed and the stucco finish coat in progress. Building the concrete elevator/stair shaft walls poured, the fireproofing compperimeter steel stud framing and exterior drywall complete, the alumin progress, the common area steel stud framing and drywall started structural steel erection near completion, the fireproofing complete through the ninth level, all rough-ins in progress through the eighth I complete, the stucco lath substantially complete, the stucco scratch completion in different sections, the concealed rough-ins complete, in progress. Building 8 has the roofing substantially complete, the erough-ins complete and the drywall hanging and taping in progress. Conformance to Original Specifications Statement: All workplans, specifications and addenda.	exterior drywall complete, the window frames and glass near prinkler rough-ins in progress, the common area partition walling substantially complete, the roofing complete, the rooftop g 3 has the first, second and third level concrete slabs poured, lete for the third level, the roofing substantially complete, the inium window frames and glass near completion, the stucco lathed. Building 7 has the first and second level concrete poured, the through the eighth level, the partition wall framing in progress level and the drywall hanging started. Building 9 has the roofing, brown and finish coats in progress at varying stages of the wall drywall hung and the taping and ceiling drywall hanging
	Keith Schleichardt

Page 1 of 40


Inspector

	N. Control of the Con
Α	Budget
	The project appears to be within the contract budget.
-	The project appears to be within the contract budget.
	The project should be completed within the contract budget
	The project should be completed within the contract budget.
_	Day Applications (Days) Decreati
	Pay Applications (Draw Request)
	The amounts requested are consistent with the value and types of completed construction work in place.
	Materials stored on site are stored in protected and secure environment to prevent any damage or loss.
	Materials stored off site are/are not stored in accordance with contract documents requirements.
	Not applicable at this time.
	Project Changes
	 The proposed change orders should not adversely impact the budget.
	The costs of the proposed change orders appear to be fair and reasonable.
	The budget set aside (contingency) for changes appears adequate.
R	Schedule
	The revised project schedule has been submitted to the owner for approval
_	this statement is assuming the pending change orders revising the contract amount and duration are approved
_	uns statement is assuming the periodic change orders revising the contract amount and duration are approved
	The project should be completed by the revised schedule.
_	the project should be completed by the pending change orders adjusted time allowances
	Project Changes Project Changes
	The proposed changes should not adversely impact the schedule.
	 the proposed change orders request additional contract duration for delays
	The time requests for proposed changes appear reasonable.
	Recent Milestones and Activities
	 Buildings 2, 8 & 9 stucco in progress; Building 3 stucco lath started
	Upcoming Milestones and Activities
	Completion of Building 7 structural steel erection
	Exterior stucco on Buildings 2, 8 and 9
	Exterior stucco on Buildings 2, 8 and 9
	Exterior stucco on Buildings 2, 8 and 9
	Exterior stucco on Buildings 2, 8 and 9 Project Documentation
	Project Documentation
=	
	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis.
c.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality
c.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work
c.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required. The project milestones/critical interfaces/systems integration events and activities have been identified. The
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required. The project milestones/critical interfaces/systems integration events and activities have been identified. The
C.	Project Documentation
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required. The project milestones/critical interfaces/systems integration events and activities have been identified. The required/necessary inspections have been coordinated with same. Project Changes The proposed changes appear to be consistent with the scope and nature of the project.
C.	Project Documentation
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required. The project milestones/critical interfaces/systems integration events and activities have been identified. The required/necessary inspections have been coordinated with same. Project Changes The proposed changes appear to be consistent with the scope and nature of the project. The proposed changes should not adversely impact the quality of the project.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required. The project milestones/critical interfaces/systems integration events and activities have been identified. The required/necessary inspections have been coordinated with same. Project Changes The proposed changes appear to be consistent with the scope and nature of the project. The proposed changes should not adversely impact the quality of the project.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project Inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required. The project milestones/critical interfaces/systems integration events and activities have been identified. The required/necessary inspections have been coordinated with same. Project Changes The proposed changes appear to be consistent with the scope and nature of the project. The proposed changes should not adversely impact the quality of the project. Project Documentation The project's record drawings are being regularly updated.
C.	Project Documentation The contractor is updating (revising) the project schedule accurately and on a regular basis. Quality In-place construction work The quality of the work in place construction work appears to be in compliance with the project plans and specifications. Contractor-Subcontractor Coordination The project is sufficiently manned. The Contractor/Subcontractor job site coordination meetings are being held. Sufficient pre-work instructions are being given to the job site subcontractors, by the A/E and/or CM. Project inspections All required code, quality assurance, manufacturers', A/E and CM inspections are being performed. These inspections have been within codes and guidelines required. The project milestones/critical interfaces/systems integration events and activities have been identified. The required/necessary inspections have been coordinated with same. Project Changes The proposed changes appear to be consistent with the scope and nature of the project. The proposed changes should not adversely impact the quality of the project.

Page 2 of 40

escr	is which could adversely impact either the baseline budget, schedule or quality, if they are not resolved properly, are libed discussed and evaluated below. Where helpful or useful, photos accompany the text. There were no adverse effect issues noted during this inspection.
	sue 1
	Identification: Owner / Developer has dicharged and replaced the original General Contractor
0	Impact: None apparent at this time
0	Resolution: New General Contractor has mobilized and assumed project General Contractor responsibilities
lss	sue 2 (dentification:
•	Impact:
w	
0	Resolution:
	ue 3 Identification
0	# 1 of the third that the transport of the plant of the p
	Impact:
0	Resolution:


Project Photos




Building 9 south elevation - stucco scratch, brown and finish in progress



Building 9 north elevation



Building 9 second floor typical un t interior elevation



Building 8 second floor corridor interior elevation



Building #8 north elevation




Building 8 third floor typical unit interior elevation


Project Photos




Building #2 west elevation - stucco lath and stucco scratch, brown and finish in progress



Building 3 first foor south half interior elevation



Building 3 roof - membrane roofing substantially complete, screen and parapit walls' stucco lath in progress



Building 3 west elevation



Buildng 7 east elevation



Building #7 north and west elevations

Budget Line Item Comments

Loan Budget Line Item	Comment
GRADING	
MOBILIZATION	Substantially complete
SITE PREP/MASS EXCAVATION	Substantially complete
SITE WATER	Substantially complete
SITE STORM SEWER	Substantially complete
SITE SANITARY SEWER	Substantially complete
INSURANCE	As progress requires/justifies
ON/OFFSITE IMPROVEMENTS	
OFFSITES RUSSELL PAVING	Not started
OFFSITES RUSSELL CURB/GUT	Not started
OFFSITES SIDEWALKS RUSSEL	Not started
ASPHALT PAVING PHASE I	Not started
CURB/GUTTER PHASE 1	In progress
SIDEWALKS PHASE 1	Not started
BRICK PAVERS PHASE 1	Not started
SITE FURNISHINGS PHASE 1	Not started
POOLS	Not started
ELECTRICAL ENGINEERING	As progress requires/justifies
MOBILIZATION	As progress requires/justifies
OFFICE TRAILER/ADMIN 24 Mos	As progress requires/justifies
PRJT. ENG, CAD, PRJT. ASST.	As progress requires/justifies
ELECTRICAL PERMITS	As progress requires/justifies
SUBMITTALS	As progress requires/justifies
SUPERVISION/PLANNING/COOF	As progress requires/justifies
FURNISH LANDSCAPE LIGHTING	Not started
FURNISH COURTYARD LIGHTIN	Not started
FURNISH SPORTS LIGHTING	Not started
FURNISH PARKING POLE LIGHT	Not started
APCO CONTRACTOR FEE	As progress requires/justifies

DIN DING 6 V	
BUILDING 2 '	
LANDSCAPING	Not started
REINFORCING STEEL LABOR	Complete
REINFORCING STEEL MATERIAL	
EXCAVATE FOOTINGS	Complete
PLACE FOOTINGS	Complete
FORM/PLACE LOWER WALLS	Complete
FORM/PLACE LOWER COLUMN	Complete
PLACE/FINISH SLAB ON GRADE	Complete
FORM/PLACE MID DECK	Complete
FORM/PLACE MID WALLS	Complete
FORM/PLACE MID COLUMNS	Complete
FORM/PLACE UPPER DECK	Complete
PRECAST FLOOR 1	In progress
PRECAST FLOOR 2	In progress
PRECAST FLOOR 3	In progress
PRECAST FLOOR 4	In progress
MASONRY CMU	Substantially complete
THIN BRICK VENEER	Not started
GRANITE	Not started
STEEL	Complete
FINISH CARPENTRY	Not started
FIREPROOFING	Complete
INSULATION	Substantially complete
ROOFING	Substantially complete
WATERPROOFING	Substantially complete
STUCCO	Brown and finish in progress at varying areas of the exterior
WINDOWS	Frames installed; glass in progress and near completion
STOREFRONT DOORS	In progress
LGMF/DRYWALL	Exterior board complete; Interior board near completion, with common area drywall taping near completion
FLOORING	Not started
PAINTING	Not started
ELEVATORS	Not started
MECH. MOBILIZATION	As progress requires/justifies
MECH. SUBMITTALS	As progress requires/justifies
MECH. GENERAL CONDITIONS	As progress requires/justifies
MECH. CLOSEOUT DOCUMENTS	
HVAC PERMIT	As progress requires/justifies
HVAC PRE-ROCK/LINE SET PIPI	
HVAC EQUIP/FSD MATERIALS	In progress
HVAC ROUGH DUCT	In progress
HVAC SET EQUIPMENT	Not started
HVAC SET TRIM	Not started
HVAC FSD - DD TESTING	Not started
	Not started
TITLE STRICT OF	THE BUILDS

PLUMBING PERMIT	As progress requires/justifies
EXCAVATION/BACKFILL	Substantially complete
U/G SANITARY PIPING	Substantially complete
U/G STORM PIPING	Substantially complete
PRECAST STRUCTURES	Not started
BLDG. WATER SERVICE	Substantially complete
SLEEVES/INSERTS	Substantially complete
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
PLUMBING TESTING	in progress
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	in progress
PLBG. INSULATION - FIRESTOP	Substantially complete
ELECTRICAL ENGINEERING	As progress requires/justifies
ELECTRICAL MOBILIZATION	As progress requires/justifies
OFFICE TRAILER/ADMIN 24 Mos	As progress requires/justifies
PRJT. ENG, CAD, PRJT. ASST.	As progress requires/justifies
ELECTRICAL PERMITS	As progress requires/justifies
SUBMITTALS	As progress requires/justifies
SUPERVISION/PLANNING/COOF	As progress requires/justifies
LIGHT FIXTURE PACKAGE	Stored
DISTRIBUTION PACKAGE	Rough-in substantially complete
LOW VOLT SYS FA, CCTV, CA	Rough-in substantially complete
2nd SUBLEVEL GAR UG & DECK	Substantially complete
1st SUBLEVEL GAR UG & DECK	Substantially complete
1st FLOOR ROUGH & TRIM	In progress
2nd FLOOR ROUGH & TRIM	In progress
3rd FLOOR ROUGH & TRIM	In progress
4th FLOOR ROUGH & TRIM	In progress
ROOF PLAN	In progress
APCO CONTRACTOR FEE	As progress requires/justifies

IANDSCAPING REINFORCING STEEL AADRR Substantially complete REINFORCING STEEL MATERIA Substantially complete REINFORCING STEEL MATERIA Substantially complete REINFORCINGS STEEL MATERIA Substantially complete PLACE FOOTINGS Complete PLACE FOOTINGS Complete PREMATERIA SUBSTANTIAN FORMPLACE LOWER COLLINDS FORMPLACE MID DECK Complete PLACEFRISH SLAB ON GRADE PLACEFRISH SLAB ON GRADE PREMATERIA SUBSTANTIAN FORMPLACE MID VAILLS FORMPLACE MID VAILLS FORMPLACE MID VAILLS Complete PORMPLACE MID VAILLS FORMPLACE MID VAILLS FORMPLACE MID VAILLS Complete PRECAST FLOOR 1 Not started PRECAST FLOOR 2 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 5 PRECAST FLOOR 6 PRECAST FLOOR 6 PRECAST FLOOR 7 Not started PRECAST FLOOR 7 Not started PRECAST FLOOR 8 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 NOT START 9 Not started PRECAST FLOOR 9 NOT START 9 NOT ST	BUILDING 3 '-	
REINFORCING STEEL MATERIA EXCAVATE FOOTINGS PLACE FOOTINGS Complete EXCAVATE FOOTINGS Complete FORMPLACE LOWER WALLS FORMPLACE LOWER GOLUMN Complete FORMPLACE LOWER GOLUMN Complete FORMPLACE MID DECK FORMPLACE MID DECK Complete FORMPLACE MID DECK FORMPLACE MID OCUMNS Complete FORMPLACE MID OCUMNS FORMPLACE MID OCUMNS FORMPLACE MID OCUMNS FORMPLACE MID WALLS FORMPL		Not shaded
REINFORCING STEEL MATERIA Complete EXCAVATE FOOTINGS Complete FORMPLACE LOWER WALLS FORMPLACE LOWER WALLS FORMPLACE LOWER WALLS FORMPLACE LOWER WALLS FORMPLACE MID DECK FORMPLACE MID DECK FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID WALLS Complete Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU Not started MASONRY CRU MATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOGETRONT DOORS Frames substantially complete and glass in progress; additional materia	the state of the s	
EXCAVATE FOOTINGS PLACE FOOTINGS Complete FORMIPLACE LOWER COLUMN Complete FORMIPLACE LOWER COLUMN Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID ECK FORMIPLACE MID ECK FORMIPLACE MID ECK FORMIPLACE MID ECK FORMIPLACE MID ECK FORMIPLACE MID ECK FORMIPLACE MID ECK FORMIPLACE MID ECK FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete MASONRY CMU Not started PRECAST FLOOR 3 Not started NasonRY CMU Not started MASONRY CMU Not started MASONRY CMU Not started FIREPROFING Complete FINISH CARPENTRY Not started FIREPROFING Complete FINISH CARPENTRY Not started FIREPROFING Complete FINISH CARPENTRY Not started FIREPROFING Complete FINISH CARPENTRY Not started FIREPROFING Complete FINISH CARPENTRY Not started FIREPROFING Complete FIREPROFING Complete FIREPROFING Complete FIREPROFING Not started FIREPROFING Complete FIREPROFING Not started FIREPROFING Complete FIREPROFING Complete FIREPROFING Not started FIREPROFING Frames substantially complete; backfilling in progress FOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FORETRONT DOORS Frames substantially complete and glass in progress;	and the same of th	
PLACE FOOTINGS FORMPLACE LOWER WALLS FORMPLACE LOWER COLUNN Complete PLACEFINISH SLAB ON GRADE PLACEFINISH SLAB ON GRADE PLACEFINISH SLAB ON GRADE FORMPLACE MID DECK FORMPLACE MID DECK FORMPLACE MID WALLS FORMPLACE MID WALLS FORMPLACE MID COLUNNS FORMPLACE MID COLUNNS FORMPLACE MID COLUNNS FORMPLACE MID COLUNNS FORMPLACE MID WALLS FORMPLACE MID WALLS PRECAST FLOOR 1 Not started PRECAST FLOOR 2 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 5 PRECAST FLOOR 5 Not started PRECAST FLOOR 6 PRECAST FLOOR 6 Not started PRECAST FLOOR 7 Not started PRECAST FLOOR 7 Not started PRECAST FLOOR 8 Not started PRECAST FLOOR 9 Not started PRECAST F		
FORMIPLACE LOWER COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID DECK FORMIPLACE MID DECK FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Complete FORMIPLACE MID COLUMNS Not started PRECAST FLOOR 1 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started MASONRY CMU Not started MASONRY CMU Not started FINISH CARPENTRY Not started FINISH CARPENTRY Not started FINISH CARPENTRY Not started FINISH CARPENTRY Not started FINISH CARPENTRY SUBstantially complete WATERPROOFING Substantially complete WATERPROOFING Substantially complete and glass in progress; additional materials stored and in progress FTUCCO Lain started FIREPROOFING Not started FIREPROOFING Not started FIREPROSING FIREPROSING FIREPROSING FIREPROSING FIREPROSING FIREPROSING FIREPROSING FI		
FORMPLACE LOWER COLUMN Complete PLACEFINISH SLAR ON GRADE FORMPLACE MID DECK FORMPLACE MID DECK FORMPLACE MID DECK FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE MID COLUMNS FORMPLACE UPPER DECK Complete PRECAST FLOOR 1 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started Not started THIN BRICK VENEER Not started WASONRY CMU Not started STEEL Complete FINISH CARPENTRY Not started FINISH CARPENTRY Not started Complete INSULATION In progress ROOFING Substantially complete; backfilling in progress STOCO Latt started WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STORERRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress STORERRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FORMPROOFING Not started MECH, MOBILIZATION As progress requires/justifies MECH, GUBRITALS As progress requires/justifies MECH, GUBRIT		
PLACE/FINISH SLAB ON GRADE FORM/PLACE MID DECK FORM/PLACE MID WALLS Complete FORM/PLACE MID WALLS Complete FORM/PLACE MID COLUNINS FORM/PLACE UPPER DECK FORM/PLACE UPPER DECK PRECAST FLOOR 1 Not started PRECAST FLOOR 2 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 5 Not started MASONRY CMU Not started MASONRY CMU Not started MASONRY CMU Not started GRANITE STEEL Complete FINISH CARPENTRY Not started GRANITE STEEL Complete FINISH CARPENTRY Not started MINSULATION In progress ROOFING Substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STORE/RONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress STORE/RONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress STORE/RONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FORM/PROVING Not started FLOORING Not started MECH. MOBILIZATION As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS In progress THACE SET FIRM Not started HVAC SET FIRM Not started HVAC SET FIRM Not started		
FORM/PLACE MID DECK FORM/PLACE MID WALLS FORMPLACE MID CAULMINS FORMPLACE MID CAULMINS FORMPLACE MID CAULMINS FORMPLACE MID CAULMINS FORMPLACE MID CAULMINS FORMPLACE MID CAULMINS FORMPLACE MID CAULMINS FORMPLACE UPPER DECK PRECAST FLOOR 1 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 5 Not started PRECAST FLOOR 5 Not started PRECAST FLOOR 6 Not started PRECAST FLOOR 7 Not started PRECAST FLOOR 7 Not started PRECAST FLOOR 8 Not started PRECAST FLOOR 8 Not started PRECAST FLOOR 8 Not started PRECAST FLOOR 9 Not started PRECAST FLOOR 9 PRECAST		
FORMPLACE MID WALLS FORMPLACE WPER DECK Complete FORMPLACE UPPER DECK Complete FORMPLACE UPPER DECK Complete PRECAST FLOOR 1 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 5 Not started THIN BRICK VENEER Not started GRANITE Not started GRANITE Not started FINISH CARPENTRY Not started FINISH CARPENTRY Not started FINISH CARPENTRY Not started FINISH CARPENTRY Not started FIREPROOFING Complete FINISH CARPENTRY Not started FIREPROOFING Substantially complete and glass in progress; additional materials stored and in progress FINISH CARPENTY WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress FOREFRONT DOORS LOMF/DRYWALL In progress FRAMES substantially complete and glass in progress; additional materials stored and in progress LOMF/DRYWALL In progress Not started ELEVATORS Not started MECH. MOBILIZATION As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS		
FORMPLACE MID COLUMNS FORMPLACE UPPER DECK Complete PRECAST FLOOR 1 Not started PRECAST FLOOR 2 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 MASONRY CMU Not started MASONRY CMU Not started MASONRY CMU Not started THIN BRICK VENEER Not started GRANITE Not started Complete FINISH CARPENTRY Not started STEEL FINISH CARPENTRY Not started Complete INSULATION In progress ROOFING Substantially complete WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substantially complete and glass in progress; additional materials stored and in progress Frames substant	10440	
FORMPLACE UPPER DECK PRECAST FLOOR 1 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started THIN BRICK VENEER Not started GRANITE Not started GRANITE Not started GRANITE Not started GRANITE Not started GRANITE Not started THINSH CARPENTRY Not started THINSH CARPENTRY Not started THINSH CARPENTRY Not started TREPROOFING Complete FINESPROOFING Unstartially complete WATERPROOFING Substantially complete WATERPROOFING Trames substantially complete; backfilling in progress TUCCO Lath started WATERPROOFING Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete; backfilling in progress; additional materials stored and in progress TOREFRONT DOORS Frames substantially complete; backfill		
PRECAST FLOOR 1 Not started PRECAST FLOOR 2 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 4 Not started PRECAST FLOOR 5 Not started MASONRY CMU Not started MASONRY CMU Not started GRANITE Not started GRANITE Not started GRANITE Not started GRANITE Not started GRAPENTRY Not started FIREPROOFING Complete INSULATION In progress GOFING Substantially complete WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress FLOORING Not started PAINTING Not started PAINTING Not started PAINTING Not started BELEVATORS Not started BELEVATORS Not started BELEVATORS Not started As progress requires/justifies MECH, MOBILIZATION As progress requires/justifies MECH, GENERAL CONDITIONS As progress requires/justifies MECH, GENERAL CONDITIONS As progress requires/justifies MECH, GENERAL CONDITIONS As progress requires/justifies MECH, GENERAL CONDITIONS As progress requires/justifies MECH, GENERAL CONDITIONS In progress HVAC PRE-ROCK/LINE SET PIPI In progress HVAC PRE-ROCK/LINE SET PIPI In progress HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started HVAC SET EQUIPMENT Not started	West of the second seco	
PRECAST FLOOR 2 Not started PRECAST FLOOR 3 Not started PRECAST FLOOR 4 Not started MASONRY CMU Not started MASONRY CMU Not started THIN BRICK VENEER Not started GRANITE Not started GRANITE Complete FINISH CARPENTRY Not started FIREPROOFING Complete FINISH CARPENTRY Not started Substantially complete Insulation in progress ROOFING Substantially complete WATERRROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress In progress FLOORING Not started Not started PAINTING Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. CLOSEOUT DOCUMENT As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITI		
PRECAST FLOR 3 Not started PRECAST FLOR 4 Not started MASONRY CMU Not started THIN BRICK VENEER Not started GRANITE Not started GRANITE Not started GRANITE COmplete FINISH CARPENTRY Not started FIREPROOFING Complete INSULATION In progress ROOFING Substantially complete WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress LGMF/DRYWALL in progress LGMF/DRYWALL in progress LGMF/DRYWALL in progress Not started Not started Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GUERRAL CONDITIONS MECH. GENERAL CONDITIONS MECH. CLOSEOUT DOCUMENT HVAC PERMIT As progress requires/justifies MECH. CLOSEOUT DOCUMENT HVAC PER-ROCK/LINE SET PIP HVAC PER-ROCK/LINE SET PIP HVAC PER-ROCK/LINE SET PIP HVAC PER-ROCK/LINE SET PIP HVAC PER-ROCK/LINE SET PIP HVAC PER-ROCK/LINE SET PIP HVAC SET EQUIPMENT HVAC STE TIMM Not started		
PRECAST FLOOR 4 MASONRY CMU Not started Not started Not started Not started Not started Not started Complete Not started Complete Not started Complete Not started Complete Not started Not started Complete Not started Complete Not started Not started Not started Not started Not started Not started Not started In progress SUBLATION In progress SUBLATION In progress STUCCO Lath started Selow grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started NINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress LGMF/DRYWALL In progress LGMF/DRYWALL In progress Not started Not started Not started Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies Not started		
MASONRY CMU THIN BRICK VENEER Not started ROANITE Not started Not started Not started Complete FINSH CARPENTRY Not started STEEL Complete FINSH CARPENTRY Not started Substantially complete NOFING Substantially complete WATERPROOFING Substantially complete WATERPROOFING Substantially complete WATERPROOFING STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress HORDING Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not SuBMITTALS As progress requires/justifies MECH. GUSEOUT DOCUMENT HVAC PERMIT As progress requires/justifies MECH. CLOSEOUT DOCUMENT HVAC PERMIT Not started Not Started		
THIN BRICK VENEER RANITE Not started Complete FINISH CARPENTRY Not started Complete FINISH CARPENTRY Not started Complete INSULATION In progress ROOFING Substantially complete WATERPROOFING Selow grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STORERONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress STORERONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress HOORING Not started Not started Not started Not started Not started Not started As progress requires/justifies MECH. GENERAL CONDITIONS MECH. GENERA		
GRANITE Not started STEEL Complete FINISH CARPENTRY FINISH CARPENTRY FIREPROOFING Complete INSULATION In progress ROOFING Substantially complete WATERPROOFING Substantially complete WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Leth started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress In progress In progress In progress LGMF/DRYWALL In progress HOLORING Not started Not started PAINTING Not started MECH. MOBILIZATION As progress requires/justifies MECH. GENERAL CONDITIONS MECH. GENERAL CONDIT	MASONRY CMU	White the state of
STEEL Complete Not started Complete Not started Complete Not progress ROOFING Substantially complete WATERPROOFING Below grade perimetar walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress LGMF/DRYWALL In progress LGMF/DRYWALL In progress LGMF/DRYWALL In progress Not started Not started Not started MECH. MOBILIZATION As progress requires/justifies MECH. GENERAL CONDITIONS MECH. GENERAL CONDITIONS MECH. CLOSEOUT DOCUMENT As progress requires/justifies MECH. CLOSEOUT DOCUMENT As progress requires/justifies MYAC PRE-ROCK/LINE SET PIPI HVAC PRE-ROCK/LINE SET PIPI HVAC PRE-ROCK/LINE SET PIPI HVAC PRE-ROCK/LINE SET PIPI HVAC SUBH DUCT In progress In progress In progress In progress In progress In progress In progress In progress In progress In progress Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started	THIN BRICK VENEER	Not started
FINISH CARPENTRY Not started	GRANITE	
FIREPROOFING INSULATION In progress ROOFING Substantially complete WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress In progress In progress WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress In progress WINDOWS WIND	STEEL	Complete
INSULATION In progress ROOFING Substantially complete WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress LGMF/DRYWALL In progress LGMF/DRYWALL In progress LGMF/DRYWALL In progress Not started Not started Not started Not started Not started Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS HVAC PERMIT As progress requires/justifies As progress requires/justifies NYAC PRE-ROCK/LINE SET PIPI HVAC PRE-ROCK/LINE SET PIPI HVAC EQUIP/FSD MATERIALS In progress HVAC ROUGH DUCT In progress HVAC SET TRIM Not started Not started	FINISH CARPENTRY	Not started
ROOFING Substantially complete WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress LGMF/DRYWALL in progress LGMF/DRYWALL in progress Frames substantially complete and glass in progress; additional materials stored and in progress LGMF/DRYWALL in progress Frames substantially complete and glass in progress; additional materials stored and in progress HOORING Not started	FIREPROOFING	Complete
WATERPROOFING Below grade perimeter walls substantially complete; backfilling in progress STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress LGMF/DRYWALL In progress FLOORING Not started Not started Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS MECH. GENERAL CONDITIONS MECH. CLOSEOUT DOCUMENTS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS HVAC PERMIT As progress requires/justifies HVAC PERMIT HVAC PERMIT In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC SET TRIM Not started HVAC SET TRIM Not started HVAC SET TRIM Not started HVAC SET TRIM Not started HVAC SET TRIM Not started HVAC SET TRIM Not started HVAC SET TRIM Not started	INSULATION	In progress
STUCCO Lath started WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress in progress FLOORING Not started Not started Not started Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS MECH. CLOSEOUT DOCUMENT HVAC PERMIT HVAC PERMIT As progress requires/justifies HVAC PRE-ROCK/LINE SET PIPI HVAC PRE-ROCK/LINE SET PIPI HVAC ROUGH DUCT In progress HVAC ROUGH DUCT In progress Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started Not started	ROOFING	Substantially complete
WINDOWS Frames substantially complete and glass in progress; additional materials stored and in progress STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress In progress In progress In progress In progress In progress; additional materials stored and in progress ELGMF/DRYWALL In progress In progress; additional materials stored and in progress In progress In progress; additional materials stored and in progress LGMF/DRYWALL In progress Not started Not started Not started Not started Not started Not started As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies In progres	WATERPROOFING	Below grade perimeter walls substantially complete; backfilling in progress
STOREFRONT DOORS Frames substantially complete and glass in progress; additional materials stored and in progress In progress In progress Not started Not started Not started ELEVATORS Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies In progress MECH. CLOSEOUT DOCUMENTA As progress requires/justifies As progress requires/justifies In progress In progr	STUCCO	Lath started
LGMF/DRYWALL In progress FLOORING Not started PAINTING Not started ELEVATORS Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies As progress requires/justifies In progress requires/justifies As progress requires/justifies As progress requires/justifies In progress As progress requires/justifies In progress	WINDOWS	Frames substantially complete and glass in progress; additional materials stored and in progress
FLOORING Not started PAINTING Not started ELEVATORS Not started MECH. MOBILIZATION As progress requires/justifies MECH, SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies HVAC PERMIT As progress requires/justifies HVAC PRE-ROCK/LINE SET PIPI In progress HVAC ROUGH DUCT In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC SET TRIM Not started Not started	STOREFRONT DOORS	Frames substantially complete and glass in progress; additional materials stored and in progress
PAINTING Not started ELEVATORS Not started MECH. MOBILIZATION As progress requires/justifles MECH. SUBMITTALS As progress requires/justifles MECH. GENERAL CONDITIONS As progress requires/justifles MECH. CLOSEOUT DOCUMENTS As progress requires/justifles HVAC PERMIT As progress requires/justifles HVAC PRE-ROCK/LINE SET PIPI In progress HVAC PRE-ROUGH DUCT In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started	LGMF/DRYWALL	In progress
ELEVATORS Not started MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS MECH. CLOSEOUT DOCUMENTS As progress requires/justifies HVAC PERMIT HVAC PRE-ROCK/LINE SET PIPI In progress In progress In progress HVAC ROUGH DUCT In progress In progress In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started Not started Not started Not started Not started	FLOORING	Not started
MECH. MOBILIZATION As progress requires/justifies MECH. SUBMITTALS As progress requires/justifies MECH. GENERAL CONDITIONS MECH. CLOSEOUT DOCUMENTS As progress requires/justifies HVAC PERMIT As progress requires/justifies HVAC PRE-ROCK/LINE SET PIPI In progress In progress HVAC ROUGH DUCT In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started	PAINTING	Not started
MECH, SUBMITTALS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies HVAC PERMIT HVAC PRE-ROCK/LINE SET PIPI In progress In progress In progress HVAC ROUGH DUCT In progress In progress In progress In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started Not started Not started	ELEVATORS	Not started
MECH. GENERAL CONDITIONS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies HVAC PERMIT As progress requires/justifies HVAC PRE-ROCK/LINE SET PIPI In progress HVAC EQUIP/FSD MATERIALS In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started	MECH. MOBILIZATION	As progress requires/justifles
MECH. GENERAL CONDITIONS As progress requires/justifies MECH. CLOSEOUT DOCUMENTS As progress requires/justifies HVAC PERMIT As progress requires/justifies HVAC PRE-ROCK/LINE SET PIPI In progress HVAC EQUIP/FSD MATERIALS In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started	MECH, SUBMITTALS	As progress requires/justifies
HVAC PERMIT As progress requires/justifies In progress HVAC EQUIP/FSD MATERIALS In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT HVAC SET EQUIPMENT HVAC SET TRIM HVAC FSD - DD TESTING Not started Not started Not started	MECH. GENERAL CONDITIONS	
HVAC PERMIT As progress requires/justifies In progress HVAC EQUIP/FSD MATERIALS In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT HVAC SET EQUIPMENT HVAC SET TRIM HVAC FSD - DD TESTING Not started Not started Not started	MECH. CLOSEOUT DOCUMENTS	As progress requires/justifies
HVAC EQUIP/FSD MATERIALS In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started		
HVAC EQUIP/FSD MATERIALS In progress HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started	HVAC PRE-ROCK/LINE SET PIPI	
HVAC ROUGH DUCT In progress HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started		
HVAC SET EQUIPMENT Not started HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started		
HVAC SET TRIM Not started HVAC FSD - DD TESTING Not started		
HVAC FSD - DD TESTING Not started		
FTYACO O LASTI OF INTO BIRTURA	HVAC START UP	Not started

PLUMBING PERMIT	As progress requires/justifies
EXCAVATION/BACKFILL	Substantially complete
U/G SANITARY PIPING	Substantially complete
U/G STORM PIPING	Substantially complete
PRECAST STRUCTURES	Not started
BLDG. WATER SERVICE	Substantially complete
SLEEVES/INSERTS	Substantially complete
A/G WASTE & VENT	in progress
DRAINS/CARRIERS	In progress
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	in progress
PLUMBING TESTING	in progress
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	in progress
INSULATION - FIRESTOP	in progress
ELECTRICAL ENGINEERING	As progress requires/justifies
ELECTRICAL MOBILIZATION	As progress requires/justifies
OFFICE TRAILER/ADMIN 24 Mos	As progress requires/justifies
PRJT. ENG, CAD, PRJT. ASST.	As progress requires/justifies
ELECTRICAL PERMITS	As progress requires/justifies
SUBMITTALS	As progress requires/justifies
SUPERVISION/PLANNING/COOR	As progress requires/justifies
LIGHT FIXTURE PACKAGE	Stored on site
DISTRIBUTION PACKAGE	Rough-in In progress
LOW VOLT SYS FA, CCTV, CA	Rough-in in progress
2nd SUBLEVEL GAR UG & DECK	Substantially complete
1st SUBLEVEL GAR UG & DECK	Substantially complete
1st FLOOR ROUGH & TRIM	in progress
2nd FLOOR ROUGH & TRIM	in progress
3rd FLOOR ROUGH & TRIM	In progress
4th FLOOR ROUGH & TRIM	Not started
ROOF PLAN	Not started
APCO CONTRACTOR FEE	As progress requires/justifies

BUILDING 7	
LANDSCAPE	Not started
REINFORCING STEEL LABOR	
REINFORCING STEEL LABOR	Complete through the ninth level and tenth level in progress
EXCAVATE FOOTINGS	Substantially complete
PLACE FOOTINGS	Substantially complete
FORM/PLACE WALLS	Substantially complete
FORM/PLACE COLUMNS	Substantially complete
PLACE SLAB ON GRADE	Substantially complete
FORM/PLACE DECK	Substantially complete
PLACE 2ND FLOOR	Substantially complete
PLACE 3RD FLOOR	Substantially complete
PLACE 4TH FLOOR	Substantially complete
PLACE 5TH FLOOR	Substantially complete
PLACE 6TH FLOOR	Substantially complete
PLACE 7TH FLOOR	Substantially complete
PLACE 8TH FLOOR	Substantially complete
PLACE 9TH FLOOR/ROOF	Substantially complete
MASONRY CMU	Not started
GRANITE	Not started
STEEL	Near completion - roof trusses and decking in progress
MISC. STEEL	Fabricated steel stairs, landings, railings stored on site; installation in progress
FINISH CARPENTRY	Not started
FIREPROOFING	Complete through the ninth level; tenth in progress
INSULATION	Not started
ROOFING	Not started
WATERPROOFING	Below grade perimeter walls substantially complete and backfilled
GLASS/GLAZING	Draw for deposit/stored/fabricated materials?
LGMF/DRYWALL	Framing in progress through ninth floor, fire seperation drywall and taping in progress on second, third and fourth floors
FLOORING	Not started
PAINTING	Not started
APPLIANCES	Not started
ELEVATORS	Not started
MECH. MOBILIZATION	As progress requires/justifies
MECH. SUBMITTALS	As progress requires/justifies
	As progress requires/justifies
MECH. CLOSEOUT DOCUMENTS	
HVAC FIRST FLOOR	- pregram redamentament
PERMIT	As progress requires/justifies
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	In progress
ROUGH DUCT	In progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
START UP	Not started

HVAC SECOND FLOOR	7
PRE-ROCK/LINE SET PIPING	in progress
FAU MATERIALS	In progress
ROUGH DUCT	In progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
START UP	Not started
HVAC THIRD FLOOR	Prof. statusu
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	In progress
ROUGH DUCT	in progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
PRODUCTION OF THE PARTY OF THE	
START UP	Not started
HVAC FOURTH FLOOR	
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	In progress
ROUGH DUCT	In progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
START UP	Not started
HVAC FIFTH FLOOR	
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	In progress
ROUGH DUCT	In progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
START UP	Not started
HVAC SIXTH FLOOR	
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	In progress
ROUGH DUCT	In progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
START UP	Not started
HVAC SEVENTH FLOOR	
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	In progress
ROUGH DUCT	In progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
START UP	Not started
	Protostate

HVAC EIGHTH FLOOR	7
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	In progress
ROUGH DUCT	in progress
CONDENSER MATERIALS	Not started
SET CONDENSERS	Not started
SET TRIM	Not started
START UP	Not started
HVAC NINTH FLOOR	Introduction
PRE-ROCK/LINE SET PIPING	In process
FAU MATERIALS	In progress In progress
ROUGH DUCT	
CONDENSER MATERIALS	In progress Not started
SET CONDENSERS	Not started Not started
SET TRIM	
	Not started
START UP	Not started
HVAC COMMON AREA/ROOF	
PRE-ROCK/LINE SET PIPING	in progress
FAU-RTU MATERIALS	In progress
ROUGH DUCT	in progress
RTU MATERIALS	Deposit/stored/fabricatation
SET EQUIPMENT	Not started
SET TRIM	Not started
START UP	Not started
PLUMBING BELOW PODIUM	
PERMIT	As progress requires/justifies
EXCAVATION/BACKFILL	Substantially complete
U/G SANITARY PIPING	Substantially complete
U/G STORM PIPING	Substantially complete
PRECAST STRUCTURES	Not started
BLDG. WATER SERVICE	Substantially complete
PLUMBING FIRST FLOOR	
A/G WASTE & VENT	In progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	In progress
A/G DOMESTIC WATER	In progress
A/G GAS PIPING	In progress
TUBS & HOOKUPS	In progress
PLUMBING FIXTURES	In progress
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	in progress

511111111111111111111111111111111111111	
PLUMBING SECOND FLOOR	
A/G WASTE & VENT	In progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	In progress
A/G DOMESTIC WATER	in progress
A/G GAS PIPING	in progress
TUBS & HOOKUPS	in progress
PLUMBING FIXTURES	In progress
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING THIRD FLOOR	
A/G WASTE & VENT	In progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	In progress
A/G DOMESTIC WATER	In progress
A/G GAS PIPING	In progress
TUBS & HOOKUPS	In progress
PLUMBING FIXTURES	In progress
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING FOURTH FLOOR	
A/G WASTE & VENT	In progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	In progress
A/G DOMESTIC WATER	In progress
A/G GAS PIPING	In progress
TUBS & HOOKUPS	In progress
PLUMBING FIXTURES	in progress
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
HADDLATION - FIRESTOP	lim hrofitass

PLUMBING FIFTH FLOOR	
A/G WASTE & VENT	in progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	In progress
A/G DOMESTIC WATER	. The state of the
A/G GAS PIPING	
	in progress
TUBS & HOOKUPS	in progress
PLUMBING FIXTURES	in progress
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	in progress
PLUMBING SIXTH FLOOR	
A/G WASTE & VENT	in progress
DRAINS/CARRIERS	in progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	in progress
A/G DOMESTIC WATER	in progress
A/G GAS PIPING	in progress
TUBS & HOOKUPS	in progress
PLUMBING FIXTURES	In progress
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING SEVENTH FLOOR	
A/G WASTE & VENT	In progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	in progress
A/G DOMESTIC WATER	In progress
A/G GAS PIPING	In progress
TUBS & HOOKUPS	In progress
PLUMBING FIXTURES	In progress
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING EIGHTH FLOOR	
A/G WASTE & VENT	In progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	In progress
A/G DOMESTIC WATER	In progress
A/G GAS PIPING	In progress
TUBS & HOOKUPS	In progress
PLUMBING FIXTURES	In progress
PLUMBING EQUIPMENT	Not started
	Not started Not started
PLUMBING TESTING	
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	Not started
INCOLATION • CIRCOTOF	in progress

DI IMPINO PINTI EL COD	
PLUMBING NINTH FLOOR	
A/G WASTE & VENT	in progress
DRAINS/CARRIERS	In progress
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	In progress
A/G DOMESTIC WATER	Not started
A/G GAS PIPING	Not started
TUBS & HOOKUPS	Not started
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Not started
PLUMBING TESTING	Not started
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	Not started
ELECTRICAL	
ELECTRICAL ENGINEERING	As progress requires/justifies
ELECTRICAL MOBILIZATION	As progress requires/justifies
OFFICE TRAILER/ADMIN 24 Mos	
PRJT. ENG, CAD, PRJT. ASST.	As progress requires/justifies
ELECTRICAL PERMITS	As progress requires/justifies
SUBMITTALS	As progress requires/justifies
SUPERVISION/PLANNING/COOR	
LIGHT FIXTURE PACKAGE	Stored on site
DISTRIBUTION PACKAGE	Rough-in in progress
LOW VOLT SYS FA, CCTV, CA	Rough-in in progress
GENERATOR	Not starled
UNDERSLAB BRANCH CONDUIT	Substantially complete
GARAGE & 1st FLR CONDUIT &	
	Substantially complete
1st FLR RGH WALLS/CEILINGS	In progress -
1st FLR DEVICE & FIXTURE TRIN	
	in progress
2nd FLR DEVICE & FIXTURE TRI	
3rd FLR RGH WALLS/CEILINGS	în progress
3rd FLR DEVICE & FIXTURE TRIA	
4th FLR RGH WALLS/CEILINGS	in progress
4th FLR DEVICE & FIXTURE TRIN	
5th FLR RGH WALLS/CEILINGS	In progress
5th FLR DEVICE & FIXTURE TRIN	7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7
6th FLR RGH WALLS/CEILINGS	in progress
6th FLR DEVICE & FIXTURE TRIN	Not started
7th FLR RGH WALLS/CEILINGS	In progress
7th FLR DEVICE & FIXTURE TRIN	Not started
8th FLR RGH WALLS/CEILINGS	in progress
8th FLR DEVICE & FIXTURE TRIN	Not started
9th FLR RGH WALLS/CEILINGS	Not started
9th FLR DEVICE & FIXTURE TRIN	Not started
APCO CONTRACTOR FEE	As progress requires/justifies

P 1	
2111 2010 0	
BUILDING 8	
LANDSCAPING	Not started
REINFORCING STEEL LABOR	Complete
REINFORCING STEEL MATERIAL	
EXCAVATE FOOTINGS	Complete
PLACE FOOTINGS	Complete
FORM/PLACE WALLS	Complete
FORM/PLACE COLUMNS	Complete
PLACE SLAB ON GRADE	Complete
FORM/PLACE DECK	Complete
LTWEIGHT CONCRETE	Not started
PRECAST FLOOR 1	Not started
PRECAST FLOOR 2	Not started
PRECAST FLOOR 3	Not started
PRECAST FLOOR 4	Not started
MASONRY CMU	Not started
THIN BRICK VENEER	Not started
GRANITE	Not started
MISC. STEEL	Not started
WOOD FRAMING L1 LABOR/EQL	Complete
WOOD FRAMING L1 MATERIAL	Complete
WOOD FRAMING L2 LABOR/EQL	Complete
WOOD FRAMING L2 MATERIAL	Complete
WOOD FRAMING L3 LABOR/EQL	Complete
WOOD FRAMING L3 MATERIAL	Complete
WOOD FRAMING L4 LABOR/EQU	Complete
WOOD FRAMING L4 MATERIAL	Complete
WOOD FRAMING RF LABOR/EQ	Complete
WOOD FRAMING RF MATERIAL	Complete
FINISH CARPENTRY	Not started
INSULATION	Substantially complete
ROOFING	Substantially complete
WATERPROOFING	Below grade perimeter walls substantially complete and backfilled
STUCCO	Scratch and brown coat in progress
WINDOWS	Substantially complete
DRYWALL	Wall and ceiling drywall hanging in progress
FLOORING	Not started
PAINTING	Not started
APPLIANCES	Not started
ELEVATORS	Not started
MECH. MOBILIZATION	As progress requires/justifies
MECH. SUBMITTALS	As progress requires/justifies
	As progress requires/justifies
MECH. CLOSEOUT DOCUMENTS	Mas brodiese reduires/jnstries

HVAC FIRST FLOOR	
PERMIT	As progress requires/justifies
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	n progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC SECOND FLOOR	
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	in progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC THIRD FLOOR	
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	in progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC FOURTH FLOOR	
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	In progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC COMMON AREA/ROOF	
PRE-ROCK/LINE SET PIPING	In progress
FAU MATERIALS	Not started
ROUGH DUCT	In progress
RTU MATERIALS	in progress
SET EQUIPMENT	I.
	In progress
SET TRIM	Not started

DI LEADING OFF OW DOORS	
PLUMBING BELOW PODIUM PERMIT	A second
	As progress requires/justifies
EXCAVATION/BACKFILL	Substantially complete
U/G SANITARY PIPING	Substantially complete
U/G STORM PIPING	Substantially complete
PRECAST STRUCTURES	Not started
PLUMBING FIRST FLOOR	
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	In progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING SECOND FLOOR	
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	In progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING THIRD FLOOR	
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	in progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	in progress

PLUMBING FOURTH FLOOR	
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	in progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	in progress
ELECTRICAL	
ELECTRICAL ENGINEERING	As progress requires/justifies
ELECTRICAL MOBILIZATION	As progress requires/justifies
OFFICE TRAILER/ADMIN 24 Mos	As progress requires/justifies
PRJT. ENG, CAD, PRJT. ASST.	As progress requires/justifies
ELECTRICAL PERMITS	As progress requires/justifies
SUBMITTALS	As progress requires/justifies
SUPERVISION/PLANNING/COOR	As progress requires/justifies
LIGHT FIXTURE PACKAGE	in progress
DISTRIBUTION PACKAGE	Rough-ins complete
LOW VOLT SYS FA, CCTV, CA	Rough-ins complete
UNDERSLAB BRANCH CONDUIT	Substantially complete
GARAGE & 1st FLR CONDUIT &	Substantially complete
1st FLR RGH WALLS/CEILINGS	Complete
1st FLR DEVICE & FIXTURE TRIN	Not started
2nd FLR RGH WALLS/CEILINGS	Complete
2nd FLR DEVICE & FIXTURE TRI	Not started
3rd FLR RGH WALLS/CEILINGS	Complete
3rd FLR DEVICE & FIXTURE TRIN	Not started
4th FLR RGH WALLS/CEILINGS	Complete
4th FLR DEVICE & FIXTURE TRIN	Not started
APCO CONTRACTOR FEE	As progress requires/justifies

	1
BUILDING 9	
LANDSCAPING	Not started
REINFORCING STEEL LABOR	Complete
REINFORCING STEEL MATERIAL	
EXCAVATE FOOTINGS	Complete
PLACE FOOTINGS	Complete
FORM/PLACE WALLS	Complete
FORM/PLACE COLUMNS	Complete
PLACE SLAB ON GRADE	Complete
FORM/PLACE DECK	Complete
LTWT CONCRETE	Not started
PRECAST FLOOR 1	Not started
PRECAST FLOOR 2	Not started
PRECAST FLOOR 3	Not started
PRECAST FLOOR 4	Not started
MASONRY CMU	Not started
THIN BRICK VENEER	Not started
GRANITE	Not started
MISC. STEEL	Not started
WOOD FRAMING L1 LABOR/EQU	Complete
WOOD FRAMING L1 MATERIAL	Complete
WOOD FRAMING L2 LABOR/EQL	Complete
WOOD FRAMING L2 MATERIAL	Complete
WOOD FRAMING L3 LABOR/EQL	Complete
WOOD FRAMING L3 MATERIAL	Complete
WOOD FRAMING L4 LABOR/EQL	Complete
WOOD FRAMING L4 MATERIAL	Complete
WOOD FRAMING RF LABOR/EQ	Complete
WOOD FRAMING RF MATERIAL	Complete ·
FINISH CARPENTRY	Not started
INSULATION	Substantially complete
ROOFING	Substantially complete
WATERPROOFING	Below grade perimeter walls substantially complete and backfilled
STUCCO	Scratch and brown coat in progress
WINDOWS	Substantially complete
DRYWALL	Wall and celling drywall hanging in progress
FLOORING	Not started
PAINTING	Not started
APPLIANCES	Not started
ELEVATORS	Not starled
MECH. MOBILIZATION	As progress requires/justifies
MECH. SUBMITTALS	As progress requires/justifies
MECH. GENERAL CONDITIONS	As progress requires/justifies
MECH, CLOSEOUT DOCUMENTS	

HVAC FIRST FLOOR	
PERMIT	As progress requires/justifies
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	In progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC SECOND FLOOR	
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	In progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC THIRD FLOOR	
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	In progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC FOURTH FLOOR	
PRE-ROCK/LINE SET PIPING	Substantially complete
FAU MATERIALS	Not started
ROUGH DUCT	In progress
CONDENSER MATERIALS	Rooftop units substantially installed
SET CONDENSERS	Rooftop units substantially installed
SET TRIM	Not started
START UP	Not started
HVAC COMMON AREA/ROOF	
PRE-ROCK/LINE SET PIPING	In progress
FAU-RTU MATERIALS	Not started
ROUGH DUCT	In progress
RTU MATERIALS	in progress
SET EQUIPMENT	In progress
SET TRIM	Not started
START UP	Not started

PLUMBING BELOW PODIUM	
PERMIT	As progress requires/justifies
EXCAVATION/BACKFILL	Substantially complete
U/G SANITARY PIPING	Substantially complete
U/G STORM PIPING	Substantially complete
PRECAST STRUCTURES	Not started
	Not stated
PLUMBING FIRST FLOOR	Carlotte (Callo carro da)
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	In progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING SECOND FLOOR	
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	In progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING THIRD FLOOR	- Progress
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
	Not started
PLUMBING EQUIPMENT	
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	in progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress

PLUMBING FOURTH FLOOR	
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	in progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	in progress
ELECTRICAL	
ELECTRICAL ENGINEERING	As progress requires/justifies
ELECTRICAL MOBILIZATION	As progress requires/justifies
OFFICE TRAILER/ADMIN 24 Mos	As progress requires/justifies
PRJT. ENG, CAD, PRJT. ASST.	As progress requires/justifies
ELECTRICAL PERMITS	As progress requires/justifies
SUBMITTALS	As progress requires/justifies
SUPERVISION/PLANNING/COOR	As progress requires/justifies
LIGHT FIXTURE PACKAGE	In progress
DISTRIBUTION PACKAGE	Rough-ins complete
LOW VOLT SYS FA, CCTV, CA	Rough-ins complete
UNDERSLAB BRANCH CONDUIT	Substantially complete
GARAGE & 1st FLR CONDUIT &	Substantially complete
1st FLR RGH WALLS/CEILINGS	Complete
1st FLR DEVICE & FIXTURE TRIN	Not started
2nd FLR RGH WALLS/CEILINGS	Complete
2nd FLR DEVICE & FIXTURE TRI	Not started
3rd FLR RGH WALLS/CEILINGS	Complete
3rd FLR DEVICE & FIXTURE TRIM	Not started
4th FLR RGH WALLS/CEILINGS	Complete
4th FLR DEVICE & FIXTURE TRIM	Not started
APCO CONTRACTOR FEE	As progress requires/justifies
	The state of the s

NCS Loan Budget item Status/Activity

		0	Paramet								•
	Loan Budget	Change Order	America	Requested	Withheld	Requested	Requested	Withheld	Batance Remaining		Percentage
GRADING	AIRMIR	Amount	Amoum	Gross I'ms Lytew	I IRS Draw	Net I his Draw	Gross To Date	To Dette	Including Retention	Requested	Observed
MOBILIZATION	\$ 45,000	•	\$ 45,000				\$ 45,000	\$ 2,250.00	\$ 2,250.00	100.00%	100.00%
SITE PREPAMASS EXCAVATION	\$ 2,559,000		2,559,000				2,5	12	12	100.00%	100.00%
SITE WATER	\$ 647,000		847,000							98.41%	99.00%
SITE STORM SEWER	\$ 511,000		\$ 511,000	49			\$ 500,780			_	100.00%
SITE SANITARY SEWER	\$ 615,000		\$ 615,000	1		•	\$ 590,400	\$ 29,520.00		_	89.00%
INBURANCE	\$ 150,700	49	\$ 150,700	-	,	••	\$ 150,700	\$ 7,535.00		_	100.00%
SUBTOTAL GRADING	\$ 4,527,700		4,527,700				\$ 4,482,800	ผ	\$ 269;230,00	89.00%	99.71%
ON/OFFSITE IMPROVEMENTS											
OFFSITES RUSSELL PAVING	\$ 222,750		\$ 222,750	•	1	4	•		\$ 222,750,00	0.00%	0.00%
OFFEITES RUSSELL CURB/GUTTER	\$ 92,000		\$ 77,000					49	\$ 77,000.00	9,000	0.00%
OFFSITES SIDEWALKS RUSSELL	\$ 210,000		\$ 10,000	,		•			\$ 10,000.00	0.00%	0.00%
ASPHALT PAVING PHASE I	\$ 289,800		\$ 289,600 \$	8,500.00	\$ 850.00	\$ 7,650.00	\$ 43,928	\$ 4,392.75	\$ 250,065.25	15.17%	20.00%
CURB/GUTTER PHASE 1	\$ 113,020		\$ 113,020		49	•	· • • • • • • • • • • • • • • • • • • •	69	\$ 113,020.00	9,00.0	0.00%
SIDEWALKS PHASE 1	\$ 220,000		\$ 220,000			W	675	•	\$ 220,000.00	0.00%	9,00.0
BRICK PAVERS PHASE 1	\$ 255,000		221,844	- 5		-		•	\$ 221,844.00	9,000	0.00%
SITE FURNISHINGS PHASE 1			100,000		1		·	65	\$ 100,000.00	0.00%	0.00%
POOLS	\$ 460,000		\$ 460,000			*	47	1 6/9	\$ 460,000.00	9600'0	0.00%
ELECTRICAL ENGINEERING	\$ 6,200		\$ 6,200					69	\$ 6,200.00	0.00%	0.00%
MOBILIZATION				-		49	**	49			
OFFICE TRAILER/ADMIN 24 Mos.	\$ 4,800		\$ 4,800			1	•		\$ 4,800.00	0.00%	9600.0
PRJT. ENG, CAD, PRJT. ASST.	\$ 3,000		-	1		1	- 49	100	\$ 3,000.00	0.00%	0.00%
ELECTRICAL PERMITS	\$ 2,600		\$ 2,600		•	-		69	\$ 2,600.00	9600'0	9600.0
SUBMITTALS			\$ 400	-	47		\$ 400	\$ 40.00	\$ 40.00	100,00%	100,00%
SUPERVISION/PLANNING/COOR			\$ 4,800				1	1 69	\$ 4,800.00	0.00%	0.00%
FURNISH LANDSCAPE LIGHTING	\$ 157,000		157,000				1 69		\$ 157,000.00	0.00%	0.00%
FURNISH COURTYARD LIGHTING			\$ 40,000					17	\$ 40,000.00	0.00%	0.00%
FURNISH SPORTS LIGHTING			8,000		•		1		\$ 6,000.00	0.00%	0.00%
FURNISH PARKING POLE LIGHT			32,000	0	•			1	\$ 32,000.00	0.00%	0.00%
APCO CONTRACTOR FEE	\$ 149,883		\neg	-		\$ 508.72	\$ 4,399	\$ 439,87	\$ 145,924.20	2.83%	2.83%
SUBTOTAL OWOFFBITES	\$ 2,375,853	59	\$ 2,120,897	\$ 9,085.25	\$ 908.53	\$ 8,158.72	\$ 48,726	\$ 4,872.62	\$ 2,077,043.45	2.30%	2.07%
										,	
BUILDING 2											
LANDSCAPING			90,000						\$ 90,000,00	0.00%	0.00%
REINFORCING STEEL LABOR			340,000	10,200.00	1,020.00	\$ 9,180.00		\$ 34,000.00	\$ 34,000.00	100.00%	100.00%
REINFORCING STEEL MATERIAL			506,813							100.00%	100.00%
EXCAVATE FOOTINGS			248,500		1	-	\$ 248,500	50	\$ 24,850.00	100.00%	100.00%
PLACE FOOTINGS			200,000		,			97		100.00%	100.00%
FORM/PLACE LOWER WALLS	"						\$ 300,000	\$ 30,000.00	\$ 30,000.00	100.00%	100.00%
FORMPLACE LOWER COLUMNS			85,000		٠	62	\$ 85,000	\$ 8,500.00	\$ 8,500.00	100.00%	100.00%
PLACE/FINISH SLAB ON GRADE			130,000	1	1			\$ 13,000.00	\$ 13,000.00	100.00%	100,00%
FORMPLACE MID DECK					٠		\$ 450,000	\$ 45,000.00	\$ 45,000.00	100.00%	100.00%
FORM/PLACE MID WALLS	"		300,000				\$ 300,000	\$ 30,000.00	\$ 30,000.00	100.00%	100.00%
FORWPLACE MID COLUMNS			85,000		•			1		100.00%	100.00%
FORMPLACE UPPER DECK			475,900	-			1	٦		99.85%	100.00%
PRECAST FLOOR 1			25,000	8,350.00	635.00					50.80%	20.00%
PRECAST FLOOR 2			25,000	6,350.00	635.00			١		50.80%	50.00%
PRECASI FLOOR 3			-	8,350.00	635.00					50.80%	50.00%
PRECAST FLOOR 4	\$ 25,000		\$ 25,000	\$ 6,350.00	\$ 635.00	\$ 5,715.00	\$ 12,700	\$ 1,270.00	\$ 13,570,00	20.90%	20.00%

MASCINET CMU	67	32,100	69	32,100	9	•	•	və		28,690	800	2,889.00	\$	6.099.00	90.00%	90.00%
THIN BRICK VENEER	S	151,200	69	151,200	\$ 00	49	1	6/2	,	52		+-	\$ 151,	-	0.00%	0.00%
GRANITE	87	16,000	49	18,000	8	4		43		65	49	,		⊨	%00.0	0.00%
STEEL	60	2,120,000	60	2,185,000	8	284,564.91 \$	28.456.49		256,108.42 \$	2.177.967	87 \$	217 798 72	6	-	99 68%	100 00%
FINISH CARPENTRY			el el	25,000	+	+	+		17 833 21 E		+-	-	3	÷	78 276	90,000
FIREPROOFING	65	32.000	69	34.200	+	÷	-		4			+-		÷	10000	100 000
INSULATION	67	57.280	69	57,280	+			41				-		÷	2000	2000
ROOFING	69	164,000	•	242.860	61	238.002.80 \$	23 800 28		214 202 52 \$	238 003	+	23 RUG 28		÷	DIS LIDER	100 000
WATERPROOFING	67	173.400	41	174.450	+-		+				-	+		÷	27 450	90.00
STUCCO	65	334 100		331 100	+-	+	+		+		-	-	•	+	er 000 a	20.00
MANDOMS		110 400		37E 97E			+				-			+	20.7078	60.00%
STOREDOWN COOR		18,400	0 4	2/0/0	+		3	0			+	+	34,	÷	97.33%	99.00%
CARETACAN DOORS	,	34,100		OUC, LE	+		_		-		-	\rightarrow		÷	79.42%	80.00%
LGMF/DRYWALL	10	1,838,046	60	302,000	-+	30,000.00	3,000.00		27,000.00 \$	300,000	8	30,000,00	\$ 32,	-	99.34%	99.00%
FLOORING	5	300,000	50	300,000	s S	•	ı	S	4	,	••	,	\$ 300,	300,000.00	9600.0	0.00%
PAINTING	69	85,000	50	85,000	\$ 00	69	,	en.	47		65	1	\$ 85,	_	%00.0	0.00%
ELEVATORS	49	306,562	67	306,562	\$ 2		•	s		183,438	38	18,343.80	\$ 141	-	59.84%	0.00%
MECH, MOBILIZATION	.,	3.750	8	3.750		1		97			+-	+-		÷	100 nn46.	100 004
MECH. SUBMITTALS	4	338	64	33							-	+-		_	246	A 748
MECH GENERAL CONDITIONS	69	592	6/1	1	4	\dagger	T				-	+		÷	20000	00.7470
WECH, CLOSEOUT DOCUMENTS	41	300	un un	96	+						+				0 000	00,007
HVAC PERMIT	61	1 200		1 200	+					4 200	2	120.00		_	400 000	400.004
HVAC DRE-BOCK/INE SET DIDING		37.450		37 AED	+	9 03 COC 0	20 20		+	1	+		1	÷	8000	100.00
AVAC EQUIDEED MATERIALS		00000	2 4	000 00	-	-	-		6,920,20	20,050	+	2,606.75		#	45.00%	80.00%
		200,000		D 20 00	+	+	-				-	-		÷	20.00%	20.02
AC ROUGH DOC!	9 4	00000	2	096,62	-	6,900,00	686.60		8,069.20	2,365		888.80	, Ki	-	30.00%	20.00%
HVAC SEI ECUL MENI	,	094,85	2	29,960	+			0			*			-	0.00%	0.00%
HVAC SET TRIM	9	7.490	67	7,490	S	•••	Ť	60	47	1	T			4	9,000	0.00%
-IVAC FSD - DD TESTING	2	7,490	v+	7,490	9			**	,		64	•		₩	0.00%	0.00%
HVAC START UP	57	7,490	S	7,490		•	•	45	,		\rightarrow	-+		-	0.00%	0.00%
PLUMBING PERMIT	9	2,870	47	2,870		1	-	*						=	99.00%	100.00%
EXCAVATION/BACKFILL	8	48,992	69	48,992		••	,	50	1		-		5,0	=	89.00%	100.00%
UIG SANITARY PIPING	9	24,850	60	24,850	8		•	th.	,	24,602	22	2,460.15	\$ 2,	-	80.00%	100.00%
U/G STORM PIPING	s	83,311	60	83,311	1 8	•	1	42	1	82,478	\$ 87	8,247.79	\$ 9.0	-	99.00%	100.00%
PRECAST STRUCTURES	49	29,675	47	29,675	en cu	-	٠	10		29,378	28 \$	2,937.83	3,5	3,234.68	99.00%	100.00%
BLDG. WATER SERVICE	*	3,215	67	3,215	9	1		67			83 &	318.28	69	_	99.00%	100.00%
SLEEVESANSERTS	5	7,880	49	7,860	9	67	-	**	-	7,583	33 \$	758.34	*	834.94	89.00%	100.00%
A/G WASTE & VENT	49	54,020	65	54,020	\$ 0	10,604.00 \$	1,080.40	47	9,723.60 \$,	\$ 21	4,591.70	\$ 12,6		85.00%	95.00%
DRAINS/CARRIERS	49	25,827	49	25,827	2	1,033.08 \$	103.31	**	929.77 \$	25,569	\$ 89	2,656.87	\$ 2,6	2,815.14	89.00%	99.00%
A/G STORM PIPING	65	45,658	47	45,658	69	4,585.80 \$	456.58	8	4,109.22 \$	36,526	\$ 92	3,652.64	\$ 12,7	12,784.24	80.00%	95.00%
A/G DOMESTIC WATER	67	78,766	49	78,786	8 9	7,876.60 \$	787.88	**	7,088.94 \$	29,143	\$ 8	2,914.34 \$		52,538.92	37.00%	95.00%
PLUMBING TESTING	4	8,164	49	8,164	4	816.40 \$	81.64	49	734.76 \$	1,798	38	179.81	\$ 8.5	8,547.53	22.00%	22.00%
PLUMBING FIXTURES	55	44,632	67	44,532	2 8		٠	*	••		89		\$ 44,5	44,532.00	9,00.0	9,00.0
PLUMBING EQUIPMENT	•	26,160	67	26,160	ss O		•	**	••	3,401	21.0	340.08	\$ 23,0	23,089.28	13.00%	13,00%
PLBG. INSULATION - FIRESTOP	4	11,500	**	486,500	0	75,970.00 \$	7,597.00	8	68,373.00 \$	330,300	\$ 00	33,029.97	\$ 189,2	189,230,29	67.89%	90.00%
ELECTRICAL ENGINEER(ING	49	18,600	87	18,600	\$		-	67	1		59	+	\$ 18,6	18,800.00	0.00%	0.00%
ELECTRICAL MOBILIZATION	\$	20,400	87	1	95	•	'	8	,	•	100	•	\$	٠		
OFFICE TRAILER/ADMIN 24 Mos.	٧٦	14,400	60	14,400	\$ 0	••	•	49		8,139	\$ 8	613.90	\$ 7,0	7,074.90	68.52%	58.52%
PRJT. ENG, CAD, PRJT. ASST.	97	9,000	80	000'8	0	-	ą	*		5,019	\$ 6	501.88	\$ 4,4	4,483.13	65.76%	56.78%
ELECTRICAL PERMITS	47	7,800	63	7,800	*	•		55		4,376	\$ 92	437.50	3,5	-	56.09%	56.09%
SUBMITTALS	69	1,200	65	1,200	\$ 0			47	1		\$ 00	120.00	1 07	120.00	100.00%	100,00%
SUPERVISION/PLANNING/COOR	47	14,400	47	14,400	\$ 0	3,000.00	300.00	**	2,700.00 \$	10,650	s 03	1,085.00	\$ 4,5	4,815.00	73.96%	73.96%
JIGHT FIXTURE PACKAGE	s	65,500	so	65,500	\$ 0	- 2	٠	53	-	58,950	\$ 00	5,895.00	\$ 12,4	12,445.00	90.006	0.00%
DISTRIBUTION PACKAGE	49	25,000	89	25,000	8 0	•	•	97		22,500	8	2,250.00	\$ 4,7	4,750.00	90.00%	90.00%
OW VOLT SYS FA, CCTV, CA	52	50,000	90	50,000	\$ 0	7,500.00	750.00	*	6,750.00 \$	37,500	\$ 00	3,750.00	\$ 16,2	16,250.00	75.00%	75.00%
2nd SUBLEVEL GAR UG & DECK	97	200,000	67	200,000	\$,	97			\$	\rightarrow	\$ 28,0	-	95.00%	100.00%
1st SUBLEVEL GAR UG & DECK	8	200,000	97	255,000 \$	\$ 0	1	,	69		242,500	\$ 00	24,250.00	\$ 35,7	38,750.00	95.10%	100.00%
	-															

SAG FLOOR ROUGH & TRIM 4th FLOOR ROUGH & TRIM 4th FLOOR ROUGH & TRIM APOG PLAN APOG CONTRACTOR FEE SUBTOTAL BULDING 2 BUILDING 3 LANDSCAPING REINFORCING STEEL LABOR REINFORCING STEEL LABOR REINFORCING STEEL MATERIAL EXCAVATE FOOTINGS PLANE FOOTINGS EXCAVATE FOOTINGS PLANE	\$ 25,000	4	25,000 \$				47 500	\$ 1,750.00 \$	9 250 00	NA AMBI	75 0062
		2		,		•	-			70.00%	23.07
	\$ 25,000	•	25,000 \$	17,500.00 \$	1,750.00	\$ 15,750.00 \$	\$ 17,500 \$	1,750.00 \$	9,250.00	70.00%	75.00%
		69		1		+				0.00%	0.00%
	749,413	69	1)	\vdash	6,128.03	\$ 55,152.31			R	78.41%	78.41%
	\$ 11,113,021 \$	67	10,560,072 \$	982,789.25 \$	98,278,93	\$ 684,510.33 \$	8,716,842 \$	871,684.18 \$	2,714,914.71	82.55%	88.24%
						Control of the contro					
	000'06 \$	49	\$ 000'06		,				90,000.00	0.00%	0.00%
	\$ 300,000	69	364,250 \$	6,927.50 \$	692.75	\$ 6,234.75 \$	360,250 \$	36,025.00		-	100.00%
	\$ 360,000	60	508,613 \$	•	,	- 8	\$ 506,613 \$	50,681.25 \$	50,681.25	100.00%	100.00%
		en en	248,500 \$	•	,		248,500		24,850.00	100.00%	100.00%
		69	200,000 \$	•						100.00%	100.00%
	\$ 300,000	89	300,000	•	1	\$	\$ 000'000	\$ 00.000,00	30,000.00	100.00%	100.00%
-		*		-+	8					100.00%	100.00%
GRADE		44	130,000 \$	15,000.00 \$	1,500.00	\$ 13,500.00 \$			22,000.00	92.31%	100.00%
		47	\rightarrow		1	•	450,000			-	100.00%
	"	60			-	65	300,000	30,000.00		-	100.00%
0	85,000	מו			- 1	-	85,000	8.500.00		-	100.00%
DOCCAST EL OCO 4		P &	9 000'800	+	092.11.00	01,104.40	22,300	4 270 00	42 570 00	20.00	20.003
	25,000		\$ 0000	8 350 OO &	635.00	5.715.00				50.0078	50.00%
		69	+	+	635.00	5.715.00	12.700	1,270.00		50.80%	50.00%
		**			635.00	5,715.00	12,700			50.80%	50.00%
		49	32,100 \$	1	•		16,050	1,605.00		9600.09	90.00%
THIN BRICK VENEER	\$ 151,200	**	151,200 \$	47	•			1	151,200.00	0.00%	0.00%
GRANITE	\$ 16,000	67	16,000 \$	1	1	1		1	16,000.00	0.00%	0.00%
	2	s	2,120,000 \$	-	18,046.08	162,414.72	2,076,268	207,626.84	2	97.94%	100.00%
TRY		\$		19,581.33 \$	1,958.13	17,623.20	19,581	1,958.13		78.33%	80.00%
NG		10	34,200 \$		•	1	34,200 \$	3,420.00		100.00%	100.00%
N.		0	-	, 00, 400	+	7 207 027			57,280.00	0.00%	40.00%
MATERIORICANO	473 400	7 0	474 AEA R	68 377 43 e	0.045.00			10,945,00		76.0078	90.00
		•	-	+	1,100,0	+-	20,10	2.00	-	7000	2000
g	331,100	n w	+-	2 1			248 000 8	24 800 00		02 3894	2.00.78 90.00%
NT DOORS		49	+-	54.450.00 \$	5.445.00	49.005.00	54.450	5,445.00		59.51%	960009
	-	67		-	7,000.00	63,000.00	170,000	17,000.00		56.29%	40.00%
FLOORING	\$ 300,000	47	300,000	1	•		-		300,000.00	0.00%	0.00%
		67		•	'	-	1	1		0.00%	0.00%
	ਲ	60	308,562 \$	1	•		234,189	23,418.93	95	78.39%	0.00%
2	9	49 (-	1	•		3,750	376.00	376.00	100.00%	100.00%
MECH. SUBMITTALS	336	0 6	9 CC2	0			202			80./4%	80.7478
97		> 41	300			,	300	1		9000	0.00%
Ī		67	+-	47			1.200	120.00		100.00%	100.00%
CKALINE SET PIPING		60	-	1					37,	96000	10.00%
		69	-	5,992.00 \$	599.20	\$ 5,392.80 \$	\$ 6,992 \$	599.20	24,567.20	20.00%	20.00%
HVAC ROUGH DUCT	\$ 29,880	67	28,960 \$	1	•		1	•	29,960.00	0.00%	10.00%
PMENT	"	69		•	•	8		- Control of the Cont	2	0.00%	0.00%
A STATE OF THE PARTY OF THE PAR	1	50	7,490 \$	1		,				%000	0.00%
ESTING		50	_	,		1	•	•		0.00%	0.00%
		20				1			7,	- +	0.00%
		9		Ť	+		2,841	284.13	312.83	+	100.00%
		27	-			•	48,502	4,850.21	5,340.13	+	100.00%
UKG SANITARY PIPING	\$ 24,850	10	24,850 \$,			24,602 \$	2,480.15 \$	2,708.65	99.00%	100.00%

PRECAST STRUCTURES	\$	29,675	47	28,675	63	1		n	,	Z90'8Z	5 Z,908.15	5.70	3,501.65	98.00%	100.00%
BLDG. WATER SERVICE	<u>پ</u>	3,215	69	3,215	•>			••	1	3,183	97	318.29 \$	350.44	89.00%	100.00%
SLEEVESMNSERTS	40	7,660	69	7,680	19			62	-		49		834.94	99.00%	100.00%
A/G WASTE & VENT	67	54,020	47	54,020	679	10,804.00	1,080.40	5	9,723.60 \$		8	1_	24.849.20	80.00%	80.00%
DRAINS/CARRIERS	40	25.827	49	25,827	62	+-		49	+-		69	-	3.744.92	95.00%	85.00%
A/G STORM PIPING	•	45,658	49	45,658	67				+		45	+-	27.186.51	45.00%	40.00%
A/G DOMESTIC WATER	w	78,766	10	78,766	65	7,876.60 \$	787.66	50	7,088.94 \$	19,692	\$ 1,989.15	3.15 \$	61,043.65	25.00%	40.00%
PLUMBING TESTING	69	8,164	67	8.164	67	816.40 \$		87	734.78 \$	1,833	65	163.28 \$	6,694.48	20.00%	20.00%
PLUMBING FIXTURES	89	44,532	*	44,532	97			67			so		44,532.00	0.00%	0.00%
PLUMBING EQUIPMENT	49	26,160	49	26,160	50	•	-	so.	-	3,139	\$ *	313.92 \$	23,334.72	12,00%	12.00%
INSULATION - FIRESTOP	w	11,500	69	486,500	69	231,850.00 \$	23,185.00	\$	208,885.00 \$	328,150	\$ 32,914.97	\$ 267	190,285.29	87,68%	20.00%
ELECTRICAL ENGINEERING	49	18,600	60	18,800	6/2	1	1	67	6 5	,	89	•	18,600.00	0.00%	0.00%
ELECTRICAL MOBILIZATION	97	20,400	87	٠	97	•	•	s,	,		49	(3	t		
OFFICE TRAILER/ADMIN 24 Mos.	49	14,400	65	14,400	673	- 2		97	1	3,139	\$ 31	313.90 \$	11,574.80	21.80%	21.80%
PRJT. ENG, CAD, PRJT. ASST.	45	000'6	67	000'8	673	1	4	67	1	5,019	47	501.88 \$	4,483.13	55.76%	55.78%
ELECTRICAL PERMITS	so	7,800	17	7,800	87			55	1	4,375	*	437.50 \$	3,882.60	960.89	58.09%
SUBMITTALS	69	1,200	47	1,200	*		•	65		1,200	57	120.00 \$	120.00	100.00%	100.00%
SUPERVISIONPLANNING/COOR	57	14,400	*	14,400	62	3,000.00	300.00	62	2,700.00 \$	10,850	\$ 1,085.00	5.00 \$	4,815.00	73.96%	73.96%
LIGHT FIXTURE PACKAGE	99	65,500	65	65,500	63		-	s		\$ 58,950	\$ 5,895.00	5.00 \$	12,445.00	90.00%	%00.0
DISTRIBUTION PACKAGE	69	25,000	69	25,000	uh-	7,500.00	750.00	49	6,750.00 \$	\$ 22,500	\$ 2,250.00	00.0	4,750.00	90.00%	90.00%
LOW VOLT SYS FA, CCTV, CA	69	90,090	47	90,000	60	10,000.00	1,000.00	49	9,000.00	20,000	\$ 2,000.00	3.00	32,000.00	40.00%	40.00%
2nd SUBLEVEL GAR UG & DECK	49	200,000	**	200,000	s	10,000.00	1,000.00	67)	9,000.00	190,000	\$ 19,000.00	3.00.5	29,000.00	85.00%	100.00%
1st SUBLEVEL GAR UG & DECK	5	200,000	so.	255,000	50	13,000.00	1,300.00	67	11,700.00 \$	24	\$ 24,250.00	000	38,750.00	95.10%	100.00%
1st FLOOR ROUGH & TRIM	s	25,000	67	25,000	s	5,000.00 \$	500.00	s	4,500.00	5,000	s	500.00	20,500.00	20.00%	20.00%
2nd FLOOR ROUGH & TRIM	49	25,000	89	25,000	s/s	5,000.00	500.00	87	4,500.00 \$	5,000	67	500.00	20,500.00	20.00%	20.00%
3rd FLOOR ROUGH & TRIM	**	25,000	\$	25,000	us.	5,000.00 \$	900.00	47	4,500.00 \$	5,000	v»	\$ 00.000	20,500.00	20.00%	20.00%
4th FLOOR ROUGH & TRIM	49	25,000	49	25,000	67	5,000.00 \$	500.00	672	4,500.00	9,000	479	500.00	20,500.00	20.00%	20.00%
ROOF PLAN	47	2,500	us	2,500	63			10			v,	69	2,500.00	0.00%	0.00%
APCO CONTRACTOR FEE	45	749,413	67	749,413	92	\rightarrow			58,758.81 \$		- 1	-	263,368.61	72.08%	72.08%
SUBTOTAL BUILDING 3	65	11,113,021 \$	••	10,638,947	*	1,047,018.18 \$	104,701.62	8	942,314,56 \$	8,242,194	\$ 824,219.44	3.44	3,220,972,26	77.47%	73.68%
	+						The second secon					-			
BUILDING 7									1		Marine managed designation of the comment of the	-			
ANDSCAPE	.,	45,000	47	45,000	92			42	1			-+	45,000.00	0.00%	0.00%
REINFORCING STEEL LABOR	97	200,000	••	220,000	•	9		•••	1	\$ 217,800	-		23,980.00	99.00%	100.00%
REINFORCING STEEL MATERIAL	9	200,000	10 (281,821	9	,		. e					28,182,10	100.00%	100.00%
EXCAVATE FOOTINGS		250,000	20	250,000	0	,	4	2	,				25,000.00	100.00%	100.001
PLACE FOOTINGS	*	250,000	10	260,000	•	1		17			1		25,000.00	100.00%	100.00%
FORM/PLACE WALLS		443,000	10	543,746	50		-		1				54,374.60	100:00%	100.00%
FORMIPLACE COLUMNS	2	120,000	10	120,000	10			10	\dagger		,	-	12,000.00	100.00%	100.00%
PLACE SLAB ON GRADE	40	150,000	100	150,000	10			ו	1		י מ	\rightarrow	19,500,00	36.67%	200.00T
FURWIFLACE DECK	۸.	000,000	0	302,417		7			,	302,411	00,247.10	07.0	50,247.70	200.00	100.004
PLACE ZNU FLOUR	<u>, .</u>	30,000	n 4	46,300	٠,	†			Ť		, .	+	4 250 00	20.00	100.007
PLACE SKU FLUOR		30,000	9 6	30,000				, .			, ,	-	4.350.00	95.00%	100 00%
PI ACE STHELOOP		000,00		000'00								+-	4.350.00	45.00%	100 00%
PACE ATH ELOOR		30,000	9	30,000		+		97	+			+	4.350.00	95.00%	100.00%
PLACE 7TH FLOOR	-	30.000	47	30.000	67				T		6/3	+	4.350.00	95.00%	100.00%
PLACE STH FLOOR	97	30.000	42	30,000	62	-	,		T		on.	+-	4,350.00	95.00%	100.00%
PLACE 9TH FLOOR/ROOF	.,	30,000	*	30,000	85	15,000.00 \$	1,500.00		13,500.00 \$		\$ 1,500.00	\$ 00.0	16,500.00	50.00%	100.00%
MASONRY CMU		45,200	69	45,200	49	•9		60	47	\$ 40,680	\$ 4,068.00	3.00	8,588.00	90.00%	100.00%
GRANITE	45	100,000	47	100,000	**	••	6	82					100,000,001	0.00%	9600'0
STEEL		3,460,000	40	6,689,979	**	416,208.20 \$	41,620.82	\$ 37	374,587.38 \$	5,326,534	\$ 532,653,44	3.44 \$	696,098.09	93.61%	95.00%
MISC. STEEL	97	2,481	67	2,461	62			45		1	69		2,481.00	0.00%	9600'0
FINISH CARPENTRY	49	000'059	47		49	165,434.19 \$		\$	\rightarrow	-		-+	510,109.23	23.91%	25.00%
FIREPROOFING	s/s	198,000	69	191,600	67	28,740.00 \$	2,874.00	*	25,886.00 \$	172,440	\$ 17,244.00	00.1	36,404.00	90.00%	90.00%
and the second s		000 00	4												

ROOFING	47	75,400	s	75,400 \$		49		v		L)	••			75,400.00	200.0	0.00%
WATERPROOFING	57	180,000	40	89,443 \$		1,950.53 \$	195.05	60	1,755.48	s	64,123 \$	6,412.27	2.27 \$	31,732.58	71.68%	100.00%
GLASS/GLAZING	es Rů	,100,000	50	5,100,000 \$		\$ 00.00	80,750.00	43	726,750.00	*	952,500 \$	95,250,00	\$ 00.0	4,242,750.00	18.68%	3.00%
LGMF/DRYWALL	89	,400,000	69	1,620,001 \$	213,975.00	5.00 \$	21,397.50	s	192,577.50	8	788,725 \$	78,872.50	2.50 \$	910,148.00	48.69%	50.00%
FLOORING	9	450,000	4	450,000 \$		1	4	67	4	52			U D	450,000.00	9,000	9600'0
PAINTING	67	520,000	\$	235,000 \$			1	57	٠	63		1		235,000.00	9,0000	0.00%
APPLIANCES	49	112,000	45	112,000 \$		1	•	60	•	67	•		1	112,000.00	%00.0	9,0000
ELEVATORS	67	280,000	S	567,003 \$	150,256.00	\$ 00.99	15,025.60	42	135,230.40	82	320,357 \$	32,035.70	5.70 \$	278,681.70	\$6.50%	9,0000
WECH. MOBILIZATION	••	17,500	47	17,500 \$	40	••		67	١	10	17,500 \$	1,750.00	\$ 000	1,750.00	100.00%	100.00%
WECH. SUBMITTALS	49	1,575	45	1,575 \$		67	٠	65		63	1,212 \$		121.21 \$	484.14	78.96%	78.96%
MECH. GENERAL CONDITIONS	*	2,483	**	2,483 \$		67- 1	•	97	•	67	2,317 \$	1	231.68 \$	398.34	93.29%	93.29%
MECH. CLOSEOUT DOCUMENTS		1,400	97	1,400 \$		•	٠	69	'		-		47	1,400.00	0.00%	0.00%
HVAC FIRST FLOOR			-	\rightarrow		1										
PERMIT	69	10,483	47	\rightarrow		\rightarrow	1	8		6/2	10,483 \$		1,049.30 \$	1,049.30	100.00%	100.00%
PRE-ROCKLINE SET PIPING	50	4,202	89	\rightarrow		2,101.13 \$	210.11	55	1,891.02	S				1,385.73	_	75.00%
FAU MATERIALS	40	3,362	67	3,362 \$		••	•	69		S	3,362 \$		336.18 \$	336.18	100.00%	100.00%
коисн рист	67	3,382	S	3,382 \$		672.38 \$	67.24	69	805.12	S	3,362 \$	-	336.18 \$	336.18	100.00%	100.00%
CONDENSER MATERIALS	55	3,362	67	-+		,		10	'	*				3,361,80	0.00%	0.00%
SET CONDENSERS	92	840	es.	840 \$		47	,	S		50	47		49	840.45	0.00%	0.00%
SET TRIM	97	840	65	-		1		63	•	49	,		69	840.45	0.00%	0.00%
START UP	47	840	65	840 \$		••	•	69	•	45	•		••	840.45	96000	9,000
HVAC SECOND FLOOR				-		-+		-			-+	-				
PRE-ROCK/LINE SET PIPING	200	14,008	69	-+		7,003.75 \$	700.38	57	6,303.38	49	-+		-	4,552.43	_	75.00%
FAU MATERIALS	89	11,203	60	\rightarrow		-+		673		49	11,203 \$		\rightarrow	1,120.30	100.00%	100.00%
ROUGH DUCT	**	11,206	89	11,206 \$		2,241.20 \$	224.12	**	2,017.08	63	11,206 \$	1,120.60	\$ 097	1,120.60	100.00%	100.00%
CONDENSER MATERIALS	9	11,206	S	11,206 \$			-	43	•	60	•		99	11,208.00	0.00%	0.00%
SET CONDENSERS	90	2,802	S	\rightarrow		•••	•	50	•	50			5	2,801.50		0.00%
SET TRIM	97	2,802	60	-				52			•			2,801.50	0.00%	0.00%
START UP	97	2,802	50	2,802 \$				67		2	- 2		57	2,801.50	9,000	%000
HVAC THIRD FLOOR				\rightarrow		\rightarrow					\rightarrow	1	-			
PRE-ROCKLINE SET PIPING	*	14,008	97	+		7,003.75 \$	700.38	59	6,303.38	69	\rightarrow	Ì	\rightarrow	4,552.43	75.00%	75.00%
FAU MATERIALS	44	11,203	80	\rightarrow		$^+$		50	-+	40	+		-	1,120.30	100.00%	100.00%
ROUGH DUCT	49	11,206	50	-		6,723.80 \$	672.36	50	6,051.24	60	11,206 \$	1,120.60	\rightarrow	1,120.60	100.00%	100.00%
CONDENSER MATERIALS	69	11,206	60	-+			t	*		47	\forall			11,206.00	0.00%	0.00%
SET CONDENSERS	20	2,802	15 (1	\rightarrow		1		50					\dagger	2,801.50	0.00%	0.00%
SEL IKIM	,	2,802	9 6	2,802			4	2	-	,			,	2,801.50	0.00%	0.00%
SIAKI UP	A	2,00,2	•	¢ 708'7			1	n		4	1		•	Je: L08,2	0.00%	0.00%
PRE-BOCK INF SET PIPING	6	14.008	64	14 CAR \$		7 003 75 \$	700 3R		F 303 38		10 KOR S	1 050 56	95	A 552 43	75,00%	75.00%
FAU MATERIALS	67	11.203	67	4		+-		67		95	+-		+	1.120.30	100.00%	100.00%
ROUGH DUCT	S	11,206	•	! 	11,206.00	+-	1,120.60	63	10,085.40	67	+		+	1,120.60	100.00%	100.00%
CONDENSER MATERIALS	55	11,206	s	-		+		s		8	+		+	11,206.00	0.00%	9,000
SET CONDENSERS	*	2,802	••	2,802 \$		•9	P	s	٠	5				2,801.50	0.00%	0.00%
SET TRIM	57	2,802	65	2,802 \$		1		49		5	1		•	2,801.50	0.00%	%00.0
START UP	57	2,802	49	2,802 \$		69		69		8			59	2,801.50	0.00%	0.00%
HVAC FIFTH FLOOR																
PRE-ROCKLINE SET PIPING	87	14,008	89	14,008 \$		7,003.75 \$	700.38	s	6,303.38	*	10,508 \$		\$ 99.0	4,552.43	75.00%	75.00%
FAUMATERIALS	55	11,203	55	-+		-		50	-	\$	11,203 \$			1,120.30	100.00%	100.00%
ROUGH DUCT	57	11,206	\$	\rightarrow	11,206.00	-+	1,120.60	67	10,085.40	5	11,208 \$	1,120.60	-+	1,120.60	100.00%	100.00%
CONDENSER MATERIALS	60	11,206	99	-		1		93	-	50				11,208.00	0.00%	0.00%
SET CONDENSERS	95	2,802	8	\rightarrow		•9		50	•	95				2,801.50	%00.0	0.00%
SET TRIM	8	2,802	50	+				40		20	•			2,801.50	0.00%	0.00%
START UP	69	2,802	50	2,802 \$		•••		52	•	2			*	2,801.50	%00.0	0.00%
HVAC SIXTH FLOOR						-										
PRE-ROCK/LINE SET PIPING	89	14,008	**	14,008 \$				**	4	49	3,502 \$		350,19 \$	10,855,81	25.00%	25.00%
	•	44 000											÷			

				-		4		•		,	-		1		2	
CONDENSER MATERIALS	55	11,208	55	-1		1	٠	^	•	14	,		9	11,206.00	ᅻ	0.00%
SET CONDENSERS	50	2,602	45	-	\$			4		43	•		69	2,801.50	0.00%	0.00%
SET TRIM	67	2,802	67	2,802	U		٠	49	1	69	-			2,801.50	0.00%	0.00%
START UP	67	2,802	40	2,802	\$,	65	,	65	\vdash		65	2,801.50	Щ.	0.00%
HVAC SEVENTH FLOOR													-		-	
PRE-ROCK/LINE SET PIPING	47	14,008	69	14,008	44		•	*	1	42	3,502 \$		350.19 \$	10,855.81	1 25.00%	25,00%
FAU MATERIALS	40	11,203	69	11,203 \$	s		•	69	*	\$	11,203 \$	1,120.30	30 8	1,120.30	0 100.00%	100.00%
коизн вист	\$	11,206	89	11,206	\$ 2	2,801.50 \$	280.15	69	2,521.35	59	2,802 \$		280.15 \$	8,684.65	5 25.00%	25.00%
CONDENSER MATERIALS	**	11,206	40	11,206 \$		1	٠	6/3		55	•		17	11,206.00	0,00%	0.00%
SET CONDENSERS	U\$	2,802	8	2,802	\$		1	67		69	. 1		19	2,801.50	0.00%	0.00%
SET TRIM	47	2,802	•	-	45	1		47		s			ss.	2,801.50	0.00%	0.00%
START UP	47	2,602	u	2,802	\$,	67	1	w			υ»	2,801.50	0.00%	0.00%
HVAC EIGHTH FLOOR																
PRE-ROCK/LINE SET PIPING	*	14,008	40	14,008	•5			62	,	S	3,502 \$		350.19 \$	10,855.81	1 25.00%	25.00%
FAU MATERIALS	63	11,203	so	11,203 \$	87		'	40		s	11,203 \$	1,120.30	30 \$	1,120.30	100.00%	100:00%
ROUGH DUCT	47	11,206	69	11,206 \$		1	•	49	•	20	1		49	11,206.00	0.00%	0.00%
CONDENSER MATERIALS	97	11,206	50	11,206 \$		••	٠	69	•	22				11,208.00	%00°0 0	0.00%
SET CONDENSERS	**	2,802	65	2,802	*7	1	,	6/9	1	49	1		4	2,801.50	0.00%	0.00%
SET TRIM	47	2,802	8	2,802 \$		1		69	٠	2	••			2,801.50	0.00%	0.00%
START UP	47	2,802	S	2,802 \$	S	••	•	63	•	69	67		69	2,801.50	0.00%	0.00%
HVAC MINTH FLOOR										and the second second						
PRE-ROCK/LINE SET PIPING	97	4,202	69	\rightarrow	82	1	,	55	-	57	1,051		105.08 \$	3,256.75		25.00%
FAU MATERIALS	*	3,362	5	-	42		•	8	•	49	3,362 \$		336.18 \$	336.18	100.00%	100.00%
ROUGH DUCT	60	3,362	50	3,362 \$		1	•	69	•	69			43	3,361.80	_	0.00%
CONDENSER MATERIALS	*	3,362	69	3,362 \$		1	•	55	•	69	•			3,361.80	0.00%	0.00%
SET CONDENSERS	55	840	67	840 \$	55			s	•	44			9	840.45	_	0.00%
SET TRIM	\$	640	40	-+			1	57	•	44	47			840.45	_	0.00%
START UP	55	640	60	840	69	•9	*	95	4	8				840.45	0.00%	0.00%
HVAC COMMON AREA/ROOF	-			+		+		-+			+		-		+	
PRE-ROCK/LINE SET PIPING	60	151,250	60	+		45,375.00 \$	4,637.50	\rightarrow	40,837.50		-	-	-	76,381.25	-	20.00%
FAU-RTU MATERIALS	67	121,000	20	+		+		-+-	\rightarrow	10	\rightarrow		+	12,100.00	-	100.00%
ROUGH DUCT	55	121,000	4	-		-+		-	\rightarrow	50	-		\rightarrow	66,550.00	4	20.00%
RTU MATERIALS	60	121,000	69 (_		30,250.00	3,025.00	<u> </u>	27,225.00	so, e	30,250	3,025.00	_	93,775.00	_	0.00%
SELECTIMEN	, .	30,250	A 6	-		+	•	0	1				A 4	30,230,00	2000	2000
SET INM	, ,	30,250	A .	30,250			•	2 0	•				0	30,250,00	+	6000
STAKE UP		20,230	, P			+	•	•	†		†		•	30,234.0		20.00
PERMIT	67	10.173	67	10.173	•			69		69	9.970		8 986.98	1.200.41	38.00%	98.00%
EXCAVATION/BACKFILL	50	53,200	40	₩		†		4		8	+	r.	+	6,277.60	_	100.00%
U/G SANITARY PIPING	57	32,207	49	32,207	57			89	6	50	31,583 \$	3,158.29	\$ 82.	3,800.43	3 98.00%	100.00%
UNG STORM PIPING	60	37,376	ø	-	49			s)	П	59	36,628 \$		\vdash	4,410.37	7 88.00%	100.00%
PRECAST STRUCTURES	so	13,524	55	13,524 \$		1		s		52	13,254 \$	1,325.35	35 \$	1,595.83	3 98.00%	100.00%
BLDG. WATER SERVICE	50	3,577	4	128,571 \$			1	\$		49	74,461 \$	7,448.15	3.15	81,555.69	57.91%	100.00%
PLUMBING FIRST FLOOR				\rightarrow		\rightarrow			\rightarrow				\rightarrow			
A/G WASTE & VENT	57	43,730	50	-	4	4,373.00 \$	437.30		\rightarrow	69	-	6	\rightarrow	8,308.70	1	89.00%
DRAINS/CARRIERS	5	6,207	49	\rightarrow		310,35 \$	31.04		279.32		-		_+	900.02	-+	89.00%
SLEEVES/INSERTS	9	3,707	50	\rightarrow		\rightarrow			-	49	-+		-	437.43	÷	89.00%
AVG STORM PIPING	92	5,267	**	-		-		-+	-	49			-+	1,480.38	-	99.00%
AG DOMESTIC WATER	50	65,999	8	-+		-		-+	-	47	-	4	\rightarrow	24,419.63	+	90.00%
A/G GAS PIPING	89	12,029	45	+		3,609.70	360.87	-		S	\rightarrow		\rightarrow	6,815.95	-	90.00%
TUBS & HOOKUPS	S	10,684	60			-+	106.84		-+	67	\rightarrow			9,722.44	-	10.00%
PLUMBING FIXTURES	S	19,118				_	191.18		-+	50	\rightarrow		-	17,397.38	-	10.00%
PLUMBING EQUIPMENT	19	11,672	10	-+		1,167.20 \$	116.72	10	1,050.48	10	2,334 5		233.44 5	9,571.04	20.00%	20.00%
	17	6 407		402					-							

PLUMBING IDENTIFICATION	**	750	4	750	V9-				,	•	10		60	750.00	0.00%	0.00%
INSULATION - FIRESTOP	67	3,769	69	47,103	197	753.80 \$	75.38		678.42 \$	28.921	1 8	2,892,08		+	61.40%	90.00%
PLIMBING SECOND FLOOR									+-		+			+- -		
ANG WASTE & VENT	97	43,730	49	43,730	87	8,748.00 \$	874.60	\$ 7.87	7.871.40 \$	34.984	65	3.498.40	\$ 12	12 244 AD	80 00%	90.00%
DRAINS/CARRIERS	*	6,207	65	6,207	60	1	124.14	G	+	4.968	-	÷		+-	RD 00%	99 00%
SLEEVESANSERTS	••	3,707	65	3,707	87	-	37.07	S	+	3,33	_				BD.00%	99.00%
A/G STORM PIPING	50	5,287	10	5,287	69	1,057.40 \$	105.74	\$ 95	951.86 \$	1,850	\$ 0	185.05	5	铷	35.00%	99.00%
A/G DOMESTIC WATER	5	68,889	65	65,989	69	13,199.80 \$	1,319.98	\$ 11,87	11,879.82 \$	39,589	60	3,959.94	\$	 	60.00%	90.00%
A/G GAS PIPING	*	12,029	4	12,029	60	4,811.60 \$	481.16	\$ 4,33	4,330.44 \$	4,81	4,812 \$	481.16		-	40.004	90.00%
TUBS & HOOKUPS	89	10,684	49	10,684	50	4,273.60 \$	427.38	\$ 3,84	3,846.24 \$	4,274	4	427.36	8	6,837.76	40.004	10.00%
PLUMBING FIXTURES	99	19,118	57	19,118	_	1,911.80 \$	191.18	5 1,72	1,720.62 \$	1,912	52	191.18	\$ 17	17,397.38	10.00%	10.00%
PLUMBING EQUIPMENT	*	11,872	us.	11,672	s	1,167.20 \$	116.72	\$ 1,05	1,050.48 \$	1,167	7 \$	116.72	\$ 10	10,621.52	10.00%	20.00%
CONDENSATE PIPING	•	5,107	69	5,107	60	1,021.40 \$	102.14	16 \$	919.26 \$	1,021	2	102.14	8	4,187.74	20.00%	20.00%
PLUMBING TESTING	47	3,868	us.	3,868	17	773.80 \$	77.38	89 \$	896.24 \$	774	89	77.36	8	-	20,00%	25.00%
PLUMBING IDENTIFICATION	s	750	49	750	60	1	1	55		•	67			÷	9600.0	0.00%
INSULATION - FIRESTOP	89	3,769	и	47,103	s	753.80 \$	75.38	\$ 67	678.42 \$	28,921 \$	2	2,892.08	\$ 21	21,074.28	81.40%	90.00%
PLUMBING THIRD FLOOR											-			-		
A/G WASTE & VENT	879	43,730	и	43,730	50	8,746.00 \$	874.60 \$		7,871.40 \$	34,984	53	3,498.40	\$ 12.	12,244.40	80.00%	90.00%
DRAINS/CARRIERS	67	6,207	40	6,207	67	1,241.40 \$	124.14	5 1.11	1,117,28 \$	4.958		-		1	80.00%	%00 06
SLEEVES/INSERTS	97	3,707	49	3,707	63	-			+-	3,336		+		_	80.00%	90.00%
A/G STORM PIPING	49	5,287	63	5,287	*	1,057.40 \$	105.74	\$ 95	951.66 \$	2,115		211.48	8	<u> </u>	40.00%	90.00%
A/G DOMESTIC WATER	49	62,989	49	62,999	•	13,189.80 \$	1,319.98	\$ 11,879.82	9.82 \$	39,589					60.00%	90.00
A/G GAS PIPING	69	12,029	67	12,029	*	3,608.70 \$	360.87	\$ 3,24	3,247.83 \$	3,609		360.87	8	\leftarrow	30.00%	80.00%
TUBS & HOOKUPS	69	10,684	69	10,684	s	2,138.80 \$	213.68	\$ 1,92	1,923.12 \$	2,137	69	213.68	e	┶	20.00%	20.00%
PLUMBING FIXTURES	47	19,118	67-	19,118	60	1,911.80 \$	191.18	\$ 1,72	1,720.82 \$	1,912		191.18	\$ 17,	-	10.00%	10.00%
PLUMBING EQUIPMENT	47	11,672	60	11,672	69	1,167.20 \$	116.72	\$ 1,05	1,050.48 \$	1,167	8	116.72	\$ 10,	10,621.62	10.00%	10.00%
CONDENSATE PIPING	579	5,107	89	5,107	67	1,021.40 \$	102.14	\$ 91	919.26 \$	1,021	es .	102.14	\$ 4,	4,187.74	20.00%	20.00%
PLUMBING TESTING	55	3,888	89	3,868	50	773.80 \$	77.36	69	696.24 \$	774	67	77.36	8	3,171.76	20.00%	20.00%
PLUMBING IDENTIFICATION	99	760	49	750		•	,	***************************************	69	1	47	٠	5	750.00	9,00.0	0.00%
INSULATION - FIRESTOP	60	3,769	40	47,103	69	753.80 \$	75.38	\$ 67	678.42 \$	28,921	65	2,892.08	\$ 21,	21,074.28	61.40%	90.00%
PLUMBING FOURTH FLOOR																
A/G WASTE & VENT	55	43,730	69	43,730	67	4,373.00 \$	437.30	\$ 3,93	3,935.70 \$	30,611	95	3,081.10	\$ 16,	16,180.10	70.00%	90.00%
DRAINS/CARRIERS	97	6,207	50	6,207		1,241.40 \$	7		1,117.26 \$	3,104	69	_	8	3,413.85	80.00%	90.00%
SLEEVES/INSERTS	••	3,707	85	3,707	65				333.83 \$	3,336	8	-	67	704.33	90.00%	100.00%
A/G STORM PIPING	57	5,287	67	6,287	67	-	\rightarrow		1,427.49 \$	2,115 \$	69	-	8	-	40.00%	90.00%
AG DOMESTIC WATER	20	62,999		62,999	60	10,799.70 \$	-			33,000		_		4	50.00%	80.00%
AG GAS PIPING	27	12,029	us.	12,029	67					6,015	80	-	9	6,815,95	50.00%	80.00%
TUBS & HOOKUPS	95	10,684	9	10,684	-	\rightarrow	-		-	1,068	\rightarrow	_		-	10.00%	10.00%
PLUMBING FIXTURES	100	19,118	50	19,118	10	1,911.80 \$	_			1,912	$\overline{}$	-		\Rightarrow	10.00%	10,00%
COMPENSATE DIBING		11,012	A &	\$ 2/0,11	2	1,167.20 5	77977		7,050.48	7,167	-	+		+	10.00%	10.00%
DI MENG TESTING		3 888	n e	3.868		# 05.120,1	-	TR W	\$ 02.8T8	1,027 1,027	2	-		-	20,00%	20.00%
PLUMBING IDENTIFICATION	9	750	9	750	• • •				-		-	06.77	n w	750.00	20.00%	CU.CO.
INSULATION - FIRESTOP		3 789				753 BD C	76 38		C78.42 e	28 024	+	2 802 08		÷	04 400	2000
PLUMBING FIFTH FLOOR	<u>. </u> -						-		-	20,03	+	+		÷	202	50.00 M
A/G WASTE & VENT	40	43,730	60	43,730	49	4,373.00 \$	437.30	\$ 3,93	3,935.70 \$	13,119	100	1,311,90	\$ 31	31,922.90	30.00%	80.00%
DRAINS/CARRIERS	60	8,207	69	8,207 \$	40	620.70 \$			-	4,968		+		_	80.00%	80.00%
SLEEVES/INSERTS	•	3,707	••	3,707	62	370.70 \$	37.07	\$ 33:	333.83 \$	3,336	49	333.63	8	704.33	80.00%	100.00%
A/G STORM PIPING		5,287	••	5,287	60	793.05 \$	79.31	5 71:	713.75 \$	1,322	69	132.18	\$ 4,	4,097.43	25.00%	80.00%
A/G DOMESTIC WATER	9	65,899	55	85,999	**		628.88	\$ 5,939.91	9.91	16,500	8	1,649.98	\$ 51,	51,149.23	25.00%	50.00%
A/G GAS PIPING	50	12,029	49	12,029	**	2,405.80 \$	240.58	\$ 2,16	2,165.22 \$	2,408	97	240.58	\$ 9	9,683.78	20.00%	40.00%
TUBS & HOOKUPS	95	10,684	49	10,684	_	\rightarrow	\rightarrow		961.56 \$	1,088	69	\rightarrow	\$ 9.	=	10.00%	10.00%
PLUMBING FIXTURES	50	19,118	**	19,118	67	955.90 \$	-		860.31 \$	956		-		-	5.00%	5.00%
PLUMBING EQUIPMENT	so (11,672	•	11,672 \$	50	_			-	1,167		\rightarrow	nany page and a page and a page a page a page a page a page a page a page a page a page a page a page a page a	-	10.00%	10.00%
CONDENSATE PIPING	69	5,107	89	5,107	57	\rightarrow	-		919.28 \$	1,021				-	20.00%	20.00%
	v1	3,868	1/9	3,868	67	386.80	38.68	346	348.12 \$	387		38.68	8	2 640 88 1	40.00%	40.000

NEULATION - FIRESTOP \$ 3,789 PLUMBING SIXTH FLOOR \$ 4,3730 AG WASTE & VENT \$ 4,3730 SLEEVESINGSER'S \$ 3,707 AG STORM PIPING \$ 5,287 AG STORM PIPING \$ 10,089 AG GAS PIPING \$ 10,084 PLUMBING FIXTURES \$ 11,1672 COMDENSATE PIPING \$ 1,072 PLUMBING DEATHFLOATION \$ 1,1672 COMDENSATE PIPING \$ 1,098 PLUMBING DEATHFLOATION \$ 3,707 AG STORM PIPING \$ 1,084 AG STORM PIPING \$ 1,084 AG STORM PIPING \$ 1,088 AG STORM PIPING \$ 1,073 AG STORM PIPING \$ 1,088 AG STORM PIPING \$ 1,088 AG STORM PIPING \$ 1,1672 AG STORM PIP	97 99 99 99 99 99 99 99 99 99 99 99 99 9	 	753.80 4,373.00 1,241.40 370.70 528.70 6,599.90 6,599.90	457.30 s 457.30 s 124.14 s 57.07 s 52.07 s 650.89 s 67.07 s 7.07	5,935,70 1,117,26 333,63 475,83 6,939,91 		28,221 2,2988 3,772 2,2988 3,772 2,2988 3,772 3,720 3,	2,892,08 437,30 372,42 286,57 4,316,98 1,316,98			60.00% 60.00% 80.00% 10.00% 20.00%	75.00% 80.00% 80.00% 100.00%
6 G G G G G G G G G G G G G G G G G G G			4,373.00 1,241.40 370.70 6,589.90 6,589.90	╿╸┩╸╿ ┈╿┈ ╿┈╂┈┩┈┩┈┩┈ ╂┈╏┈ ┆┈╿┈╅┈╅┈┢┈ ╂┈┩┈╃┈┼┈╂┈┼┈╏┈╏┈╏	, , , , , , , , , , , , , , , , , , , 		 	437.30 372.42 296.58 52.87 1.319.98			10.00% 60.00% 80.00% 10.00%	80.00% 80.00% 100.009
CATION MARION			4,373,00 1,241,40 328,70 6,589,50 6,589,50 7,140	┝╍┼╌┠┈┞╼╂═╉═╉═╉═╂┈╏┈┼═┽═╅═╆═╂═┨┈┧╌╉┈┼═╂═┼═	▎ ▘▘▘▘▘▘▘▘		, , , , , , , , , , , , , , , , , , , 	437.30 372.42 296.56 52.81 1.319.98			10.00% 60.00% 80.00% 10.00%	80.00% 80.00% 100.009
ER 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6			1,241,40 370,70 8,589,90 		┊┈┞┈╏┈╏┈╏┈╏┈┇┈┇┈┇┈╏┈╏┈╏┈╏┈╏┈		 	372.42 286.56 52.87 1,319.98			60.00% 80.00% 10.00% 20.00%	80.00% 100.009
S CATION S S S S S S S S S S S S S S S S S S S			370.70 \$28.70 6,589.90 	┢┈┞ ┈╏┈╏┈╏┈╏┈╏┈╏┈┆┈┆┈┆┈╽┈┊ ╇╫	 		 	296.56 52.87 1,319.98			80.00% 10.00% 20.00%	100.001
S S S S S S S S S S S S S S S S S S S			828.70 8,589.90 					1,319.98	15 15 15 15 15 15 15		10.00% 20.00%	
ATTON A FLOOR A SATTON			6,589,90					1,319,98		54,119.18	20.00%	50.00%
CATION M FLOOR M M M M M M M M M M M M M M M M M M M			28,167.00					2,816.70			26UU U	50.00%
S			28,167,00					2,816.70		12,029.00	In an arrival	20.00%
CATION SATION SATION SATION SATION SATION SATION			28,467.00				· 	2,816.70	sh sn sn	10,684.00	0.00%	0.00%
CATION S S S S S S S S S S S S S	00 00 00 00 00 00 00 00 00 00 00 00 00		28,167,00					2,816.70	87 87 F	19,118.00	0.00%	0.00%
ATTON M FLOOR WE WE WE WE WE WE WE WE WE WE WE WE WE W	99 99 99 99 99 99 99 99 99 99 99 99 99		28,167.00					2,816.70	40	11,672.00	0.00%	0.00%
ER 66 66 66 66 66 66 66 66 66 66 66 66 66	90 90 90 90 90 90 90 90 90 90 90 90 90 9	 	28,167,00					2,816.70	ļ	5,107.00	9,000	0.00%
CATION WELOOR WELOOR WAS BELL WA	49 49 49 49 49 49 49 49 49 49 49 49 49 4		28,167,00				 	2,816.70	69	3,868.00	0.00%	0.00%
HFLOOR HFLOOR ER S S S SATION B S SATION B S S S S S S S S S S S S	99 40 40 40 40 40 40 40 40 40 40 40 40 40		28,167.00	 			 	2,816.70	67	750.00	0.00%	0.00%
H FLOOR S S S S S S S S S S S S S S S S S S S	00 00 00 00 00 00 00 00 00 00 00 00 00		741.40		667.28		 		03	21,752.70	59.80%	80.00%
SATION	00 00 00 00 00 00 00 00 00 00 00		741.40		667.28							
SATION	9 9 9 9 9 9 9 9 9 9 9		741.40		667.28				65	43,730.00	0.00%	20.00%
ER CAN CO CO CO CO CO CO CO CO CO CO CO CO CO	w w w w w w		741.40		667.28				47	6,207.00	0.00%	20.00%
S. S. S. S. S. S. S. S. S. S. S. S. S. S	w w w w w w w				. , .			296.50	87	1,037.96	80.00%	100.00%
S S S S S S S S S S S S S S S S S S S	w w w w w		1 2 3 5 1					1	47	5,287.00	%00:0	10.00%
SS S S S S S S S S S S S S S S S S S S	w w w w		0 2 0 0					4	67	65,999,00	0.00%	10.00%
SS SS SS SS SS SS SS SS SS SS SS SS SS S	** ** ** **		3 6 8		•		_	٠	67	12,029.00	9600.0	0.00%
S S S S S S S S S S S S S S S S S S S	w w w		• •	1			t		**	10,684.00	0.00%	0.00%
O S S S S S S S S S S S S S S S S S S S	50 50	-	-	•			10	1	n	19,118.00	0.00%	0.00%
S S S S S S S S S S S S S S S S S S S	55	6 7/Q'LL		0		**	50	-	69	11,672.00	0.00%	0.00%
SATION	The state of the s	5,107 \$			•	47	40	•	10	5,107.00	0.00%	0.00%
41	\$	3,868 \$	••			5	1	٠	107	3,868.00	%00.0	0.00%
	69		•	-	\rightarrow		+		82	-	0.00%	0.00%
INSULATION - FIRESTOP \$ 3,769	52	47,103 \$	28,167.00 \$	2,816.70 \$	25,350.30	\$ 28,167	\$ 291	2,818.70	45	21,752.70	59.80%	80.00%
FLOOR							1					
	50	43,730 \$				67	67	1	s	43,730.00	0.00%	25.00%
4	55	-+	-		'	\$	*	٠	82	6,207.00	0.00%	25.00%
S	\$		•	4			179	•	87	3,707.00	0.00%	100.00%
	49	\rightarrow	,	•			50		67	5,287.00	0.00%	0.00%
A/G DOMESTIC WATER 86,999		62,889 \$	•				•		47	65,999.00	%00.0	0.00%
A/G GAS PIPING \$ 12,029	49	12,029 \$			٠	47	10	1	87	12,029.00	0.00%	0.00%
••	50	-			'			8	50	10,684.00	%00.0	0.00%
40	en .	-		•	•		69		43	19,118.00	0.00%	0.00%
	42	-+			1	\$	50	•	20	11,672.00	%00.0	0.00%
9	17	-+	•		-	8	65	•	97	5,107.00	0.00%	0.00%
	99 (\rightarrow		-	+		+		60	3.868.00	0.00%	0.00%
NO.	19	\rightarrow		+	,	214 215	1		10	750.00	0.00%	0.00%
INSULATION - FIRESTOP 3,769	60	47,103 \$		49	:	9	49		87	47,103.00	0.00%	0.00%
PLUMBING NINTH FLOOR	6		6	†	†		\dagger			40 700 00	1000	2000
2	2	-	0				70		2	43,730,00	0.00%	0.00%
	7	+	1	†			Ť	1	20 0	6,207.00	0.00%	0.00%
	0	+		1			100	•	17	3,707.00	0.00%	100.001
	•	9 400 40	9 4		,	0	9 6			0,207.00	0.00%	2000
NA CANADA	7 4	-		1			2 6	•	•	00.888,00	2000	0.00%
TIPO CAN PIPING	0 4		1	-	+		T		,	12,029,00	0.00%	0.00%
		10,004	2	,					7 6	10,004,00	2000	6000
5	• •	+		7	+	,	9 4		2 0	+	2000	2000
9	67	+		9			64			-	2000	9000
		+		+	†	> 4			,	÷	2000	9000

PLUMBING IDENTIFICATION	?	767	^	3				•						9	20.00	800	
INSULATION - FIRESTOP	50	3,789	in.	47,103	s	-	8			s		67		69	47,103.00	0.00%	0.00%
ELECTRICAL					\rightarrow												
ELECTRICAL ENGINEERING	50	52,700	50		S	•	47	1	-	so.	39,506	87	3,950.64	47	17,144.24	74.96%	74.96%
ELECTRICAL MOBILIZATION	55	67,800	40		-	1		1		so.	28,320	673	2,832.00	62	2,832.00	100.00%	100.00%
OFFICE TRAILER/ADMIN 24 Mos.	52	40,800	40	40,800	5	1	67	₩?	-	50	18,916	**	1,891.60	65	23,775.60	46.38%	48.36%
PRJT. ENG, CAD, PRJT. ASST.	69	26,600	60		63	1	\$	97		69	24,368	69	2,436.75	**	3,589,25	95,58%	95.58%
ELECTRICAL PERMITS	55	22,100	60	"		•	42	69	4	65	17,390	673	1,739.00	*	6,449.00	78.69%	78.69%
SUBMITTALS	89	3,400	9	3,400	87	•	47			45	3,400	**	340.00	89	340.00	100.00%	100.00%
SUPERVISION/PLANNING/COOR	\$	40,800	65	40,800	47		2			67	36,500	47	3,650.00	**	7,950.00	89.46%	89.48%
LIGHT FIXTURE PACKAGE	s	141,000	**	141,000	10	44,000.00	\$ 4,400.00	3.00	39,600.00	49	92,250	677	9,225.00	65	57,975.00	65,43%	85.00%
DISTRIBUTION PACKAGE	50	225,000	60	225,000	89	120,000.00	\$ 12,000.00	0.00	108,000.00	45	158,000	**	15,800.00	\$	82,800.00	70.22%	75.00%
LOW VOLT SYS FA, CCTV, CA	**	50,000	un	50,000	49	18,872.00	\$ 1,887.20	20 \$	16,984.80	63	23,872	67	2,387.20	69	28,515.20	47.74%	80.00%
GENERATOR	42	100,000	•	100,000	S	,	s	677	1	49	95,000	677	9,500.00	5	14,500.00	95.00%	100.00%
UNDERSLAB BRANCH CONDUIT	97	68,000	67	68,000	\$		82	•		s)	64,500		+-	5	9.950.00	94.85%	100.00%
GARAGE & 1st FLR CONDUIT &	**	330,000	50	330,000	s	1	47			47	313,500	67	31,350.00	43	47,850.00	95.00%	100.00%
1st FLR RGH WALLS/CEILINGS	97	95,500	69	95,500	63		82	92		65	47,750	47	4,775.00		52,525.00	50.00%	80.00%
1st FLR DEVICE & FIXTURE TRIM	•	10,000	63	10,000	63		62			62	•	47		5	10,000.00	9,0000	0.00%
2nd FLR RGH WALLS/CEILINGS	47	95,500	67	95,500	s	29,000.00	\$ 2,900.00	\$ 00.	26,100.00	87	76,750	50	7,675.00	*	28,425.00	80.37%	80.00%
2nd FLR DEVICE & FIXTURE TRIM	50	10,000	69	10,000	-	1	67			69		67		69	10,000.00	0.00%	0.00%
3rd FLR RGH WALLS/CEILINGS	**	95,500	65	95,500	67	38,550.00	\$ 3,855.00	00.	34,895.00	67	76,750	67	7,675.00	w	28,425.00	80.37%	80.00%
3rd FLR DEVICE & FIXTURE TRIM	69	10,000	55	10,000	s	,	52	100	1	63		•2		69	10,000.00	0.00%	0.00%
4th FLR RGH WALLS/CEILINGS	**	95,500	us.	95,500	63	28,650.00	\$ 2,865,00	00.	25,785.00	65	68,850	*	6,685.00	••	35,335.00	70.00%	80.00%
4th FLR DEVICE & FIXTURE TRIM	49	10,000	69	10,000	s	•	\$		1	s		*2		69	10,000.00	9,00.0	0.00%
5th FLR RGH WALLS/CEILINGS	47	95,500	49	95,500	5	18,750.00	\$ 1,875.00	8 00.9	16,875,00	1/3	47,750	s	4,775.00	52	52,525.00	50.00%	75.00%
SIN FLR DEVICE & FIXTURE TRIM	63	10,000	49	10,000	43		49	-	1	49		**	,	**	10,000.00	9,000	0.00%
8th FLR RGH WALLS/CEILINGS	**	95,500	69	95,500	65	18,750.00	\$ 1,875.00	00.	16,875.00	67	47,750	69	4,775.00	65	52,525.00	50.00%	75.00%
6th FLR DEVICE & FIXTURE TRIM	42	10,000	65	10,000	67	-	45	67		65		47		**	10,000.00	9600'0	0.00%
7th FLR RGH WALLS/CEILINGS	65	95,500	45	95,500	S	18,750.00	\$ 1,875.00	00.	16,875.00	53	47,750	42	4,775.00	97	52,525.00	50.00%	50.00%
7th FLR DEVICE & FIXTURE TRIM	69	10,000	62	10,000	-	+		-	Addressed to the control of the cont	63		67	\vdash	60	10,000.00	0.00%	2600.0
8th FLR RGH WALLS/CEILINGS	49	95,600	9	95,500	55	1	62			S	29,000	67	2,900.00	67	69,400.00	30.37%	30.00%
8th FLR DEVICE & FIXTURE TRIM	49	10,000	65	10,000	69	•	47		1	69		42	٠	**	10,000.00	0.00%	0.00%
9th FLR RGH WALLS/CEILINGS	69	95,500	49	95,500	s	9,000.00	\$ 900	\$ 00.000	8,100.00	S	29,000	82	2,900.00	s	69,400.00	30.37%	30.00%
9th FLR DEVICE & FIXTURE TRIM	67	2,000	s)	5,000	87	•	50	(2)		67	•	63		6	5,000.00	0.00%	0.00%
APCO CONTRACTOR FEE	4	1,598,747	es.	1,698,747	87	171,971.90	\$ 17,197.19	.19 \$	164,774.71	5	900,295	67	90,029.49	*	788,481.59	56.31%	58.31%
SUBTOTAL BUILDING 7	82	23,522,746 \$		24,596,636	in	2,758,015.51	\$ 275,801.55	65	2,482,213.98	67	13,923,193	67	1,392,319	42,	12,065,782.43	56.61%	64.30%
BUILDING B					L											An and an indicate an area of	
LANDSCAPING	47	000'09	65	60,000	S		9	69		65		67		55	60,000,00	0.00%	0.00%
REINFORCING STEEL LABOR	67	210,000	63	210,000	မာ	139.50	\$ 13	13.95 \$	125.55	c/h	210,000	67	21,000.00	•	21,000.00	100.00%	100.00%
REINFORCING STEEL MATERIAL	\$	300,000	69	419,123	49	4	\$		à	63	369,123	57	36,912.28	85	86,912.28	88.07%	100.00%
EXCAVATE FOOTINGS	\$	127,500	S	127,500	S	,	65	49	٠	S	127,500	69	12,750.00	s	12,750.00	100.00%	100.00%
PLACE FOOTINGS	57	160,000	es	180,000	62	•	67	•9	1	s	160,000	67	16,000.00	••	16,000.00	100.00%	100.00%
FORM/PLACE WALLS	47	300,000	49	300,000	S	•	S	49		65	300,000	67	30,000.00		30,000.00	100.00%	100.00%
FORMPLACE COLUMNS	**	80,000	69	80,000	89	,	62	49	•	69	80,000	*2	8,000.00	s,	8,000.00	100,00%	100.00%
PLACE SLAB ON GRADE	67	160,000	US.	160,000	60	1	W2	6/2	•	45	156,800	87	15,680.00	69	18,880.00	98,00%	100.00%
FORMPLACE DECK	\$	360,000	49	360,000	49	-	47	- 53		sa	360,000	w7	36,000.00	s	36,000.00	100.00%	100.00%
LTWEIGHT CONCRETE		100,000	59	146,893	47-	1	67	49		s	20,000	50	2,000.00	67	128,892.50	13.62%	15.00%
PRECAST FLOOR 1		100,000	69	100,000	9	25,931.25	\$ 2,593.13	.13 8	23,338.13	69	51,663	69	5,186.25	*	53,323.75	51.86%	50.00%
PRECAST FLOOR 2		100,000	47	100,000	63	\rightarrow	\$ 2,593.13	.13 \$	į	69		••	5,186.25	*	53,323,75	51.86%	50.00%
PRECAST FLOOR 3	65	100,000	42	100,000	4	-	\$ 2,593.13	.13 \$		49	51,863	67	-	65	53,323.75	51.86%	50.00%
PRECAST FLOOR 4		100,000	59	100,000	57	25,931.25	\$ 2,593.13	.13 \$	23,338.13	49	51,883	50	-	*	53,323.75	51.86%	50.00%
MASONRY CMU	53	249,300	03	249,300	\rightarrow	1	co.	69	•	69	249,300	50	24,930.00	**	24,930.00	100.00%	100.00%
THIN BRICK VENEER	*	310,700	4	310,700	92		8	49		69	1	42	-	49	310,700.00	0.00%	0.00%
GRANITE	57	100,000	69	100,000	50		38	88.50 \$		47	3,140	**	-	S	97,174.00	3.14%	3.00%
MASC. STEEL	67	221,000	57	91,000	67	18.888.00	\$ 1.866	1.886.80	16,801,20	41	18.658	6/5	1.868.80	65	74 19R RU	20 5162	AD DOR

WOOD FRAMING L1 LABOR/EQUIP	89	199,015	\$ 199,015	315 \$,	,	,		010,001	0	12,301.00		00.100,01	200.00	
WOOD FRAMING L1 MATERIAL	s	245,918	\$ 245,918	318 \$	1	ı	49		\$ 245,918	67	24,591.80	\$ 2	24,591.80	100.00%	100.00%
WOOD FRAMING L2 LABOR/EQUIP	65	177,141	\$ 177,141	141 \$	1	•	69		\$ 177,141	en.	17,714.10	\$ 1	17,714.10	100.00%	100.00%
WOOD FRAMING L2 MATERIAL	\$	229,547	\$ 229,547	\$ 747	\$	•	62		\$ 229,547	63	22,964.70	\$ 2	22,854.70	100.00%	100.00%
WOOD FRAMING L3 LABOR/EQUIP	87	177.141	\$ 177,141	141 \$	-		89		\$ 177,138	so.	17.713.80	\$ 17	17,716.80	100.00%	100.00%
WOOD FRAMING L3 MATERIAL	50	226,039	\$ 228,039	339 \$	1	•	49	-	\$ 226,039	63	-	\$	22,603.90	100.00%	100.00%
WOOD FRAMING LA LABOR/EQUIP	မာ	162,032	\$ 162,032	32 \$	•9		**		\$ 182,032	c/s	16,203,20	\$	18,203.20	100.00%	100.00%
WOOD FRAMING LA MATERIAL	s,	146,841		¥1 8	•	•	40		\$ 146,941	S	-	\$ 1,	=	100.00%	100.00%
WOOD FRAMING RF LABOR/EQUIP	67	61,646	\$ 61,646	346	1		us.	-	\$ 61,646	S		S	6,164.60	100,00%	100.00%
WOOD FRAMING RF MATERIAL	57	179,580		\rightarrow				\rightarrow		57	-		÷	100.00%	100.00%
FINISH CARPENTRY	69	000,000	٩	\rightarrow	\rightarrow	•	45	\rightarrow	N	57	-		-	40.40%	10.00%
INSULATION	97	91,800	\$ 91,800	\$ 000	31,305.00 \$	3,130.50	60	28,174.50	\$ 73,440	S	-	N S	-	80.00%	80.00%
ROOFING	50	220,020	\$ 157,738	738 \$	3,154.76 \$	315.48	40	2,839.28	\$ 153,006	60	\rightarrow	\$	-	97.00%	100.00%
WATERPROOFING	50	123,800	\$ 58,475	175 \$	47	•	89	1	\$ 48,170	89	4,618.97	*	17,922.24	77.63%	90.00%
STUCCO	မာ	398,700	\$ 386,700	700 S	137,042.50 \$	13,704.25	4	123,338.25 \$	\$ 158,620	67	15,882.00	\$2	255,742.00	39.48%	50,00%
WINDOWS	υn	254,000	\$ 254,000	\$ 000	1	1	69	1	\$ 238,172	49		89	39,845.20	93.77%	99.00%
DRYWALL	٠,	000'006	\$ 1,054,050	\$ 090	116,500.00 \$	11,650.00	\$	104,850.00 \$	\$ 604,000	67	60,400.00	\$ 510	510,450.00	57.30%	70.00%
FLOORING	50	300,000		2000	•9		63	-		69	1		300,000,00	0.00%	%00.0
PAINTING	49	765,000	\$ 353,110	10 \$	1	-	50	1	. 1	47		\$ 35	353,118.50	0.00%	0.00%
APPLIANCES	47	112,000	\$ 112,000	\$ 000	-		44	1		69		\$ 113	112,000.00	0.00%	%00.0
ELEVATORS	69	274,926	\$ 274,926	326		1	69	1	\$ 192,358	s	19,235.60	5 10	101,805.80	69.97%	0.00%
MECH. MOBILIZATION	49	12,500	\$ 12,500	\$ 000	1		44		\$ 12,000	8	1,200.00	b7	1,700.00	96.00%	96.00%
MECH. SUBMITTALS	55	1,125		1,125 \$	1	1	49	1	\$ 1,125	s*	112.50	\$	112.50	100.00%	100.00%
MECH. GENERAL CONDITIONS	49	1,774	\$ 1,7	1,774 \$	1		49	,	\$ 1,208	67 E0	120.62	62	688.22	88.00%	68,00%
MECH. CLOSEOUT DOCUMENTS	57	1,000		1,000 \$	1	å	\$,		47			1,000.00	0.00%	9.000
HVAC FIRST FLOOR															
PERMIT	89	5,250	\$ 5,2	6,250 \$	1		59		\$ 6,250	\$ 6	525.00	\$	625.00	100.00%	100.00%
PRE-ROCK/LINE SET PIPING	s,	24,618	\$ 24,618	318 \$	1	•	49		\$ 24,618	S .	2,481.84	50	_	100.00%	100.00%
FAU MATERIALS	s	19,895	\$ 19,695	395 \$	•		50	\rightarrow		10	\rightarrow		=	100.00%	100.00%
ROUGH DUCT	50	19,695		385 \$	19,694.72 \$	1,989.47	8	17,725.25	\$ 19,695	_			\rightarrow	100.00%	100,00%
CONDENSER MATERIALS	50	19,895			\rightarrow			-		\rightarrow			\Rightarrow	100.00%	100.00%
SET CONDENSERS	so	4,924	\$ 4,9		4,923.68 \$	492.37	-+	4,431.31	\$ 4,924	\rightarrow	492.37			100.00%	100.00%
SET TRIM	67	4,924			,	•	57	1	•	S			_	0.00%	0.00%
STARTUP	55	4,924	\$ 4,9	4,924 \$	47		**		1	63	-	5	4,923.68	%00.0	0.00%
HVAC SECOND FLOOR			1						The Administration of the Control		-+-				
PRE-ROCK/LINE SET PIPING	100	24,618				٠	5				-+		-	100.00%	100.00%
FAU MATERIALS	97	19,695		\rightarrow	-		69	+			-		÷	100.00%	100.00%
ROUGH DUCT	8	19,695		-	19,694.72 \$	1,969.47	69	17,725.25 \$			\rightarrow		+	100.00%	100:00%
CONDENSER MATERIALS	60	19,695		-	-+		4	-+			+		=	100.00%	100.00%
SET CONDENSERS	50	4.924		\rightarrow	4,923.68	492.37	50	4,431,31	\$ 4,924		492.37		÷	100.00%	100.00%
SET TRIM	20	4,924	4,9	\rightarrow	+	١	19	†		19	+		4,923.68	0.00%	0.00%
START UP	100	4,924		4,824 \$		·	2		1	7			4,923.58	6000	650.0
NVAC TRING FLOOR		24 648	24.648	4 652		1			24.619		2 481 84	6	2 481 B4	100 00%	100 00%
EAL MATERIAL S		19.895		+-	60					+	+-		_	100 00%	100.00%
TO TO TO TO TO		19.695		+	19.694.72 \$	1.969.47	1	17.725.25 8		-	+-		÷	100.00%	100.00%
CONDENSER MATERIALS	61	19.695		1	+-			+-		+	+-		÷	100.00%	100.00%
SET CONDENSERS	41	4.924		-	4.923.68 \$	492.37		4.431.31		-	+-		÷	100.00%	100.00%
SET TRIM	65	4,924		_	+-		60	+		-	+		-	0.00%	0.00%
START UP	107	4,924	\$ 4,9	_	1		49	,		69	,	50	4,923.68	0.00%	0.00%
HVAC FOURTH FLOOR															
PRE-ROCK/LINE SET PIPING	60	24,818	\$ 24,6	24,618 \$	1		ıs	-	\$ 24,618	8	2,461.84	\$	2,481.84	100.00%	100.00%
FAU MATERIALS	S	19,695	\$ 19,895	\$ 96	1	•	19		\$ 19,695	87	1,969.47	**	1,969.47	100.00%	100.00%
ROUGH DUCT	57	19,695	\$ 19,695	385 \$		•	•		•	69	\rightarrow	\$ 15	=	0.00%	0.00%
CONDENSER MATERIALS	89	19,695	\$ 19,695	\$ 385	1	٠	\$	-	\$ 19,695	\$	1,989.47	•	1,969.47	100.00%	100,00%
		1001								_	÷	management of contrast of the	=	-	

5 4,200 2 4,200 2 4,200 3																	
Particular State Colored State	SET TRIM	5	4,924	63	<u>-</u>		49			6		0			⊨	- Accord	10000
The color The	START UP	S	4,924	69			69	t		t	•	v			+	2000	0.00%
1	HVAC COMMON AREA/ROOF				-			\vdash		T		-			+	2000	D.00.20
1	PRE-ROCK/LINE SET PIPING	S	31,689	49.		6	69			S		67			+	0 00%	0.00%
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	FAU MATERIALS	s	25,351		<u> — </u>		5	-		0	25.35	+-	2 535 11		÷	2000	400.000
1	коион вист	us	25,351	60			69	-		N		+	1000		=	2000	20000
Column C	RTU MATERIALS	67	25,351	5	⊢		S	1-		69	1	49	1		+	2000	0.00%
1	SET EQUIPMENT	S	6,338	s			8	t		0			T		+	200	2000
2	SETTRIM	57	6,338	50	-			t		67		, ,	†		÷	2000	8 200
Column	START UP	50	6,338	5				T					†		+	9000	8000
1	PLUMBING BELOW PODIUM			,				-		2		9	†		+	6.00.0	0,00%
1 2 20,000 2 2 2 2 2 2 2 2 2	FOMIT		8,636	67	-			t		-	8.364	-			-	an Ante	, OB 0000
2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 20,000 2 2 20,000 2 2 2 2 2 2 2 2 2	EXCAVATION/BACKFILL	65	62.400	67				T			E4 4E9	-	+		_	10000	et on our
Secretary Secr	ING SANITARY PIPING	01	25 935				0	+		> 0	01,132	_	-		-	80.00	100.00%
5	ON COLOUR DISTRICT		200,00	,			2	+		2	22,410	_				38.00%	100.00%
String S	AG SI CAM PIPING	,	6,285	2	-	,	10	7		S	6,159		-		-	98.00%	100.00%
OFF S 73,000 S 73,00	RECASI STRUCTURES	8	9,128	S	-			7		co	8,945	\rightarrow	\rightarrow		إيبد	10.63%	100.00%
8 7,2003 8 7,2003 8 9 9 9 7,7004 9 7,7004 9 7,7004 9 7,0004 9 7,0004 9 6,604,70 9 7,0004 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 6,604,70 9 7,000,70 9<	A UMBING FIRST FLOOR							_				_					
8 7 7 2 3 7 2,23 3 7 2,34 3 7,04 3 7,04 4 7,04 4 7,04 4 7,04 6 7,04 8 7,04 8 7,04 8 7,04 8 7,04 8 7,04 8 7,04 8 7,04 8 7,04 8 7,04 8 7,04 8 7,04	JG WASTE & VENT	5	73,093	\$,		-	1	67	71,631		-		-	38.00%	100.00%
4 56.56.3 5 6.56.4 6 7 6 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 7 7 9 <t< td=""><td>RAINS/CARRIERS</td><td>S</td><td>7,233</td><td>S</td><td>_</td><td></td><td></td><td></td><td>1</td><td>67</td><td>7,088</td><td>-</td><td>-</td><td></td><td><u></u></td><td>-</td><td>100.00%</td></t<>	RAINS/CARRIERS	S	7,233	S	_				1	67	7,088	-	-		<u></u>	-	100.00%
1	LEEVESANSERTS	69	55,963	so.						69	54,844	-		9	<u>. </u>	-	100.00%
1	JG STORM PIPING	63	18,476	67				Г	٠	67	18,106	—			1	÷	100.00%
1 3 31071 3 - 4 - 4 - 4 - <td>/G DOMESTIC WATER</td> <td>87</td> <td>79,331</td> <td></td> <td>-</td> <td></td> <td></td> <td></td> <td></td> <td>S</td> <td>77.744</td> <td>┼</td> <td>-</td> <td></td> <td>┶</td> <td> </td> <td>100.00%</td>	/G DOMESTIC WATER	87	79,331		-					S	77.744	┼	-		┶	 	100.00%
TOOR S 27,040 S 27,025 S 1,5876 S 27,025 S 1,5770 S 1,5770 S 1,5770 S 1,5770 S 1,720 S	/G GAS PIPING	s	31,071		-		69	0	1	47	30,450		1-		÷	╄	100 00%
Toole Secretary Secretar	UBS & HOOKUPS	50	37,040		37.040 \$	3,704.00		-		+	35 188	-	-		+-	35,00%	100 00%
TOOM S 2,112 S 3 16,574 S	LUMBING FIXTURES	50	55,513		55,513 \$			-		+	13 878	-	1-	ľ	+	No ONE	25,00%
The color The	LIMBING EOUIPMENT		15 975		+			t			2020		-1-		+	7000	10000
1	ONDENSATE PIPING	N	5.584		+			†			5.479	-			+	38 00%	100 00%
Titor S	UMBING TESTING	40	8,566	100	+-			†		6	7 709	+	+	-	÷	2000	90.00
PP \$ 10120 \$ <td>UMBING IDENTIFICATION</td> <td>60</td> <td>2,112</td> <td>2</td> <td></td> <td>1</td> <td></td> <td>†</td> <td></td> <td>V3</td> <td></td> <td>+</td> <td>+</td> <td></td> <td>ļ.,</td> <td>%000</td> <td>0.00%</td>	UMBING IDENTIFICATION	60	2,112	2		1		†		V3		+	+		ļ.,	%000	0.00%
COOR S 7,1093 S - S 7,163,11 S 1,163,11 S 8,24,48 S 7,2093 S 7,2093 S - S - S 7,163,11 S 8,24,48 S 7,2093 S 7,2034 S 7,104 S 7,104<	SULATION - FIRESTOP	50	10,120		-	•		T		87	87.400	+-	+			┿	100.00%
\$ 7,203 \$ 7,203 \$ \$ \$ 7,163,11 \$ 7,163,11 \$ 7,163,11 \$ 7,163,11 \$ 7,163,11 \$ 1,163,12 \$ 7,163,11 \$ 1,163,13 \$ 7,103,11 \$ \$ 7,233 \$ 7,233 \$ \$ \$ 7,244 \$ \$ 1,101,12 \$ \$ 1,101,12 \$ \$ 1,101,12 \$ \$ 1,101,12 \$ \$ 1,101,12 \$ <td>LUMBING SECOND FLOOR</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>-</td> <td></td> <td></td> <td>1</td> <td></td> <td>-</td> <td>┾</td> <td></td>	LUMBING SECOND FLOOR									-			1		-	┾	
5 7,233 5 7,233 6 7,233 7,708 7,708 7,708 7,708 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,708 8 7,704 8 <th< td=""><td>G WASTE & VENT</td><td>8</td><td>73,093</td><td>55</td><td>-</td><td></td><td></td><td>\vdash</td><td>1</td><td>82</td><td>71,631</td><td>_</td><td>-</td><td></td><td>⊨</td><td>+</td><td>100.00%</td></th<>	G WASTE & VENT	8	73,093	55	-			\vdash	1	82	71,631	_	-		⊨	+	100.00%
8 18,476 9 18,476 9 6 7 7 7 18,106 9 1,810.66 9 1,810.66 9 1,810.66 9 2,180.10 8 3,1071 3 7,734 5 - 5 - 5 7,744 5 9,351.06 8 3,1071 3 7,040 5 - 5 - 5 7,744 5 9,351.06 7 7,774 5 7,744 5 9,351.06 7 7,774 7 7,774,4 5 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06 8 9,351.06	RAINS/CARRIERS	s	7,233	67	_					U)	7,088	_	-		+-	H	100.00%
(1) (2) (3) (3) (3) (3) (3) (3) (3) (3) (3) (3) (3) (3) (3) (3) (4) (3) (3) (4) <td>G STORM PIPING</td> <td>52</td> <td>18,476</td> <td></td> <td>_</td> <td></td> <td></td> <td></td> <td></td> <td>69</td> <td>18,106</td> <td>-</td> <td>╌</td> <td></td> <td>٠,</td> <td>┾</td> <td>100,00%</td>	G STORM PIPING	52	18,476		_					69	18,106	-	╌		٠,	┾	100,00%
8 31,071 5 31,071 5 31,071 5 31,071 5 31,071 5 31,071 5 31,071 5 31,071 6 31,071 6 31,071 6 31,071 6 31,071 6 31,071 6 31,071 6 31,071 6 31,071 7 4 6 31,045 6	G DOMESTIC WATER	8	78,331		_					45	77,744	-	1		_	-	100.00%
4 37,040 5 6 6 7,042,0 6 7,042,0 7,04	G GAS PIPING	s	31,071		-			Н	ı	62	30,450	es.	-		-	_	100.00%
Image: Image:	JBS & HOOKUPS	67	37,040					П	٠	s/s	33,336	so.	-		<u> </u>	-	100.00%
TON \$ 5,584 \$ 2,195 \$ 3,195 \$ 2,875.50 \$ 1,118.2 \$ 1,118.2 \$ 5,604.7	UMBING FIXTURES	s	55,513		-	8,326.95		-		-	8,327		_			5.00%	50.00%
1000 5 5,644 5 5 6 6 77,02 5 77,02 6 77,02 6 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8 77,02 8	LUMBING EQUIPMENT	55	15,975	S	\rightarrow	3,195.00		-			11,183	63	-		=	20.00%	50.00%
TON \$ 6,666 \$ \$ \$ \$ 7,709 \$ 7,709 \$ 1,627,56 TON \$ 10,120 \$ 2,112 \$ 2,112,100 \$ 1,112,00<	ONDENSATE PIPING	69	5,584	S			s	69	1	\$	5,472	-1	\rightarrow				100.00%
Tron S 2,112 S 2,112 S S S S S S S S S	LUMBING TESTING	8	8,586	8		-	47	5		8	7,709		\rightarrow			20.00%	80.00%
P	UMBING IDENTIFICATION	S	2,112			1		-+		_	•	50	\dashv		_		0.00%
OPK 5 69,438 6,943.64 6,943.64 71,598.49	SULATION - FIRESTOP	**	10,120		_£	506.00				-	92,690	S	\rightarrow			-	100.00%
5 7,2043 5 6 6 6,43,84 5 10,2043 5 6,943,84 5 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7 10,218,48 7	LAMBING THIRD FLOOR	,			_			\dagger		1	,		\rightarrow		+	+	
3 7,233 5 7,234 5 6 7,088 8 7,687 8 853,44 5 7,931 5 7,634 5 7,634 5 7,536 5 7,536,45 8 7,536,40 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,40 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,46 8 7,536,47 8 7,536,47 8 7,536,47 8 7,536,47 8 7,536,47 8 7,536,47 <td>G WASIE & VENI</td> <td>2</td> <td>73,093</td> <td></td> <td>_</td> <td></td> <td></td> <td>+</td> <td></td> <td>20</td> <td>69,438</td> <td>97</td> <td>+</td> <td>9</td> <td>4</td> <td>÷</td> <td>100.00%</td>	G WASIE & VENI	2	73,093		_			+		20	69,438	97	+	9	4	÷	100.00%
5 18476 5 18476 5 - 5 - 5 17552 5	ANSKARRIERS	2	7,233		_1	-		-		00	7,088	57			4	+	100.00%
S 17,040 S	G STORM PIPING	2 4	18,475			4	4		8	0	17,552	9	+		+	+	100.00%
S	G DOMESTIC WATER		18,031			,	2	2 6		2 0	10,384	2			÷	+	100.00%
S 37,040 S	G GAG PIPING	2	1,0,15			, ,		-	•	-+-	27,964	10	+		÷	+	100.00%
S	USS & HOOKUPS	0	37,040			3,704.00		-1	3,333.6	-+	28,632	2	+		-	+	100.00%
S 1,10,2 S 1,10,2 S S S S S S S S S	LUMBING FIXTORES	9 6	55,513		-	. 405.00		-1-	, 1200		5,551		-		+	+	50.00%
\$ 8,656 \$ 3,426.4 \$ 3,083.76 \$ 6,853 \$ 6,853 \$ 2,328.48 \$ (17.0N) \$ 2,112.0 \$ 3,242.64 \$ 3,083.76 \$ 6,853 \$ 2,328.48 \$ (2.00) \$ 6,853 \$ 6,853 \$ 2,328.48 \$ (2.00) \$ 6,853 \$ 6,	OMDENSATE DIDING	, .	S KRA			0,180,00			2,073.3	+-	11,103	0	+-		÷	+	30.00%
\$ 2,112 \$ 2,112.00 \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$. \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$. \$	UMBING TESTING	67	8.556		-1-	+		1-	3 083 76	+	6.853	+	-		+	┿	RO DOR
0.711117	UMBING IDENTIFICATION	67	2.112		+-	+		+-	1	+-	2000	-			+	╄	0 00 kg
	NSIL ATION - FIRESTOP		10 120		+-	17 SAR ON			15 703 20	+	07 400		0 748 00		4	÷	400.0078

AIG WASTE & VENT DRAINBICARRIERS DRAINBICARRIERS AIG STORM PIPING AIG BAS PIPING AIG GAS PIPING AIG GAS PIPING PLUMBING FIXTURES PLUMBING FIXTURES PLUMBING EXTRANS	9			73.093			Marie and American Street, Str	6	ľ		10	7,163.11		97 98 0/94	T.
DPAINIS/CARRIERS A/G STORM PIPING A/Q DOMESTIC WATER A/G GAS PIPING A/G GAS PIPING FULWBING FUTURES FULWBING FUTURES		73,083		The second of	u»	9	4	,	69	71.631			3 8 8 2 4		=
AVG STORM PIPING AVG DOMESTIC WATER AVG GAS PIPING TUSS & HOOKUPS PLUMBING FIXTURES PLUMBING EQUEPHENT	2	7,233	49	7,233	2	-	,		49	and the second and an address of the second and a second	+	╁		÷	+
AVG DOMESTIC WATER AVG GAS PIPING TURS & HOOKUPS TURNS IN FUNDING FITURES	49	18.476	67	+-		1			T		-	+-		+-	÷
NG GAS PIPING TUBS & HOOKUPS PLUMBING FIXTURES	64	78.331	65	+		1			t		+	+	•	÷	+
TUBS & HOOKUPS PLUMBING FIXTURES PLUMBING FIXTURES	64	31 071	65	+-		1 553 55 6	155 38	4 308 20	+-		-	+	00.505,00	÷	+
PLUMBING FIXTURES PLUMBING EQUIPMENT	69	37.040	67	+		+	740.80		+			+	`	÷	400.007
PLUMBING EQUIPMENT	-	55 543		+-		+-			+		-	+		÷	+
		15.975		-		3 003 75 6	300 38		+		-	+	"	÷	+
CONDENSATE PIPING		5 584	4	+-		+-	2000		+		+-	-		+	+
N I MOING TEOTAGO		0 500	•	-		+			+		-	+		+	+
TOMBING IEDING		0000	0	+		4ZB.30 \$	42.83	\$ 385.47	+	8,138	-	813.77	\$ 1,242.07	+	4
PLUMBING IDENTIFICATION	100	2,112	60	\rightarrow	**	47	•	•	97	•	S		\$ 2,112.00	.00 0.00%	0.00%
INSULATION - FIRESTOP	us.	10,120	•	97,620	69	508.00 \$	20.60	\$ 455.40	40 \$	88,88	8	8,988.82	\$ 18,720.62	.62 92.08%	4 100.00%
ELECTRICAL									_		_				
ELECTRICAL ENGINEERING	89	29,450	65	29,450	65		,	65	€ 3	22,097	2	2,209.68	\$ 9,562,88	.88 75.03%	6 75.03%
ELECTRICAL MOBILIZATION	40	32,300	45	15,840	•	60		9	65			+		-	뉴
OFFICE TRAILER/ADMIN 24 Mos.	64	22.800	47	+		5 000 000 8	600 00	S A SDO DO	+			+	ľ	+	+
PR.IT. ENG. CAD. PR.IT. ASST.	9	14.250	М	+-		+			9 6			+		÷	+
ELECTRICAL DEDAMTS		45.350		-		•			9 6			+		٠.	+
SI IBAITTA S		1 800							> 0			+	١	400 000	30.1178
DOCOGNIA AND AND COOL		000 00		+-		Ť			†			+		+	+
SUPERVISION/LANNING/COOK	4	22,800	2	-		-+			+			\rightarrow		-	4
LIGHT FIXTURE PACKAGE	99	106,000	60	-	\$ 45,0	45,000.00 \$	4,500.00	\$ 40,500.00	8		es 60	9,843.60	\$ 17,407.60	.60 92.86%	6 50.00%
DISTRIBUTION PACKAGE	5	63,000	*	83,000	\$ 8,0	8,000.00	800.00	\$ 7,200.00	90	78,500	•	7,850.00	\$ 12,350.00	.00 94.58%	%00'56
LOW VOLT SYS FA, CCTV, CA	67	20,000	65	93,928	\$ 10,0	10,000.00	1,000.00	\$ 9,000.00	\$ 00.	62,744	8	6,274.40	\$ 37,458.40	.40 66.80%	75.00%
UNDERSLAB BRANCH CONDUIT	49	85,000	67	85,000	**			173	**	78,500	8	 		⊨	-
GARAGE & 1st FLR CONDUIT &	4	400,000	67	400,000	**	1			••	380,000		+		H	-
1st FLR RGH WALLS/CEILINGS	s	75,000	69	75,000		3,500,00	350.00	\$ 3,150.00	-	71.250		-		<u> </u>	+
1st FLR DEVICE & FIXTURE TRIM	49	10,000	45	10,000	65	1	•		47	e		-	\$ 10,000.00	%00'0 00'	%0000
2nd FLR RGH WALLS/CEILINGS	s	75,000		75,000		3,500.00	350.00	\$ 3,150.00	8	71,250	8	7,125.00		<u> </u>	H
2nd FLR DEVICE & FIXTURE TRIM	82	10,000	40	10,000				65	57	٠	63	-	\$ 10,000.00	%00.0	┝
3rd FLR RGH WALLS/CEILINGS	50	75,000	47	75,000	49	1	1		677	67,750	\$	6,775.00	\$ 14,025.00	00.33%	ļ.
3rd FLR DEVICE & FIXTURE TRIM	50	10,000	60	10,000	*		3	•	67	•	49	1	\$ 10,000.00	%00.0 00.	0.00%
4th FLR RGH WALLS/CEILINGS	*	75,000	40	75,000	\$	1	1	1	47	67,750	\$ 0	6,775.00	\$ 14,025.00	.00 90.33%	100.00%
4th FLR DEVICE & FIXTURE TRIM	•	10,000	es)		*		•	69	*	•	49	,	\$ 10,000.00	00.00%	0.00%
APCO CONTRACTOR FEE	87	874,316	*	874,315	\$ 58,8	58,848.94 \$	5,684.69	\$ 50,982.25	22	592,404	47	59,240.43	\$ 341,151.13	.13 67.78%	6 67.78%
SUBTOTAL BUILDING 8	43	13,142,010 '\$	5	\$ 13,248,865	\$ 908,4	908,480.86 \$	90,848.07	\$ 817,632.59	69	9,387,150	8	638,716.03	\$ 4,788,519.47	47 70.88%	5 72.02%
40 mm mm mm mm mm mm mm mm mm mm mm mm mm						+			+		+			1	1
AND CONTROL	,	00000		\rightarrow		1			+		1			+	+
CONTRACTOR OF THE PARTY OF THE		000,000	0	+	-	+			-		+	+		-	+
CENTONOING STEEL LABOR	2 6	000,002	,	+		139.50	13.95	5 125.55	-	000'012	-	+		+	+
CYCANATE FOOTBICS	, ,	427 600	2	497 500					9 0	415,123	2 6	41,912,20	41,912.20	100.00%	400.00T
PLACE FOOTINGS		180,000		+					> "	180,000	+-	+		-	_
FORMPLACE WALLS	5	300,000	67	÷	65	-		45	T	300.000	+	+		+-	+
FORMIPLACE COLUMNS	49	80,000	50	+-		•			40	80.000	+	+-		÷	+
PLACE SLAB ON GRADE	us.	160,000	**	160,000	50		,		6/2	160,000	+	+		+	H
FORMPLACE DECK	47	360,000	40		\$		-	67	45	360,000		+		÷	-
LTWT CONCRETE	so.	100,000	8	146,B93	\$	1	ı	57	49	20,000			\$ 128,892,50	50 13.62%	15.00%
PRECAST FLOOR 1	473	100,001	50	-		26,931,25 \$	2,593.13	\$ 23,338.13	13 \$	51,863		5,189.25	\$ 53,323.75	75 51.88%	50.00%
PRECAST FLOOR 2	67	100,000	••	-	\$ 25,9	25,931.25 \$		\$ 23,338.13	-	51,863	69	6,186.25	\$ 53,323.75	75 51.88%	50.00%
PRECAST FLOOR 3	62	100,000	50	\rightarrow	\$ 25,9	-+	2,593.13	\$ 23,338.13	13 \$	51,863	8	5,186.25	\$ 53,323.75	75 51.86%	50.00%
PRECAST FLOOR 4	50	100,000	••	\rightarrow		26,931.25 \$	2,593.13	\$ 23,338.13	\rightarrow	51,863	\rightarrow	-+		\Rightarrow	+
MASONRY CMU	50	249,300	89 (-	50	sp (5	95	248,589	-+	24,858.90		+	+
IHIN BRICK VENEER	10	310,700	20	-		9	+		\rightarrow		-	-+		\Rightarrow	+
CONTRICT CONTRICT		000,000	0	000,000	6	1,680.00	189.00	00.FU/, F	3 3	13,405	0	05.046.1	\$ 67,935.50	13.41%	13.00%

3 4 5 7.245,918 5 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 2.45,918 6 7.45,410 6 <th>WOOD FRAMING L1 LABOR/EQUIP</th> <th>8</th> <th>189,015</th> <th>47</th> <th>199,015</th> <th></th> <th>67</th> <th></th> <th></th> <th>61</th> <th>199 015</th> <th>81</th> <th>19 001 50 8</th> <th>10 001 50</th> <th>400 008</th> <th>400 000</th>	WOOD FRAMING L1 LABOR/EQUIP	8	189,015	47	199,015		67			61	199 015	81	19 001 50 8	10 001 50	400 008	400 000
Maintenance 2	WOOD FRAMING L1 MATERIAL	up.	245,918	50	 		67			8	245,918		+-	24 591 80		100 00%
NO. 2 MANUEROLI, 5 229-547 5 279-547 5 270-54	WOOD FRAMING L2 LABOR/EQUIP	97	177,141	47			67	t		.,	177.141		+	17.714.10	-	100 00%
Modername A	WOOD FRAMING L2 MATERIAL	59	229,547	67	+-		47	+		69	229 547		-	22 954 70	÷	100 004
NOT LANDERSULA, 6 1020.000 1 100.000 2 10.0000 3 10.0000	WOOD FRAMING L3 LABOR/EQUIP	49	177,141	65	-		67	†	-	50	177.141	1	4	17 714 10	+	100 00%
NOTE OF MATCHING S. 1620-00. S. 1620-0	WOOD FRAMING L3 MATERIAL	99	228,039	40	-		87			9	226,039		+	22 803 90	+	400.00%
NOTE MATERNALL S 6 16,961	WOOD FRAMING L4 LABOR/EQUIP	49	162,032	47	-		6/2			49	162,032		-	16.203.20	<u> </u>	100 00%
NOTE ALMONOPERCOLINE S. 170,000 S. 19,1400 S. 17,1400 S. 17,	WOOD FRAMING LA MATERIAL	49	146,941	67	-	92	87			65	148,941	1	+-	14.894.10	+	100 00%
No Prince No. St. 100,000	WOOD FRAMING RF LABOR/EQUIP	49	81,646	**	-	47	67	1		S	61,646		+	6.164.80	÷	100 00%
Fig. 20 Strong	WOOD FRAMING RF MATERIAL	69	179,580	50	\vdash	100	8			5	179,580		+-	17.858.00	÷	100 00%
Part	FINISH CARPENTRY	50	800,000	69	-		+-	1	Ι.		210 042	Ì	+	A40 082 26	÷	40.00
1	NSULATION	61	91,800	45	+		+-	+			82.620	ĺ	-1-	20000	+	10.00.00
PHOC 6 COLOR 6 COLOR <td>ROOFING</td> <td>9</td> <td>220.020</td> <td></td> <td>+</td> <td></td> <td>+-</td> <td>+</td> <td>1</td> <td>+</td> <td>450 490</td> <td></td> <td></td> <td>07.404.40</td> <td>4</td> <td>39.00%</td>	ROOFING	9	220.020		+		+-	+	1	+	450 490			07.404.40	4	39.00%
Color Colo	WATERPROCEMG		123 RAN		÷		•	÷		÷	20,000		+	17,134.10	4	100.005
1 20 20 20 20 20 20 20	en loco		200,000	9 4			,	-+-		4	40,170	1		17,922.24	-	90.00%
Standard Standard		1	200,000	*			0	-+		10	297,525			128,927.50	75.00%	75.00%
Strict S	WINDOWS	0	254,000	19	\rightarrow		8		1	55	238,172		-	39,645,20	93.77%	99.00%
STATEMEN STATEMEN	DRYWALL	9	000'006	\$			67			*	685,133		-	437,430.75	65.00%	75.00%
STATEMEN STATEMEN	FLOORING	87	300,000	69			69	,	8	69	1	47	1	300,000.00	0.00%	9,000
Strictory Stri	PAINTING	69	765,000	67		,	67			60		49		353 117 50	%000	2000
Part Communes Part Carbon	APPLIANCES	s	112,000	69			47			61		65		112 000 00	<u> </u>	9000
TALEMAN S 12,800 S 12	ELEVATORS	49	274.926	67	+		61	+		45	189 531	1	+-	104 348 10	+	7000
TUCOLITION Color	MECH. MORI IZATION		12 500		+			+	1		40 500		+	9 960 00	-	200.0
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	MICOL CHOMOTAN D	•	2000	•	+		> 0			9 (000'01	l	+	a'non'n	-	84.00%
MATTERNALS S 1,774 S 1,000 S	MECH. SUBMILLALS		07L'L	2			2			10	1,125		-+	112.50	_	100.00%
Componential Comp	MECH. GENERAL CONDITIONS	0	1,774	*	_		92	+		69	1,206	60	\rightarrow	688.22	68.00%	68.00%
E. SET PIPING S. S. S. S. S. S. S. S. S. S. S. S. S.	MECH. CLOSEOUT DOCUMENTS	8	1,000	67	\rightarrow		**	7		67	•	63	•	1,000.00	0.00%	0.00%
RECPUPING 8 5,520 8 - 8 5,520 8 - 8 5,520 8 - 8 5,520 8 - 8 5,520 8 - 8 5,520 8 - 8 5,520 8 - 8 6,620 8 5,620 8 5,600 8 5,600 8 5,600 8 5,600 8 5,600 8 6,600 8	HVAC FIRST FLOOR	4														
NETTING S 24,616 S C 19,696	PERMIT	97	5,250	50			69			9	5,250	\$		625.00	100.00%	100.00%
LS 19,695 8 19,696 8 19,696 8 19,696 8 19,696 8 19,696 8 19,696 8 19,696 8 19,696 8 19,694 8 19,694 8 19,694 8 19,694 8 19,694 8 19,694 8 19,694 8 1,694	PRE-ROCK/LINE SET PIPING	69	24,618	4	_		50		•	54	24,618		-	2,451.84	100.00%	100,00%
MATCHILLS 5 19,695 5 14,071,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,771,04 5 14,624 5 1,6964,7 5	FAU MATERIALS	63	19,695	45	-		s	**	1	63	19,695		-	1,969.47	100.00%	100.00%
MATERALIS 5 19.696 7 6 7 5 7 5 19.696 7 9 49.23 8 19.696 9 49.23 8 19.696 9 49.23 8 19.696 9 49.23 8 19.696 9 49.23 8 19.696	поизн рист	67	19,695	65						s	19,695		_	1,969.47	100,00%	100.00%
SERIS 4,924 3 4,924 5 99.77 6 99.77 7 99.77 9	CONDENSER MATERIALS	49	19,695	69	\rightarrow		9		•	49	19,695		-	1,969.47	100.00%	100.00%
S 4,924 \$	SET CONDENSERS	97	4,924	*			_	-		69	4,924	49	-	492.37	100.00%	100.00%
DEFLORM S 4,824 S -4,824 S -4	SETTRIM	49	4,924	49	-		69			49	٠	69		4,923.68	0.00%	0.00%
DE PLOOR S 24,616 S 19,695 S 19,695 S 19,695 S 19,695 S 19,695 S 19,694 S 19,694 S 19,695 S 19,694 S 19,695 S 19,694 S 19,694 S 19,695 S 19,694 S 19,695 S 19,694 S	START UP	67	4,824	69	-		49			49		50	•	4,923.68	0.00%	0.00%
LS 24,818 8 24,618 8	HVAC SECOND FLOOR															
LS 19,665 8 19,665 8 19,665 8 19,665 8 19,665 8 19,665 8 19,665 8 19,665 8 19,665 8 19,664 8 19,664 8 19,664 8 19,664 8 19,665 8 19,665 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,665 8 19,664 8 19,665 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8 19,664 8	PRE-ROCK/LINE SET PIPING	67	24,818	45	\vdash		63			65	24,818		-	2,461.84	100.00%	100.00%
MATERIALS \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,694,7 \$ 1,098,47	FAU MATERIALS	49	19,695	49			69			Ġ	19,695		-	1,969.47	100.00%	100.00%
MATERIALS \$ 19,895 \$ 19,895 \$ 19,894,71 \$ 98,47 \$ <	ROUGH DUCT	87	19,895	69	\vdash			-		49	19,695		-	1,969.47	100.00%	100.00%
SERIS 4,824 5 4,624 5 9,64,74 <th< td=""><td>CONDENSER MATERIALS</td><td>69</td><td>19,885</td><td>*</td><td>\vdash</td><td></td><td>89</td><td></td><td></td><td>s</td><td>19,695</td><td></td><td>-</td><td>1,969.47</td><td>100.00%</td><td>100.00%</td></th<>	CONDENSER MATERIALS	69	19,885	*	\vdash		89			s	19,695		-	1,969.47	100.00%	100.00%
4,924 8 4,924 8 4,924 8 4,924 8 4,924 8 4,924 8 4,924 8 9 9 9 4,923,08 9	SET CONDENSERS	47	4,824	49	-		-	-		8	4,924	69	-	482.37	100.00%	100.00%
PLOOR S 4,824 S -	SET TRIM	43	4,924	89	\rightarrow		s,		•	49	1	19		4,923.68	0.00%	0.00%
FLOOR S 24,618 S 246184 S 246	START UP	69	4,824	46		,	s		١	69		49	•	4,923.68	0.00%	0.00%
LE SET PIPING S	HVAC THIRD FLOOR															
LS 49.665 40.665 40.665 40.665 40.665 40.666	PRE-ROCK/LINE SET PIPING	67	24,618	69			s			69	24,618	••	\dashv	2,461.84	100.00%	100,00%
MATERIALS \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,695 \$ 19,694 \$ 19,695 \$ 19,694 \$ 19,695 \$ 19,694	FAU MATERIALS	40	19,695	47	-	-	69	1		69	19,695		\vdash	1,989.47	100.00%	100.00%
Second S	ROUGH DUCT	47	19,595	*			-	-		44	19,895			1,989.47	100.00%	100.00%
SERS \$ 4,924 \$ 1924 </td <td>CONDENSER MATERIALS</td> <td>55</td> <td>19,695</td> <td>•</td> <td>-</td> <td>1</td> <td>es.</td> <td>1</td> <td>•</td> <td>49</td> <td>19,695</td> <td></td> <td>-</td> <td>1,969.47</td> <td>100.00%</td> <td>100.00%</td>	CONDENSER MATERIALS	55	19,695	•	-	1	es.	1	•	49	19,695		-	1,969.47	100.00%	100.00%
S	SET CONDENSERS	50	4,924	69			_			47	4,924	47		482.37	100.00%	100.00%
HELOOR 4,924 8 4,924 8 6 8 6 8 6 8 6,923,68 8 6 8 6,923,68 8 6,923,68 8 7,923,68 8 7,692,78 8 7,693,73 8 7,693,73 8 7,693,73 8 7,693,73 8 9,923,73	SET TRIM	49	4,924	69	\rightarrow	1	67	1		49-	,	47	1	4,923.68	0.00%	0.00%
HFLOOR \$ 24,618 \$ 24,618 \$ 24,618 \$ 24,618 \$ 246184 \$ 24	START UP	50	4,924	59	_		s			49	٠	19		4,923.68	0.00%	0.00%
HE SET PIPING \$ 24,618 \$ 24,618 \$ 24,618 \$ 24,618 \$ 24,618 \$ 24,6184 \$ <t< td=""><td>HVAC FOURTH FLOOR</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>	HVAC FOURTH FLOOR															
LS 19.695 \$ 19.695 \$ \$ \$ 19.696 \$ 19.697 \$ 1,089.47 \$ 1,08	PRE-ROCK/LINE SET PIPING	s,	24,618	49	-		49		٠	49	24,618		-	2,461.84	100.00%	100.00%
\$ 19,895 \$ 19,695 \$. \$. \$. \$. \$. \$ 19,694.72 WATERIALS \$ 19,895 \$ 19,695 \$ 1,999.47 \$ 19,895 \$ 1,999.47	FAU MATERIALS	40	19,695	••	-		57			55	19,695		-	1,989.47	100.00%	100.00%
FRALS \$ 19,895 \$ 19,695 \$. \$. \$. \$ 1,969,47 \$ 1,969,	коисн рист	69	19,695	4	-		s	1	•	67-	٠	S.	,	19,694.72	9600'0	100.00%
\$ 4,924 \$ 984.74 \$ 984.7 \$ 886.27 \$ 4,924 \$ 492.37 \$ 492.37	CONDENSER MATERIALS	8	19,895	0	-	are district decreased	-	-	•	89	\vdash		\rightarrow	1,969.47	_	100.00%
	SET CONDENSERS	57	4,924	\$	4,924	984.74	-	-	886.27	49	4,924	50	492.37 \$	492.37	100.00%	100.00%

DEL IKIN	49	4,924	67	4,924	s			S	1	C/9		55		100	4.923.68	9600.0	0.00%
START UP	60	4,924	**	4,924	us	•		49		69		673			4 923 68	9,000	0.00%
HVAC COMMON AREA/ROOF								_									
PRE-ROCK/LINE SET PIPING	\$	31,689	5	31,689	45	9.506.56	950.67	61	8.555.99	67	25.351	64	2 535 11	91	R 872 RA	BD DOG	90 00e
FAURTU MATERIALS		25,351	61	25.351	+-	+-		+-	200000		20,02	, .	+-		0,072,00	200.00	80.00 s
ROUGH DUCT	45	25,351	5	25.351	+-	12.675.57 \$	1.267.58	+-	11.408.01	61	12.67R		+-		13 943 42	50 00%	50 000
RTU MATERIALS	87	25,351	67	25,351	-	+		+		62	,	67	+-		26 354 43	0.00%	0.00%
SET EQUIPMENT	67	6,338	57	8,338	59	-		50		69		67	,		6 337 78	0.00%	0 00%
SET TRIM	67	6,338	47	6,338	49			65		100		49	,		6.337.78	%000	%000
START UP	19-	8,338	47	8,338	-			49	٠	52					8.337.78	%00.0	96000
PLUMBING BELOW PODKUM									THE RESERVE AND RE								
PERMIT	69	8,535	67	8,535		4	•	87	6	67	8,364	47	B36.43	45	1,007.13	98.00%	99.00%
EXCAVATION/BACKFILL	s	62,400	87	62,400	•	-	•	67		17	61,152	w	6,115.20		7,383.20	98.00%	100.00%
U/G SANITARY PIPING	sa	25,935	63	25,935		•	1	67	٠	47	+	49	+		3,060,33	98.00%	100.00%
LING STORM PIPING	87	6,285	40	6,285	*		1	67		59		49	-		741.83	98.00%	100.00%
PRECAST STRUCTURES	40	9,128	49	84,128	4	•	1	60		w	8,945	42			76.077.10	10.63%	100.00%
PLUMBING FIRST FLOOR																	
A/G WASTE & VENT	67	73,093	49	73,093	89			67		877	71,631	45	7,163.11	103	8,624.97	98.00%	100.00%
DRAINS/CARRIERS	54	7,233	**	7,233	89		ı	87		97	7,088	50	-	2	853.42	98 00%	100.00%
SLEEVES/INSERTS	s	55,963	87	55,963		4		10		*	54,844	67	-		6,603.63	98.00%	100.00%
A/G STORM PIPING	69	18,478	67	18,476	67	,	٠	so		45	18,106	so	1,810.65	45	2,180.17	98.00%	100.00%
A/G DOMESTIC WATER	49	79,331	57	79,331	8	•	*	17		52	77,744	5	7,774.44	15	9,381.08	98.00%	100,00%
AG GAS PIPING	59	31,071	40	31,071	s			59		10		50	3,044.96	65	3,666.38	98.00%	100.00%
TUBS & HOOKUPS	S	37,040	87	37,040	**	1,852.00 \$	185.20	8	1,666.80	87	33,336	us.	3,333.60	69	7,037.80	90.00%	100.00%
PLUMBING FIXTURES	45	55,513	67	55,513	49	1	٠	69	•	49	11,103	49	1,110.26	8	45,520.66	20.00%	50.00%
PLUMBING EQUIPMENT	50	15,975	**	15,975.	13	4,782.50 \$	479.25	89	4,313.25	*	12,780	49	1,278.00	47	4,473.00	96.00.08	80.00%
CONDENSATE PIPING	44	5,584	40	5,584	47	••	,	67	4	62	5,472	67	547.23	9	858.91	98.00%	100.00%
PLUMBING TESTING	5	8,568	47	8,566	-+			67	•	52	8,138	5	813.77	*	1,242.07	95.00%	95.00%
PLUMBING IDENTIFICATION	99	2,112	69	2,112	\rightarrow	-		-+		67	\rightarrow	97	\rightarrow		2,112.00	%00'0	0.00%
INSULATION - FIRESTOP	5	10,120	60	97,620	63	1,012.00 \$	101.20	67	910.80	65	87,989	~	8,798.90	**	18,429,90	90.13%	100.00%
PLUMBING SECOND FLOOR	-				,			-			\rightarrow						
A/G WASTE & VENT	100	73,083	67	73,093			•	67	•	69		47			8,624.97	98.00%	100.00%
DRAINS/CARRIERS	92	7,233	47	7,233	-			69	•	••	\rightarrow	S	-	2	853.43	88.00%	100.001
A/G STORM PIPING		18,476	49	18,476	-			92		*	-	63			2,180.17	98.00%	100.00%
A/G DOMESTIC WATER	90	78,331	49 0	79,331	\rightarrow			+	-			49	-+		9,381.06	88.00%	100.00%
WG GAS PIPING	1	31,077	10 (31,071	ν.	932.13 \$	93.24	+	838.92	100			+		3,656.38	98.00%	100.00%
TUBS & HOUNDES	2 1	37,040	0	3/,040	-	+		+		0	-+-		+		7,037.60	90.00%	100.00%
PLUMBING FIXIONES	, ,	55,513		510,00	-	+		+	9,992.34	2	_		-		45,520.68	20.00%	50.00%
PLOMBING ECONTMENT		0/8/C	02 8	C/8'CL	2 0	S DG./RG,T	158.75	40	1,437.75		CBC'6	۰.	858.50	n 4	7,348.50	80.00%	80.00%
PI I MAING TESTING		B SAG		A KRG	+			2 4		2 0					4 242 07	20,022	OF 000
PLUMBING IDENTIFICATION	67	2.112	47	2.112	+-	67		5			+		+		2 112 00	2000	0.00%
INSULATION - FIRESTOP	65	10,120	60	97,620	+			49		50	86,08	S	9,098.90		15,729.90	93.21%	100.00%
PLUMBING THIRD FLOOR																	
A/G WASTE & VENT	s	73,093	45	73,093			1	49	,	10	71,631	67	7,183,11	100	8,624.97	98.00%	100.00%
DRAINS/CARRIERS	65	7,233	10	7,233	- 1		1	us.		*	6,871	63	687.09	5	1,048.71	92.00%	100.00%
AVG STORM PIPING	50	18,478	44	18,476	\rightarrow	923.80 \$	-	60	831.42	52	17,552	89	1,755.22	*	2,679.02	95.00%	100.00%
A/G DOMESTIC WATER	52	79,331	••	78,331	\rightarrow	\rightarrow		-	3,569.90	52	-	873	-+		11,503.00	95.00%	100.00%
AKG GAS PIPING	97	31,071	55	31,071	\rightarrow	\rightarrow		-	1,398.20	67	\rightarrow	50	-	*	4,505.30	95.00%	100.00%
TUBS & HOOKUPS	59	37,040	5	37,040	_+	3,704.00 \$	370.40	55	3,333.60			89	\rightarrow		7,037.60	90.00%	100.00%
PLUMBING FIXTURES	.,	55,513	95	65,513		-+-		-+-	•	s	_	45	+		45,520.68	20.00%	\$0.00%
PLUMBING EQUIPMEN	2	15,975	9	15,975	-	6,390.00	638.00	10	5,751.00				\rightarrow		8,067.38	55.00%	50.00%
CONDENSATE PIPING	,	5,584	10 4	5,584				-			-	۵.	\rightarrow		658.91	98.00%	100.00%
PLUMBING IESTING		0,000	0	0,000		1,713.20	77.32	9 6	1,541,56	,	8,138	,	613.//	Market Committee of September 1	1,242.07	82:00%	95.00%
ARCH ATOM CIDECTO		40.400		2,112	_	00000		+		,			-			0.00%	0.00%
INSOLATION - FINESTO	2	10,140	•	20,060	2	1,012.00	02.101	0	810.80	m	83,483 \$		5,348.30 \$		22,485.30	85.52%	100.00%

1	ANG WASTE & VENT	49	73.093		49	73.083	67	2 192 79 \$	219.28	65	1 973.51	\$ 74 834	\$ 7.1	7 163 11 \$	R 624 07	08 00%	400,006
Part	RAINS/CARRIERS	8	7,233		61	7.23	+	+-		+	+	7 088		+-	863.4	+-	400.004
	STORM PHONE	u	18 478			4A A76	+-	-	l		-	48 408	1	+-	4000	-	9
Column	A DOMESTIC WATED	9 4	70,224		-	10,41	+	+	1	+	-	10,100		+	2,780.1	+	100.00%
Control Cont	O CONTRACTOR		10,00			20'8	+	+		+	+	17,144		+	9,361.0	÷	100.00%
1 1 1 1 1 1 1 1 1 1	Sold of Colors		27.07.0			31,07	+	-+-		+	+	28,896			2,064.0	#	100.00%
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	USS & HUCKUPS	٥	37,040		0	37,04		+		-		35,188			5,370.BK	+	100.00%
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	LUMBING FIX ORES	0	50,513 46,676		0	15.075		+		-	+	11,103			45,520.80	+	50.00%
1, 10, 10, 10, 10, 10, 10, 10, 10, 10,	COMPANY EAGURNEY		0/8'0		0 6	JA'CI	-+-	+		-	+	996'/			H,786.2		50.00%
1	יייייייייייייייייייייייייייייייייייייי		1000		9	PG'S		-		+	1	5,472		-+	628.8.	+	100.00%
Mathematical Control	LUMBING TESTING	9	9999		10	8,564	-	-		+	g	7,709		-	1,627.5	-	95.00%
11.1746 2	LUMBING IDENTIFICATION	99 (2,112	NAME OF TAXABLE PARTY O	90	2,11;	-1	_		-		•		+	2,112.00	-	0.00%
Continue	ASULATION - FIRESTOP		10,120		10	97,621	\rightarrow	-		-	8	89,568		\rightarrow	17,017.80	-	100.00%
1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1,	LECT FRICAL.	-			-		-			-	+		1			-+	
Table Street St	LECTIFICAL ENGINEERING	90	28,450		67	28,45	-			47	7	22,097		\rightarrow	9,562.80	-	+
No. 1964 201	LECTRICAL MOBILIZATION		32,300		69	15,84(-+	7		95	1	16,840		-	1,684.00	-	_
MACHINE 1	FFICE TRAILER/ADMIN 24 Mos.	97	22,800		97	22,800	\rightarrow	-		-	·	12,403	42	\rightarrow	11,637.30	+	54.40%
8 1 12,840 8 1,240 8 1,240 8 1,240 8 1,240 9 1,400 9 1	RJT. ENG, CAD, PRJT. ASST.		14,250		65	14,25(\rightarrow	-+		-	600.00	12,735	60	-	2,788.50		89.37%
National Control	LECTRICAL PERMITS	93	12,350		97	12,350	-	-		95	1		2		6,113.00	-	58.11%
NAME Stratement Stratemen	UBMITTALS		1,900		49	1,900		1		•		1,900		-	190.00	-	100.00%
Contionary State	UPERVISION/PLANNING/COOR		22,800		69	22,800			•	67)	-	21,600		-	3,380.00		94.74%
Concording State	IGHT FIXTURE PACKAGE	8	106,000		63	106,000		-	4	-	-	98,436			17,407.80	-	50.00%
CONTINATION S. 60,000 S.	ISTRIBUTION PACKAGE	s	83,000		60	83,000	-	\rightarrow			\rightarrow	79,000		_	11,900.00		95.00%
Contider State S	OW VOLT SYS FA, CCTV, CA	••	50,000		69	93,928	-	-		\vdash	-	62,744		_	37,458.40	_	75.00%
NUMETRIM \$ 710,000 \$ 75,000 \$ 3,500 \$ 3,	NDERSLAB BRANCH CONDUIT	49	85,000		49	85,000	\rightarrow	•		62	-	76,500			16,150.00	-	100.00%
The Third Bank	ARAGE & 1st FLR CONDUIT &		400,000		99	400,000	-	\rightarrow		\rightarrow	-+	380,000		\rightarrow	58,000.00	-	100.00%
National Street 1970 197	M FLR RGH WALLS/CEILINGS	s	75,000		65	75,000		-+		_	\rightarrow	71,250		\rightarrow	10,875.00	-	100.00%
String	SI FLR DEVICE & FIXTURE TRIM	s	10,000		60	10,000	\rightarrow	-+	Ì	\rightarrow	-+		- [-+	10,000.00	⇌	0.00%
TUNETTRIM 5 10,000 5	NA FLR RGH WALLS/CEILINGS	9	75,000		69	75,000	-	-+		-+	\rightarrow	71,250		\rightarrow	10,875.00	-	100.00%
This column	NA FLR DEVICE & FIXTURE TRIM	, e	10,000			10,001	-	\dagger		67 6				-	10,000.00	+	0.00%
The color State	LEID DENOT & ENCH DE TONS		13,000		•	20,00	+	+		2 0	†	001,10		+	14,020,04	+	100,00
THEFE TRIM 5 10,000 1 2 10,000 1 3 10,000 1	WILL DEVICE & PATONE INDE		75,000			200,00	-	T			+			+	10,000,01	+	2000
Participation Participatio	IN PLK RGH WALLS/CEILINGS	, .	00000		2	20,00				2	+	067,730		÷	14,025.00	÷	100.001
Part Part	M FLR DEVICE & FIX I UNE TRIM		10,000		9 64	10,000	+	+		+	-			+	10,000.00	+	0.00%
Fig. 13,142,1810 State S	PCO CONTRACTOR PEE		6/4,315		- 1	874,31	2	+	- 1	0	-	615,830		-	320,067,56	-	70.44%
PUDERS S - \$ - <td>UBTOTAL BUILDING 9</td> <td>1</td> <td>142,910</td> <td>49</td> <td></td> <td>13,246,954</td> <td>99</td> <td>-</td> <td>- 1</td> <td>47</td> <td>-</td> <td>9,772,085</td> <td></td> <td>_</td> <td>4,452,077.16</td> <td>_</td> <td>74.12%</td>	UBTOTAL BUILDING 9	1	142,910	49		13,246,954	99	-	- 1	47	-	9,772,085		_	4,452,077.16	_	74.12%
S	RADING CHANGE ORDERS													-+		-	
S - 8 - 8 - 8 - 8 - 8 - 8 - 1 8 - 1 4 7 8 22.34 8 22.34 1 100.00% S - 5 - 5 - 5 - 5 - 5 22.34 8 22.34 100.00% CHANGE ORDHRIS 5 - 5 - 5 - 5 - 5 22.34 100.00% 8 - 100.00% 9 - 5 - 5 - 100.00% 9 - 5 - 5 - 2 - 2 - 2 - 2 - 2 - 2 - 3 - 2 - 3 - 3 - 3 - 3 - 3 - 3 - 3 - 3 - 3 </td <td>RADING CO 00001</td> <td>67</td> <td>1</td> <td></td> <td></td> <td>59,30</td> <td></td> <td>1</td> <td></td> <td>67</td> <td>,</td> <td>53,377</td> <td>2,6</td> <td>\rightarrow</td> <td>8,699.67</td> <td>\Rightarrow</td> <td>90.00%</td>	RADING CO 00001	67	1			59,30		1		67	,	53,377	2,6	\rightarrow	8,699.67	\Rightarrow	90.00%
S	RADING CO 00002	67			-+	447	\rightarrow	-	4	69	-	447	ĺ		22.34	_	100.00%
State Stat	RADING CO 00003	67	1	88	+	88,338	\rightarrow		•	50		70,671		\rightarrow	21,201.26	-	80.00%
CHANGE ORDERS S - 5 <	RADING CO 00004		+		-	45.	-	+		172	,	453		÷	22.64	÷	100.00%
RDERS 5 642,877 5 642,877 5 642,877 5 642,877 5 642,877 67,877 67,877 67,822 5 71,822 5 71,822 5 71,822 5 71,822 5 71,827 71,82	RADING CO 00005.1		1		\rightarrow	384,330	-	1		2	-	307,578		-+	102,131.61	-	78.00%
S	UBTOTAL GRADING CHANGE ONDERS	_	1		-	542,871	_	+		7		432,626	1	-	131,977.46	_	80.00%
8 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1, 1	ULDING CHANGE ORDERS																
\$ \$	UILDING CO 00001.1	57	•		-	13,628	_		•	67	1	13,628		-	1,362.75		100.00%
S T, 2, 87 S S S S S S BOV/OI S - <	UILDING CO 00002	8				•	60			62			5		•	#DIV/O	0.00%
S - S	ULDING CO 00005	4	7		-	4	15	1		**		ŧ	*	1	•	HD/AICH#	0.00%
\$. \$	ULDING CO 00006	s	1	1		•	s	7		49	1	•	2	1	٠	#DIVIO	0.00%
\$ \$ 27.573 \$.	LILDING CO 00007.1	49	٠			•	89	•0	•	*			**	i	٠	#DIV/O#	0.00%
\$ - \$ 381,487 \$ \$ - \$	UILDING CO 00008	*				٠	•	•	1	••	1	1	55	*	٠	#DIVO	0.00%
\$ - \$ 738,852 \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$	UILDING CO 00010.1		-				49	,		8	-		50			#DIVID#	0.00%
\$ 315,611 \$ 22,976 \$ 11,497.83 \$ 1,148.78 \$ 10,339.05 \$ 17,232 \$ 1,723.18 \$ 7,467.10 75,00%	UILDING CO 00011	57	\neg			•				-1				\rightarrow		-	0.00%
	UILDING CO 00012.3	69			_	22.976				÷	-	47 222			7 467 10		76 AMB/

IN THE SUPREME COURT OF THE STATE OF NEVADA

APCO CONSTRUCTION, INC., A NEVADA CORPORATION,

Appellant,

Case No.:

Electronically Filed 75197Apr 15 2019 02:51 p.m. Elizabeth A. Brown

Clerk of Supreme Court

VS.

ZITTING BROTHERS CONSTRUCTION,

INC.,

Appeal from the Eighth Judicial District Court, the Honorable Mark

Respondent.

Denton Presiding

APPELLANT'S APPENDIX

(Volume 13, Bates Nos. 2852-3053)

Marquis Aurbach Coffing

Micah S. Echols, Esq. Nevada Bar No. 8437 Cody S. Mounteer, Esq. Nevada Bar No. 11220 Tom W. Stewart, Esq. Nevada Bar No. 14280 10001 Park Run Drive Las Vegas, Nevada 89145 Telephone: (702) 382-0711 Facsimile: (702) 382-5816

mechols@maclaw.com cmounteer@maclaw.com tstewart@maclaw.com

Spencer Fane LLP

John Randall Jefferies, Esq. Nevada Bar No. 3512 Mary E. Bacon, Esq. Nevada Bar No. 12686 300 S. Fourth Street, Suite 950

Las Vegas, NV 89101

Telephone: (702) 408-3400 Facsimile: (702) 408-3401 rjeffries@spencerfane.com mbacon@spencerfane.com

Attorneys for Appellant, APCO Construction, Inc.

MAC:05161-019 3698575_1

INDEX TO APPELLANT'S APPENDIX

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
10/24/2008	Atlas Construction Supply, Inc.'s Complaint	1	AA 1–16
10/30/2008	Ahern Rentals, Inc.'s Complaint	1	AA 17–30
11/19/2008	Platte River Insurance Company's Answer and Crossclaim	1	AA 31–45
12/08/2008	APCO Construction's First Amended Complaint	1	AA 46–63
02/06/2009	Cabinetec's Statement and Complaint	1	AA 64–73
02/23/2009	Uintah's Complaint	1	AA 74–80
02/24/2009	Tri-City Drywall, Inc.'s Statement and Complaint	1	AA 81–88
03/02/2009	Noorda Sheet Metal Company's Statement and Complaint	1	AA 89–165
03/06/2009	Camco Pacific Construction Company's Answer and Counterclaim	1	AA 166–172
03/10/2009	The Masonry Group Nevada's Complaint	1	AA 173–189
03/11/2009	PCI Group, LLC Complaint	1	AA 190–196
03/12/2009	APCO Construction's Answer to Steel Structures, Inc, and Nevada Prefab Engineers, Inc.'s Amended Statement and Crossclaim	1	AA 197–216
03/12/2009	Cell-Crete Fireproofing of Nevada, Inc.'s Statement and Complaint	1	AA 217–233
03/20/2009	Steel Structures, Inc. and Nevada Prefab Engineers, Inc.'s Second Amended Statement and Complaint	1	AA 234–243
03/24/2009	Insulpro Projects, Inc.'s Statement	2	AA 244–264
03/26/2009	APCO Construction's Statement and Complaint	2	AA 265–278

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
03/27/2009	Dave Peterson Framing, Inc.'s Statement, Complaint, and Third-Party Complaint	2	AA 279–327
03/27/2009	E&E Fire Protection, LLC's Statement, Complaint, and Third-Party Complaint	2	AA 328–371
03/27/2009	Professional Doors and Millworks, LLC's Statement, Complaint, and Third-Party Complaint	2	AA 372–483
04/03/2009	Hydropressure Cleaning, Inc.'s Statement and Complaint	3	AA 484–498
04/03/2009	Ready Mix, Inc.'s Statement and First Amended Complaint	3	AA 499–510
04/06/2009	EZA P.C. dba Oz Architecture of Nevada, Inc.'s Statement	3	AA 511–514
04/07/2012	Accuracy Glass & Mirror Company, Inc.'s Complaint	3	AA 515–550
04/08/2009	John Deere Landscapes, Inc.'s Statement, Complaint, and Third-Party Complaint	3	AA 551–558
04/14/2009	Helix Electric of Nevada, LLC's Statement and Third-Party Complaint	3	AA 559–595
04/17/2009	Republic Crane Service, LLC's Complaint	3	AA 596–607
04/24/2019	Bruin Painting's Statement and Third-Party Complaint	3	AA 608–641
04/24/2009	HD Supply Waterworks, LP's Statement and Third-Party Complaint	3	AA 642–680
04/24/2009	The Pressure Grout Company's Statement and Complaint	3	AA 681–689
04/27/2009	Heinaman Contract Glazing's Complaint	3	AA 690–724
04/28/2009	WRG Design, Inc.'s Statement and Third- Party Complaint	4	AA 725–761

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
04/29/2009	APCO Construction's Answer to Cell-Crete Fireproofing of Nevada, Inc.'s Statement and Complaint and Crossclaim	4	AA 762–784
04/29/2009	Executive Plastering, Inc.'s Statement	4	AA 785–792
04/30/2009	Zitting Brothers Construction, Inc.'s Complaint Re: Foreclosure	4	AA 793–810
05/05/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Noorda Sheet Metal Company's Third-Party Complaint and Camco Pacific Construction's Counterclaim	4	AA 811–828
05/05/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Professional Doors and Millworks, LLC's Third-Party Complaint and Camco Pacific Construction's Counterclaim	4	AA 829–846
05/05/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to E&E Fire Protection, LLC's Third-Party Complaint and Camco Pacific Construction's Counterclaim	4	AA 847–864
05/05/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to The Masonry Group Nevada, Inc.'s Complaint and Camco Pacific Construction's Counterclaim	4	AA 865–882

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
05/05/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Cabinetec, Inc.'s Complaint and Camco Pacific Construction's Counterclaim	4	AA 883–899
05/05/2009	Graybar Electric Company, Inc.'s Complaint	4	AA 900–905
05/05/2009	Olson Precast Company's Complaint	4	AA 906–911
05/13/2009	Fast Glass, Inc.'s Statement	4	AA 912–957
05/14/2009	HD Supply Construction Supply, LP dba White Cap Construction Supply, Inc.'s Complaint	5	AA 958–981
05/15/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Insulpro Projects, Inc.'s Complaint and Camco Pacific Construction's Counterclaim	5	AA 982–999
05/19/2009	Terra South Corporation dba Mad Dog Heavy Equipment's Statement and Third- Party Complaint	5	AA 1000–1008
05/20/2009	Ahern Rental, Inc.'s Statement and Complaint	5	AA 1009–1018
05/20/2009	Southwest Air Conditioning, Inc.'s Statement	5	AA 1019–1024
05/27/2009	Ferguson Fire & Fabrication, Inc.'s Statement and Complaint	5	AA 1025–1033
05/27/2009	Republic Crane Service, LLC's Amended Statement	5	AA 1034–1044
05/29/2009	Pape Material Handling dba Pape Rents' Statement and Complaint	5	AA 1045–1057
05/29/2009	Selectbuild Nevada, Inc.'s Statement	5	AA 1058–1070

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
06/01/2009	Buchele, Inc.'s Statement	5	AA 1071–1082
06/01/2009	Renaissance Pools & Spas, Inc.'s Statement	5	AA 1083–1094
06/03/2009	Executive Plastering, Inc.'s First Amended Complaint	5	AA 1095–1105
06/10/2009	APCO Construction's Answer to Zitting Brothers Construction, Inc.'s Complaint	5	AA 1106–1117
06/12/2009	Supply Network dba Viking Supplynet's Statement and Complaint	5	AA 1118–1123
06/15/2009	Las Vegas Pipeline, LLC's Statement and Complaint	5	AA 1124–1130
06/16/2009	Creative Home Theatre, LLC's Statement	5	AA 1131–1138
06/23/2009	Inquipco's Statement and Complaint	5	AA 1139–1146
06/24/2009	Accuracy Glass & Mirror's First Amended Complaint	5	AA 1147–1161
06/24/2009	Bruin Painting's Amended Statement and Third-Party Complaint	5	AA 1162–1173
06/24/2009	HD Supply Waterworks' Amended Statement and Third-Party Complaint	5	AA 1174–1190
06/24/2009	Heinaman Contract Glazing's Amended Statement and Third-Party Complaint	5	AA 1191–1202
06/24/2009	Helix Electric of Nevada, LLC dba Helix Electric's Amended Statement and Third- Party Complaint	6	AA 1203–1217
06/24/2009	WRG Design, Inc.'s Amended Statement and Third-Party Complaint	6	AA 1218–1233
06/23/2009	Ahern Rentals, Inc.'s First Amended Statement and Complaint	6	AA 1234–1255
07/07/2009	The Masonry Group Nevada, Inc.'s Statement and Complaint	6	AA 1256–1273

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
07/09/2009	Northstar Concrete, Inc.'s Statement and Complaint	6	AA 1274–1288
07/10/2009	Camco Pacific Construction Company, Inc.'s Statement and Complaint	6	AA 1289–1310
7/22/2009	Granite Construction Company's Statement and Complaint	6	AA 1311–1318
08/10/2009	HA Fabricators, Inc.'s Complaint	6	AA 1319–1327
08/18/2009	Club Vista Financial Services, LLC and Tharaldson Motels II, Inc.'s Answer to Camco Pacific Construction Company, Inc.'s Statement and Complaint and Counterclaim	6	AA 1328–1416
08/28/2009	Custom Select Billing, Inc.'s Statement and Complaint	6	AA 1417–1443
09/09/2009	Camco Pacific Construction Company, Inc.'s Answer to Las Vegas Pipeline, LLC's Statement and Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1444–1460
09/10/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Dave Peterson Framing, Inc.'s Statement and Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1461–1484
09/10/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Northstar Concrete, Inc.'s Statement and Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1485–1505

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
09/10/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Tri-City Drywall, Inc.'s Statement and Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1506–1526
09/11/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Accuracy Glass & Mirror Company, Inc.'s Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1527–1545
09/11/2009	Camco Pacific Construction Company, Inc.'s Answer to Bruin Painting Corporation's Statement and Third-Party Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1546–1564
09/11/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Heinaman Contract Glazing's Statement and Third-Party Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1565–1584
09/11/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to WRG Design, Inc.'s Statement and Third-Party Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1585–1604

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
09/25/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Nevada Prefab Engineers, Inc.'s Statement and Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1605–1622
09/25/2009	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland's Answer to Steel Structures, Inc.'s Second Amended Statement and Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1623–1642
09/30/2009	Camco Pacific Construction Company, Inc. Answer to Executive Plastering, Inc.'s First Amended Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	7	AA 1643–1650
10/19/2009	APCO Construction's Answer to HA Fabricators, Inc.'s Answer, Counterclaim, and Third-Party Complaint	7	AA 1651–1673
11/13/2009	Stipulation and Order for Dismissal of Steel Structures, Inc.'s Complaint Against Camco Pacific Construction, and Camco's Counterclaim Against Steel Structures, Inc.	7	AA 1674–1675
12/23/2009	Harsco Corporation's Second Amended Complaint	7	AA 1676–1684
01/22/2010	United Subcontractors, Inc. dba Skyline Insulation's Complaint	7	AA 1685–1690
04/05/2010	Interstate Plumbing & Air Conditioning, LLC's Statement and Complaint	8	AA 1691–1721

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
04/13/2010	Camco Pacific Construction Company, Inc. and Fidelity and Deposit Company of Maryland Answer to Cactus Rose's Statement and Complaint and Camco Pacific Construction Company, Inc.'s Counterclaim	8	AA 1722–1738
07/01/2010	Stipulation and Order for Dismissal with Prejudice of Claims Asserted by Select Build Nevada, Inc. Against APCO Construction	8	AA 1739–1741
05/23/2013	Notice of Entry of Order Approving Sale of Property	8	AA 1742–1808
04/14/2016	Notice of Entry of Order Releasing Sale Proceeds from Court-Controlled Escrow Account	8	AA 1809–1818
10/07/2016	Special Master Report Regarding Remaining Parties to the Litigation, Special Master Recommendation and District Court Order Amending Case Agenda	8	AA 1819–1822
05/27/2017	Notice of Entry of Order	8	AA 1823–1830
07/31/2017	Zitting Brothers Construction, Inc.'s	8	AA 1831–1916
	Motion for Partial Summary Judgment Against APCO Construction	9	AA 1917–2166
	8	10	AA 2167–2198
08/02/2017	Peel Brimley Lien Claimants' Motion for Partial Summary Judgment Precluding Defenses Based on Pay-If-Paid Agreements and Ex Pate Application for Order Shortening Time	10	AA 2199–2263
08/21/2017	APCO Construction's Opposition to Zitting Brothers Construction Inc.'s Partial Motion for Summary Judgment	10	AA 2264–2329

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
08/21/2017	APCO's opposition to Peel Brimley MSJ	10	AA 2330–2349
09/20/2017	Order Granting Plaintiff's Motion to Dismiss	10	AA 2350–2351
09/28/2017	Peel Brimley Lien Claimants' Reply to Oppositions to Motion for Partial Summary Judgment Precluding Defenses Based On Pay-If-Paid Agreements	10	AA 2352–2357
09/29/2017	Zitting Brothers Construction, Inc.'s Reply In Support of Motion for Partial Summary Judgment Against APCO Construction	10	AA 2358–2413
10/05/2017	Recorder's Transcript of Hearing RE: All Pending Motions	11	AA 2414–2433
11/06/2017	Zitting Brothers Construction, Inc.'s Motion in Limine to Limit the Defenses of APCO Construction to the Enforceability of Pay-If-Paid Provision	11	AA 2434–2627
11/06/2017	APCO's Supplemental Briefing in Opposition to Zitting Brothers Construction, Inc.'s Motion for Partial Summary Judgment Against APCO Construction. Inc.	12	AA 2628–2789
11/14/2017	APCO Construction's Opposition to Zitting	12	AA 2790–2851
	Brothers Construction, Inc.'s Motion in Limine to Limit the Defenses of APCO	13	AA 2852–3053
	Construction to the Enforceability of a Pay- If-Paid Provision	14	AA 3054–3108
11/16/2017	Zitting Brothers Construction, Inc.'s Reply in Support of Motion in Limine to Limit the Defenses of APCO Construction ("APCO") to the Enforceability of Pay-If-Pay Provision	14	AA 3109–3160

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
11/16/2017	Recorder's Transcript of Hearing RE: All Pending Motions	14	AA 3161–3176
11/16/2017	Zitting Brothers Construction, Inc.'s Response to APCO Construction's Supplemental Opposition to Zitting Brothers Construction, Inc.'s Motion for Partial Summary Judgment	14	AA 3177–3234
11/27/2017	Decision	14	AA 3235–3237
12/05/2017	Court Minutes Granting Zitting MIL	14	AA 3238
12/29/2017	Findings of Fact Conclusions of Law, and Granting Zitting Brothers Construction, Inc.'s Motion for Partial Summary Judgment Against APCO Construction	14	AA 3239–3249
01/02/2018	Order Granting Peel Brimley Lien Claimants' Motion for Partial Summary Judgment Precluding Defenses Based on Pay-If-Paid Agreements	14	AA 3250–3255
01/02/2018	Notice of Entry of Order Granting Zitting Brothers Construction, Inc.'s MSJ	14	AA 3256–3268
01/03/2018	Notice of Entry of Order Granting Peel Brimley MSJ	14	AA 3269–3280
01/04/2018	Motion for Reconsideration of Court's	15	AA 3281–3517
	Order Granting Peel Brimley Lien Claimants' Partial Motion for Summary Judgment to Preclude Defenses Based on Pay If Paid Provisions on an Order Shortening Time	16	AA 3518–3633

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
01/08/2018	Motion for Reconsideration of Court's Order Granting Zitting Brothers Construction, Inc.'s Partial Motion for Summary Judgment and Ex Parte Application for Order Shortening Time and to Exceed Page Limit	16 17 18 19	AA 3634–3763 AA 3764–4013 AA 4014–4253 AA 4254–4344
01/09/2018	Plaintiff in Intervention, National Wood Products, Inc.'s Opposition to APCO Construction's Motion for Reconsideration of the Court's Order Granting Peel Brimley Lien Claimants' Motion for Partial Summary Judgment to Preclude Defenses of Pay if Paid Provisions	19	AA 4345–4350
01/09/2018	Peel Brimley Lien Claimants' Opposition to APCO Construction's Motion for Reconsideration of Order Granting Partial Summary Judgment Precluding Defenses Based on Pay-If-Paid Agreements	19	AA 4351–4359
01/10/2018	APCO's Reply in Support of Motion for Reconsideration of Court's Order Granting Peel Brimley Lien Claimants' Partial Motion for Summary Judgment to Preclude Defenses Based on Pay-If-Paid Provisions on an Order Shortening Time	19	AA 4360–4372
01/10/2018	Zitting Brothers Construction, Inc. Opposition to APCO Construction, Inc.'s Motion for Reconsideration of Court's Order Granting Zitting Brothers Construction's Partial Motion for Summary Judgment	19	AA 4373–4445
01/11/2018	Recorder's Transcript of Hearing RE: All Pending Motions	19	AA 4446–4466

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
01/19/2018	Order Denying APCO Construction's Motion for Reconsideration of Court's Order Granting Partial Summary Judgment Precluding Defenses Based on Pay-If-Paid Agreements	19	AA 4467–4468
01/19/2018	Notice of Entry of Order Denying APCO's motion for reconsideration of Peel Brimley Order	19	AA 4469–4473
01/25/2018	Order Denying APCO Construction's Motion for Reconsideration of Order Granting Zitting Brothers Construction, Inc.'s Partial Motion for Summary Judgment	19	AA 4474–4475
01/29/2018	Memorandum in Support of APCO	19	AA 4476–4487
	Construction, Inc.'s Payment of Attorney's Fees, Costs, and Interest to Zitting Brothers Construction, Inc.	20	AA 4488–4689
01/31/2018	Notice of Entry of Order Denying APCO Construction, Inc.'s Motion for Reconsideration of Court's Order Granting Zitting Brothers Construction, Inc.'s Partial Summary Judgment	20	AA 4690–4693
02/05/2018	2018 Stipulation and Order to Dismiss Third Party Complaint of Interstate Plumbing & Air Conditioning, LLC Against APCO Construction, Inc. with Prejudice	20	AA 4694–4695
02/16/2018	Notice of Appeal	20	AA 4696–4714

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
02/16/2018	APCO Construction, Inc.'s Opposition to Zitting Brothers, Inc.'s Memorandum in Support of APCO Construction Inc.'s Payment of Attorneys' Fees, Costs and Interest to Zitting Construction Brothers, Inc.	20 21	AA 4715–4726 4740
02/26/2018	Zitting Brothers Construction Inc.'s Reply in Support of its Memorandum in Support of APCO Construction, Inc.'s Payment of Attorneys' Fees, Costs, and Interest	21	AA 4741–4751
02/27/2018	Notice of Appeal	21	AA 4752–4976
		22	AA 4977–5226
		23	AA 5227–5288
05/04/2018	Order Regarding Plaintiff's Motion to Stay Pending Entry of Final Judgment Pursuant to NRCP 62(B) and 62(H) on Order Shortening Time	23	AA 5289–5290
05/08/2018	Order Determining Amount of Zitting Brothers Construction, Inc.'s Attorney's Fees, Costs, and Prejudgment Interests	23	AA 5291–5293
05/11/2018	Notice of Entry of Order Determining Amount of Zitting Brothers Construction, Inc.'s Attorney's Fees, Costs, and Prejudgment Interest	23	AA 5294–5298
05/23/2018	Judgment in Favor of Zitting Brothers Construction, Inc.	23	AA 5299–5300
05/24/2018	Notice of Entry of Judgment in Favor of Zitting Brothers Construction, Inc.	23	AA 5301–5304
06/08/2018	Amended Notice of Appeal	23	AA 5305–5476
		24	AA 5477–5724
		25	AA 5725–5871

<u>Date</u>	DOCUMENT DESCRIPTION	Vol.	Bates Nos.
06/08/2018	Plaintiff's Motion for 54(b) Certification	25	AA 5872–5973
	and for Stay Pending Appeal on Order Shortening Time	26	AA 5974–6038
06/19/2018	Zitting Brothers' Construction, Inc.'s Limited Opposition to APCO Construction, Inc.'s Motion for 54(b) Certification and for Stay Pending Appeal on Order Shortening Time	26	AA 6039–6046
06/26/2018	Recorder's Transcript of Hearing RE: Plaintiff's Motion for 54(b) Certification and for Stay Pending Appeal on Order Shortening Time	26	AA 6047–6051
07/30/2018	Order Granting Motion for 54(b) Certification and for Stay Pending Appeal	26	AA 6052–6054
07/31/2018	Notice of Entry of Order	26	AA 6055–6063
08/08/2018	Second Amended Notice of Appeal	26	AA 6064–6180
		27	AA 6181–6430
		28	AA 6431–6679
		29	AA 6680–6854
	Docket of District Court Case No. 08A571228	30	AA 6855–6941

EXHIBIT 4

_				
1	Page DISTRICT COURT	98 1	Page APPEARANCES OF COUNSEL (continued)	100
2	CLARK COUNTY, NEVADA	2		
3		- 1	For Lien Clamant, Zitting Brothers Construction, In	1C.:
4	APCO CONSTRUCTION, a Nevada	4		
5	corporation,		I-CHE LAI, ESQ.	
'	Plaintiff,	5	Wilson Elser Moskowitz	
6	¥		Edelman & Dicker, LLP	
7	vs. CASE NO. A571:	28 6	300 South Fourth Street 11th Floor	
′	DEPT. NO. XIII GEMSTONE DEVELOPMENT WEST, INC.,	1 7		
8	a Nevada corporation; NEVADA	'	702.727,1400	
	CONSTRUCTION SERVICES, a Nevada	8	702.727.1401 Fax	
9	corporation; SCOTT FINANCIAL		I-Che.Lai@wilsonelser.com	
10	CORPORATION, a North Dakota corporation; COMMONWEALTH LAND	9		
1	TITLE INSURANCE COMPANY; FIRST	10		
11	AMERICAN TITLE INSURANCE COMPANY		For Interstate Plumbing & Air Conditioning:	
1	and DOES I through X,	11	TOUR WILLY OF PARTIES	
12	Defendants.	12	JONATHAN S. DABBIERI	
13	belendanes.	13	Sullivan Hill Lewin Rez & Engel 228 South Fourth Street	
		*3	First Floor	
14		14	Las Vegas, Nevada 89101	
15	AND ALL RELATED MATTERS.		702.382.6440	
1,2		15	702.384.9102 Fax	
16			dabbieri@shlaw.com	
17	THE DEPOSITION OF	16	(Appearing Telephonically)	
18	MARY JO ALLEN	17		
19	PMK on behalf of APCO	18		
20	VOLUME II Wednesday, July 19, 2017	19		
	9:15 a.m.	20		
22		21 22	* * * * *	
İ	2300 West Sahara Avenue, Suite 770	23		
23	Las Vegas, Nevada	24		
24	June W. Seid, CCR No. 485	25		
_	Dana	20		
1	Page		Page	101
1 2	Page APPEARANCES OF COUNSEL	1	INDEX	
2		1 2	INDEX	101 Page
2	APPEARANCES OF COUNSEL For Plaintiff:	2 3	INDEX Witness Po	
2 3 4	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ.	1 2 3 4	INDEX Witness MARY JO ALLEN By Mr. Lai	Page
2 3	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing	1 2 3 4 5	INDEX Witness p. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri	Page
2 3 4	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ.	1 2 3 4 5 6	INDEX Witness P. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai EXHIBITS	Page 104 194
2 3 4 5	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711	1 2 3 4 5 6 7	INDEX Witness P. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai EXHIBITS Exhibit No. Description P.	Page 104 194
2 3 4	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax	1 2 3 4 5 6 7 8 9	INDEX Witness P. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai EXHIBITS EXHIBITS EXHIBITS EXHIBITS	2age 104 194 209
2 3 4 5 6	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711	1 2 3 4 5 6 7 8 9	INDEX Witness P. WARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai EXHIBITS EXHIBITS EXHIBITS EXHIBITS Allen 69 Zitting Brothers Construction, Inc.'s	2age 104 194 209
2 3 4 5	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax	1 2 3 3 4 4 5 6 7 8 9 10	Witness P. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description P. Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO	2age 104 194 209
2 3 4 5 6 7 8	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax	1 2 3 3 4 4 5 6 6 7 8 9 10 11	INDEX Witness P. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description P. Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b) (6)	2age 104 194 209 2age
2 3 4 5 6 7 8 9	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC:	1 2 3 3 4 4 5 6 6 7 8 9 10 11	INDEX Witness P. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description P. Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b) (6) 70 APCO Construction's answers to Zitting	2age 104 194 209
2 3 4 5 6 7 8 9	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ.	1 2 3 4 4 5 6 6 7 8 9 10 11 12	Witness P. Watness P. Watness P. Watness P. Watness P. Watness P. Watness P. Watness P. Exhibit No. Description P. Allen Soluting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs	2age 104 194 209 2age
2 3 4 5 6 7 8 9	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP	1 1 2 3 3 4 4 5 6 6 7 7 8 9 10 11 12 13	INDEX Witness MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories	2age 104 194 209 2age
2 3 4 5 6 7 8 9	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ.	1 1 2 3 3 4 4 5 6 6 7 7 8 9 10 11 12 13	INDEX Witness MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories	Page 104 194 209 Page 104
2 3 4 5 6 7 8 9	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue	1 1 2 3 3 4 4 5 6 6 7 7 8 9 10 11 12 13	INDEX Witness P. MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description P. Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction	Page 104 194 209 Page 104
2 3 4 5 6 7 8 9 10 11 12	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272	1 2 3 3 4 4 5 5 6 6 7 8 9 10 11 12 13 14	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Proceeding and Part and	Page 104 194 209 Page 104
2 3 4 5 6 7 8 9 10 11	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax	1 2 3 3 4 4 5 5 6 6 7 8 9 10 11 12 13 14	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Proceeding and Part and	Page 104 194 209 Page 104 109
2 3 4 5 6 7 8 9 10 11 12 13	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272	1 2 2 3 4 4 5 6 6 7 7 8 9 10 11 12 13 14 15 16 16 17	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b) (6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through 2141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624	Page 104 194 209 104 109 113
2 3 4 5 6 7 8 9 10 11 12	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax	1 2 3 3 4 4 5 5 6 7 8 9 10 11 12 13 14 15 16	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Proceed in the process of the	Page 104 194 209 Page 104 109
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax	1 2 3 3 4 4 5 5 6 6 7 7 8 8 9 9 10 11 12 13 14 15 16 17 18	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through 2141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 73 Scott Financial Corporation correspondence, April 28, 2009 to	Page 104 194 209 104 109 113
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.:	1 2 2 3 4 4 5 6 6 7 7 8 9 10 11 12 13 14 15 16 16 17	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Properties of the prope	Page 104 194 209 104 109 113
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ.	1 2 2 3 3 4 4 5 5 6 6 6 7 7 7 8 8 9 9 10 11 12 13 14 15 16 6 17 18 19 19	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through 2141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 73 Scott Financial Corporation correspondence, April 28, 2009 to	Page 104 194 209 104 109 113
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7273 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP	1 2 3 3 4 4 5 5 6 6 7 7 8 8 9 9 10 11 12 13 14 15 16 17 18	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Proceedings of the process of	Page 104 194 209 Page 104 109 113 114
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP 114 Pacifica	1 1 2 2 3 3 4 4 5 5 6 6 7 7 8 8 9 9 10 0 11 12 13 14 15 16 17 18 19 20	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through 2141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 73 Scott Financial Corporation correspondence, April 28, 2009 to Nevada State Contractor's Board, CAMCO-MW 00029 through 37	Page 104 194 209 104 109 113
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7273 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP	1 2 2 3 3 4 4 5 5 6 6 6 7 7 7 8 8 9 9 10 11 12 13 14 15 16 6 17 18 19 19	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Properties of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through 2141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 73 Scott Financial Corporation correspondence, April 28, 2009 to Nevada State Contractor's Board, CAMCO-MW 00029 through 37 74 APCO Construction ManhattanWest Subcontractor Summary documents, APCO	Page 104 194 209 Page 104 109 113 114
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP 114 Pacifica Suite 450 Irvine, California 92618 949.788.0827	1 1 2 2 3 3 4 4 5 5 6 6 7 7 8 8 9 9 10 0 11 12 13 14 15 16 17 18 19 20	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through 2141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 73 Scott Financial Corporation correspondence, April 28, 2009 to Nevada State Contractor's Board, CAMCO-MW 00029 through 37	Page 104 194 209 Page 104 109 113 114
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP 114 Pacifica Suite 450 Irvine, California 92618 949.788.0827 949.450.0650 Fax	1 2 2 3 3 4 4 5 5 6 6 7 7 8 8 9 9 10 11 12 13 14 15 16 6 17 18 19 20 21	Mitness MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through Z141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 73 Scott Financial Corporation correspondence, April 28, 2009 to Newada State Contractor's Board, CAMCO-MW 00029 through 37 74 APCO Construction ManhattanWest Subcontractor Summary documents, APCO 106198 through 106218	Page 104 194 209 Page 104 109 113 114
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP 114 Pacifica Suite 450 Irvine, California 92618 949.788.0827	1 2 2 3 3 4 4 5 5 6 6 7 7 8 8 9 9 10 11 12 13 14 15 16 6 17 18 19 20 21	Mitness MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through Z141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 Scott Financial Corporation correspondence, April 28, 2009 to Newada State Contractor's Board, CAMCO-MW 00029 through 37 74 APCC Construction ManhattanWest Subcontractor Summary documents, APCO 106198 through 106218	Page 104 194 209 209 104 109 113 114 122
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP 114 Pacifica Suite 450 Irvine, California 92618 949.788.0827 949.450.0650 Fax	1 1 2 2 3 3 4 4 5 5 6 6 7 7 7 8 8 9 9 10 0 11 12 13 14 15 16 17 18 19 20 21 22	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Pr. Allen 69 Zitting Brothers Construction, Inc.'s amended notice of deposition of APCO Construction pursuant to NRCP 30(b)(6) 70 APCO Construction's answers to Zitting Brothers Construction, Inc.'s firs request for interrogatories 71 ManhattanWest General Construction Agreement for GMP, ZBCI002090 through 2141 72 Subcontract agreement APCO and Zitting Brothers Construction, Inc., APC000044592 through 44624 73 Scott Financial Corporation correspondence, April 28, 2009 to Nevada State Contractor's Board, CAMCO-MW 00029 through 37 74 APCO Construction ManhattanWest Subcontractor Summary documents, APCO 106198 through 106218	Page 104 194 209 209 104 109 113 114 122
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP 114 Pacifica Suite 450 Irvine, California 92618 949.788.0827 949.450.0650 Fax	1 1 2 2 3 3 4 4 5 5 6 6 7 7 7 8 8 9 9 10 0 11 12 13 14 15 16 17 18 19 20 21 22	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Properties of the prope	Page 104 194 209 209 104 109 113 114 122
2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23	APPEARANCES OF COUNSEL For Plaintiff: CODY S. MOUNTEER, ESQ. Marquis Aurbach & Coffing 10001 Park Run Drive Las Vegas, Nevada 89145 702.382.0711 702.207.6072 Fax cmounteer@maclaw.com For Helix Electrical of Nevada, LLC: ERIC B. ZIMBELMAN, ESQ. Peel Brimley, LLP 3333 East Serene Avenue Suite 200 Henderson, Nevada 89074 702.990.7272 702.990.7272 702.990.7273 Fax ezimbelman@peelbrimley.com For National Wood Products, Inc.: JOHN B. TAYLOR, ESQ. Cadden & Fuller, LLP 114 Pacifica Suite 450 Irvine, California 92618 949.788.0827 949.450.0650 Fax	1 2 2 3 3 3 4 4 5 5 6 6 7 7 8 8 9 9 10 11 12 13 14 4 15 16 6 17 18 19 20 21 22 23	MARY JO ALLEN By Mr. Lai By Mr. Dabbieri By Mr. Lai E X H I B I T S Exhibit No. Description Properties of the prope	Page 104 194 209 209 104 109 113 114 122



2 biblist No. Description Page 2 July 19, 2017 3 Allen 3 All	1		EXHIBITS	Page 102	Page 104 1 Deposition of MARY JO ALLEN
### Application and certificate for payment to APOC construction from 2 starting APOCOMETON TO STATE OF THE PAYMENT OF THE PAY	2			Page	•
payment to APCO Construction from construction and certificate for payment to APCO Construction from 2 titing Brothers Construction, and the payment of APCO Construction from 2 titing Brothers Construction, and the payment to APCO Construction from 2 titing Brothers Construction, and payment to APCO Construction from 2 titing Brothers Construction, and 2 payment to APCO Construction from 2 titing Brothers Construction, and 2 payment to APCO Construction from			Application and certificate for	152	,
starting APCONOMYTON 7 represents to APCO Construction from Extring Problems to APCO Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction from Explication and certificate for payment to APCO Construction from Explication and certificate for payment to APCO Construction from Extra payment to APCO Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, starting APCONOMYTON Construction, vith attachement, APCO Losses AND 106287 8 Notice to APCO Construction from Extra payment to APCO Construction from Extra payment to APCO Construction from Extra payment to APCO Construction from Extra payment conference apparent to APCO Construction from Extra payment to APCO Construction from Extra payment conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conference apparent conferen		, 0	payment to APCO Construction from	132	
5 by the court reporter pursuant to Rule 30(b)(4) of 6 Nevada Rules of Civil Procedure.) 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting aFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004478 5 reparent to AFCO Construction from starting AFCO0004468 5 reparent to AFCO Construction from starting AFCO0004468 5 reparent to AFCO Construction from starting AFCO0004468 5 reparent to AFCO Construction from starting AFCO0004468 5 reparent to AFCO Construction from starting AFCO0004468 5 reparent to AFCO Construction from starting AFCO0004468 5 reparent to AFCO Construction from starting AFCO0004468 6 reparent to AFCO Construction from starting AFCO00004468 5 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO00004468 6 reparent to AFCO Construction from starting AFCO0000	5				4 of the parties present agreed to waive the statements
payment to ARCO Construction from a starting ARCO0064724 161 1	6				5 by the court reporter pursuant to Rule 30(b)(4) of the
2 itting sproches Construction, starting APCO0004473 3 78	7	77		158	6 Nevada Rules of Civil Procedure.)
### Application and certificate for payment to APCO Construction from Extring APCOD044572 ### Application and certificate for payment to APCO Construction from Extring APCOD044572 ### Application and certificate for payment to APCO Construction from Extring APCOD044572 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring APCOD044573 ### Application and certificate for payment to APCO Construction from Extring Excitors Construction, starting Excitors Constructio			Zitting Brothers Construction,		7
payment to APCO Construction from starting APCO00044710 10 21 21 21 21 21 21	-	78		161	8 Thereupon
19 Application and certificate for payment to APCO Construction, starting APCO0044479 19 Application and certificate for payment to APCO Construction from 2 itting brothers Construction, starting APCO0044679 10 Examina APCO0044679 11 Starting APCO0044679 12 Expanse to APCO Construction from 2 itting brothers Construction, starting APCO0044679 13 Expanse to APCO Construction from 2 itting Brothers Construction, starting APCO0044679 14 EXAMINATION 15 EXAMINATION 16 Application and certificate for payment to APCO Construction from 2 itting Brothers Construction, starting APCO0044695 18 Bayment to APCO Construction from 2 itting Brothers Construction, starting APCO0044695 19 Capplication and certificate for payment to APCO Construction from 2 itting Brothers Construction, starting APCO0044695 10 Starting APCO0044679 11 Starting APCO0044679 12 Payment to APCO Construction from 2 itting Brothers Construction, starting APCO0044679 12 Starting APCO0044679 13 Starting APCO0044679 14 Starting APCO0044679 15 Starting APCO0044679 16 A Yes, if A No. 17 Application and certificate for payment to APCO Construction from 2 itting Brothers Construction, starting APCO0044679 18 Starting APCO0044679 19 Application and certificate for payment to APCO Construction from 2 itting Brothers Construction, starting APCO0044679 10 Starting APCO0044679 10 Starting APCO0044679 10 APCO 104561 through 104562 10 Application and certificate for payment to APCO Construction from 2 itting Brothers Construction, starting APCO0044679 10 APCO 104561 through 104562 11 Starting Brothers Construction, starting APCO0044679 12 A No. 13 Application and certificate for payment to APCO Construction, starting APCO0044679 14 A Yes, if A No. 15 Application and certificate for payment to APCO Construction from 2 itting Brothers Construction, starting APCO0044679 16 A Yes, if A No. 17 A No. 18 Application and certificate for payment to APCO 105288 APD 105287 18 Application and certificate for payment to APCO 105288 APD 105287 1	10				
## Application and certificate for payment to APCO Construction, starting APCO0004465 ## Application and certificate for payment to APCO Construction, starting APCO010457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO010457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO010457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO010457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO010457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO010457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO110457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO110457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO110457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO110457 through 2041 ## Application and certificate for payment to APCO Construction, starting APCO110457 through 2041 ## Application and certificate for APCO 104581 through 10458 APCO 104581 through 10458 APCO 104581 through 104582	10				į
payment to APCO Construction from starting APCO00044678 11 80 Application and certificate for payment to APCO Construction from starting APCO0044678 12	11	70		163	
13 shetting ANCONSTAGE STREET ANCONSTAGE STREET STR	12	13		103	l
paper to APCO Construction from 2 itting Brothers Construction, 5 it in 1	1 2				
15 Sitting Brothers Construction, starting Application and certificate for payment to APCO Construction from 2 Sitting Brothers Construction, starting Approximate to APCO Construction from 2 Sitting Brothers Construction from 2 Sitti		80		164	,
starting APCO00044678 10	15				
15 Application and certificate for 2 payment to APCO Construction from 2 itting Brothers Construction, 5 payment to APCO Construction from 2 itting Brothers Construction from	13				15 BY MR. LAI:
17 payment to APCO Construction, 18 starting APCO00044669 application and certificate for payment to APCO Construction, 18 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 19 payment to APCO Construction, 20 payment to APCO Construction, 21 payment to APCO Construction, 21 payment to APCO Construction, 21 payment to APCO Construction, 22 payment to APCO Construction, 22 payment to APCO Construction, 22 payment to APCO Construction, 22 payment to APCO Construction, 22 payment to APCO Construction, 22 payment to APCO Construction, 23 payment to APCO Construction, 24 payment to APCO Construction, 25 payment to APCO Construction, 25 payment to APCO Construction, 26 payment to APCO Construction, 27 payment to APCO Construction, 27 payment to APCO Construction, 29 payment to APCO Construction, 29 payment to APCO Construction, 20 payment to APCO Construction, 20 payment to APCO Construction, 20 payment t	16	81	Application and certificate for	169	16 Q. Good morning, my name is I-Che Lai. I'm an
starting APC000044669 Application and certificate for payment to APC0 Construction from 2 itting Brothers Construction, starting APC0106465 Application and certificate for 2 2 2 2 2 2 3 3 3 3 3 3 3 3 3 3 3 3 3	17		payment to APCO Construction from	100	17 attorney with the law firm of Wilson Elser. My firm
payment to APOC Construction, starting APOC 106189 2	18				18 represents Zitting Brothers in this case.
20 Payment to APCO Construction from 2itting Brothers Construction, starting absolute to APCO Construction from 2itting Brothers Construction, starting absolute to APCO Construction from 2itting Brothers Construction, starting absolute to APCO Construction, starting absolute to APCO Construction, starting absolute to APCO Construction, starting absolute to APCO Construction, starting absolute to APCO Construction, starting absolute to APCO Construction, 2itting Brothers Construction, 2itti		82	Application and certificate for	170	19 Could you state your full name for the
starting APC000044645 21	20				· · · · · · · · · · · · · · · · · · ·
83 Application and certificate for payment to APCO Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction from 21 titing Brothers Construction, 31 Q. Do you believe that there is anything to 4 prevent you from giving your best and most truthful 5 testimony today? 88 Notice to All ManhattanWest 191 9 A. No. sir. 9 Notice to All ManhattanWest 191 9 A. No, sir. 10 Universal from APCO Construction, with attachment, APCO 106288 AND 106287 108 24 108 2					21 A Mary lo Allen M-a-r-y l-o A-l-l-e-n
payment to APCO Construction, starting APCO 106209 23	21	83	Application and certificate for	172	
starting APC0 106209 Secondary APC0 106189 180 24 A. Yes, sir.	22		payment to APCO Construction from		
24 84 Billing summary, APCO 106189 Application and certificate for payment to APCO Construction from Page 103 1	23				
Page 103 1 Zitting Brothers Construction, starting ZBCI002037 through 2041 2 86 Application and certificate for payment to APCO Construction, starting ZBCI002032 through 2036 3 Payment to APCO Construction from Zitting Brothers Construction, attiting ZBCI002032 through 2036 5 87 Document Littled Camoe Buildings 8 & 9, 190 6 88 Notice to All ManhattanNest 191 7 Subcontractors from APCO Construction, with attachment, APCO 106288 AND 106287 9 A. No, sir. 10 INFORMATION TO BE SUPPLIED 11 Page Line 108 24 11 Page Line 108 24 12 A. Yes. 13 Q. Do you believe that there is anything to 4 prevent you from giving your best and most truthful 5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 11 today's deposition, I mean APCO Construction; do 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 21 involving dishonesty, deceit, larceny or fraud? 22 C. No. 23 A. No. 24 C. In front of you is an exhibit premarked Allen 25 involving the formation of the first formation 1 ask and 1 prevent you from giving your best and most truthful 5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 2 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction; do 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 10 and 10 a			Billing summary, APCO 106189		l '
1 alcohol within the past 24 hours? 2 A, No. 3 Application and certificate for payment to APCO Construction from Zitting Brothers Construction, or Starting ZBCI002032 through 2036 5 87 Document titled Camco Buildings 8 & 9, APCO 104561 through 104562 6 88 Notice to All ManhattanWest process of the APCO Construction, with attachment, APCO 106288 AND payment to APCO 106288 AND payment to APCO 106288 AND payment to APCO 106288 AND payment to APCO Construction, with attachment, APCO 106288 AND payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, and the APCO Construction payment to APCO Construction, and the APCO Construction, and the APCO Construction payment payment payment to APCO Construction, and the APCO	25	85		182	25 Q. Have you consumed any drugs, medication or
1 alcohol within the past 24 hours? 2 A, No. 3 Application and certificate for payment to APCO Construction from Zitting Brothers Construction, or Starting ZBCI002032 through 2036 5 87 Document titled Camco Buildings 8 & 9, APCO 104561 through 104562 6 88 Notice to All ManhattanWest process of the APCO Construction, with attachment, APCO 106288 AND payment to APCO 106288 AND payment to APCO 106288 AND payment to APCO 106288 AND payment to APCO Construction, with attachment, APCO 106288 AND payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, with attachment payment to APCO Construction, and the APCO Construction, with attachment payment payment to APCO Construction, and the APCO Construction, and th				Page 103	Page 105
Application and certificate for payment to APCO Construction from Zitting Brothers Construction, starting ZBCI002032 through 2036 87 Document titled Camco Buildings 8 6 9, APCO 104561 through 104562 88 Notice to All ManhattanWest process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, with attachment, APCO 106288 AND process from APCO Construction, and the construction for correct? 10	1			Ü	
Application and certificate for payment to APCO Construction from 2itring Brothers Construction, 4 starting 2BCI002032 through 2036 5 87 Document titled Camco Buildings 8 & 9, 190 APCO 104561 through 104562 8 8 Notice to All ManhattanWest 191 Subcontractors from APCO Construction, with attachment, APCO 106288 AND 106287 9 10 INFORMATION TO BE SUPPLIED 11 Page Line 108 24 13 14 15 108 24 15 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 15 understand? 14 in today's deposition, I mean APCO Construction; do 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Exhibit 60. Do you are that?	_		starting ZBCI002037 through 2041		2 A. No.
payment to APCO Construction from Zitting Brothers Construction, starting ZBC1002032 through 2036 BY Document titled Camco Buildings 8 & 9, 190 APCO 104561 through 104562 BY Notice to All ManhattanWest 191 9 A. No, sir. Subcontractors from APCO Construction, with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED 108 24 INFORMATION TO BE SUPPLIED 109 24 INFORMATION TO BE SUPPLIED	2	06	Application and cortificate for	100	3 Q. Do you believe that there is anything to
2 itting Brothers Construction, 4	3	00		100	4 prevent you from giving your best and most truthful
Starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & 9, 190 APCO 104561 through 104562 88 Notice to All ManhattanWest 7 Subcontractors from APCO Construction, with attachment, APCO 106288 AND 106287 9 10 INFORMATION TO BE SUPPLIED 11 Page Line 12 108 24 13 Q. Just to avoid any confusion, when I say APCO 15 understand? 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 22 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Eighth 60. Document titled Camco Buildings 8 & 9, 190 8 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 15 understand? 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen					
Document titled Camco Buildings 8 & 9, APCO 104561 through 104562 8 Notice to All ManhattanWest 7 Subcontractors from APCO Construction, with attachment, APCO 106288 AND 106287 10 INFORMATION TO BE SUPPLIED 108 24 108 24 109 A. No, sir. 10 Q. Your current employer is APCO Construction 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 106288 AND 108 24 14 in today's deposition, I mean APCO Construction; do 15 understand? 15 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 21 involving dishonesty, deceit, larceny or fraud? 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 invibit 60. Document at 12 involving dishonesty and 15 in a part of the 12 involving dishonesty in the 12 involving dishonesty.			Zitting Brothers Construction,		
8 can think of? 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, with attachment, APCO 106288 AND 106287 10 INFORMATION TO BE SUPPLIED 11 Page Line 12 108 24 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 22 a. A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Enthibit 60. Do you see the 12	4				5 testimony today?
88 Notice to All ManhattanWest 7 Subcontractors from APCO Construction, with attachment, APCO 106288 AND 8 106287 9 10 INFORMATION TO BE SUPPLIED 11 Page Line 12 108 24 15 Understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been convicted of a crime 19 cinvolving dishonesty, deceit, larceny or fraud? 20 A. No. 21 Q. In front of you is an exhibit premarked Allen	-	87	starting ZBCI002032 through 2036	9, 190	5 testimony today? 6 A. No.
Subcontractors from APCO Construction, with attachment, APCO 106288 AND 106287 12 A. Yes. Information to be supplied 14 in today's deposition, I mean APCO Construction; do 15 understand? 16 A. Yes. Information to be supplied 15 understand? 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 18 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Enthibit 60. Do you see the 19 convicted the 19 convicted the 19 convicted of a crime 25 Enthibit 60. Do you see the 19 convicted the 19 convicted of a crime 25 Enthibit 60. Do you see the 19 convicted the 19 convicted the 19 convicted the 19 convicted of a crime 25 involving dishonesty, deceit, larceny or fraud? 26 Enthibit 60. Do you see the 19 convicted the 19 convicte	-	87	starting ZBCI002032 through 2036 Document titled Camco Buildings 8 &	9, 190	5 testimony today?6 A. No.7 Q. Any reason why we can't go forward that you
with attachment, APCO 106288 AND 106287 10 INFORMATION TO BE SUPPLIED 11 Page Line 12 108 24 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 19 20 A. No, sir. 20 21 Q. Have you ever been convicted of a crime 21 22 involving dishonesty, deceit, larceny or fraud? 22 23 A. No. 24 Q. In front of you is an exhibit premarked Allen	5		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562		5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of?
8 106287 9 11 Correct? 12 A. Yes. 10 INFORMATION TO BE SUPPLIED 13 Q. Just to avoid any confusion, when I say APC 11 Page Line 14 in today's deposition, I mean APCO Construction; do 12 108 24 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 19 20 A. No, sir. 20 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 22 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Enthibit 60. Do you see the 12	5		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir.
12 A. Yes. 10 INFORMATION TO BE SUPPLIED 11 Page Line 12 108 24 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 19 20 A. No, sir. 20 21 Q. Have you ever been convicted of a crime 21 22 involving dishonesty, deceit, larceny or fraud? 22 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Eighbit 60. Do you see the 12	5		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction,
11 Page Line 12 108 24 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Exhibit 60 December 21	5		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction With attachment, APCO 106288 AND	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction,
12 108 24 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 19 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 21 22 involving dishonesty, deceit, larceny or fraud? 22 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Enthitis 60. Do you see the 12	5 6 7 8		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction With attachment, APCO 106288 AND	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct?
13 14 16 17 18 18 19 19 19 19 20 19 20 10 21 21 20 21 21 22 23 24 24 25 26 26 27 28 28 29 20 20 20 21 20 21 20 21 20 21 20 21 21 20 21 21 20 21 21 20 21 21 21 22 23 24 25 26 26 27 28 29 29 20 20 20 20 20 20 21 20 20 21 20 21 20 21 20 21 21 20 21 21 21 22 23 24 25 26 27 28 29 29 20 20 20 20 21 20 21 21 22 23 24 25 26 27 28 29 29 20 20 20 20 20 21 20 20 20 20 20 20 20 20 20 20 20 20 20	5 6 7 8 9		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes.
16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Exhibit 60 December 26	5 6 7 8 9 10		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes.
17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever be 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Exhibit 60 December 26	5 6 7 8 9 10 11 12		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you
18 may have covered them yesterday, have you ever be 19 convicted of a felony? 19 20 A. No, sir. 20 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 22 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 involving the 13 converse the 13 conv	5 6 7 8 9 10 11 12 13		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand?
17 18 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Exhibit 60 December 26	5 6 7 8 9 10 11 12 13		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes.
18 19 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 22 23 24 Q. In front of you is an exhibit premarked Allen 25 Enthibit 60. Do you see the 23	5 6 7 8 9 10 11 12 13 14 15		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You
21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Enthibit 60 December 26	5 6 7 8 9 10 11 12 13 14 15 16		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been
22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Enthibit 60 December 27	5 6 7 8 9 10 11 12 13 14 15 16 17		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been 19 convicted of a felony?
23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Eighthit 60 De you can the 2	5 6 7 8 9 10 11 12 13 14 15 16 17 18		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been 19 convicted of a felony? 20 A. No, sir.
23 A. No. 24 Q. In front of you is an exhibit premarked Allen 25 Exhibit 60 De you oo thet?	5 6 7 8 9 10 11 12 13 14 15 16 17 18 19		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime
24 Q. In front of you is an exhibit premarked Allen	5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime
25 Exhibit 50 De vou see thet?	5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud?
	5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No.
	5 6 7 8 9 10 11 11 12 13 14 14 15 16 17 18 19 20 21 22 23 24		starting ZBCI002032 through 2036 Document titled Camco Buildings 8 & APCO 104561 through 104562 Notice to All ManhattanWest Subcontractors from APCO Construction with attachment, APCO 106288 AND 106287 INFORMATION TO BE SUPPLIED Page Line	191	5 testimony today? 6 A. No. 7 Q. Any reason why we can't go forward that you 8 can think of? 9 A. No, sir. 10 Q. Your current employer is APCO Construction, 11 correct? 12 A. Yes. 13 Q. Just to avoid any confusion, when I say APCO 14 in today's deposition, I mean APCO Construction; do you 15 understand? 16 A. Yes. 17 Q. The next question I ask all witnesses. You 18 may have covered them yesterday, have you ever been 19 convicted of a felony? 20 A. No, sir. 21 Q. Have you ever been convicted of a crime 22 involving dishonesty, deceit, larceny or fraud? 23 A. No. 24 Q. In front of you is an exhibit premarked Allen



Page 108 Page 106 1 about anything in that testimony of his that was 1 A. Yes. sir. 2 Q. Have you ever seen this document before? 2 incorrect, in your opinion? 3 A. Yes. sir. A. No. Q. Did you take any notes during your 4 Q. Did you read this document before coming here 4 5 preparation for this deposition? 5 today? A. Yes, sir. I read about a million documents. 6 A. Yes. Q. So this is one of the millions that you read? 7 Q. And that was during the month or so that you A. Yes. sir. 8 prepared? 9 Q. Do you agree to testify today on behalf of 9 A. Yes. 10 APCO? 10 Q. Do you still have a copy of those notes? 11 11 A. Not here. 12 Q. On the topics concerning payment and payment 12 Q. Is it back at your office? 13 related questions, correct? Q. Do you still have those notes? A. Yes, sir. Q. Are you prepared to go over those topics 15 16 today? Q. Any reason why you took the notes when you 17 A. Yes, sir. 17 did your preparation? Q. So you just testified that you reviewed about 18 A. Because I'm old and I forget things, so as I 19 a million documents for your preparation. Can you 19 read things I write it down and it refreshes my memory 20 describe briefly what type of documents did you review 20 so I can go back and review. 21 for your preparation? 21 MR. LAI: Counsel, if you can, I would like A. My job files, the documents that APCO 22 22 to get a copy of those notes that she prepared, if 23 disclosed for the specific subs that are involved in 23 possible. 24 these depositions. The documents that they disclosed. 24 BY MR I AI-25 Q. When did you review these documents? Q. Other than your review of those documents and Page 109 Page 107 A. Oh, my goodness. Over the last month maybe. 1 talking to Mr. Pelan and Mr. Benson, is there anything 1 Q. You can ballpark it. 2 else you did in preparation for your deposition? 2 3 A. A month. A. No. 3 Q. How long was that review approximately; was 4 (Exhibit 70 marked 5 5 it hours or days? for identification.) A. Hours, days. Well, I did a little here, a 6 MR. MOUNTEER: Let's go off the record really 7 little there. At times I spent, you know a whole day 7 quick if you don't mind. 8 doing it. I have a regular job that I have to do in 8 MR. LAI: Sure. 9 between all of this, so I can't just stop functioning; 9 (Off-record discussion held.) 10 do you know what I mean? 10 BY MR. LAI: 11 Q. I understand. Hopefully we will get you out Q. Ms. Allen, the court reporter handed you a 12 of here today as soon as possible so you can get back 12 document that's marked as Allen 70; do you see that 13 to your real job. 13 document? 14 Did you talk to anyone other than your 15 attorney? Q. Have you ever seen that document before? A. My boss Joe Pelan, Brian Benson. Not really, MR. DABBIERI: Excuse me, would you kindly 16 17 no. that's it. 17 identify what the document is. Q. What did you guys generally talk about with MR. LAI: Sure. The document marked as 19 respect to this deposition? 19 Exhibit Allen 70 is APCO Construction's answers to A. I read Brian Benson's deposition and I asked 20 Zitting Brothers Construction's first request for 21 him questions about it. Joe Pelan when I was reviewing 21 interrogatories. 22 documents, I would show them to him and we discussed MR. DABBIERI: Thank you. 23 them. ManhattanWest in general. That was about it. A. I know this was in the binders and saw it in 23 Q. When you talked to Mr. Benson about his 24 there yesterday. 25 deposition testimony, did you ever have a conversation 25 BY MR. LAI:



Page 110

Q. The binder documents that you reviewed in

- 2 preparation?
- 3 A. Yes.
- 4 Q. Did you assist in providing answers to this
- 5 set of requests for interrogatories marked as Allen 70?
- A. If there was a question asked by someone that
- 7 was completing these, I believe Joe did this. Let me
- 8 look and see.
- Q. Take your time.
- 10 A. I would have given them financial numbers.
- 11 For example, the amount that was paid.
- 2 Q. I saw you gesturing to a page. What page are
- 13 you looking at, just so I have an idea what you're
- 14 referencing?
- 15 A. What I just looked at was page 6 of 50.
- 16 Q. So when you're gesturing to the numbers, are
- 17 you talking about the sum of about 3.2 million?
- 18 A. Yes, sir.
- 19 Q. So is it fair to say that your role with
- 20 respect to providing responses to these set of
- 21 interrogatories dealt with the financial part of the
- 22 project?
- 23 A. Yes, sir.
- 24 Q. Let me direct your attention to page 46. Do
- 25 you see that page?

A. Um-hum.

- Page 111
- 2 Q. Do you have any reason why this page is
- 3 unsigned?

1

- 4 A. No.
- 5 Q. Were you ever asked to sign a verification
- 6 for these interrogatories?
- 7 A. No.
- 8 Q. Based on your review of these set of
- 9 interrogatory responses, with respect to the financial
- 10 part of the questions, is there anything in there that
- 11 you saw that should be changed or clarified in any way?
- 12 And you can take your time to look through the
- 13 documents if you need to.
- 14 A. Not without my documents in front of me, I
- 15 could not verify anything under oath, I'm sorry.
- Q. Let's talk about the ManhattanWest mixed use
- 17 condominium project, which I'll refer to as the project
- 18 as shorthand. What was -- scratch that.
- 19 APCO's role with respect to the project was
- 20 general contractor, correct?
- 21 A. Yes, sir.
- 22 Q. And that role lasted until September 20,
- 23 2008, correct?
- 24 A. August 21st, 2008.
- 25 Q. And when did APCO's role as general

- 1 contractor for the project begin?
- 2 A. Approximately September of '07.
- Q. And that began when APCO signed a contract
- 4 with Gemstone Development West to serve as the general
- 5 contractor, correct?
- 6 A. Yes.
- Q. And I'll refer to Gemstone as shorthand.
- Any other general contractors during the time
- 9 that APCO served as a general contractor that you're
- 11 A. On August the 15th of 2008, we were served a
- 12 termination notice, and Gemstone signed a contract with
- 13 CAMCO on August the 15th of 2008.
- Q. Do you recall what was the reason that
- 15 Gemstone gave for serving that notice of termination?
 - A. I believe it was called breach
- 17 nonperformance. Not without the document in front of
- 18 me.
- 19 Q. Were you involved with the project?
- 20 A. Yes, sir.
- 21 Q. Can you describe briefly your involvement
- 22 with the project?
- 23 A. Bookkeeper.
 - Q. And that includes bookkeeping for the work
- 25 done by Zitting?

24

Page 113

Page 112

- 1 A. Yes, sir.
- 2 Q. Does your role require an understanding of
- 3 the contracts entered into by APCO with respect to the 4 project?
- 5 A. Which contract, sir?
- Q. The prime contract with Gemstone and the
- 7 subcontract with Zitting Brothers.
- 8 A. For the most part, yes, sir. I'm not legal
- 9 counsel, I don't make legal conclusions, but I do
- 10 understand what has to be done. My role is to make
- 11 sure that people were paid.
- 12 Q. Sure. Isn't it fair to say your
- 13 understanding from any of those two contracts was to
- 14 get an understanding about how to do the bookkeeping
- 15 for the project, correct?
- 16 A. Yes, sir.
 - (Exhibit 71 marked
- 18 for identification.)
- 19 BY MR. LAI:

17

- Q. Ms. Allen, the court reporter has handed you
- 21 a document marked as Exhibit Allen 71. Do you see that
- 22 document?
- 23 A. Yes, sir.
- 24 Q. What is this document?
- 25 A. This is an executed copy of the contract



Page 114 Page 116 1 between Gemstone and APCO Q. Is it your understanding that Zitting would Q. Was this the contract between Gemstone and 2 be paid on a per building basis? 3 APCO that you've seen before during your role as the A. Yes. 4 bookkeeper for the project? Q. On the page Bates stamped APCO 00044607, do A. Yes. sir. 5 you see three rows, building type 1, building type 4, 6 Q. Do you believe that this is a true and 6 building type 5. 7 correct and complete copy of that contract that you've A. Yes. 8 seen before as a bookkeeper for the project? Q. Where do buildings 8 and 9 fit in there for 9 these three rows that you see there? 9 A. Yes, sir. 10 Q. And this was a document that you read before A. You know, I believe -- I don't even want to 11 during your role as a bookkeeper for the project? 11 say because I'm not sure. I believe it was podium 5. A. Somewhat, yes, sir. Q. But you're not sure? 13 Q. I understand there's a lot of legalese, but 13 A. No, because there were two buildings and they 14 roughly you looked through it, correct? 15 A. Yes, sir. 15 I believe so, sir. That would have to be it, 16 (Exhibit 72 marked 16 building type 5 podium. 17 for identification.) 17 Q. Can I direct your attention to page 3 of 7 18 BY MR. LAI: 18 that has a Bates stamp of APCO 00044594? Q. Ms. Allen, the court reporter has handed you 19 19 A. Um-hum. 20 a document marked as Exhibit Allen 72. Do you see that Q. Do you see the section 3.4 on that page? 20 21 document in front of you? 21 A. Yes. sir. 22 A. Yes. sir. 22 Q. In there, there's three terms that are in 23 Q. Do you recognize document Allen 72? 23 parentheses that says less ten percent retention. Do 24 A. Yes sir. 24 you see that? 25 Q. Was this the subcontract between APCO and 25 A. Yes, sir. Page 115 1 Zitting regarding the project you're familiar with? Q. What is your understanding of a retention? A. Yes. sir. A. Retention is not due on the project until the 3 Q. Is this document marked Allen 72 a true and 3 project has totally been completed in its entirety. 4 correct copy of the subcontract? 4 Not only that, the owner has to accept all the work 5 A. Yes, sir. 5 that was completed, the as-builts must be in, the 6 Q. Let me direct your attention to page 16 of 6 closeouts must be in, and retention is then paid from 7 17. It has a number that we lawyers call Bates 7 the owner and will then be paid to the subcontractors. 8 numbers, APCO 00044607. Do you see that page? 8 It is not due until all those five things have been A. Yes, sir. 9 completed. Q. Is it your understanding that the total Q. Understood. And during the course of 11 Zitting's work on the project, Zitting received A. For the entire project, phase 1 and phase 2, 12 progress payments, correct?

- 9 10
- 11 original price for this contract is 14,461,000 dollars?
- 12 13 yes, sir.
- Q. When you say for the entire project, that's 15 for the entire project with respect to Zitting,
- 16 correct?
- 17 A. Yes, sir.
- 18 Q. Is it your understanding that Zitting would
- 19 provide work on a per building basis as set forth on 20 this page?
- 21 A. The phase 1 portion of the project, which is
- 22 the first phase that was being performed at this time,
- 23 there were two buildings that Zitting was doing,
- 24 building 8 and building 9. They were the only wood
- 25 frame buildings.

- A. Yes, sir.
- Q. In the course of making those progress
- 15 payments, there were retention that were withheld; is
- 16 that correct?
 - A. Yes, sir.
- Q. You testified that Zitting would not get
- 19 those retentions until certain conditions were met,
- 20 correct?

17

- 21 A. Yes sir.
- Q. Until those conditions were met, was there an
- 23 actual retention check being issued to anyone and held
- 24 by anyone?
- A. No.



Page 118

- 1 Q. The retention would only be withheld if the 2 work had already been approved and completed by
- 3 Zitting, correct?
- A. When completed by all subcontractors.
- Q. Let me clarify. When you say completed by
 all subcontractors, that's only when the retention is
 being paid to Zitting, correct?
- 8 A. The project had to be completed in its
 9 entirety. This contract was bound to the prime
 10 contract. They signed this -- in 1.3 they are bound to
 11 the same terms of the prime contract.
- The prime contract states that no retention
 will be released until the entire project is completed
 in its entirety.
- 15 Q. Understood. And I'm not talking about when 16 the actual retention is released to Zitting, I'm
- 17 talking about the assesse before that beginning
- 17 talking about the process before that, basically when
- 18 the progress payments are authorized to be issued,
- 19 where someone retains ten percent of that progress --
- 20 A. The bank.
- 21 Q. Right, the bank retains ten percent of that
- 22 amount. Before the bank can even retain that amount
- 23 and once the payment was authorized, that work for
- 24 which the proper assignment was assigned to, that had
- 25 to be approved and completed by Zitting, correct?
 - Page 119
- 1 A. The work that was paid for, the 90 percent 2 that was paid, yes. The percentage of work that was
- 3 completed was approved by the owner. The owner
- 4 approved the percentage. They were the one that told 5 us what to pay the subcontractors.
- 6 Q. Right, so the only reason why the retention 7 was not paid right away was that there were other
- 8 conditions that may depend on other subcontractors, 9 correct?
- 10 A. The job in its entirety.
- 11 Q. Earlier you testified that the retention
- 12 would be released once the entire project is complete;
- 13 is that correct?
- 14 A. Yes.
- Q. Let me direct your attention to page 4 of 17,which is the next page.
- A. I believe Zitting had terms in there.
- 18 Q. Right, can I direct you to section 3.8?
- 19 A. Um-hum. The building was not completed.
- 20 Neither building. Neither 8 nor 9 was completed.
- 21 Q. Understood. But I haven't asked any
- 22 questions with respect to buildings 8 or 9, so there
- 23 was no questions pending.
- 24 A. Sorry
- 25 Q. I'm not trying to be rude, I'm trying to make

- Page 120
- 1 the record clear. I know you're very excited to answer 2 questions.
- 3 Can I have you read the first sentence up
- 4 until part A, where it starts with "the ten percent
- 5 withheld" into the record, please.
- 6 A. "The ten percent withheld retention shall be
- 7 payable to subcontractor upon and only upon the
- 8 occurrence of the following events, each of which is a
- 9 condition precedent to the subcontractor's right to
- 10 receive final payment hereunder and payment of such 11 retainer."
- 12 Q. Earlier you talked about how the release of
- 13 retention is conditioned precedent to the completion.
- 14 Can I have you read the handwritten part at the end of
- 15 section 3.8 into the record.
 - A. F. down here, sir?
- 17 Q. Yes.
 - A. "Building is considered complete as soon as
- 19 the drywall is complete."
- Q. Do you see two sets of initials to the right
- 21 of that?

18

- 22 A. I do.
- 23 Q. Do you recognize any of those initials?
- 24 A. I believe that's Sam Zitting's and Sean
- 25 Bowen's.

Page 121

- 1 Q. Do you have any reason to dispute that it was 2 Sean Bowen's initials to the right of that?
 - A. No, sir.
- 4 Q. Since I'm a layperson, I'm completely foreign
- 5 to the process of construction. Just from my
- 6 understanding of the retention amount, is it fair to
- 7 say that's sort of like a temporary discount that
- 8 expires once a certain work is done; is that a fair way
- 8 expires once a certain work is done; is that a fair way 9 to describe it?
- 10 A. No. Retention is a guarantee that there's no
- 11 problems with the work. If a contractor has to go back
- 12 in -- subcontractor, excuse me, has to go back in and
- 13 do work, it's kind of like holding a piece of guarantee
- 14 until over thing is accepted
- 14 until everything is accepted.
- 15 Q. Let me direct your attention to page APCO16 00044613.
 - 7 A. Page 12 of 17?
- 18 Q. No, it actually has no page number at the
- 19 bottom. So if you look at the Bates number at the
- 20 bottom right corner, look for page 44613. Do you
- 21 recognize this page?
- 22 A. Yes, sir.

23

- Q. What is this page showing?
- 24 A. It's an AIA payment application form.
- 25 Q. This is the payment application form that you



Page 122 Page 124 1 general contractor? 1 believe Zitting Brothers used during the course of A. Yes, sir. 2 seeking progress payments, correct? Q. Do you know who holds or controls the funds 3 A. I believe so. Do you have one that I could 4 see? 4 for the project? Q. We will get into it shortly, that way you can A. The bank. 6 have an idea what we are talking about in more detail. Q. When say the bank, do you know the name of 7 In the bottom right corner of this page you're looking 7 the bank? 8 at, do you see where it says, "Architect's certificate A. Right there, Scott Financial. 9 for payment"? Q. This document marked as Allen 73 mentions a 10 A. Yes, sir. 10 company by the name of Nevada Construction Services; do Q. Even though there's this section on this 11 you see that reference? 12 page, did APCO require an architect's certificate A. Yes. sir. 13 before making progress payments to Zitting for the 13 Q. Do you know who Nevada Construction Services 14 is? 15 A. No. sir. 15 16 (Exhibit 73 marked 16 Q. Who is that? 17 for identification.) 17 A. They were the disbursement company hired by 18 BY MR. LAI: 18 Gemstone to verify and release the funds. Q. Can you walk me through briefly about the 19 Q. Ms. Allen, the court reporter's handing you a 20 document marked as Exhibit Allen 73. Have you ever 20 process of how a subcontractor would get paid based on 21 seen this document before? 21 what you've seen for the project? 22 A. No sir. A. Once the payment application was approved by 23 Q. Even though you haven't seen this document 23 the owner, they would -- the owner would approve the 24 before, can I direct your attention to the bottom on 24 percentage of complete for each subcontractor. They 25 the first page where it starts with APCO Construction; 25 would then approve the payment application once it was Page 123 Page 125 1 do you see that? 1 done. Once everything was approved, if there were A. Yes, sir. 2 changes to be made, the changes would be made. 3 3 Q. Can you read that to yourself, starting that The subcontractors would have to rebill their 4 section right there all the way through where -- all 4 billings according to what the owner approved. We 5 the way to the section where it begins with "Upon 5 would then redo the AIA payment application with the 6 receiving sufficient hard cost funds." 6 subcontractors' proper amounts that were approved by 7 MR. DABBIERI: Excuse me, can we have the 7 the owner. 8 document identified, please? That AIA document plus all the backup would 9 MR. LAI: Yes, this is a document that has 9 go to Nevada Construction Services, every invoice from 10 Bates number CAMCO-MW00029. It's a letter dated April 10 every subcontractor would accompany it. So if Zitting 11 28, 2009 from Scott Financial Corporation to Nevada 11 billed a hundred thousand dollars, that hundred 12 State Contractors Board. 12 thousand dollars was on the payment application, their 13 MR. DABBIERI: Thank you. 13 bill would also accompany it. Every sub. They would 14 BY MR. LAI: 14 review, they would send their inspectors out, once 15 Q. To the next page. 15 everything was approved by Nevada Construction Services 16 A. I'm sorry, what am I supposed to do? 16 after Gemstone approved it, then they would release 17 Q. Just read --17 funds -- prior to July, they would release the funds to A. From this point on? 18 APCO. APCO would then pay the subcontractors the Q. From this point on to the next page, ending 19 monies that the owner approved for them. 20 with the paragraph starting with, "Upon receiving such 20 After July, Nevada Construction Services 21 hard cost funds." I'll be asking you questions about 21 actually did joint checks with the subcontractors and 22 that section 22 APCO. 23 Do the sections that you've read accurately 23 Q. Okay. So I have a few follow-up questions to 24 summarize the process for paying subcontractors for 24 clarify my understanding of that process. Just walk me 25 their work on the project at the time that APCO was the 25 through. So the payment application goes to the owner,



Page 126 Page 128 1 meaning Gemstone, correct? 1 them so many days. 2 A. Yes. Q. So many days to do what exactly? Q. And this application came from APCO, correct? 3 A. To rectify some problems or something. It A. Yes. 4 wasn't my decision, sir. That was a legal decision. 5 Q. And this application from APCO, does it Q. I understand. I'm not asking you why you 6 contain payment applications from the subs? 6 yourself decided to terminate. I'm not asking you A. Once everything was approved, yes, sir. 7 that. I'm trying to gain an understanding of that Q. When you say once everything is approved, 8 six-day period between the 15th and 21st, what APCO did 8 9 approved by who? 9 at the project. You mentioned there were some 10 A. The owner. 10 problems, correct? 11 Q. And the owner would only approve payment only A. Evidently. 12 after an inspection of the work, correct? Q. Do you recall what type of problems? 13 A. By them, yes, sir. A. It's not my scope of work. 14 Q. And only if the work inspected was Q. How much has APCO applied for payment from 15 satisfactory, correct? 15 Gemstone to date for their work on the project? 16 A. To them, ves. A. I don't have documents in front of me. I 17 Q. In other words, they wouldn't release any 17 can't tell you. Q. Let me direct your attention to Exhibit Allen 18 payments if the work was unsatisfactory, correct? 19 A. Correct. 19 70. Hopefully it will jog your memory. Should be in 20 front of you, Allen 70. We will look at page 40 of 50. 20 Q. Did APCO have to approve the subs' payment 21 application as well? 21 So does this refresh your recollection about how much 22 22 APCO has applied for payment from Gemstone? A. No. sir. the owner. 23 Q. And you mentioned earlier that -- excuse me, 23 A. Can you repeat your question that you're 24 scratch that. Start over. 24 asking? 25 You mentioned earlier that at some point a 25 Q. Sure, I'll start over. Page 127 Page 129 How much has APCO applied for payment from 1 joint check was issued to the subs after July 2008, 1 2 correct? 2 Gemstone to date for their work on the project? A. Yes, sir. A. It would have been 60 million dollars, 3 Q. Do you know the reason why they wanted the 4 according to this, 60, 69. 69,494,018.21. 5 joint checks to be issued? Q. And this includes both contract work and A. Yes. sir. 6 change order work, correct? 7 Q. What is the reason? A. Yes, sir, according to this. A. At that point when the checks were ready to Q. For what time period does this work cover? 9 be issued, APCO was already terminated. A. It says through August of 2008. 10 Q. When you say terminated, what do you mean by Q. Did it begin in November 2007? I'm trying to 11 that? 11 find the beginning time. A. The owner terminated our contract on August 12 A. September of 2007. 13 the 15th, 2008. MR. MOUNTEER: I'm going to make a quick Q. Just to make sure I understand the time frame 14 objection here. Maybe it could be just a clarification 15 then, you mentioned the owner terminated the contract 15 for the record potentially. You're asking questions 16 August 15, so what is the significance of August 21st, 16 regarding application for payments. 17 2008? MR. LAI: Correct. 18 A. That's when we left the project. MR. MOUNTEER: You're referring to an 19 Q. So there was a time period between when APCO 19 interrogatory that's talking about a lien, which in my



A. That is correct.

21 project?

22

23

20 was terminated and the point at which APCO left the

A. I believe in the termination letter it gave

Q. So what did APCO do during that time period 24 after it was terminated by the owner until August 21st? 20 mind is separate from application of payment. So are

22 pay on behalf of your client, or are we saying here's a 23 lien amount that's thrown on the property? Because

24 they are two completely different legal avenues and

25 ramifications regarding these.

21 we talking about how much APCO is asking Gemstone to



- Q. And as far as you know, for each table with
- 2 the list of subcontractors, do you believe that this is
- 3 a complete list of the subs for each payment numbers?
- 4 For example, on the first page, does that show a
- 5 complete list of subs for payment application number 2?
- Q. So other than payment application number 1,
- 8 are there any other payment application numbers that
- 9 you're aware of that are missing from this document?
- A. From this exhibit?
- 11 Q. Exhibit Allen 74.
- 12 MR. MOUNTEER: Just to clarify for the
- 13 record, it appears Exhibit 74 is the subcontractor
- 14 summaries, which wouldn't typically be placed in this
- 15 particular numerical order, but have been compiled it
- 16 appears by counsel just for ease through application 2 17 through 11.
- 18 MR. LAI: Sure.
- 19 MR. MOUNTEER: Is that a fair representation?
- 20 MR. LAI: That's a fair representation.
- 21 MR. DABBIERI: Excuse me, could I get the
- 22 Bates number of that document?
- 23 MR. LAI: Sure. APCO 106198 through 106218.
- 24 MR. DABBIERI: Thank you.
- 25 BY MR. LAI:

- Page 135
- Q. So, Ms. Allen, do you believe there's any
- 2 payment applications that are not addressed in this
- 3 exhibit, other than application number 1, application
- 4 being from APCO?
- A. No, sir. I believe they are there.
- Q. Let me direct your attention to page APCO
- 7 106207. Excuse me, 106206. Do you see at the bottom
- 8 where it states, "See changes made by owner, next nine
- 9 pages"; do you see that?
- 10 A. Yes.
- Q. Who wrote that, if you know? 11
- 12
- Q. Any reason why you made that notation at the
- 14 bottom there?
- 15 A. Yes, sir.
- 16 Q. What's the reason?
- 17 A. This was what was submitted to the owner,
- 18 originally 220,000 dollars for Zitting, and if you look
- 19 on the next page, that's what we received back from
- 20 Nevada Construction Services that was approved by the
- 21 owner.
- Q. When did you make this notation for "see 22
- 23 changes made by owner"?
- A. When I did my binders for discovery, when I
- 25 put everything together.

- Page 136
- Q. In other words, you made these changes during
- 2 the course of litigation?
- A. Just this right here, see notes.
- Q. That's what I'm referring to, just that note,
- 5 you made that notation during the course of this case;
- 6 is that correct?
- A. Yes. sir.
- Q. Any reason why you only made a notation for
- 9 Zitting and not for any other subs?
- A. Because this was put in Zitting's books that
- 11 I compiled. I made a different binder for each
- 12 subcontractor.
- 13 Q. Understood. And just for the record, I'm not
- 14 trying to criticize your decision for doing that, I'm
- 15 trying to get an understanding about why notations were
- 16 written in certain places so that I understand what's
- 17 going on.
- 18 A. This is what I submitted, and this is what I
- 19 got back from Nevada Construction Services when they
- 20 cut the joint checks.
- 21 Q. When you're saying this is what you got back
- 22 from Nevada Construction Services, since this is not a
- 23 videotaped deposition, for the record are you referring
- 24 to APCO 106207?
- 25 A. Yes. sir.

- Q. When you got back changes from Nevada
- 2 Construction Services as shown on APCO 106207, was this
- 3 the first time that APCO received any markups to the
- 4 application billings from the owner or a representative
- 5 of the owners?
- A. Without document -- for this pay application?
- Q. Right.
- A. Just for June?
- Q. Just for all the applications, was this the
- 10 first time that this happened?
- A. That I received it back marked up like this?
- A. Yes, because prior to this, the billings did
- 14 not go into Nevada Construction Services until the
- 15 owner told us what was approved. And all the pay
- 16 applications for the subcontractors would have to be
- 17 revised based on what the owner approved as a
- 18 percentage of completion.
 - MR. MOUNTEER: Can I make one quick question?
- 19 20 MR. LAI: Sure.
- 21 MR. MOUNTEER: For clarification, we are
- 22 talking about two different documents here, ending in
- 23 206 and 207. Just to ask the client really quick, the
- 24 notations on 207 that are handwritten, did you have any
- 25 additions to those handwritten notations?



Page 138 Page 140 THE WITNESS: No, sir. A Yes MR. MOUNTEER: So you made no markups on 207? 2 2 Q. Any reason why this exhibit Allen 74 did not 3 THE WITNESS: No. sir. 3 reflect any applications after the billing cycle for MR. MOUNTEER: So when you referenced the 4 August 2008? 5 additions that you made at the beginning of litigation, A. That is the billing cycle for August 2008. 6 it was only "See changes made by owner"? Q. Maybe there's a misunderstanding between us. THE WITNESS: Correct. A. I must not understand the question. 8 MR. MOUNTEER: Just so we are clear that we Q. Right. After the payment application number 9 understand that this page has not been altered during 9 11 shown on APCO 106218, did APCO receive any payment 10 litigation, referring to ending 207. 10 applications from the subs? MR. LAI: Yes. 11 A. No. Q. Not that you're aware of? 12 MR. MOUNTEER: Thank you. 13 BY MR. LAI: Q. Ms. Allen, the only reason why there's no Q. As far as you know, the owner has withheld a 15 applications as far as Exhibit Allen 74 shows, after 15 retention amount from all the subs, not just Zitting, 16 August 2008, was because APCO was no longer general 16 for their work on the project? 17 contractor for the project, correct? A. Yes, sir. A. After August? Q. Has APCO ever received any payment of the 18 19 Q. Right. 19 retention amount? 20 A. That's correct. 20 A. No. sir. 21 Q. Did APCO receive any payment application 21 Q. And just for clarity of the record then, that 22 after August 2008 from any subs? 22 means APCO has not paid any retention amount to anyone; 23 A. I don't understand your question. 23 is that correct? 24 Q. Sure. I see that APCO hasn't submitted any 24 A That is correct 25 25 payment applications to the owner after August 2008, Q. Is the information on Exhibit Allen 74 true Page 139 Page 141 1 correct? 1 and accurate, as far as you know, in terms of the A. They were dated through the period of August 2 2 calculation of the gross billings --3 2008 3 A. Yes. Q. Right. And even though there were no payment Q. -- in the list of the gross billings? 4 5 applications submitted to the owner, did APCO in fact Just so that we have a clear record, it's 6 receive any payment applications from the subs after 6 important for you to wait until my question is fully 7 August 2008? 7 asked before you answer; do you understand that? A. APCO's payment application for August wasn't A. Yes, sir. 9 done August 31st. It would have been done -- you have 9 Q. Let's talk about the payment applications 10 to get the subs' bills and then compile it, so it would 10 that Zitting submitted for the project. 11 be done, you know, just like any other one. (Exhibit 75 marked Q. I understand. I guess I'll phrase my for identification.) 13 question differently. Did APCO receive any 13 BY MR. LAI: 14 applications from the subs for payment, but APCO itself Q. Ms. Allen, the court reporter has handed you 15 did not submit an application to the owner for payment 15 a document marked as Allen 75. Do you recognize this 16 of those amounts sought by the subs? 16 document? 17 A. The billings that we received by the end of A. Yes, sir. 18 August for the period through the end of August --Q. What is this document? Q. Correct. 19 19 I prepared it. 20 A. - for subcontractors, were put on an August 20 Q. Can you describe what this document is? 21 billing to the owners, yes, they were. A. If you take from Exhibit 74 the amounts for Q. So as far as you know, any time that APCO 22 Zitting on each payment application, this is where 23 received a payment application from the subs after the 23 their payment applications, it's a summary of them. 24 billing cycle for August 2008, APCO did, in fact, 24 Okay? If you look at 74 and you look at payment 25 submit those applications to the owner? 25 application 2, you see that it was 1,298,650, that's



²age 142

- 1 the first line, payment application number 2 for
- 2 November of 2007, less the retention, that's the net
- 3 billed to the owner.
- 4 Next one says payment application number 3 in
- 5 Allen Exhibit 74, says 630,000 dollars for payment
- 6 application for December, that is the second line, and 7 so on and so forth.
- 8 This is just a summary of what APCO billed 9 the owner on behalf of Zitting.
- 10 MR. DABBIERI: I'm sorry, can we get a Bates 11 number, please?
- 12 MR. LAI: Sure APCO 106196.
- 13 BY MR. LAI:
- 14 Q. Ms. Allen, when did you prepare the document
- 15 marked as Allen 75?
- 16 A. During this litigation.
- 17 Q. Any reason why you prepared this document?
- 18 A. Yes, sir.
- 19 Q. What is the reason?
- 20 A. We submitted a binder for each subcontractor,
- 21 like I told you before.
- 22 Q. And is it fair to say that the information
- 23 reflected on Exhibit Allen 75 came from Zitting's
- 24 payment applications?
- 25 A. Yes, sir. The payment applications that were

Page 144 Q. But as far as you know during your role as

- 2 the bookkeeper, ten percent is the amount that
- 3 controls; is that correct?
 - A. That is correct.
- Q. Do you know why there's a difference between
- 6 the five percent shown in the prime contract and the
- 7 ten percent shown in the subcontract?
- 8 A. I do not.
- 9 Q. Going back to Exhibit Allen 75, which is that
- 10 table in front of you, the columns showing net amount
- 11 billed owner, that's just the gross amount less the ten
- 12 percent retention amount, correct?
- 13 A Correct.
- 14 Q. And does this document reflect a complete
- 15 list of Zitting payment applications that APCO is aware
- 17 A. Yes, sir.

18

22

- Q. So in other words, November 2007 was the
- 19 first time that APCO received a payment application
- 20 from Zitting Brothers; is that correct?
- 21 A. Yes, sir.
 - Q. And in June 2008 was the last time that APCO

Page 145

- 23 received a payment application from Zitting Brothers;
- 24 is that correct?
- 25 A. That was submitted to the owner, yes, sir,

Page 143

- 1 submitted to the owner.
- Q. Is it fair to say that the column on Allen 75
- 3 showing APCO pay app with a pound sign, that
- 4 corresponds to APCO's payment application number that
- 5 we looked at for Exhibit Allen 74?
- 6 A. Yes, sir.
- 7 Q. And on the column where it states less ten
- 8 percent retention, that came from your understanding of
- 9 the subcontract with Zitting Brothers, correct?
- 10 A. Yes, sir.
- 11 Q. Would you direct your attention real quick to
- 12 Allen 71, which is the prime contract with Gemstone.
- 13 I'll have you turn to page ZBCl002127. I'll have you
- 14 look at section 5.07 retainage, subsection A. Do you
- 15 see that section?
- 16 If you see it, can you read subsection A into
- 17 the record, please.
- 18 A. "Each progress payment shall be subject to
- 19 retainage equal to five percent multiplied by the
- 20 contract of such progress payments, the standard
- 21 retention."
- 22 Q. Is it fair to say that the prime contract
- 23 between Gemstone and APCO only references a five
- 24 percent retention amount?
 - 5 A. That's what this document says.

- 1 that I know of.
 - Q. I understand you added a qualifier that was
- 3 submitted to the owner, but did APCO receive a payment
- 4 application from Zitting Brothers that was not
- 5 submitted to the owner?
- 6 A. Not to my knowledge.
- 7 Q. Then to the best of your knowledge, the row
- 8 showing the total amount, that's a sum of all the
- 9 amounts indicated for the respective columns, correct?
- 10 A. Yes
- 11 Q. Is this information in this exhibit accurate,
- 12 as far as you know?
- 13 A. Yes, sir.
- 14 Q. And to clarify, the amount that we are
- 15 looking at, Exhibit Allen 75, only reflects the amount
- 16 that APCO billed Gemstone for Zitting work, not the
- 17 amount actually paid to Zitting, correct?
- 18 A. This document reflects what was billed to
- 19 Gemstone
- 20 Q. And not the amount actually paid to Zitting;
- 21 is that correct?
- 22 A. I don't have those documents in front of me.
- 23 Q. So you don't know whether this reflects the
- 24 amount actually paid to Zitting?
 - 5 A. I don't recollect.



Page 149

- Q. Do you know whether Zitting has completed
- 2 work for the project for the total amount of
- 3 4,033,654.85. Does that number ring a bell to you?
- A. Not without papers in front of me.
- Q. And the numbers shown on Exhibit Allen 75. 6 this reflects both the contract work and the change
- A. The change order work that was submitted to 9 the owner.
- 10 Q. And approved, correct?

7 order work, correct?

- 11 A. Not all of it was approved, sir.
- Q. Is there a reason for APCO to submit a bill
- 13 containing change orders that was not approved by the
- A. The owner was the one that would determine
- 16 what was approved. If Zitting gave us a change order
- 17 billing, we would give it to the owner. The owner
- 18 would say yes or no.
- Q. Understood. So during the application review
- 20 process that's when, as far as you know, the owner
- 21 would approve or disapprove of the change order work
- 22 being billed, correct?
- A. Correct. 23
- 24 Q. Let's go back to Exhibit Allen 70, which is
- 25 the answers to Zitting Brothers interrogatories that we

- 1 this is the gross amount less the ten percent retention
- 2 amount, correct?
- A. Correct.
- Q. What does the column showing percent paid on 5 completion of phase 1 only, what does that mean?
- A. Would probably be based upon the gross amount 7 of their contract, their contract amount and divide it
- 8 in to get a percentage, so they were paid 90 percent of 9 their contract.
- 10 Q. So the percentage is actually -- scratch 11 that.
- 12 So you're saying that the amount paid, at
- 13 least for this percentage shown in this column, is only
- 14 a percentage of the total contract price? Because I'm
- 15 trying to get an understanding about what 22 percent
- 16 meant for the amount paid for 800,000 dollars.
- A. I am thinking that what this is, is if you
- 18 took 800,000 dollars and you divide it into the
- 19 contract amount, that is how you came up with 22 20 percent. Without a calculator and all the documents, I
- 21 can't say that right now.
- Q. So you just don't know really the reason why
- 23 those percentages were shown the way it is and why the 24 column was there?
- - You have to give a verbal response since this

25

- 1 look at earlier. I'll direct your attention to the
- 2 last page. Do you recognize this last page on Exhibit
- 3 Allen 70 showing a table for response to interrogatory
- 4 number 3?
- A. Um-hum. 5
- 6 Q. What is this table showing?
- A. These are the actual payments made to Zitting
- 8 in the amount of \$3,282,848.55.
- 9 Q. And who prepared this table on -- in Exhibit 10 Allen 70?
- 11 A. I probably did. It looks like my work.
- 12 Q. You have no reason to doubt --
- 13 A. No.
- 14 Q. -- that you prepared this?
- 15 A. Yes, I'm sure I did.
- Q. Is this information in this exhibit accurate, 16
- 17 as far as you know?
- 18 A. Yes, sir.
- 19 Q. Is the column showing date of payment, as far
- 20 as you know, the date that the check was issued to
- 21 Zitting Brothers?
- A. Yeah. The check -- it would be the check of
- 23 the date -- the actual check date. That's what this
- 24 is
- Q. And the amount paid for Zitting Brothers,

- 1 is not a videotaped deposition.
 - A. Yes.
 - 3 Q. Do you agree that the approximate amount of
 - 4 3.2 million dollars paid to Zitting, that was for owner
- 5 approved work on the project completed by Zitting
- 6 before August 2008; do you agree with that statement?
 - A. Through August, yes. Yeah.
 - Q. And this was after an inspection by
- 9 Gemstone's representatives, correct?
- 10 A. Correct
- 11 Q. Do you know whether or not there was a ten
- 12 percent retention amount check cut for these progress
- 13 payments referenced on this table in Allen 70?
- A. No retention checks were ever cut, sir.
- Q. As far as APCO knows, is the date August 28,
- 16 2008 the date of the last payment to Zitting for the
- 17 work on the project?
- A. From while APCO was on the job?
 - Q. Just in general, before and after. Do you
- 20 know when was the last payment to Zitting for their
- 21 work on the project?

19

- A. I know that they worked for CAMCO. 22
- Q. How do you know that? 23
- 24 In their documents.
- 25 Q. When you say those documents --



Page 150 Page 152 A. There was a ratification document, and I 1 Zitting for its work on the project at the time when 2 believe it was 2027 in the very back of their booklet, 2 APCO was the general contractor? 3 that showed that they had billings to CAMCO. 20... A. No, sir. Q. You mentioned billings to CAMCO, but did you, 4 MR. LAI: We have been going about an hour or 5 in fact, see a ratification agreement between CAMCO or 5 so. Do you want to take a break? I can keep going. 6 the owner and Zitting Brothers? 6 It's up to you. A. I did not see -- there was just one sheet of 7 MR. MOUNTEER: How long do you think you have 8 paper that said ratification-something at the top. 8 left? Q. But you don't recall exactly what that page MR. LAI: My outline shows three pages left. 9 10 was showing, correct? 10 But it could be an hour or could take longer. A. It showed billings to APCO -- monies --(Whereupon, a recess was taken.) 12 change orders to APCO, and billings to CAMCO, and 12 (Exhibit 76 marked 13 monies due from CAMCO, and monies due from APCO and for identification.) 14 CAMCO. So it listed that there were billings, actual 14 BY MR. LAI: 15 billings to CAMCO Q. Ms. Allen, the court reporter handed you a Q. But as of the time when APCO was the general 16 document marked as Allen 76. Jon, this is the document 17 contractor, August 28, 2008 was the last time that APCO 17 Bates number APCO 44740 to 743, and also has another 18 saw a check issued to Zitting for its work on the 18 set of Bates number of APCO 106220 and 106222. And 19 then it has another set of Bates number of APCO 19 project; is that correct? A. From APCO's -- while they were under APCO's 20 000744746, 737, 106221, 106223. 21 watch, that was the last check that was issued to them 21 MR. DABBIERI: Thank you very much. 22 for the work that they performed while APCO was the 22 BY MR. LAI: 23 general contractor. 23 Q. Ms. Allen, do you recognize the document Q. Let me direct your attention to page --24 marked as Allen 76? 25 staving on the same exhibit, 6 of 50, 25 A. Yes. sir. Page 151 Q. What is the document shown as Allen 76? 1 MR. DABBIERI: If we can have the control 1 2 A. Would you like me to tell you what every page 2 number, please. MR. LAI: Page 6 of 50 for APCO's response to 3 is, sir? 3 4 Zitting Brothers interrogatories. Q. If you can. You can walk us through it. 4 MR. DABBIERI: All right. Thank you. A. This is Zitting's payment application number 5 5 6 BY MR. LAI: 6 1 through period 11/25/07. Whereas, sir, if I refer to Q. Do you see where it states on line 24. 7 this document Exhibit 75, you will see that noted as 8 where -- I'll read it for the record. Where it states, 8 number 2 payment application, APCO's number 2 payment 9 "However, from the information obtained from Zitting 9 application. You will see they billed a gross amount 10 Brothers' discovery requests propounded upon APCO, it 10 of 1,298,650 with a ten percent retention. And a net 11 appears that Gemstone may have paid Zitting Brothers at 11 amount of 1,168,785. 12 least 364,760 dollars." Do you see that? The pages subsequently following the first A. Yes. 13 page is the detail of the work performed on the 13 Q. Earlier when you were talking about you saw 14 specific buildings. And if you look on Exhibit Number 15 billings from Zitting to CAMCO, is that what you're 15 44743, you will see the amount of 1,298,850 as a total. 16 referring to? 16 That is the work that is completed to date, which 17 A. I didn't write this, so I have no idea. 17 agrees with that. That's their payment application. 18 Q. So you don't know where that number came 18 And they were paid the 1,168,785, looks like in two 19 from, 364,760? 19 installments. The first one being 800,000 dollars. A. Not me, sir. I can only tell you that what 20 You will see an unconditional progress 21 is on this table that was paid to Zitting Brothers --21 release that they received the 800,000 dollars on 2/1. 22 Q. Are you -- sorry, I didn't mean to cut you 22 and then they also received a check for 368,785, an



A. -- which is on line 16.

Q. Are you aware of any unpaid balance to

23 off.

24

25

23 unconditional progress release, and there's also a copy

Exhibits number 44746 and 44737, these are

24 of the check

25

Page 156 1 internal accounting sheets that we prepare when we pay 1 prepared this document. Did APCO prepare this page 2 someone, as we pay the checks, and they relate to this 2 right here? 3 payment application. A. Yes. Q. Thank you, Ms. Allen. I appreciate the 4 Q. Was this prepared after receiving a payment 5 explanation. I have some follow-up question dealing 5 application from Zitting Brothers? 6 with Allen 76. Turning to page APCO 44741, which is A. Yes, sir. 7 the second page of the exhibit, do you see handwritten 7 Q. At the bottom to the right, do you see where 8 notations on this page? 8 there's an approved for payment section? 9 A. Yes, sir. A. Um-hum. 10 Q. Do you know who made these notations? 10 Q. Do you recognize those signatures? 11 A. Yes. 11 Q. Who? 12 12 Q. Who do you recognize? A. Shannon Havely. 13 13 A. If you'll see, Shannon's name is on the Q. That's the Shannon you mentioned earlier, 14 14 bottom. She actually prepared it. Approved for 15 correct? 15 payment is above it, is the R and the circle is Randy 16 16 Nickerl. And then the person above that is someone 17 Q. So in other words, these are notations made 17 from our corporate office, because every check over 18 by APCO, correct? 18 10,000 dollars had to have two signatures. So these 19 A. Yes, sir. 19 checks would go over to our corporate office for 20 Q. What do the notations mean? 20 signature, and that's who signed the check. 21 A. Zitting's billing, their schedule of values, 21 And if you don't mind, I'll look at the check 22 which is column C, schedule of value; do you see that, 22 to see whose signature it is. 23 sir? 23 Q. Sure. Take your time. 24 Q. Yes. 24 A. Oh, hell, this is a voided one. 25 A. On 44741, you will see that is on all the 25 I believe it must have been -- it was either Page 155 Page 157 1 next three pages, totaling their contract of 1 Jay Smith or Terry Mendenhall. 2 14,481,000. That is their original schedule where they Q. And they are with APCO, right? 3 are billing against. 3 A. Yes. No -- yes. They are the --Their billing and schedule is mirrored on 4 Q. For clarification of the record, are they 5 APCO's billing and schedule to the owner. So on our 5 with APCO? 6 billing, you will find that we have a line for building 7 number 8, first level, 199,015 dollars. So this is the 7 Q. You don't recall the specific name, but you 8 know they are with APCO? 8 line on APCO's billing where that amount of money was 9 placed, so that Nevada Construction Services could A. Yes. 10 follow that Q. Let me direct your attention, staying on page 11 Our billing had line numbers, because our 11 44746, do you see the column where it says request? 12 billing was so large and it consumed all the 13 subcontractors. It was 11-12 pages long, so every 13 Q. And where it says quantity and there's a 14 sub's schedule of values was on our schedule of values, 14 percentage behind it -- below it? 15 so we would tell Nevada Construction Services for ease A. Um-hum. 16 that this 19,500 dollars was put on APCO's billing line Q. What does that percentage mean? 17 462. The 172,000 was put on APCO's line 463, and so on A. It's when you take 800,000 dollars and divide 18 and so forth. 18 it into 1,805,000, it's 44 percent of that. 19 Is that clear? Q. Let's take a quick reference back to Allen Q. That was very clear. Thank you very much. 20 72, do a side by side. I'll have you look at page APCO 21 Let me direct your attention to APCO 00044746, it's the 21 00044607. Do you see on Exhibit Allen 76 where it 22 internal reporting that you mentioned earlier. 22 indicates estimated contract dollar of 1.8 million, an

24

25

Page 154



Q. And then I'll have you look at 737 as well.

25 So earlier you testified that you used the word "we"

23

23 approximate number, on Exhibit Allen 75. Sorry, 76?

Q. On Exhibit Allen 76, this internal report.

A. Where I see what?

Page 158 Page 160 A. Oh, okay. 1 application? 2 Q. Do you see a column where it says estimated A. Yes, sir. This would tell me that they 3 contract dollar? 3 received the check because it's nonconditional A. Um-hum. 5 Q. Do you see 1.8 million? Q. And that's one of the conditions for A. Um-hum. 6 receiving progress payments? Q. Do you believe that accurately reflects on A. Yes, sir. That's APCO 106224. 8 Exhibit Allen 72, building type 1 podium? So do you Q. And according to this application then --9 believe that building 8 or 9 dealt with building type 1 9 excuse me, sorry, Allen 75, as part of the payment for 10 this progress payment, the owner withheld \$63,016.46? 11 A. Yes. All I said before when you asked me the A. Sir, I would like to bring something up at 12 question, and I was not sure of it, that is why I 12 this point, because I know you're going to notice it. 13 wasn't sure. 13 APCO rounded the retention to an even amount. 14 Q. You've been very good about that. That's why Q. Sure. 15 I want to go back and clarify for the record, now that 15 A. This was just - it was pennies. Okay? Just 16 you've had a chance to look at the documents. 16 to simplify things. 17 A. This is -- I don't know what the hell a 17 If you notice there, it's a formula there 18 podium is. 18 that rounds it. It's not much difference and you will 19 Q. I don't know either. 19 find that on all subcontract -- most of the subcontract 20 A. You know what, that's why this is very 20 payments were done like that, just about all of them. 21 confusing to me. So I'm sorry. Now I know, I guess. 21 Q. Sure, and we will ballpark it. So the amount 22 MR. LAI: Allen 77. 22 for retention: is that correct? 23 23 (Exhibit 77 marked A. Yes. This is what was withheld from their 24 for identification.) 24 check. 25 BY MR. LAI: 25 Q. From this particular application? 1 Q. Ms. Allen, the court reporter handed you a A. Probably from all of theirs. You may find 2 document marked as Allen 77. Do you recognize that 2 pennies difference. This was just a formula of ten 3 document? And you can look at Exhibit Allen 75 side by 3 percent. 4 side. You should keep that out as handy reference Q. But the ballpark number of 63,000 dollars, 5 going forward. 5 that came from this application, correct? A. Yes, sir. A. Yes, sir, that's correct. 6 Q. What is Allen 77 showing? 7 7 (Exhibit 78 marked A. This is Zitting Brothers' payment application 8 for identification.) 9 number 2 through December 25th of '07. MR. LAI: Jon, the documents we are looking Q. Does this exhibit correspond to the row on 10 at are pretty much the applications for payment from 11 Exhibit Allen 75 for APCO payment application number 3? 11 Zitting, including internal report prepared by APCO in 12 response to the application, as well as a check for the Q. Going to page APCO 44723, is this the same 13 payment. That's what we have been looking at so far. 14 internal report that you referenced earlier for Exhibit MR. DABBIERI: Right, and I've been able to 15 Allen 76 dealing with a report you will prepare after 15 track and follow. I have all the documents here, so if 16 receiving a payment application from Zitting? 16 you give me the APCO number I can locate it pretty 17 A. Yes. 17 quickly and I appreciate that. 18 Q. At the bottom, do you see the approved for 18 MR. LAI: Sure. 19 payment? The section for approved for payment? 19 BY MR. LAI: 20 A. Um-hum. 20 Q. Ms. Allen, the court reporter has handed you 21 Q. As far as you know, are these signed by an 21 a document marked Allen 78. Do you recognize this 22 APCO employee? 22 document?

23

24

25

A. Yes, sir.

What is Allen 78 showing?

A. This is Zitting Brothers' payment application



Q. The last page of this exhibit, do you believe

25 that this is a check issued for the payment on this

23

A. Yes.

Page 162 1 number 3 through the period of January of '07, Q. And this reflects the application that's part 2 requesting payment for 408,225.33, which is the same 2 of APCO payment application number 5? 3 amount listed on APCO Exhibit Number 75 under APCO's A. That's correct, on Exhibit 75. 4 payment of pay application number 4. Q. And this was the application that APCO Q. Even though this shows a period of January 5 received from Zitting? 6 2007, it's actually for January 2008, correct? A. Yes, sir. They probably just made a typo. Q. Directing your attention to page APCO 44694, 8 It's a common thing that people do at the beginning of 8 the internal report again. This was a report that was 9 prepared by APCO, correct? Q. I assumed so, because the contract date on A. Yes, sir. 11 this shows --11 Q. And the signature field for approved for 12 A. Right. 12 payment, again, that's signed by an APCO employee, Q. - October 8, 2007. You can't really have an 13 13 correct? 14 application before the contract, correct? 14 A. Yes sir. 15 A. It would be nice. Correct. 15 Q. And the retention amount for this application Q. And this was an application that APCO 16 16 was approximately \$55,067, correct? 17 received from Zitting, correct? 17 A. 55,067. No cents. (Exhibit 80 marked 18 18 Q. Going to page APCO 44709, which is the 19 19 for identification.) 20 internal report, again this is an internal report 20 BY MR. LAI: 21 prepared by APCO, correct? 21 Q. Ms. Allen, do you recognize the exhibit 22 A. Yes. sir. 22 marked as Allen 80? 23 Q. At the bottom do you see the signature field 23 A. Yes. sir. 24 for approved for payment? 24 Q. What does Exhibit Allen 80 show? 25 A. Yes. 25 A. Zitting Brothers payment application for the Page 165 1 Q. Again, these are signed by APCO employees, 1 period of March 2008. 2 correct? Q. This will correspond to APCO payment A. Yes 3 3 application number 6? Q. Now, I see that the prepared signature line A. Yes. sir. 5 doesn't have Shannon's name anymore. Do you recognize Q. This was the application that APCO received 6 that signature? 6 from Zitting? 7 A. Mine. A. Yes, sir. 8 Q. Again, the retention for this application was Q. Again, directing your attention to the 9 for approximately 45,358 dollars? 9 internal report with APCO 44677 --A. Yes. Rounded. A. Yes. sir. 11 Q. But the accurate retention amount is listed Q. Again, this was a report prepared by APCO? 11 12 on Allen 75, correct? 12 A. Correct. Q. And the signature in the approved for payment 13 13 14 (Exhibit 79 marked 14 signature block, again, that's signed by APCO employee? 15 for identification.) 15 A. Can I say something here? 16 BY MR. LAI: 16 Q. Sure. A. That you need to understand. This approved 17 Q. Ms. Allen, the court reporter handed you a 17 18 document marked Allen 79. Do you recognize this 18 for payment is the money that was given to us by the 19 document? 19 owner and approved by the owner. I was to be made 20 A. Yes. sir. 20 sure, and they were to be made sure, that the 21 Q. What is Allen 79 showing? 21 subcontractor was paid exactly what was allocated and A. It is Zitting's application payment number 4. 22 approved by the owner. That's why these say approved 23 Once again, they messed up on the date. This should be 23 for payment. 24 2008. It's 2007. Why it was signed 2007, I don't That is the way that this is approved. The 25 approval from APCO is to make sure that what is given



Page 166 Page 168 1 to us from Nevada Construction Service via approval by 1 that money? 2 the owner is paid to the sub. That is what's verified A. That's what they held onto. That's what they 3 right here, and that is what is telling you here. This 3 released. 4 is what we billed to Gemstone. They approved these MR. LAI: Allen 81. 5 amounts of money, and were given to APCO, and then APCO 5 (Exhibit 81 marked 6 had to give them every dime that was paid to APCO on for identification.) 7 behalf of Zitting was paid to Zitting. 7 THE WITNESS: APCO never held the money, just No monies were held, not a penny, other than 8 so you understand that. The bank held the money. 9 maybe the rounding of this retention. Okay? But other 9 BY MR. LAI: 10 than that, every dime received from the owner, Nevada Q. I'm only --11 Construction Services, Scott Financial to APCO, was A. The deduct for retention. Maybe that's the 12 paid directly. This was saying that that was -- that 12 proper way it should have been phrased. They told us 13 was approved. 13 what to deduct from the payment applications. So our Q. And I appreciate the explanation. 14 payment application, if you have one, will show a ten A. Okay. I just wanted to make sure that you 15 percent retention held. The bank held the money. APCO did not hold 17 any funds for anybody. Every dime paid for a specific Q. Right. I definitely appreciate that because 18 again, I didn't prepare the document so I don't 18 supplier, sub, was paid to them. 19 understand your thought process, so I appreciate that. Q. I understand. The reason I'm not saying A. I want you to understand that our job, my job 20 anything is because I'm trying to give the court 21 was to make sure what was paid by the owner was paid to 21 reporter some time to mark the exhibit. Every time you 22 the subs. I actually cut the checks. That was my end. 22 say something she needs to write it down. We will wait 23 So when we received approval from the owner that 23 a bit 24 Zitting Brothers was approved to be paid \$1.168.785. 24 Ms. Allen, the document being handed to you 25 they had to be paid that money. And that's what those 25 is a document marked as Exhibit Allen 81. Do you Page 169

1 approvals on those sheets are, to make sure that what 2 we were paid, they were paid. We had no control and 3 couldn't hold a dime for anybody. And not only that, once they receive this

5 money, they would sign an unconditional. If you saw 6 this unconditional release, that release had to go to 7 Nevada Construction Services before any monies for the 8 next month could be paid. We had to prove that those 9 subcontractors were paid that money.

10 Q. Understood.

A. So it was a very, very secure process to make 12 sure that the subs were paid. Every dime that was 13 received was paid to Zitting. No monies were held. 14 Nobody got any extra money.

Q. And for this application shown on Allen 80, 16 again, the retention amount for this application is 17 47,188 dollars, correct, roughly? A. Yes. And that's another thing. The

19 retention was told to us what we had to hold. And we 20 had to hold ten percent.

21 Q. When you say told to us, who told you to hold 22 on to ten percent?

23 A. The owners and the bank, and I believe Nevada 24 Construction Services.

Q. Had they told you specifically to hold on to

1 recognize this exhibit?

A. Yes, sir.

Q. What is Exhibit Allen 81 showing?

A. It is Zitting Brothers' payment application

5 for the period ending April of 2008, along with the

6 same document, sir, their unconditional release showing

7 they accepted the check, a copy of the accounting

8 paper, the check, which also relates to Allen 75, which 9 is on line APCO pay application 7.

Q. And the check was issued for this payment 11 application, correct?

A. It's 156,000.

Q. So that's correct?

A. Yes, sir. There's an unconditional progress

15 release saying that they received it.

Q. So the fact that this application appears to

17 be unsigned by Zitting, it did not preclude a check

18 being issued for this application, correct?

A. They were paid.

20 Q. So the signature, the fact that it's

21 unsigned, it didn't matter in the end, correct?

22 A. Evidently not, sir. They were paid.

Q. Going to the internal accounting sheet that

24 you referenced, again, that's prepared by APCO,

25 correct?

19



Page 170 Page 172 A. Yes. sir. 1 8 and 9; would it be declined by the owner? 2 Q. And the retention amount being retained was A. Unless it was a change order. 3 about 70,397 dollars, correct? Q. So the 100 percent here, that doesn't reflect A. Yes. 4 the completion of the project for that building? 5 Q. And the approved for payment signature block, 5 A. That is correct. Their portion of the work 6 again, that's signed by an APCO employee, correct? 6 only. 7 A. Yes. sir. 7 (Exhibit 83 marked 8 (Exhibit 82 marked 8 for identification.) 9 for identification.) 9 BY MR. LAI: 10 BY MR. LAI: Q. Ms. Allen, the court reporter has handed you 11 Q. Ms. Allen, Exhibit 82, do you recognize this? 11 a document marked Exhibit Allen 83. Do you recognize 12 A. Yes. sir. Q. What does Exhibit Allen 82 show? 13 A. There's more than one invoice in here, sir. A. It is Zitting Brothers application through Q. When you say that, what do you mean? 15 May of 2008, along with the same supporting documents MR. MOUNTEER: Just for clarification, you've 16 and APCO sheets, and a copy of the check which relates 16 got application period 6/25/08, and if you jump to --17 to APCO 75, line -- billing number 8. 17 it starts a whole new Bates stamp number ZBCI. I don't Q. And this is the application that APCO 18 know if that's clipped together wrong or not, but 18 19 received from Zitting? 19 you've got an APCO production on a Zitting Brothers 20 20 production. 21 Q. I direct your attention to the internal 21 THE WITNESS: That's correct. 22 accounting sheet that we have been looking at. That's 22 BY MR. MOUNTEER: 23 APCO 44644? Q. I'll for sure stress the foundational 24 A. Yes. sir. 24 question of whether or not you recognize these 25 Q. Again, this is a document prepared by APCO? 25 documents. Page 171 Page 173 1 A. Yes, sir. A. Not this one. 2 Q. And the approved for payment signature line, 2 Q. When you say "not this one," can you identify 3 that's signed by an APCO employee? 3 the Bates number? A. ZBC1002025 5 5 MR. DABBIERI: Could I have the name of that Q. And the retention amount for this was 3,108 6 dollars, about? 6 document, because I don't have any ZB docs. A. Yes. sir. MR. LAI: These are applications and Q. Turning your attention to the top where it 8 certificates for payment. These are part of Zitting 9 says total to date, do you see that column on the 9 Brothers' initial disclosures. 10 internal accounting sheet? 10 MR. DABBIERI: Thank you. 11 A. Um-hum. 11 BY MR. MOUNTEER: 12 Q. Where it states quantity 100 percent; do you Q. So Ms. Allen, just to kind of shortcut the 13 see that? 13 process then, you're saying that you don't recognize 14 14 the documents with the Bates number of ZBCI2025 through 15 Q. What does 100 percent mean to you? 15 2029; is that correct? A. They billed 100 percent of the project before A. These are dated November of '08, and we were 17 retention was held. 17 off the project then. Q. Does that mean that APCO -- sorry, scratch 18 Q. So it's correct you don't recognize the 19 that. 19 number with those Bates numbers as referenced? 20 Does that mean that Zitting could not bill 20 A. I never paid these. I don't recognize them, 21 any more for the work on buildings 8 and 9 since it's 21 I'm sorry. 22 showing a hundred percent? 22 Q. No need to apologize. 23 23 A. That is correct. A. And this release, I don't know why this Q. What would happen if they submitted a payment 24 release came. 25 application after this for additional work for building Q. The release, what's the Bates number on it?



Page 174

1 A. It's an APCO, and it's got a 9/18 date, which

2 doesn't even relate to this date on this billing.

Q. Let's go through this document bit by bit

4 just to make sure we understand what you recognize and 5 what you don't recognize.

6 A. Okay.

Q. Looking now at APCO 106209 through 106213, do

8 you recognize the document with these Bates numbers?

9 A. Yes, sir.

10 Q. What is that document showing?

11 A. That is a billing that we received from

12 Zitting Brothers through the period of June 25th, '08,

13 which is -- what was part of the billing that went into

14 the owner that's listed on payment application number

15 9.16 Q. When you say payment application number 9,

17 that's ABCO's neumant application number 02

17 that's APCO's payment application number 9?

A. Yes, sir

18

19 Q. Now, stay on the page with the page number of

20 APCO 106209; do you see that page?

21 A. Um-hum.

22 Q. I see there's a lot of notations on here,

23 handwritten notations; do you see that?

24 A. Um-hum.

25 Q. Do you know who made these notations?

Page 175

1 A. Nevada Construction Services.

Q. Do you know what these notations mean?

3 A. They were asking for releases from the

4 different suppliers. Those are supplier names of5 Zitting.

Q. Do you see near the top of this page where ithas three sets of numbers, 37,608.55, 3761, and

8 33,847.55; do you see those three sets of numbers?
9 A. Um-hum.

10 Q. Do you know what those numbers mean?

11 A. Oh, now I know what this is. That was what

12 was approved by the owner on this. Out of this pay

13 application there was another billing that -- another

14 sheet that you're missing. And it was change orders

15 that Zitting Brothers billed for in June. They billed

16 200,000 dollars gross, and of that 200,000 dollars

17 gross, the owner only approved 17,000 dollars.

18 Q. Okay, just to --

19 A. Let's go back to Exhibit Number 74. Here,

20 I'll give you mine.

21 Q. You can look at yours. I have my own. Thank

22 you, though.

A. If you could look at payment application

24 number -- that one right there, the one that's

25 handwritten on by Nevada Construction Services, you

1 will see that Zitting Brothers, what was approved for

2 them was 37,608.55. You see that number at the top of

3 this payment application, Exhibit 83, that you refer

4 to? Right there, sir.

5 Q. Okay.

A. That is the gross amount that was approved

7 for them.

3 Q. So just make sure we have a clear

9 understanding of what these numbers all mean, let me

10 know if I'm incorrect.

A. No.

Q. So there was an application that Zitting

13 Brothers submitted that was approximately 220,000

14 dollars for the June 2008 billing period, correct?

15 A. It consisted of two billings.

Q. That totaled to about 220K, correct?

17 A. Yes.

16

24

18 Q. And the number 37,608.55 that's shown on

19 Allen 83, that's the gross billing approved by the

20 owner, correct?

21 A Correct

22 Q. And that's the same number shown on Exhibit

23 Allen 74 on page APCO 106207, correct?

A. Correct.

25 Q. And the number next to that on Alien 83, the

Page 177

1 3,761.00 number, is that the retention amount retained 2 for the approved gross billing? A ten percent amount?

3 A. Yes, sir.

4 Q. Is the number next to that, the 33847.55, is

5 that the gross amount less the ten percent retention

6 amount shown on Allen 83?

7 A. That is the amount of the joint check that 8 was issued by Nevada Construction Services.

9 Q. So the 33847.55, that was ultimately the

10 payment made by the owner, correct?

1 A. Yes, sir.

12 Q. Let me direct your attention to the document

13 that you didn't recognize beginning with ZBCI002025.

4 A. Um-hum.

5 Q. On this page, do you see number 8 where it

16 says current payment due 33,847.49?

17 A. I'm sorry. What are we talking about again?

18 Q. It's the payment application you don't

19 recognize. It's the ones with the Bates number of 20 ZBCl2025.

21 A. Let me see if they revised it.

22 Q. Do you see the number 8, current payment due?

23 A. Okav

24 Q. Do you believe this is a revised payment

25 application to reflect the amount that was actually



Page 178 1 accounting for the owner approved changes? 1 money going out for the check, so it would just zero it A. Oh, yes, sir, sorry. 2 out. Q. No reason to doubt that? 3 In order to do that, we would have to run a A. No. That looks like the numbers. 4 paper check, which is this, that ties to this, because Q. In other words, you believe that the ZBCI 5 Nevada Construction Services paid these bills and never 6 payment application that you didn't recognize before 6 gave APCO any of the money. 7 was a companion to the application you saw earlier for Do you understand that procedure, sir? Q. Yes. I think you gave a pretty good A. It was what was approved by the owner. 9 explanation. So my follow-up question was, other than 10 Q. Then the conditional waiver that you didn't 10 the 33,847.55 are there any other account payable 11 recognize before with the Bates number of APCO 106236; 11 amount for Zitting Brothers for you to zero out as you 12 do vou see that? 12 just explained? A. Um-hum. A. No, sir, because this was all that was Q. Do you believe that this also is associated 14 approved by the owner. 15 with the payment application that was approved by the Q. During the time that APCO what the general 16 owner shown on Allen 83? 16 contractor, correct? 17 A. Yes, sir. 17 A. That's correct. Q. Going to the internal accounting sheet with 18 18 Q. So you're not aware of any other amounts 19 the Bates number of APCO 104226, did APCO prepare this 19 approved by the owner after APCO left the project, 21 A. Yes sir. 21 A. No, sir. Only what was listed on that 22 Q. And is that your signature at the prepared 22 ratification form. I don't know the numbers by heart 23 signature line? 23 that they show -- no, those were billings. No. A. Yes. 24 24 MR. LAI: Allen 84. 25 Q. Did you prepare this on September 1st, 2008? 25 (Exhibit 84 marked Page 179 Page 181 A. Possibly, yes. 1 1 for identification.) 2 Q. No reason to doubt that? 2 BY MR. LAI: Would there be any reason why this would be 3 Q. Ms. Allen, the court reporter handed you a 4 prepared after APCO left the project on August 21st, 4 document marked Exhibit Allen 84. Do you recognize 5 2008? 5 this document? A. Certainly. I probably found out -- this A. I do. 7 check was cut August the 28th. We left the job August 7 Q. What is this document? 8 the 21st. At that point, Nevada Construction Services A. It is a document that I did, prepared. 9 cut the joint checks and gave them -- gave us notice as Q. When did you prepare this document? 10 to what was paid after they were paid. A. During the litigation. We had a payable on our books for Zitting 11 Q. Any reason why you prepared this document? 12 Brothers. It had to be removed. And also the revenue A. Yes. 13 that we had booked for the owner had to be decreased by Q. What is that reason? 14 the amount of money paid to the subcontractors. So we A. For my studying what was billed and what was 15 had what we called a joint checking account that was 15 paid. In the top box right there, is what was billed 16 kind of an accounting procedure that you have to do. 16 from Zitting to APCO. 17 If you will note, you will see APCO 44625 in Q. Do you recall the exact date when you 18 that packet, which is a piece of paper that looks like 18 prepared this document? 19 a check. A. No. 20 When a joint check was paid to a Q. Is it fair to say that the numbers reflected 21 subcontractor, and the money did not enter into APCO's 21 here is accurate through August of 2008? 22 bank account, to release the payable and to reduce the A. Yes, sir. These are the billings that I 23 revenue, we would have to flow the money through APCO's 23 submitted to the owner, which agrees with this. 24 account. So what we would do was we would manually Q. And staying with Allen 84 then, these are a 25 show the money coming in for this check, and then the 25 number that was current as of the time that APCO was



Page 182 Page 184 1 the general contractor, correct? 1 to C-000-001 where it says window installation; do you 2 A. Yes, sir. 2 see that? 3 Q. So it doesn't reflect any amount that would A. Um-hum. 4 come in after APCO left the project, correct? Q. Was that a change order approved by the 5 A. Correct. 5 owner? 6 (Exhibit 85 marked A. It was a change order approved by APCO. for identification.) Q. Has the owner made any payment on that change 8 BY MR. LAI: 8 order? Q. Ms. Allen, the court reporter has handed you 9 A. Yes. 10 a document marked Exhibit Allen 85. Do you recognize 10 Q. And is the number reflected on this page 11 this document? 11 showing 20,500 dollars, is that the only payment made 12 A. No. 12 by the owner towards that change order? Q. So you've never seen this document before? 13 13 A. Yes. 14 A. It's dated January of '09. 14 Q. Any reason why they only paid half? Q. I understand, so you've never seen this 15 15 A. Because that's all that was billed. If you 16 document before? 16 would go back to Allen Exhibit 83, that billing is 17 A. Not to my knowledge. 17 dated 6/23/08. This is the billing that APCO received Q. Do you know whether or not APCO has ever 18 18 from Zitting for the period of June. 19 received this document? 19 If you will look on APCO 106213, you will see A. I haven't seen that, so I can't say that. Do 20 20 that Zitting through June, that went in with the June 21 you have -- that's all I have. 21 payment application, billed 20,500 dollars. 22 MR. DABBIERI: I'm sorry, could I have the 22 Now you're showing me another invoice from 23 name of that document and a control number, preferably 23 Zitting that is also dated through -- it's dated 24 if you have an APCO number. 24 6/30/08, that they are billing an additional 20,000 25 MR. LAI: Sure. Unfortunately, it's not an 25 dollars on. Page 183 Page 185 1 APCO number. It's an application and certificate for This is what we received for June, and this 2 payment. It has a Bates number of ZBCI 002037 through 2 is what we billed the owner, and this is what the owner 3 2041. 3 approved to pay. 4 MR. DABBIERI: Thank you. Q. So just to kind of clarify for the record, 5 BY MR. LAI: 5 you were looking at Exhibit Allen 83 and saying that Q. Let me direct your attention to the last 6 Zitting Brothers applied for payment for 20,500 dollars 7 page, even though you haven't seen this document 7 for that change order; is that correct? 8 before. Do you see near the middle of this page where A. That is correct. 9 it indicates an item number beginning with Z-000-001? Q. And do you understand that in Exhibit Allen 10 85, that Zitting Brothers was applying for the Q. Are you familiar with these three rows here, 11 11 remainder of the 41,000 dollars; is that your 12 001, 2 and 4? 12 understanding? A. That's what the invoice says. A. Only number 1, sir. It was a change order 13 14 that was issued by APCO for installing windows for Q. Now, looking at the change order for the item 15 41,000 dollars. The others, sir --15 number below that, with C-00-002 on Exhibit Allen 85; Q. You don't recognize the other two -- or three 16 16 do you see where it states changes to plan, asterisk 17 actually, going to the bottom? 17 AR? 18 A. I didn't have anything to do with change 18 A. I see that, sir. 19 orders or the processing of change orders. I do know Q. Do you know whether or not the owners ever 19 20 that we submitted a bill for approximately 200,000 20 approved that for payment? 21 dollars. I don't know if you have it, and I don't know 21 A. I could not tell you that. 22 where that relates to here, and they were not approved 22 Q. Same thing for the one below that, C-00-004, 23 by the owner. 23 where it states options on buildings 8 and 9; do you Q. Let's take this by piecemeal so we have a 24 see that?

A. 17,000?



25 clear record of what's going on. Speaking with respect

Page 186

- Q. Right. Do you believe that -- 1 applications, so it would be transmitted to
- 2 A. Excuse me, sir.
- 3 Q Sure
- 4 THE WITNESS: I don't know. Just go ahead.
- 5 BY MR. LAI:
- Q. It may be helpful for us to look at Allen 83
 for that questioning.
- 8 Do you believe that the owner had previously9 approved this item and paid for this item before?
- 10 A. Yes.
- 11 Q. Now going below that, looking at C0-00-004,
- 12 changes to plan, asterisk GR; do you see that?
- 13 A. Yes.
- 14 Q. Do you know whether or not the owner has ever
- 15 approved the payment for that amount?
- 16 A. No, it was never approved.
- 17 Q. When you say never approved, for the amounts
- 18 we discussed so far, do you mean you've seen a document
- 19 coming from the owner disapproving it, or you're not
- to coming nom the owner disapproving it, or yo
- 20 aware of any document approving it?
- 21 A. The invoice that was submitted for the change
- 22 orders in June that you do not have here, for some
- 23 reason they only approved 17,000 dollars and the
- 24 billing was for 200,000 dollars, with different changes
- 25 orders on them.

- Page 188
 1 applications, so it would be transmitted to Shannon
- 2 Havely, but the owner would tell us what was approved.
- Q. And as far as you know, for the application
- 4 in Exhibit Allen 85, do you know whether or not the
- 5 amount requested in the application was ever paid to 6 Zitting?
- A. Sir, this was never received before APCO was
- 8 off the -- it was received far after APCO was off the
- 9 job. January of '09? Our payment applications and
- 10 everything were in to the owner and payments were made11 long before that.
- 12 This is -- do you have proof that this was
- 13 sent to APCO? Because I don't have any.
- 14 Q. That's what I'm asking you --
- 15 A. No.
- 16 Q. -- whether or not you know whether or not
- 17 APCO received this?
- A. This invoice was prepared January of '09.
- 19 APCO left the job August the 21st of '08. So...
- Q. So then is it fair to say that you have no
- 21 knowledge whether or not the amount requested in Allen
- 22 85 was ever paid to Zitting?
- 23 A. That's correct.
 - (Exhibit 86 marked
- 25 for identification.)

Page 187

- 1 Q. Now, speaking with respect to the two items
- 2 on Exhibit Allen 85 where it states changes to plans
- 3 asterisk AR and asterisk GR, do you know for a fact
- 4 whether or not these were the change orders not
- 5 approved by the owner in the June 2008 pay application?
 6 A. Without the other invoice here that you don't
- 7 have. I can't say that for sure.
- 8 Q. Now, when the owner disapproved payment for a
- 9 change order, how is that communicated to you or APCO?
- 10 A. When we submit a payment application with a
- 11 change order or any item on it -- when Zitting gave us
- 12 a bill, we would take their bill, we would put it on
- 13 our bill exactly as they submitted it. We would give
- 14 the owner that. They would then come back and say, no,
- 15 this is only approved and this is only approved, so we
- 16 would have to notify Zitting and say, okay, this is
- 17 what's approved. You have to revise your billing
- 18 accordingly.
- 19 Q. Right. And when you say you get back a
- 20 communication from the owner about what's approved,
- 21 what's not approved, is that like a formal document
- 22 that's submitted by the owner to APCO showing all this
- 23 out, or is it a phone call; how is that communicated?
- 24 A. Sometimes e-mail, sometimes phone call. You
- 25 know. I wasn't the one that did the payment

1 BY MR. LAI:

24

Q. Ms. Allen, the reporter handed you a document marked as Exhibit 86. Have you ever seen this document before?

Page 189

- 5 A. No, sir. It's also dated and signed January 6, 30th of '09.
- 7 Q. Even though you haven't seen this document
- 8 before, do you have an understanding that this
- 9 application for Allen 86 is seeking the payment of
- 10 retention amount withheld by the owner?
- A. I could see that based on the front page,
- 12 sir, yes.
- 13 Q. And that's because the amount requested is
- 14 ten percent of the gross billing to date, correct?
- 5 A. It's the amount that's listed as the
- 16 retention on this billing that you just gave to me --
- 17 Q. When you --
- 18 A. -- which is Exhibit 85. That's correct, and
- 19 it's zeroed out on that.
- 20 Q. Do you know whether or not Zitting had
- 21 completed owner-approved work for 4,033,654.85?
- 2 A. What I know is when APCO left the job they
- 23 completed a total of gross monies 3,647,608.55 that was
- 24 approved by the owner.
- 5 Q. And that's from your understanding of Exhibit



1 Allen 84, correct? There should be an exhibit stamp at 1 was approved by the owner through August of 2008. 2 the bottom. Q. And staying on the first page of Allen 88 A. Yes, that's correct. 3 where it says APCO 106288; can you read the first Q. And you're not aware whether or not Zitting 4 paragraph under subsection note? 5 completed owner-approved work after APCO left the A. Where is that at? 6 project, correct? Q. It's near the bottom. Can you read that into A. Not to my knowledge, sir. 7 the record? Q. Do you know whether or not the amount A. "Note, pursuant to statute APCO is only 9 requested in the application for Allen 86 was ever paid 9 stopping work on this project. At this time it has not 10 terminated its contract with Gemstone. As such, all A. Not to my knowledge, sir. 11 11 subcontractors until advised in writing by APCO MR. LAI: We have been going about an hour, 12 12 Construction remain under contract with APCO 13 do you want to take a break? 13 Construction." 14 THE WITNESS: Go ahead. Q. Are you aware of any writing by APCO 15 MR. MOUNTEER: How much longer do you have? 15 Construction to its subcontractors about whether or not 16 MR. LAI: 15-20 minutes tops. 16 APCO would terminate the contracts with the 17 MR. MOUNTEER: Let's go ahead. 17 subcontractors? 18 (Exhibit 87 marked A. I had no legal -- I don't understand it. 18 19 for identification.) 19 Q. That's why I'm asking if you're aware of 20 BY MR. LAI: 20 anv --A. I'm sorry. 21 Q. Ms. Allen, the court reporter has handed you 21 22 a document marked Allen 87. Have you seen this 22 Q. That's okay. 23 document before? 23 A. Not my scope of work. A. If I would have, I wouldn't have paid any 24 Q. Are you aware of any communications between 25 attention to it. 25 APCO and Zitting Brothers after the stop work date on Page 191 Page 193 Q. So this document looks foreign to you; is 1 1 the project? 2 that correct? A. Not that -- I can't recollect, sir. I'm A. It's a schedule. I don't deal with the 3 sorry, but... 3 4 schedules, I'm sorry. I don't even understand them. Q. And CAMCO become the general contractor after Q. Me neither. So you're not the only one. 5 APCO left, correct? 6 A. Okay, good. A. Yes. sir. 7 MR. LAI: Exhibit 88. 7 Q. Do you know whether or not CAMCO asked 8 (Exhibit 88 marked 8 Zitting to continue work on the project? 9 for identification.) A. The only way I would have known that was on 10 BY MR. LAI: 10 that ratification form that was in Zitting's disclosure Q. Ms. Allen, the court reporter has handed you 11 book showing there were billings to CAMCO. 12 a document marked as Exhibit Allen 88. Have you ever Q. And do you still have that binder with the --13 seen this document before? A. It was disclosed by Zitting. It was a A. Yes. sir. 14 Z2-something, somewhere in the back of the book. Q. What is Exhibit Allen 88? 15 Q. Do you know whether or not Gemstone asked A. There's two pages here. One is a notice to 16 Zitting to continue work on the project after APCO 17 all the subcontractors by in-house counsel, telling 17 stopped work? 18 them that APCO stopped work as of 5:00 p.m. on A. Based on showing that there were billings, 19 Thursday, August the 23rd - 21st. 19 yes, they would have asked them to continue. 20 Q. Earlier you testified that APCO did, in fact, 20 MR. LAI: Those are all the guestions I have. 21 stop work on August 21st, correct? 21 I'll pass the witness. 22 A. That's correct. 22 MR. MOUNTEER: Jon, how long do you think you

23 have?

MR. DABBIERI: My best guess would be three

25 minutes, maybe less, maybe a little bit more, but in

24



24 paid its subcontractors?

Q. Does stopping work mean that APCO no longer

A. Our subcontractors were paid everything that

23

Page 194 Page 196 1 that general time frame. A. I did not have anything to do with change MR. MOUNTEER: Okay. If it's okay with the 2 orders. I really cannot testify to that. I believe 3 court reporter, I would prefer just plugging through 3 everything was passed on to the owner. The only thing 4 and getting this done. 4 that APCO might request was backup to support it. 5 (Off-record discussion held.) 5 Everything that was given to us, was given to the 6 **EXAMINATION** 6 owner. They had the ultimate decision whether or not 7 BY MR. DABBIERI: 7 something was approved or not. Q. (Telephonically) Ms. Allen, this may be a Q. Did APCO submit changes orders to the owner? 9 little disjointed because I'm moving from topic to A. I didn't do them. I believe so. 10 topic and trying not to repeat too much what you've Q. To the best of your knowledge, were any of 11 already been asked. You did testify concerning the 11 those disputed by the owner? 12 preparation you've done and gave a description of what A. To the best of my knowledge, I believe they 13 you have reviewed. Did you review anything specific to 13 were. Some were disputed, sure. As to what, I can't 14 tell vou. A. My job files and the binders. I looked 15 Q. Were those -- your turn. 16 through the documents that Interstate disclosed, I 16 A. No. go ahead. 17 guess you call it, in the binders. 17 Q. Were those disputes resolved? Q. And did you create at any time a binder 18 A. No. 19 specific to Interstate? 19 Q. Does APCO contend it is owed money by 20 A. Yes. 20 Gemstone? 21 Q. To the best of your knowledge, is that 21 A. Nobody is owed any money. The Supreme Court 22 included in what has been disclosed --22 made a decision and released all the liens to pay the 23 A. Yes. 23 bank. Nobody's going to get any money. It's done. 24 Q. -- by APCO? 24 APCO's not going to get any money. It's over. 25 25 A. Yes. Q. Well, and without arguing too fine a point, Page 195 Page 197 Q. And you also testified concerning some notes 1 there's a difference between a contractual obligation 2 you made. Did you make notes with respect to 2 to pay, and a lien against a property. To the best of 3 Interstate? 3 your knowledge, does APCO contend that Gemstone has a A. I guess the notes that I made were 4 contractual obligation to pay APCO money? 5 transferred into the binder. That was kind of a -- do A. Yes. 6 you understand what I'm saying? As I made notes, then Q. How much is that? 7 I, you know, transferred. But if I saw something that A. I have no idea. 8 when I was looking through the book, I made a note for Q. Is that amount inclusive of anything which 9 me to remember something. That's it. Nothing major. 9 the subcontractors contend are owed to it - to them? Q. My impression was that these notes were A. I guess you could say that. 11 created relatively recently as you were preparing to be 11 Q. And do you know how much that is? 12 deposed; is that correct? 12 13 A. Yes, some. Q. When a subcontractor presented APCO with a 14 MR. MOUNTEER: Jon, this is Cody. If there's 14 billing which included change order work -- let me 15 any notes, we can verify it and we will stipulate to 15 rephrase that. 16 produce them to you. What was the sequence and the timing of a sub MR. DABBIERI: Okay. Then I'll stop asking. 17 17 preparing its application for payment to APCO and then 18 MR. MOUNTEER: Yes. 18 APCO presenting its application for payment to the 19 BY MR. DABBIERI: 19 owner; was there a lag there? 20 Q. You testified concerning how change orders A. Possibly a few days that it would be given to 21 were processed. What would happen if a change order 21 them for their review for approval, because you would 22 was disputed, if Interstate, for example, presented a 22 have to compile all the numbers onto our pay 23 change order, would APCO review that for accuracy and 23 application 24 completeness or would it simply pass it on to the Q. So when a subcontractor's pay application 25 included change order work, would that application --25 owner?



Page 198
1 would that change order work be included in the APCO Page 200 Q. Right. What I'm looking for is do your 2 application which was submitted a few days later to the 2 accounting records reflect anywhere amounts that the 3 owner? 3 subcontractors contend they are entitled to versus what A. Yes. 4 the owner has approved? Q. And if I understand it correctly, it was A. On the summary sheet --6 essentially included without substantial review by MR. MOUNTEER: When you say "summary sheet," 7 APCO, it was simply passed on; is that correct? 7 I mean you're looking at Zitting, do you have a summary A. Correct. Q. Now, the certification on the APCO THE WITNESS: I don't have anything for 10 application to the owner has the certification that the 10 Interstate. I have nothing to look at for Interstate. 11 application includes work which has been completed in 11 BY MR. DABBIERI: 12 accordance with contract documents and should be paid Q. I understand that, and I had brought 13 for. How do you reconcile that with the pass-through 13 something -- I was going to bring some documents with 14 attitude that APCO apparently took? 14 me, but we can use Zitting's, and correct me if I'm A. Per the prime contract, the owner had the 15 wrong, the same processes and procedures would apply to 16 ultimate decision, and the subcontract agreements, as 16 all subcontractors, correct? 17 to what was approved. It was the owner -- the owner 17 MR. MOUNTEER: You need to respond. A. Yes, sir. Exhibit 84 from Zitting --18 was the one that approved the percentage of completion 18 19 BY MR. DABBIERI: 19 and the payment of the subcontractors. That's a 20 standard form that's used, and until it's verified and 20 Q. I'm sorry. What? MR. MOUNTEER: That's APCO 106189. 21 it's approved, those are just -- those are -- it's just 21 22 a form until the final amount. Then the owner approves 22 MR. DABBIERI: Give me a second. I hope to 23 it, and then the billings have to be revised based on 23 get to it shortly. I apologize. I did hope to be 24 their approval, and that's what's paid. 24 there in person. 25 25 MR. LAI: Hey, Jon, just to help you out, are Q. Did you keep any record of the amount in Page 199 1 dollars of work for which applications for payment were 2 made, but the owner disapproved of them? 2 APCO 106196? A. I didn't do that, I'm sorry. I didn't do the 3 4 are getting close to it. I do now have 106196. Q. I'm sorry, who did? A. Shannon Havely. 6 BY MR. DABBIERI:

3 4 billings. Shannon Havely did. 5 6 7 Q. And I thought -- at least on some of the 8 certifications, you started signing them in lieu of 9 Shannon; is that correct? 10 A. Yeah, towards the end. Yes, sir.

Q. At that point did you take over Shannon's

12 other functions or just that one function? A. That was mainly Shannon's function. I only 14 did the last few billings.

Q. So, for example, we have had some testimony 16 about Zitting submitting change orders in excess of a 17 hundred thousand dollars and the owner only approving 18 17,000?

19 A. Yes.

11

4

20 Q. Do you recall that? 21 is there some separate accounting where I

22 could see for Zitting and for Interstate, change order 23 requests submitted and disapproved by the owner, and a 24 cumulative total of that amount?

A. Can you repeat that, please?

Page 201 1 you referring to the table with the Bates number of

MR. DABBIERI: I'm trying to locate it. We

THE WITNESS: Could you repeat your question?

7 Q. I'll rephrase it.

8 What I'm looking for is what documentation 9 would reveal the difference between the amount the 10 subcontractor has requested payment for and what the 11 owner has authorized payment for, and if you look at 12 106196 --

MR. LAI: That's Exhibit Allen 75.

14 BY MR. DABBIERI:

Q. That's a summary of the amounts billed, but I 16 take it that is the amount billed after the adjustment 17 process if a change order was disputed; is that 18 correct? A. This Allen 75 represents what was submitted

19 20 to the owner on behalf of -- on behalf of Zitting. Q. If the owner disapproved a portion of the 22 payment application so that, as I understood it, there 23 would be an adjustment and a rebilling, correct?

24 A. Yes.

25 Q. Now, would this Exhibit 75 reflect the first



Page 202 Page 204 1 billing or the adjusted billing? 1 APCO what the general contractor? A. Well, this is - in this case, this one I did A. Yes. 3 was actually what was submitted to them. Q. And you have records reflecting those Q. Regardless of whether the owner approved it? 4 payments? 5 A. What happened here was on Zitting number 9 A. Yes. 6 where the amount was changed, we submitted for -- in Q. And have those been included in the 7 June, July and August, we submitted billings to the 7 disclosures? 8 owner, and there was no going back and forth. They A. Yes. 9 changed it and we found out after the fact. Q. Do you recall when those documents were 10 Q. Well, were there -- I mean, there were 10 disclosed, since there's been I think nine or ten 11 obviously other instances where a subcontractor's 11 different disclosures? 12 initial billing was not approved by the owner and a A. They were disclosed by Nevada Construction 13 revised billing was submitted; is that correct? 13 Services A. Yes. 14 14 Q. Not by APCO? 15 Q. Now, on your -- was that true for interstate? 15 A. I received copies of the checks and they 16 A. Without a document, I can't tell you. 16 probably were put in my files, because I had to post Q. I apologize, but I think I'm somewhat 17 joint checks releasing those billings off of my 18 repeating the question, but I'm trying to find out if 18 accounts payable, and also reduce the revenue. 19 there's anywhere where there is a summary of disputed Q. Are you aware of any instances where APCO 20 work --20 felt that a change order should be approved and 21 A. No, sir. 21 Gemstone disagreed? 22 Q. -- by subcontractors? 22 A. Not my scope. 23 A. There's no summary of that, no. 23 Q. You weren't involved in any of that? 24 Q. There's no summary where I could compare how 24 A. None of it. 25 much a subcontractor contends its owed, versus what the Q. APCO's payment applications, how would one Page 203 Page 205 1 owner has approved; is that a fair statement? 1 tell from an APCO payment application, the 2 subcontractors who performed the work which is included A. That's a fair statement. Q. And again, and I had hoped to show this to 3 in the APCO payment application? 4 you in person, but there is an application for payment A. Do you have a document? One of my payment 5 by APCO submitted to ManhattanWest, which has -- starts 5 applications? 6 with APCO control number 35436, and continues to APCO 6 MR. MOUNTEER: Sorry, Jon, to cut in here. 7 35453, and it is application number 11 and it is dated MR. DABBIERI: No, that's fine. 8 October 3 of 2008. Are you familiar with that MR. MOUNTEER: On the documents you

- 9 application? 10
- A. Yes.
- 11 Q. Why was that submitted?
- 12 A. It was the invoice to Gemstone, payment
- 13 application number 11 through the end of the job.
- 14 Q. Why the delay in submission?
- 15 A. I have no idea.
- Q. Does this pay application include work by 16
- 17 subcontractors which the owner contested?
- 18 A. I have no idea
- 19 Q. Did APCO receive any response to this payment
- 20 application?
- 21 A. The only response that we know is what was
- 22 paid by the owner to the subcontractors.
- 23 Q. Was that paid after October of 2008?
- 24
- 25 Q. And it was for work performed during the time

- 9 referenced earlier, you had like a line number for the
- 10 payment application. On your payment application, do
- 11 you recall whether it specifically said that line was
- 12 for a particular sub or not?
- THE WITNESS: Oh, geez, I don't know if their
- 14 name was on there.
- 15 BY MR. DABBIERI:
- Q. As I recall, that was where you were taking
- 17 the Zitting payment application and putting down your
- 18 line number.
- A. Correct. Q. Is there somewhere that shows something of
- 21 the reverse, where I could take the APCO payment
- 22 application and determine which line items reflect work
- 23 done by Interstate?
- A. There was a report that was given to Nevada
- 25 Construction Services, and it was done in three



Page 206 Page 208 1 different ways. It was an Excel spreadsheet that MR. DABBIERI: Okay. That was my question. 2 number one, each line item was listed and the 2 Just give me a moment here to look over my 3 subcontractor was listed next to it. And then we would 3 notes. 4 sort it by sub, so another spreadsheet was generated, 4 BY MR. DABBIERI: 5 whereas Interstate would be listed all together and Q. Was the way you processed Interstate payment 6 next to their -- next to their name would be the line 6 applications any different from the way the Zitting 7 number that they were on. Then what we also had was 7 payment applications were processed? 8 the summary sheet -- one moment -- which is Allen A. No. sir. 9 Exhibit 74, so it would summarize on this sheet the Q. So essentially your responses to counsel as 10 total amount of monies that were billed for that sub 10 to how everything was done for Zitting would also apply 11 for that month. And it was turned in and it was also 11 to Interstate? 12 part of discovery with the pay applications. A. Yes sir Q. So just to make sure I understand, your Excel MR. DABBIERI: In that case I have no other 14 spreadsheets would show, when an APCO payment 14 questions. Actually, I do have one area. 15 application was being submitted, there would be an 15 BY MR. DABBIERI: 16 Excel spreadsheet that would also reflect on an APCO Q. Do you know, did Interstate have two 17 line item basis, which subcontractor had performed the 17 contracts or one with APCO? 18 work for that line item; is that correct? A. One. 19 A. Correct, and the amount billed. 19 Q. Did it submit each month a single pay Q. And so if a subcontractor had performed work 20 application, or one for each aspect of its work? 21 that was shown through, say, ten or fifteen different 21 A. Each aspect of its work, sir. 22 line items on the APCO payment application, the -- for 22 Q. So there were two separate pay applications? 23 each line item that subcontractor's name would appear 23 A. Yes. sir. 24 each time, correct? MR. DABBIERI: Okay. That completes my 25 A Yes sir 25 questions. Page 207 Page 209 Q. And the amount billed by that subcontractor 1 1 MR. LAI: I have three quick ones and should 2 with respect to that particular APCO line item? 2 be done. Just follow-up. A. That is correct. Sir, this was done --3 3 MR. MOUNTEER: Okay. Q. And --4 4 **FURTHER EXAMINATION** 5 A. Go ahead 5 BY MR. LAI: 6 Q. I'm sorry, you go ahead. Q. Ms. Allen, APCO has completed work on the 7 A. That's all right. 7 project before it left work on August 21st, 2008, 8 Q. I do recall seeing the summary that just had 8 correct? 9 for each contractor the amount included in that 9 A. There was work performed, yes. 10 particular APCO pay application. Has there been marked Q. As APCO's payment applications, did the owner 11 today an exhibit that also includes that more extensive 11 also retain a portion of the amount from APCO's 12 line item breakdown? 12 progress payments? 13 A. Today? A. Was there a retention held? 14 Q. Right, among the documents you've been shown Q. Right, just for APCO's payments? 15 today. 15 A. Yes, everyone. 16 16 Q. This was for APCO's work itself as well, 17 MR. LAI: Only for Zitting Brothers. That's 17 correct? 18 the only document that we discussed in terms of more 18 19 detailed breakdowns. 19 Q. Has APCO ever requested a payment for its 20 MR. DABBIERI: I'm sorry, was that directed 20 retention amount? 21 to me or the witness? 21 A. No. 22 MR. LAI: That was directed to you, in case 22 Q. And are you aware of any communications from 23 you were curious about the exhibits presented today. 23 Gemstone or its representatives to not pay any of the THE WITNESS: That detailed list that I just 24 24 subcontractors after August 21st, 2008?

A. Could you repeat that question?



25 explained to you was not exhibited today.

1	Page 210		Page 212
	 Q. Sure. Are you aware of any communications 	1	DEPOSITION ERRATA SHEET
2	from Gemstone or its representatives to not pay any of	2	
	the subcontractors after August 21st, 2008?	3	Assignment No. J0585160
4	•	4	Case Caption: APCO Construction vs. Gemstone
'	A. If I'm understanding this correctly	5	
5	Q. And I can rephrase.	6	
6	A Gemstone had Nevada Construction Services		
7	actually pay the August payment application.	7	DECLARATION UNDER PENALTY OF PERJURY
8	 Q. Right. My question was did someone from 	8	
9	Gemstone or its agent like someone from Nevada	9	I declare under penalty of perjury that I
10	Construction Services tell APCO, hey, don't pay any of	10	have read the entire transcript of my deposition taken
11		11	in the captioned matter or the same has been read to
		12	me, and the same is true and accurate, save and except
12	stop work on the project?	13	for changes and/or corrections, if any, as indicated by
13	A. Not to my knowledge, sir. I didn't speak to	14	me on the DEPOSITION ERRATA SHEET hereof, with the
14	Gemstone. I had no communication.	15	understanding that I offer these changes as if still
15	MR. LAI: 1 have no further questions.	16	under oath.
16	MR. MOUNTEER: With that we will conclude the	17	
17	deposition. Thank you, Jon.	18	Signed on the day of
18	MR. DABBIERI: Thank you.	19	, 20
19	MR. LAI: Off the record.	20	, 20
20	(PROCEEDINGS ADJOURNED AT 12:13 PM)		0.
21	* * * *	21	
22			MARY JO ALLEN
		22	
23		23	
24		24	
25		25	
<u> </u>	Do 244	_	D 242
1	Page 211 CERTIFICATE OF REPORTER	1	Page 213 DEPOSITION ERRATA SHEET
2	STATE OF NEVADA)	,	Page NoLine NoChange to:
_			
) 88.	_	rage no
,) ss:	3	
3	COUNTY OF CLARK)	4	Reason for change:
4	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter		
4	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I	4	
4 5 6	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday,	4 5	Reason for change:
4 5 6 7	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.;	4 5 6	Reason for change: Page NoLine NoChange to:
4 5 6 7 8	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was	4 5 6 7	Reason for change:
4 5 6 7 8	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I	4 5 6 7 8	Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via	4 5 6 7 8 9	Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and	4 5 6 7 8 9 10	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10 11	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and	4 5 6 7 8 9 10 11	Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9 10 11 12	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes.	4 5 6 7 8 9 10 11 12	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9 10 11 12 13	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested.	4 5 6 7 8 9 10 11 12 13	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10 11 12 13 14 15	COUNTY OF CLARK) I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative,	4 5 6 7 8 9 10 11 12	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9 10 11 12 13 14 15	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any	4 5 6 7 8 9 10 11 12 13	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9 10 11 12 13 14 15 16	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person	4 5 6 7 8 9 10 11 12 13 14 15	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10 11 12 13 14 15 16 17	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have	4 5 6 7 8 9 10 11 12 13 14 15	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my	4 5 6 7 8 9 10 11 12 13 14 15 16	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my impartiality to be questioned.	4 5 6 7 8 9 10 11 12 13 14 15 16 17 18	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my impartiality to be questioned. IN WITNESS WHEREOF, I have set my hand in my	4 5 6 7 8 9 10 11 12 13 14 15 16 17 18	Reason for change: Page NoLine NoChange to: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my impartiality to be questioned. IN WITNESS WHEREOF, I have set my hand in my office in the County of Clark, State of Nevada, this	4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21	Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my impartiality to be questioned. IN WITNESS WHEREOF, I have set my hand in my office in the County of Clark, State of Nevada, this 30th day of July, 2017.	4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21	Reason for change: Page NoLine NoChange to: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my impartiality to be questioned. IN WITNESS WHEREOF, I have set my hand in my office in the County of Clark, State of Nevada, this 30th day of July, 2017.	4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23	Reason for change: Page NoLine NoChange to:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my impartiality to be questioned. IN WITNESS WHEREOF, I have set my hand in my office in the County of Clark, State of Nevada, this 30th day of July, 2017. Januar W. Jeu M.	4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24	Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: Reason for change: Page NoLine NoChange to: SIGNATURE DATE:
4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23	I, June W. Seid, a Certified Court Reporter licensed by the State of Nevada, certify: That I reported the deposition of MARY JO ALLEN, on Wednesday, July 19, 2017, at 9:15 a.m.; That prior to being deposed, the witness was duly sworn by me to testify to the truth. That I thereafter transcribed my said stenographic notes via computer-aided transcription into written form, and that the typewritten transcript is a complete, true and accurate transcription of my said stenographic notes. That review of the transcript was requested. I further certify that I am not a relative, employee or independent contractor of counsel or of any of the parties involved in the proceeding; nor a person financially interested in the proceeding; nor do I have any other relationship that may reasonably cause my impartiality to be questioned. IN WITNESS WHEREOF, I have set my hand in my office in the County of Clark, State of Nevada, this 30th day of July, 2017.	4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23	Reason for change: Page NoLine NoChange to:



	D 044	
1	Page 214 DEPOSITION ERRATA SHEET	
2	Page NoLine NoChange to:	
3		
4	Reason for change:	
5		
6	Page NoLine NoChange to:	
7		
8	Reason for change:	
9		1
	Page NoLine NoChange to:	
11		
	Reason for change:	
13		
14	Page NoLine NoChange to:	
15	rage Nonine Nochange to	
	Peaces for change.	
16	Reason for change:	
17	Dage No. Time No. Character	
18	Page NoLine NoChange to:	
19		
20	Reason for change:	
21		
22	Page NoLine NoChange to:	
23		
24	SIGNATUREDATE:	
25	MARY JO ALLEN	
	÷	
	9	



EXHIBIT 5

SUBCONTRACT AGREEMENT

PROJECT: The West Manhattan Condominiums Contract NO. 168-3 APCO Construction Project No. 168 PROJECT LOCATION: West Russell Road and Rocky Hill Street, Las Vegas, NV, 89148

OWNER: Gemstone Development West, Inc., 9121 West Russell Rd, Unit 117, Las Vegas Nevada 89148

ARCHITECT/ENGINEER: OZ Architecture, 303.861.5704 Huron Street, Denver. CO. 80202. Redwine Engineering (303) 575-9510 700 17th Street, Denver, CO 80202. Jordan & Skala Engineers, (702) 362-5111, 2900 S. Rancho Dr, Suite 102, Las Vegas Nevada 89102. WRG Engineering (702990-9300 3011 West Horizon Ridge Parkway, Suite 100, Henderson Nevada 89052.

THIS AGREEMENT (hereinafter "the Subcontract") is entered into in consideration of the mutual promises made this 17th day of April , 2007, between:

ASPHALT PRODUCTS CORPORATION also known as APCO Construction, (hereinafter called the "Contractor") 3432 N. Fifth Street, North Las Vegas, Nevada 89032. Office: (702) 734-0198, Fax: (702) 734-0396. Nevada Contractors License No. 14563.

And

Zitting Brothers Construction, Inc. P.O. Box 178
Hurricane, UT 84737
P 435-635-4068 F 435-635-4137

(hereinafter called the "Subcontractor").

Subcontractor's NV Contractor's License No. 58955

Limit: Unlimited

Contractor and Subcontractor agree as follows:

1. <u>Contract Documents</u>

- 1.1 The Contract Documents for this Subcontract Agreement, shall include all exhibits and other documents attached hereto or made a part thereof by reference, all drawings designed by OZ Architecture, Redwine Engineering, Jordan & Skala Engineers, WRG Engineering and approved by Gemstone Development West, Inc. and the Primary Contract between the Owner and Contractor (hereinafter "the Prime Contract"), including all exhibits, and other documents attached thereto or made part hereof by reference, the Project Specifications and Contract Documents, the Project Plans, and all addendum and subsequent modifications issued thereto. (All Contract Documents identified herein shall be hereinafter collectively referred to as the "Contract Documents").
- 1.2 The Contract Documents are available in Contractor's office. Subcontractor acknowledges that it has carefully examined the Contract Documents and fully understands them. Copies of the Plans and Specifications will be provided to Subcontractor, upon request, at Subcontractor's Cost. Subcontractor shall, prior to the commencement of the Work, review and compare all of the Subcontract Documents relating to the performance of the Subcontractor and any and all errors, ambiguities and inconsistencies shall immediately be reported to the Contractor in writing and resolved to Subcontractor's satisfaction.

APCO Construction Subcontractor SZ

Page 1 of 17

APCO00044592

Subcontractor is bound to the Contractor to the same extent and duration that Contractor is bound to Owner. Subcontractor assumes toward Contractor all obligations, liabilities and responsibilities that Contractor, by the Contract Documents, has assumed toward the Owner in the Prime Contract. Contractor shall further have the benefit of all rights, remedies, redress and limitations in respect to Subcontractor and all things done and used by Subcontractor in performance of its Work, which the Owner and its agents have against Contractor in the Contract Documents or by law. Any and all decisions by the Owner or its agents relative to interpretation of the Contract Documents or any ambiguity or discrepancy therein shall be binding on the Subcontractor to the same extent such are binding on Contractor. Subcontractor shall bind lower tier subcontractors and suppliers to full compliance with all Contract Documents, including all performance obligations and responsibilities which subcontractor assumes toward Contractor.

2. Scope of Work

- Subcontractor agrees to furnish all supervision and labor, furnish and install all materials, equipment and supplies required, and do all things necessary to fully complete all of the items of work ("the Subcontract Work"), referred to in Exhibit "A": Subcontractor Scope of Work And EXNIDIT B": ZBC. Since proposal # Peusson Dated 10-05-07
- Subcontractor warrants to Contractor and Owner that all Work shall be performed in a neat, skillful, good and workmanlike manner and will be fit for its intended use both as to workmanship and materials. Subcontractor agrees that all materials and equipment furnished by Subcontractor shall be new and of the best description and quality of their respective kinds, unless otherwise specified and ordered by Contractor in writing. Subcontractor warrants that the materials and equipment furnished and the Work performed will strictly comply with the Contract Documents and this Subcontract, and shall be satisfactory to Owner and Contractor.

2.3 Equal Opportunity Clause

During the performance of any contract, Subcontractor, unless exempt, agrees as follows:

- 2.3.1 Subcontractor will not discriminate against any employee or applicant for employment because of race, color, religion, sex or national origin. Subcontractor will take affirmative action to ensure that color, religion, sex or national origin. Such action shall include, but not limited to the following; employment, upgrading, demotion or transfer, recruitment or recruitment advertising, layoff or termination, rates of pay or other forms of compensation, and selection for training, including apprenticeship. Subcontractor agrees to post in conspicuous places, available to employee and applicants for employment, notices to be provided by the government contracting officer setting forth the provisions of this nondiscrimination clause.
- 2.3.2 Subcontractor will, in all solicitations or advertisements for employees placed by or on behalf of Subcontractor, state that all qualified applicants will receive consideration for employment without regard to race, color, religion, sex or national origin.

3. Contract Price and Payments

- In consideration of the strict and complete and timely performance of all Subcontract Work, Contractor agrees to pay Subcontractor or in the payment quantities and schedules as is more fully described in SE Exhibit "A": Subcontractor's Scope of Work. And exhibit "B": 2.B.C. (Subcontractor) bid proposal # Dev 5574 bated 10-05-07
- 3.2 In Consideration of the promises, covenants and agreements of Subcontractor herein contained, and the full, faithful and prompt performance of the Work in accordance with the Contract Documents, Contractor agrees to pay, and Subcontractor agrees to receive and accept as full compensation for doing all Work and

APCO Construction Subcontractor SZ

Page 2 of 17

APCO00044593

furnishing all materials and equipment contemplated and embraced in this Subcontract, and for all loss or damage arising out of the nature of said Work, or from all actions of the elements or from any unforeseen difficulties or obstacles which may arise or be encountered in the performance of the Work, and for all risks of every description connected with the Work, and for all expense incurred by or in consequence of the suspension, interruption or discontinuance of the Work, and for well and faithfully completing the Work and the whole thereof in the manner and according to the requirements and instructions of Contractor and Owner or Owner's agents in charge of the Work, if any, payment in the amount of the Subcontract Price.

- 3.3 Subcontractor, upon request of Contractor, and on such date as Contractor shall designate, shall submit to Contractor, in form and content acceptable to Contractor, a monthly billing, no later than the 25th of each month, showing quantities of Subcontract work that has been satisfactorily completed in the preceding month, as well as backup material for same for submittal to the Owner. Failure to submit by the 25th of each month may result in that monthly payment application being rolled over to the following month. Subcontractor shall also submit an original executed Conditional Release, in the form required by Contractor, verifying payment of all laborers, subcontractors, equipment and material suppliers. Subcontractor shall also furnish required releases from any sub-subcontractors and/or materials suppliers that have notified Contractor of their presence on the Project. Subcontractor further agrees to provide all required employment security department, fringe benefit trust funds, certified payroll, and/or other reports as may be required by the Contractor or the Contract Documents.
- The progress payment to Subcontractor shall be one hundred percent (100%) of the value of Subcontract 3.4 work completed (less 10% retention) during the preceding month as determined by the Owner, less such other amounts as Contractor shall determine as being properly withheld as allowed under this Article or as provided elsewhere in this Subcontract. The estimates of Owner as to the amount of Work completed by Subcontractor shall be binding upon Contractor and Subcontractor and shall conclusively establish the amount of Work performed by Subcontractor. As a condition precedent to receiving partial payments from Contractor for Work performed, Subcontractor shall execute and deliver to Contractor, with its application for payment, a full and complete release (Forms attached) of all claims and causes of action Subcontractor may have against Contractor and Owner through the date of the execution of said release, save and except those claims specifically listed on said release and described in a manner sufficient for Contractor to identify such claim or claims with certainty. Upon the request of Contractor, Subcontractor shall provide an Unconditional Waiver of Release in form required by Contractor for any previous payment made to Subcontractor. Any payments to Subcontractor shall be conditioned upon receipt of the actual payments by Contractor from Owner. Subcontractor herein agrees to assume the same risk that the Owner may become insolvent that Contractor has assumed by entering into the Prime Contract with the Owner.
- Progress payments will be made by Contractor to Subcontractor within 15 days after Contractor actually 3.5 receives payment for Subcontractor's work from Owner. The progress payment to Subcontractor shall be one hundred percent (100%) of the value of Subcontract work completed (less 10% retention) during the preceding month as determined by the Owner, less such other amounts as Contractor shall determine as being properly withheld as allowed under this Article or as provided elsewhere in this Subcontract. The estimates of Owner as to the amount of Work completed by Subcontractor shall be binding upon Contractor and Subcontractor and shall conclusively establish the amount of Work performed by Subcontractor. As a condition precedent to receiving partial payments from Contractor for Work performed, Subcontractor shall execute and deliver to Contractor, with its application for payment, a full and complete release (Forms attached) of all claims and causes of action Subcontractor may have against Contractor and Owner through the date of the execution of said release, save and except those claims specifically listed on said release and described in a manner sufficient for Contractor to identify such claim or claims with certainty. Upon the request of Contractor, Subcontractor shall provide an Unconditional Waiver of Release in form required by Contractor for any previous payment made to Subcontractor. Any payments to Subcontractor shall be conditioned upon receipt of the actual payments by Contractor from Owner. Subcontractor herein agrees to



assume the same risk that the Owner may become insolvent that Contractor has assumed by entering into the Prime Contract with the Owner.

- 3.6 Contractor shall have the right at all times to contact lower tier subcontractors and suppliers to verify that they are being paid by Subcontractor for labor or materials furnished for use in the Subcontract Work. If it appears that labor, material or other costs incurred in the performance of the Subcontract Work are not being paid when due, Contractor may take whatever steps it deems necessary to insure that the progress payments will be utilized to pay such costs, including, but not limited to, the issuance of joint checks payable to the claimant after written notice to Subcontractor, or additionally, making payment directly to claimant after written notice to Subcontractor. If such payment by Contractor exceeds the balance of payments due or to become due to Subcontractor from Contractor, then Subcontractor shall be liable to Contractor for the difference.
- 3.7 Contractor is hereby expressly granted the right to off set any sums due the Subcontractor under the provisions of this Subcontract against any obligation that may be due from Subcontractor to Contractor regardless of the source of said obligation. When requested by Contractor, Subcontractor shall furnish to Contractor a verified and itemized statement showing the names and addresses of all entities who have furnished or may furnish labor, materials, and/or equipment for the Subcontract Work together with the amount due or to become due for such work.
- The 10 percent withheld retention shall be payable to Subcontractor upon, and only upon the occurrence of 3.8 all the following events, each of which is a condition precedent to Subcontractor's right to receive final payment hereunder and payment of such retention: (a) Completion of the entire project described in the Contract Documents; (b) The approval and final acceptance of the project work by Owner; (c) Receipt of final payment by Contractor from Owner; (d) Delivery to Contractor from Subcontractor all as-built drawings for it's scope of work and other close out documents; (e) Delivery to Contractor from Subcontractor a Release and Waiver of Claims from all of Subcontractor's laborers, material and equipment suppliers, and subcontractors providing labor, materials or services to the Project, (Forms attached). If any subsubcontractor, supplier or other person refuses to furnish a release or waiver required by the Owner or Contractor, the Subcontractor shall, upon the request of Contractor, furnish a bond satisfactory to the owner and Contractor to indemnify them against any such claim or lien. Should the existence of any unsatisfied or undischarged claim, obligation or lien arising in conjunction with Subcontractor's Work become known after final payment is received from Contractor, Subcontractor shall promptly pay on demand all actual amounts Contractor and/or Owner pay in bonding around, satisfying, discharging or defending any such claim, obligation or lien, including all costs and attorney's fees incurred in connection therewith. Final payment shall not relieve Subcontractor from liability, or for warranty or guaranty, or for indemnity obligations for faulty or defective Work. (F) Building is considered complete as soon 52 m as drywall is completed.

3.9 Subcontractor agrees that Contractor shall have no obligation to pay Subcontractor for any changed or extra work performed by Subcontractor until or unless Contractor has actually been paid for such work by the Owner Universe Contractor has execused to provide Change of Change of The Changes in writing and Certain Changes have been completed by subcontractor. Progress payments and Final Payment shall not be considered or construed as evidence of acceptance of

any part of Subcontractor's work until final acceptance of the Project by Owner.

4. **Prosecution of Work**

3.10

- 4.1 TIME IS OF THE ESSENCE OF THIS SUBCONTRACT.
 - (a) Seven (7) copies of all Subcontractor submittals shall be received by Contractor to suit the requirements of the approved CPM target schedule unless otherwise agreed to in writing by Contractor. Subcontractor agrees to provide plan-sized sheets for all submittals of required size

APCO Construction Subcontractor 52

Page 4 of 17

APCO00044595

24"x36" including one (1) sepia & five (6) blue line prints. Product specifications shall be provided in standard 8-1/2" by 11" paper, three hole punched and inserted into three ring binders labeled "The Manhattanwest Condominiums". Any required re-submittals shall be submitted within five working days of receipt of request from the Owner.

- (b) Final acceptance and approval of this Subcontract Agreement is contingent upon approval of Subcontractor's Submittals by the Owner/Architect/Engineer.
- (c) Any delays in the submittal process caused in whole or part by Subcontractor may be grounds for immediate termination of this Subcontract Agreement and subject Subcontractor to damages as provided in Sections 8 and 9 below.

Subcontractor agrees to commence the Subcontract Work within five (5) calendar days after receiving notification from Contractor to proceed, or within such other time as may be specified by Contractor, and to proceed at such points as Contractor may designate, and to continue diligently in its performance in accordance with the Contractor's project schedule and at a pace that will cause no delay in the progress of the Contractor's or other subcontractor's work.

- 4.2 Upon request, Subcontractor shall promptly provide Contractor with scheduling information, in the format required in the Contract Documents, or any other information relating to the order or nature of the Subcontract Work. Subcontractor agrees that the project schedule may be revised by Contractor as work progresses. Contractor may require Subcontractor to prosecute segments of the Subcontract Work in phases as Contractor may specify. Subcontractor shall comply with instructions given by Contractor, including any instructions to suspend, delay or accelerate the Subcontract Work. Subcontractor shall not be entitled to any extra compensation from Contractor for any such suspension, delay or acceleration unless specifically agreed to in writing by the Contractor and Owner and paid for by Owner. The Owner's payment to Contractor of extra compensation for any such suspension, delay, or acceleration shall be a condition precedent to Subcontractor's right, if any, to receive such extra compensation from Contractor.
- 4.3 Subcontractor shall keep the work area reasonably clean of debris, daily, resulting from the performance of its work and shall remove from the work area all debris generated by the execution of the Subcontract work. Non-compliance with verbal direction from Prime Contractor's Project Superintendent for cleanup shall result in one (1) written notice for clean-up. Upon failure to properly police the debris from their own activity, 24 hours after written notification this subcontractor will be fined \$500.00 plus the cost for clean-up.
- Subcontractor, in undertaking to complete the Subcontract Work within the time specified, avows that it has 4.4 considered ordinary delays incident to such work; including, but not limited to delays in securing materials, equipment or workmen, and minor changes, omissions or additions, unavoidable casualties, normal weather conditions, strikes or lockouts. If Subcontractor shall be delayed in the performance of the Work by any act or neglect of the Owner or Architect, or by agents or representatives of either, or by changes ordered in the Work, or by fire, unavoidable casualties, national emergency, or by any cause other that the intentional interference of Contractor, Subcontractor shall be entitled, as Subcontractor's exclusive remedy, to an extension of time reasonably necessary to compensate for the time lost due to the delay, but only if Subcontractor shall notify Contractor in writing within twenty four (24) hours after such occurrence, and only if Contractor shall be granted such time extension by Owner. No time extension will be allowed for delays or suspensions of work caused or contributed to by Subcontractor, and no time extension will be granted Subcontractor that will render Contractor liable for liquidated damages or other loss under the Contract Documents. The Subcontractor understands that this is an aggressive schedule and that should the Subcontractor fail to staff the Project with the proper workforce, to stay on schedule, then it is understood that the Subcontractor will have it's workforce work overtime and/or weekends to maintain the pace of the schedule solely at the subcontractors expense.


APCO Construction _______Subcontractor _______

Page 5 of 17

- In addition to other damages and remedies provided in this Subcontract, Subcontractor agrees to pay any liquidated damages that may be assessed against the Contractor by the Owner, as provided in the Contract Documents, for any project delays caused by Subcontractor. Such damages shall be paid for each working day the Subcontract Work remains incomplete beyond the time specified for subcontract completion plus any extension thereof agreed to in writing by the Contractor, and granted by Owner.
- 4.6 Contractor shall not be liable to Subcontractor for delays caused by reason of fire or other casualty, or on account of riots, strikes, labor trouble, terrorism, acts of God, cataclysmic event, or by reason of any other event or cause beyond Contractor's control, or contributed to by Subcontractor.
- 4.7 All Subcontract work done and all Subcontract materials delivered to the project site shall become Contractor's property, and said material shall not be removed by Subcontractor or any other party from the project site without Contractor's written consent. After completion and final acceptance of the Subcontract work and final payment, Subcontractor shall promptly remove all remaining material, equipment and debris of Subcontractor.

5. Changes and Claims

- 5.1 Contractor may order or direct changes, additions, deletions or other revisions in the Subcontract work without invalidating the Subcontract. No changes, additions, deletions, or other revisions to the Subcontract shall be valid unless made in writing. Subcontractor mark up shall be limited to 10% overhead and profit in addition to the direct cost of the work. No markup shall be allowed on over time for original scope of work acceleration.
- 5.2 Subcontractor, prior to the commencement of such changed or revised work, shall submit, (within 24 hours of request) to Contractor, written copies of the cost or credit proposal, including work schedule revisions, for changes, additions, deletions or other revisions in a manner consistent with the Contract Documents. Contractor shall not be liable to Subcontractor for a greater sum, or additional time extensions, than Contractor obtains from Owner for such additional work, less reasonable overhead and profit due to Contractor, and also less professional and attorney's fees, costs, and other expenses incurred by Contractor in the collection of any such sum or time extension. Payment to Subcontractor for such work shall be conditioned upon Contractor's actual receipt of payment from the Owner and such payment by Owner to Contractor with whatever documentation or support, as Contractor may deem necessary to negotiate with Owner.
- 5.3 In any dispute between Contractor and Owner as to amount, classification, price, time or value of Subcontract Work, or any Subcontract material or supplies, or any delay in the prosecution of the Subcontract work caused by Owner, or any other matter whatsoever pertaining to the Subcontract work, Subcontractor agrees to promptly and adequately provide Contractor with whatever documentation or support as Contractor may deem necessary to negotiate with Owner.
- Contractor may dispute, appeal resist, litigate or arbitrate any decision of Owner, without being deemed to have admitted any obligation or liability to Subcontractor, and if the decision shall be against Contractor, then Subcontractor shall be bound thereby. Subcontractor may, at its own expense, participate with Contractor in arbitration or legal proceedings. Subcontractor shall bear part or all costs, including attorneys' fees and legal expenses, incurred by Contractor in any such proceeding involving a claim, which, if allowed, would result in one or more payments to Subcontractor. Subcontractor's costs shall bear to the total amount sought in the proceeding. Prosecution of any such claim or proceeding shall be at the sole risk of Subcontractor, and Contractor shall have no liability for or in relation to the outcome.



Page 6 of 17

6. Assignments

6.1 Subcontractor shall not assign or sublet the Subcontract or any part of the Subcontract Work or any payments due hereunder, without prior written consent of Contractor. Any such assignment made by Subcontractor without Contractor's prior written consent is void, and shall be grounds for termination of this Subcontract by Contractor, terminates the Subcontractor's right to any further payment and authorizes Contractor to withhold all monies due or to become due to Subcontractor.


7. Taxes

- 7.1 All applicable taxes, contributions, interest and/or penalties due under any federal, state, or municipal statute or regulation arising from Subcontractor's Work are included in the price to be paid to Subcontractor under the Subcontract. Subcontractor shall indemnify, defend, and save Contractor and Owner harmless from all liability, loss, and expense resulting from Subcontractor's failure to satisfy such obligations. Subcontractor shall, on demand, provide proof that all taxes and other charges have been, and are being properly paid.
- 7.2 If Contractor is assessed or charged for any Subcontractor taxes, contributions, interest or penalties, Contractor shall have the right to withhold such amount from funds due or the become due under the Subcontract, and to pay directly to taxing authorities any sums otherwise due Subcontractor, but not otherwise subject to offset in accordance with Section 3 above, upon receipt of a tax levy from such taxing authority.

8. Default and Termination

- 8.1 If, in the opinion of Contractor or Owner, Subcontractor fails, at any time, to supply a sufficient number of properly skilled workmen or sufficient materials and equipment of the proper quality; or fails to adequately or timely perform the Subcontract work to the satisfaction of Contractor or Owner; or becomes insolvent or makes any filing under the Acts of Congress relating the bankruptcy; or fails, neglects and/or refuses to comply with the project plans and specification; or fails to perform the Subcontract work in a good and workmanlike manner; or causes any stoppage of the work of the other trades upon the project; or fails to correct defective work; or fails to comply in any other respect with the terms and conditions of this Subcontract, Contractor may declare a default by Subcontractor as herein provided.
- 8.2 Contractor shall provide prompt written notice of default to Subcontractor, by regular mail or as may otherwise be considered to reasonably provide notice to Subcontractor at Subcontractor's place of business described above. Such notice shall be complete upon deposit at a regular receptacle of the U.S. mail, Fax Transmission or upon actual hand delivery as provided herein.

In the event of default by Subcontractor as provided above, Contractor may, at his option, demand Subcontractor to cure or otherwise correct the default and breach within three calendar days after written notice by Contractor. If, after three days, Subcontractor has failed to cure and correct the default, Contractor may, at his sole option, provide any such labor, materials or equipment as may be necessary to complete the Work covered by this Subcontract Agreement and thereafter deduct the cost thereof from any money then due or thereafter to become due to Subcontractor under this Agreement. Alternatively, Contractor may terminate Subcontractor's right to proceed with the Work and thereafter enter upon the premises and take control of all materials, tools, equipment, and/or appliances of Subcontractor, and may employ any other person, persons, or organizations to finish the Work and provide the labor, materials and equipment to accomplish that purpose. Following completion of the Work by the Contractor or other persons or organizations, all unused materials, tools, equipment and/or appliances shall be returned to



Page 7 of 17

Subcontractor. Subcontractor shall not be entitled to rent or payment of any kind for the use of Subcontractor owned equipment or materials, nor shall Contractor be liable for any damages arising from said use unless resulting from gross negligence, or willful destruction by Contractor.

In the event Subcontractor has provided a payment or performance bond to Contractor, in accordance with Section 10 of this Agreement, and following expiration of the three days cure period, Contractor will make notice and demand by registered mail upon Subcontractor's surety to complete the Work covered by this Subcontract Agreement. In the event Subcontractor's surety fails to notify Contractor within 10 days after receipt of notice and demand by Contractor of surety's election to complete the work on behalf of Subcontractor, such failure shall be deemed a waiver by surety to exercise its rights to complete the Work. Thereafter, Contractor may at his sole option, complete the Work as otherwise provided by this Section.


8.3 In case of any such termination of Subcontractor's right to proceed with the Work, Subcontractor shall not be entitled to receive any further payment under this Subcontract Agreement until the Work undertaken by Contractor in his prime contract is completely finished. At that time, if the unpaid balance of the amount to be paid under this Agreement exceeds the expenses incurred by Contractor in finishing Subcontractor's Work, such excess shall be paid by Contractor to Subcontractor; but, if such expense shall exceed the unpaid balance, then Subcontractor shall promptly pay to Contractor the amount by which such expense exceeds the unpaid balance.

"Expense" as referred to in this Section shall include all direct and indirect costs incurred by Contractor for furnishing labor, materials, and equipment; to complete the Work covered by this Subcontract Agreement. "Expense" shall further include, but shall not be limited to, replacement of Subcontractor costs, liquidated damages incurred by Contractor, extended field office overhead, and home office overhead, Contractor's attorneys fees and costs, and any and all other damages sustained by Contractor by reason of Subcontractor's default.

In the event Contractor elects to use its own labor forces to complete Subcontractor's Work, Subcontractor and Subcontractor's surety agree to pay Contractor for such Work at the following rates: (a) Labor – At Contractor's then prevailing labor rates, plus labor burden, including, but not limited to, employment taxes, liability insurance, workmen compensation insurance, and all other benefits; (b) Contractor Owned Equipment-At the then prevailing Equipment Rental Rates as established by the Blue Book for Contraction Equipment as published by Data Quest; all rental costs shall be determined by dividing the monthly rental rate by twenty-two days per month to determine a daily rental rate. Hourly rental rates shall be determined by dividing the daily rate by eight; (c) Materials, Rental Equipment-Direct Invoice Costs, including transportation, if any; (d) Replacement Subcontractor-Direct Invoice Costs paid Replacement Subcontractor; (e) Field and home office overhead; (f) Ten percent profit on all expenses indicated in a-e above.

In lieu of computing overhead, as provided for above, Contractor may, at his sole option, elect to assess a charge, on items a, b, and c above, of 15% for General Overhead expenses. In addition, Contractor may assess a charge on items a, b, and c above 10% for Profit. Contractor shall be entitled to an additional markup on any and all of such expenses. Contractor shall also be entitled to an additional markup of 5% for General Overhead and 10% for Profit on all expenses and cost incurred pursuant to item d and e above.

8.5 If the cost to complete the Subcontract work is more than the unpaid balance of the Subcontract, then Subcontractor shall be liable to Contractor for the deficiency, and Contractor may hold, sell or otherwise realize upon any Subcontractor materials or equipment, or take other steps to collect the deficiency, including making a claim against Subcontractor's surety.



8.6 Whether Contractor exercises one or more of the above options or rights, nothing contained herein shall release Subcontractor within the specified time. Subcontractor agrees in the event of default that it will immediately assign and turn over to Contractor all sub-contracts, material contracts, or orders, bills of lading for material en route, and any other necessary data or information that would minimize the cost of completion of the Subcontract work.

9. Termination for Gohvenience

- 9.1 Right to Terminate for Gonvenience. The Contractor shall have the right to terminate for convenience, at any time, and with or without cause, Subcontractor's performance of all or part of the Subcontract or Subcontract Work, as defined in paragraph 2.1.
- 9.2 Notice to Subcontractor. The Contractor shall provide Subcontractor with written notice of the termination two calendar days in advance of the effective date of the termination. The two-day period shall begin to run upon receipt of the termination for convenience notice by the Subcontractor.
- 9.3 Subcontractor's Obligations. Upon receipt of the written notice of termination, the Subcontractor shall:
 - A. Stop all work or its performance of all the Subcontractor or Subcontract Work that has been terminated, or stop work on the part of the Subcontract Work that has been terminated if its performance of only part of the Subcontract Work has been terminated.
 - B. Enter into no further sub-subcontracts or place any orders for supplies, materials, or facilities, except as necessary to complete any portion of the Subcontract Work not terminated for convenience.
 - C. Terminate all sub-subcontracts or orders to the extent related to the terminated Subcontract Work.
 - D. As directed by the Contractor, transfer title and deliver to the Contractor any fabricated or unfabricated parts, work in progress, completed work, supplies, and other materials produced or acquired for the Subcontractor or Subcontract Work terminated and the completed or partially completed plans, drawings, information, and other property that, if the Subcontract had been completed, the Subcontractor would be required to furnish to the Contractor.
 - E. Complete non-terminated portions of the Subcontractor Work if the Subcontractor's performance of only a part of the Subcontract Work has been terminated.
 - F. Use its best efforts to sell, as directed by the Contractor, any materials of the types referred to in paragraph (D) above; provided, however, that the Subcontractor is not required to extend credit to any purchaser of this material and may acquire the material under the conditions prescribed by, and at prices approved by, the Contractor. The proceeds from the sale of such material shall be applied to reduce any payment due from the Contractor under this Subcontract, and credited to the price or cost of the Subcontract Work, or paid in any other manner directed by the Contractor.
 - G. Submit with 60 days of the effective date of termination, to the Contractor, a written termination claim, along with all documentation required to support the claim.
 - H. Take any other action toward termination as directed by the General Contractor.

APCO Construction _______Subcontractor S \approx

Page 9 of 17

APCO00044600

- 9.4 Effect of Owner's Termination of Contractor. If there has been a termination of the Contractor's contract with the Owner, the Subcontractor shall be paid the amount due from the Owner to the Contractor for the Subcontractor's completed work, as provided in the Contract Documents, after payment by the Owner to the Contractor.
- 9.5 Compensation. If the Contractor's contract has not been terminated, the Contractor shall pay the Subcontractor as follows:
 - A. The direct cost of the work performed by Subcontractor prior to termination.
 - B. Overhead, general, and administrative expenses (including those for any sub-subcontracts) in an amount equal to 5% percent of direct costs.
 - C. 5% percent profit of the total of the amounts allowed in paragraphs (A) and (B) above. If, however, it appears that the Subcontractor would have sustained a loss on the entire Subcontract had it been completed, no profit shall be compensated by the Contractor, and the amounts paid for the termination shall not be compensated for.
- 9.6 Items Not Compensated. The Subcontractor shall not be compensated for.
 - A. Any accounting, legal, clerical, or other expenses incurred by the Subcontractor in the preparation of the Subcontractor's termination claim.
 - B. Unabsorbed overhead and anticipated lost profits.
- 9.7 Permitted Deductions. The Contractor shall be entitled to deduct from any payment due the Subcontractor (A) any advance payment it has made to the Subcontractor for work not yet performed under the terms of the Subcontract and (B) the amount of any claim that the Contractor has against the Subcontractor.
- 9.8 Consideration. If no work has been performed by the Subcontractor at the time of termination, Subcontractor shall be paid the sum of \$100.00 for its undertaking an obligation to perform.
- 9.9 Settlement and Release of Any and All Claims. The settlement of termination costs pursuant to Paragraph 9.5 of this Clause shall constitute a settlement and release of any and all claims, known and unknown by the Subcontractor, arising prior to termination.

10. Bonds

52 3/2

10.1 Should the Contractor require it, the Subcontractor shall execute a Labor and Material Bond and Faithful Performance Bond in an amount equal on 100% of the Subcontract Price in Section 3. Said bonds shall be executed by a corporate surety acceptable to Contractor, shall name Asphalt Products Corporation as an Obligee, and shall further name and protect all persons and entities to the same extent as may be required of Contractor pursuant to the Prime Contract. The cost of the bonds shall be added to the Subcontract amount. The terms of this Subcontract Agreement are incorporated by reference into the bonds required by this section, and the terms, conditions, and remedies of Contractor, shall prevail over any similar terms contained in said bond. By issuing a bond to Subcontractor pursuant to this Agreement, the Subcontractor's surety specifically agrees to be bound to Contractor to the same extent and in the same amount as Subcontractor.

APCO Construction Mb Subcontractor S >

Page 10 of 17

APCO00044601

11. Indemnity and Insurance -

- 11.1 INSURANCE REQUIREMENTS Unless the Contract Documents require otherwise, Subcontractor agrees to procure and maintain, at his sole cost and expense, the following insurance coverage,
 - Worker's Compensation: Coverage A. Statutory policy form; Coverage B. Employer's liability; Bodily injury by accident - \$1,000,000 each accident; Bodily injury by disease- \$1,000,000 each employee. Coverage shall be maintained in accordance with NRS 616 and 617.
 - 2. Commercial Auto Coverage: Auto liability limits of not less than \$1,000,000 each accident combined bodily injury and property damage liability insurance including, but not limited to, owned autos, hired or non-owned autos.
 - 3 Comprehensive General Liability or Commercial General Liability, "Occurrence Form" only.

 "Glaims Made" is not acceptable. The limits of liability shall not be less than:
 - a) Comprehensive General Liability: \$1,000,000 combined single limit bodily/property damage per occurrence or,
 - b) Commercial General Liability: The limits of liability shall not be less than: Each Occurrence limit \$1,000,000; Personal injury limit \$1,000,000; Products Completed Operations Aggregate Limit \$5,000,000; Coneral Aggregate Limit (other than products-completed operations).
 - Excess Liability: Umbrella Form or Follow Form Excess where necessary to meet required minimum amounts of coverage.
 - 5. The Project is covered by an OCIP. Subcontractor shall enroll into this OCIP. Subcontractor shall be responsible for a deductible/SIR equal to that of the subcontractors' non-OCIP GL policy; not to be less than \$20,000 for light hazard trade contractors, \$25,000 for medium hazard trade contractors and \$75,000 for high hazard trade contractors.
 - Any deductible or self-insured retention must be declared on the Certificate and is subject to prior approval.
 - 7. Liability Policy forms must include: a) Premises and operation with no X, C or U exclusions; b) Products and completed operations coverage (Subcontractor agrees to maintain this coverage for a minimum of 1 year following completion of his work); c) Full blanket contractual coverage; d) Broad form property damage including completed operations or its equivalent; e) An endorsement naming Asphalt Products Corporation, Gemstone LVS, LLC. and any other required interest as additional insured(s); f) An endorsement stating: "Such coverage as is afforded by this policy for the benefit of the additional insured(s) shall be noncontributing with the coverage provided under this policy."



Page 11 of 17


- 8. Other Requirements: (a) All policies must contain an endorsement affording an unqualified thirty (30) days notice of cancellation to the additional insured(s) in the event of cancellation or reduction in coverage; (b) All policies must be written by insurance companies whose rating in the most
- 9. recent Best's rating guide, is not less than A:VII Rating must be shown on Certificate under "Companies Affording Coverage"; (c) Certificates of insurance with the required endorsement evidencing the coverage must be delivered to APCO Construction prior to commencement of any work under this Contract; (see attached samples) (d) If the Subcontractor fails to secure and maintain the required insurance, Asphalt Products Corporation shall have the right (without obligation to do so, however) to secure same in the name and for the account of the Subcontractor in which event the Subcontractor shall pay the costs thereof and furnish upon demand all information that may be required in connection therewith. (e) Liability insurance policies containing warranties must be reviewed for prior approval and acceptance by Contractor. (f) The Subcontractor's insurance shall be primary with respects to Asphalt Products Corporation, its officers, employees and volunteers.

11.2 INDEMNIFICATION

- a) General Indemnity: All work covered by this agreement that is performed at the project site, or performed in preparing or delivering materials or equipment to the project site, or in providing services for the Project, shall be at the sole risk of the Subcontractor. Subcontractor, to the fullest extent permitted by law, with respect to all such work which is covered by or incidental to this agreement, shall defend all claims through legal counsel acceptable to Contractor, and indemnify and hold Contractor, it's insurance carriers and bonding companies, Owner and any other interested party designated by Contractor, or their agents, employees or representatives (collectively referred to as "Indemnities") harmless from and against any claim, liability, loss, damage, cost, expense, including attorney's fees, awards, fines or judgments arising by reason of the death or bodily injury to persons, injury or damage to tangible property, including the loss of use therefrom, whether or not it is caused in part by an Indemnitee; provided, however, that the Subcontractor shall not be obligated under this agreement to indemnify the Indemnities with respect to damages which are ultimately determined to be due the sole negligence or willful misconduct of the Indemnities.
- b) Indemnity Not Limited: In any and all claims against the Indemnities by any employee of the Subcontractor, or lower tier subcontractor, anyone directly or indirectly employed by any of them or anyone for whose acts any of them may be liable, the indemnification obligation under this Paragraph shall not be limited in any way by any limitation on the amount or type of damages, compensation or benefits payable under any Workers' or Workmen Compensation Acts, disability benefit acts or other employee benefit acts. Said indemnity is intended to apply during the period of this Agreement and shall survive the expiration or termination of the Agreement until such time as action on account of any matter covered by such indemnity is barred by the applicable Statute of Limitations.

12. Warranty and Guarantee

12.1 Subcontractor agrees to promptly repair, rebuild, replace or make good, without cost to Contractor or Owner, any defects due to faulty workmanship and/or materials which may appear within the guarantee or warranty period established in the Contract Documents. If no such period is stipulated in the contract Documents, then Subcontractor's guarantee shall be for a period of two year from the date Certificate of Occupancy is obtained for the project. Subcontractor shall require similar guarantees from all vendors and lower tier subcontractors.



Page 12 of 17

13. **Patents**

Subcontractor agrees to pay all applicable patent royalties and license fees and to defend all suits or claims 13.1 made for infringement of any patent rights involved in the Subcontract work.

Compliance with Regulations, Applicable Law and Safety 14.

- All Work, labor, services and materials to be furnished by Subcontractor shall strictly comply with all 14.1 applicable federal, state, and local laws, rules, regulations, statutes, ordinances, building codes, and directives now in force or hereafter in effect as may be required by the Prime Contract. Subcontractor shall satisfy and comply with the foregoing as a part of the Subcontract without any additional compensation.
- Subcontractor agrees that the prevention of accidents to workmen engaged in the work under the 14.2 Subcontract is solely its responsibility. If requested, Subcontractor shall submit a safety plan for review by Contractor. Contractor's review of any safety plan shall not be deemed to release Subcontractor, or in any way diminish its indemnity or other liability as assumed under the Subcontract, nor shall it constitute an assumption of liability by Contractor.
- When so ordered, Subcontractor shall stop any part of the Work that the Contractor or Owner deems unsafe 14.3 until corrective safety measures, satisfactory to Contractor and or Owner, have been taken. Should Subcontractor neglect to adopt such corrective measures, Contractor may do so and deduct the cost from payments due or to become due to Subcontractor. Upon request, Subcontractor shall timely submit copies of all accident or injury reports to Contractor.
- Subcontractor agrees to cooperate with the Contractor in efforts to prevent injuries to workmen employed by 14.4 either party in carrying out operations covered by this agreement, and to adopt and place in effect OSHA requirements and such practical suggestions as may be offered by the Contractor and/or the Owner to promote safety and safe working conditions. Should the Subcontractor fail to fulfill its obligations in relation to safety matters on the job site, at the option of the Contractor, this Agreement, upon ten (10) days written notice to Subcontractor, may be cancelled, and the Subcontractor required to immediately remove his equipment and employees from the project.

15. Damage to Work

Other than that of fire

All loss or damage to Subcontractors' work resulting from any cause whatsoever shall be borne and 15.1 sustained by Subcontractor and shall be solely at its risk until final acceptance by Contractor, Owner, or Owner's Representative. Subcontractor shall at all times and at its sole expense fully secure and protect against any damage, injury, destruction, theft or loss, all work and all labor, materials, supplies, tools and equipment furnished by Subcontractor or its sub-subcontractors, laborers and material men. Subcontractor shall at its sole expense promptly repair or replace damage to the work of others, or to any part of the project, resulting from Subcontractor's activities.

Inspection and Approvals 16.

- Contractor and Owner at all times shall have the right to inspect Subcontractor's materials, workmanship 16.1 and equipment. Subcontractor shall provide facilities necessary to effect such inspection, whether at the place of manufacture, the project site, or any intermediate point. This point of inspection may be exercised at any time during performance of the Subcontract Work.
- Any Subcontract work or material furnished that fails to meet the requirements or specifications of the 16.2 Contract Documents, or the Subcontract, shall be promptly removed and replaced by Subcontractor at its own cost and expense. If, in the opinion of Contractor or Owner, it would not be economical or expedient to

APCO Construction Subcontractor SZ

Page 13 of 17

APCO00044604

AA 002896

correct or remedy all or any part of the rejected Subcontract work or materials, then Contractor, at its option may deduct from payments due or to become due to Subcontractor either: (a) such amount as in Contractor's sole judgment represents the difference between the fair value of the Subcontract work and materials rejected and the value if same had been performed in full compliance with the Contract documents; or (b) such reductions in price that are provided for or determined for this purpose under the Contract Documents.

- 16.3 The Subcontractor shall keep, maintain and require its subcontractors and suppliers to keep and maintain all books, papers, records, files, accounts, reports, bid documents with backup data, and all other materials relating to the Contract Documents and Project.
- All of the material set forth in paragraph 16.3 shall be made available to the Owner and to Contractor for auditing, inspection and copying and shall be produced, upon request, at either the Owner's offices or such other place as Contractor may specify. Said request for information shall be limited to instances when specifically required to comply with at request for information by the Owner, and should not be construed as a general right by Contractor to request proprietary or privileged information of Subcontractor.

17. Arbitration

- 17.1 Contractor shall have the option to, and Subcontractor shall be required to resolve all claims, disputes and matters in question arising out of, or relating to the Subcontract, or breach thereof, except for claims which have been waived by the making or acceptance of final payment, by submission to arbitration in the time period and in accordance with the Contract Documents.
- 17.2 In accordance with Paragraph 17.1, Subcontractor hereby waive its right to otherwise litigate any and all such disputes, claims and matters in question in any court or governmental tribunal in any jurisdiction. If Subcontractor submits any matter to arbitration hereunder, at its sole option, Contractor may refuse to arbitrate any such disputes, claims, and matters in question. In that event, and in only that event, Subcontractor may litigate the matters subject to its demand for arbitration.
- 17.3 All arbitration and other legal proceedings instituted pursuant to this Section shall be conducted in Las Vegas, Nevada, or at such other venue as Contractor and Subcontractor shall agree to in writing.
- 17.4 The award rendered by the arbitrator(s) shall be final and judgment may be entered upon it in accordance with applicable law in any court having jurisdiction.
- 17.5 Unless otherwise agreed in writing, the Subcontractor shall carry on the Subcontract work and maintain the schedule of work pending arbitration or litigation, and the Contractor shall continue to make payments in accordance with the Subcontract.
- 17.6 To the extent not prohibited by their contracts with others, the claims and disputes of Owner, Contractor, Subcontractor and other Subcontractors involving a common question of fact or law shall be heard by the same arbitrator(s) in a single proceeding.
- 17.7 This Agreement to arbitrate shall not apply to any claim of contrition or indemnity asserted by one party to the Subcontract against the other party and arising out of any action brought in a state or federal court, or in arbitration by a person who is under no obligation to arbitrate the subject matter of such action with either of the parties hereto; or does not consent to such arbitration.
- 17.8 In any dispute arising over the application of paragraph 17.7, all questions regarding the arbitration requirements of this section shall be decided by the appropriate court and not by arbitration.

APCO Construction Subcontractor SZ

Page 14 of 17

APCO00044605

18. Miscellaneous

- 18.1 Contractor's waiver of any of the provisions of the Subcontract, or Contractor's failure to exercise any options or legal remedies provided therein, shall not be construed as a general waiver of its right thereafter to require such compliance or to exercise such option or remedy.
- The Subcontract, including all Contract Documents as provided in Section One, comprises the entire Agreement between the parties relating to the Subcontract Work and no other agreements, representations, terms, provisions or understandings concerning the Subcontract Work have been made. All modifications or amendments to the Subcontract must be in writing.
- To the best knowledge and belief of the parties, the Subcontract contains no provision that is contrary to Federal or State law, ruling or regulation. However, if any provision of this Subcontract shall conflict with any such law, ruling or regulation, then such provision shall continue in effect to the extent permissible. The illegality of any provisions, or parts thereof, shall not affect the enforceability of any other provisions of this Subcontract.
- 18.4 The Subcontract shall be construed and interpreted according to the laws of the State of Nevada.
- In the event either party employs an attorney to institute a lawsuit or to demand arbitration for any cause arising out of the Subcontract Work or the Subcontract, or any of the Contract Documents, the prevailing party shall be entitled to all costs, attorney's fees and any other reasonable expenses incurred therein.
- 18.6 All sections and headings are descriptive only and are not controlling.
- 18.7 Contractor's rights and remedies under the Subcontract are not exclusive and Contractor shall have all other remedies available at law or in equity to enforce the Subcontract.

IN WITNESS WHEREOF: The parties hereto have executed this Agreement for themselves, their heirs, executors, successors, administrators, and assignees on the day and year first above written.

Zitting Brothers Construction, Inc.

TITI E

APCO CONSTRUCTION

Project Manager TITLE



Page 15 of 17

EXHIBIT 'A' Subcontractor Scope of Work APCO Contract No. 0168

This Agreement includes the supply of all labor, materials, tools, equipment, supervision, management, permits and taxes necessary to complete the BELOW SCOPE OF WORK for the referenced Project in accordance with the Contract Documents including Addenda/Delta Number(s) through ____ Subcontractor acknowledges that he has performed his own take-off, site visit and therefore, any items necessary to complete the work depicted in accordance with the Contract Documents, shall be included in this Agreement. The Subcontractor also acknowledges that all of the costs related to the successful completion of the work including any unforeseen or unseen items, or as described herein, are included in the amount reflected in the schedule below.

The Scope of Work shall specifically include but not be limited to the following list of bid items:

Wood Framing, Sheathing, and Shimming Complete: Complete work per governing codes, furnish and install all necessary Design, Labor, Material, Equipment, Cartage Freight, Supervision, Taxes and Necessary Insurance to install and complete all Glass and Glassing, including Spandfel Glass per plans by OZ Architecture, Redwine Engineering, Jordan & Skala Engineers, WRG Engineering (see attached Project Drawing List) for the amount of Fourteen Million Four Hundred and Sixty One Thousand and no/100, (\$14,461,000.00) for the project. The breakdown for these costs are as follows:

Building Type 1 Podium: Building Type 4 Podium: Building Type 5 Podium:

\$ 1,805,000.00 X & Bull ing'S = 10,830,000? \$1,400,000.00 x 1 Building = 1.400,000. \$ 1,115,500.00 X Z Building'S = 2.231,000

SZ

SZ

かんり= 14,461,000 Our understanding of the clarifications / qualifications associated with your bid is as follows: Your proposal is hereby amended to reflect the terms and conditions of this subcontract. APCO Construction may at its option exercise its right to choose any or all alternate/option items of work as shown on your proposal at the stated alternate price

during the course of construction

Zitting Brothers Construction, Incar

APCO CONSTRUCTION

Project Manager

APCO Construction Subcontractor S


Page 16 of 17

APCO00044607

SPECIAL CONDITIONS

In addition to the conditions outlined in the Subcontract Agreement, the following Special Conditions shall form a part of the Subcontract Agreement.

- (a) The Subcontractor shall be responsible for clean up of employees break & lunch trash on the job site. Subcontractor employees are not to wander around the Owner/General Contractor jobsite office area while on duty. No parking of private vehicles will be allowed in the Owners Operations Area. NO EXCEPTIONS.
- (b) The Contractor will provide an adequate temporary construction area for staging. Encused with Security Fence. SZ
- (c) The Contractor will provide reasonable access to all working areas.
- (d) The Subcontractor shall be responsible for the cleaning of his work area and removing its debris and all work shall be left in a clean condition following his activities. The APCO shall be the sole judge to determine the cleanliness.
- (e) The Contractor will provide one (1) set of full size conformed construction documents for the Subcontractor's use. Additional sets may be purchased by the Subcontractor from a source designated by the Contractor. Plan change drawings will be supplied in the same quantities.
- (f) Subcontractor must submit a "<u>Daily Work Report</u>" (see attached Appendix 'C') prior to 10:00 a.m. the following day for all work performed on the job site the previous day. Subcontractor monthly pay requests will not be accepted for processing unless all "Daily Work Reports" for the pay period have been submitted to the Contractor.
- (g) Subcontractor is required to submit a Payroll Certificate representing all work performed on the job site on a monthly basis. The Payroll Certificate must be submitted no later than the 1st of the month for all work performed during the previous month. Subcontractor shall use a format similar to AIA G702 & G703.
- (h) The Subcontractor is required to attend weekly site progress meetings and to participate in the preparation of Monthly updates of the Project schedule.
- (i) The Contractor cannot guarantee continuity of progress of work; Subcontractor shall employ as many mobilizations as required to complete the work as required by the project schedule.
- (j) The Subcontractor shall provide drinking water for its own employee's.
- (k) Subcontractor shall at all times protect stored equipment, materials from: damage from weather, sun. Materials shall be stored off the ground and not in contact the ground.
- (I) APCO Construction cannot guarantee price stability and therefore cannot grant any additional 52 monies to subcontractor due to escalation of price between bid/quote time and when materials/labor/shipping is actually purchased and/or incorporated into the project. See exhibit "B" for exception on material pricing.



Page 17 of 17

APCO00044608

EXHIBIT 6

1	DISTRICT COURT									
2	CLARK COUNTY, NEVADA									
3										
4	APCO CONSTRUCTION, a Nevada) corporation,)									
5)									
6	Plaintiff,) CASE NO: A571228 vs.) DEPT NO: 13									
7)									
8	GEMSTONE DEVELOPMENT WEST, INC., A) Nevada corporation,)									
9	Defendant.)									
10	AND ALL RELATED MATTERS)									
11										
12										
13										
14	DEPOSITION OF SAMUEL ZITTING									
15	PERSON MOST KNOWLEDGEABLE OF									
16	ZITTING BROTHERS CONSTRUCTION COMPANY									
17	LAS VEGAS, NEVADA									
18	FRIDAY, OCTOBER 27, 2017									
19										
20										
21										
22										
23										
24	REPORTED BY: VANESSA LOPEZ, CCR NO. 902									
25	JOB NO.: 427127									

		Page	2				Dago 3
1	DEPO	Pagi SITION OF SAMUEL ZITTING, PERSON MOST		1		INDEX	Page 3
2	KNOWLEDGEABLE	OF ZITTING BROTHERS CONSTRUCTION COMPANY, h	-20	2	WITNESS: SAMUEL ZI	TTING	
3	at Litigation Services & Technologies, located at 3770			3 4	EXAMINATION By Mr. Jefferies		PAGE 5, 112
4	Howard Hughes	Parkway, Suite 300, Las Vegas, Nevada, on	- 1	5	By Mr. Dreitzer		109, 115
5		r 27, 2017, at 9:00 a.m., before Vanessa ed Court Reporter, in and for the State of		6	1		,
7	Nevada.	ed court Reporter, in and for the state of		7			
8				8 9			
9			10			EXHIBITS	
10	APPEARANCES:		11		NUMBER		PAGE
11 12	For APCO Const	ruction: SPENCER FANE	12		Exhibit 1 Exhibit 2	ZBCI000131-ZBCI000147 Second Amended Notice of Taking	13 1 30
12		BY: JOHN R. JEFFERIES, ESQ.	-	_	mumore z	Deposition	, 50
13		300 South Fourth Street, Suite 700	14	4			
		Las Vegas, Nevada 89101	15	5	Exhibit 3	ZBC1178	41
14		(702) 408-3400	1.	5	Exhibit 4	ZBCI002082, ZBCI002085,	41
15		rjefferies@spencerfane.com	16	6		ZBCI002078, ZBCI002079,	
"	For Zitting:		17	7		ZBCI002089, and ZBCI002086	
16	3		1	,	Exhibit 5	Exhibit C to the Ratification	61
		WILSON ELSER MOSKOWITZ EDELMAN & DICKER, L				and Bid Forms	
17		BY: RICHARD DREITZER, ESQ.	19	9	Exhibit 6	Ratification and Amendment of	61
18		300 South Fourth Street, 11th Floor Las Vegas, Nevada 89101	20	0		Subcontract Agreement Buchele	
ا آ		(702) 727-1400			Exhibit 7	E-mail	67
19		richard.dreitzer@wilsonelser.com	21	1	publica o	maraaa117 maraaa121	
20			22	2	Exhibit 8	ZBCI000117-ZBCI000121	77
21	Also Present:	Lisa Lynn, APCO Joe Pelan		-	Exhibit 9	ZBCI002098	88
22		Joe Ferali	23	3	m 1 11 1		
23			24	4	Exhibit 10	APC000044771	88
24			"	•	Exhibit 11	Stack of Documents	88
25			25	5			
		Page					Page 5
1	Exhibit 12	APC000044651 8:		1	LAS VEGAS,	NEVADA; FRIDAY, OCTOBER 27, 201	7
2	Exhibit 13	APC000044636 9	۱ '	2		9:00 A.M.	
3	Exhibit 14 Exhibit 15	NVPE000247-NVPE000248 9: Amended and Restated Manhattan 9:	-	3		-000-	
1	EMILDIC 13	West General Construction Agreement	' 4	4	(The Repo	rter was relieved of her duties	
5		mese deneral construction agreement		5	under NRC	P 30(b)(4).)	
	Exhibit 16	APCO00044625-APCO00044627 9:	. 6	6	Whereupon,		
6				7		SAMUEL ZITTING,	
	Exhibit 17	E-mail from Randy Nickerl 11:	. 8	8	having been first d	uly sworn by the court reporter	to
7		•		9	-	h, the whole truth, and nothing	
	Exhibit 18	E-mails 11			•	and testified under oath as fo	
8			11		cracii, was examilied	. www. reserration mither naturals 10	TTOMD:
9						EVANTAR (IT O):	
10			12			EXAMINATION	
11			13		BY MR. JEFFERIES:		
12			14			you state your full name for t	he record
13			15	5	please.		
14 15			16	6	A. Samuel Zi	tting.	
16			17	7	Q. Have you	had your deposition taken befor	e?
17			18	8	A. Yes.		
18			19	9	Q. How many	times?	
19			20	0	A. I don't r		
20			21		Q. More than		
21			22		A. Possibly.		
22					•		aa?
23			23			you're familiar with the proce	001
24			24		A. Yes.		
25			25	כ	Q. I'm not g	oing to waste time going throug	n all of

-	Page 6		Page
1	the ground rules. There are a few that are important to me,	1	Construction, Inc.?
2	but I do want to emphasize you understand you're under	2	A. President.
3	oath	3	Q. How long have you held that position?
4	A. Yes.	4	A. Around 25 years.
5	Q and is your testimony today as if you	5	Q. Are you an owner of the company?
6	were testifying in a court of law?	6	A. Yes.
7	A. Yes.	7	Q. Are you the sole owner?
8	Q. If you don't understand my questions, let me know.	8	A. No.
9	I'll try and clarify it for you. If you answer the	9	Q. Who are the other owners?
10	question, I'm going to assume that you understood it as	10	A. Leroy Zitting, Jared Zitting, and William Zitting.
11	asked. Okay?	11	Q. Brothers?
12	A. Okay.	12	A. Yes.
13	Q. In conversation, we tend to know where the other	13	Q. What type of business is Zitting Brothers in?
14	person is going. So if you let me finish my question before	14	A. Wood framing subcontractor.
15	you start your answer, I'm going to let you finish your	15	Q. I'm going to shorthandedly use the term "the
16	answer before I move on to my next question. Okay?	16	project." And when I do, please understand I'm referring to
17	A. Fair enough.	17	the Manhattan West project that brings us here today. Okay?
18	Q. So if I say, Were you through with your answer?	18	A. Okay.
19	I'm not trying to be rude. I just want to make sure you	19	Q. And unless I specify otherwise, as I use the term
20	were done, because when I ask my questions, I have some	20	"project," it will refer to work that I believe Zitting did
21	awkward pauses in my head. And so if you're answering the	21	pre and post APCO being involved with the project. Okay?
22	same way, I just want to make sure we're through with the	22	A. Okay.
23	answer. Okay?	23	Q. What did you do to prepare for your deposition
24	A. Okay.	24	today?
25	Q. What is your position with Zitting Brothers	25	A. Went over some of the documents that were
_	Page 8		Page
1	provided.	1	MR. JEFFERIES: All right.
2	Q. Which documents?	2	MR. DREITZER: So it was produced.
3	A. I think I think the subcontract was in there,	3	MR. JEFFERIES: Okay. I again, for my
4	the schedule of the original schedule of change orders	4	purposes, I'm going to try and clarify it pre and post
5	that is outstanding and the retention amount owing that's	5	litigation.
6	outstanding.	6	Q. (By Mr. Jefferies) Okay. So while Rich is
7	Q. When you say "schedule of change orders," what are	7	looking, you looked at the subcontract, schedule of change
8	you referring to?	8	orders, and them?
9	A. There's a somewhere there was produced a list	9	A. Some e-mails.
10	of change orders that we were saying we were still owed for	10	Q. E-mail, okay. Do you recall what the e-mails
11	when the project shut down.	11	and in asking you all these questions, I do intend to
12	Q. Is that something that you transmitted to APCO?	12	exclude e-mails with your counsel and discussions you had
13	A. I think it's something that was produced	13	with your counsel. So please understand that. Okay?
14	produced in document production.	14	A. Okay.
15	Q. Fair emough. Let me make sure my record is clear.	15	Q. Do you recall what e-mails you looked at?
16	The list that you're talking about, is it something that you	16	A. I believe there were some e-mails between my
L7	transmitted to APCO prior to the litigation?	17	office and Joe Joe Pelo (phonetic), I believe. I don't
18	A. I believe so.	18	remember who all was included in the e-mail chain.
19	Q. Do you know how it was transmitted?	19	Q. Do you recall what the subject was?
	A. I don't without looking at it.	20	A. Getting together final change order amounts and
20	Q. Do you guys, by chance, have a copy of what you're	21	final contract amounts.
20 21		1 00	Q. Would this have been a list or a submission after
20 21 22	referring to here today?	22	g. House care into seen a list of a semination affer
20 21 22 23		23	you revised the labor rate?
20 21 22	referring to here today?		

Page 10 MR. DREITZER: Go off the record for just one 1 and then a bunch of carpenters under them that were all 2 moment? 2 Zitting Brothers employees. 3 MR. JEFFERIES: Sure. Q. So Roy, if I can call him Roy --(Pause in proceedings.) A. Yeah. Q. (By Mr. Jefferies) You understand, sir, you're Q. Just for clarity, Roy was the most senior person here today as the corporate designee for the topics in my on your project? 7 PMK designation? A. That was on a day-to-day basis. I was more A. Yes. senior, but I wasn't there every day. 8 8 Q. Okay. What was your personal role on the project, Q. Who had responsibility for documenting changes in 9 9 10 if any? 10 the supporting cost labor time? 11 A. I mostly managed the office and made sure that 11 A. Roy. change orders and payments were being processed 12 12 Q. Roy, okay. Have you worked with APCO before? 13 appropriately, and came down, did job walks every couple 13 A. Yes. 14 weeks --14 Q. How many times? 15 A. I thought we did one other job with APCO. So O. Okav. 15 16 -- to make sure that things were running smoothly. 16 probably just one other job and it was actually successful. 17 Q. So when you say you managed the office, you're 17 Q. Okay. Obviously there were problems on the 18 doing it from your office in Utah? 18 project with the owner, its financing. As you sit here A. Hurricane, yes. 19 19 today, do you have any complaints of APCO that are unrelated 20 Q. Who -- strike that. 20 to the owner? 21 How did your company staff the project on-site? 21 A. Yes. 22 A. My brother Roy was the on-site project 22 Q. What are those? 23 superintendent. 23 A. They had a project manager named Shawn that was Q. Okay. 24 24 absolutely, in my mind, horrible -- what he was doing -- and 25 A. And he had a group of superintendents under him 25 unethical. Page 12 Page 13 Q. What are you referring to? (Exhibit 1 was marked.) A. He would direct -- direct you to do stuff on-site Q. (By Mr. Jefferies) Sir, I'm going to show you 3 and then didn't seem like he was being transparent with the 3 what I've marked as Exhibit 1 to your deposition. Can you owner on the owner's side. And so it seemed like we could 4 tell me what this is? never get approval for the things he was directing us to do A. Looks like a subcontract agreement. 6 in an appropriate time. Q. Okay. There are handwritten changes in the text. Q. What type of things was he directing you to do? 7 Is that your handwriting? 8 A. The changes that are in question that he would A. I believe these are my initials, but I don't know 8 9 never approve. 9 if this is my handwriting or not. I don't believe that this 10 Q. Okay. Anything else in terms of a complaint 10 is my handwriting. It's just my initials. against APCO? 11 Q. Would this handwriting have been inserted at your 11 12 A. No. 12 request? 13 Q. Okay. Did you negotiate the subcontract --13 MR. DREITZER: Objection. Calls for speculation. 14 A. Yes. 14 You can answer. 15 Q. -- with APCO? Who did you negotiate with? MR. JEFFERIES: Well, that's fair. Let me A. I believe it was with Shawn and Joe. 16 rephrase. 17 Q. Okay. Are you the person that assumes that role 17 Q. (By Mr. Jefferies) Do the handwritten changes 18 for your company? 18 reflect modifications to the subcontract that Zitting 19 A. Yes. 19 requested from APCO? Q. How many -- prior to the project, how many 20 A. It appears to. 20 subcontracts would you say you negotiated, estimate? 21 21 Q. Okay. And is that an SZ that represents your A. In the hundreds. 22 22 signature? 23 O. Okav. 23 A. Yes. 24 MR. JEFFERIES: Mark that. 24 Q. Okay. Do you know whose signature that is for 25 (Pause in proceedings.) 25 APCO?

Page 14 A. I do not. 1 agreeing to what's on that page previous to it. So I didn't 2 MR. JEFFERIES: Who is that? 2 deem it as significant. 3 MS. LYNN: Shawn. Q. Had you or your company done work for Gemstone MR. JEFFERIES: Shawn. prior to the project? Q. (By Mr. Jefferies) Okay. Some of these changes A. We had never contracted with Gemstone, but we had have Shawn's initials next to yours. Some of them don't. worked on a Gemstone owned project. 7 Do you see that? O. What is that? A. Yes. 8 A. We had worked on a different project that Gemstone 8 9 Q. Do you attribute any significance to the fact that owned, but we didn't contract directly with Gemstone before. 10 Shawn did not initial any of those changes -- strike that. 10 Q. What was the name of that other Gemstone project? 11 Do you attribute any significance to the fact that 11 A. Manhattan Condominiums or Manhattan Apartments. Shawn did not initial some of your changes? 12 12 Q. When was that in relation to the project? 13 A. I do not, because he still initialed the bottom of 13 A. It was previous to this project by a couple 14 each page. vears --15 Q. Can you explain why he even -- on the same page --15 Q. Okay. I'm looking at page 2 as an example -- he would have 16 16 A. -- if I recall. 17 initialed specifically your change in the right-hand margin 17 Q. Other than Gemstone, had you done work for any of 18 to paragraph 3.1 but not 2.1? 18 Gemstone's principals prior to the project? 19 A. I don't -- I don't know why he would have done it. A. Other than Gemstone? 19 20 Q. Did you ever discuss that with him? 20 Q. Yeah, like Alex -- I'm drawing a blank on his 21 A. No, not that I recall. I know that my -- my 21 name. You know who Alex is? changes and markups were done prior to him initialing the 22 A. Edelstein? 23 pages at the bottom. So everything that I marked up 23 Q. Yes. Had you done work for him before? 24 happened previous to him in initialing the bottom of the A. I had done a project, like I said earlier, that he 25 page. So by initialing that page, you're essentially 25 was an owner of. The -- the Manhattan, but that was the Page 16 only other one. company files? Q. Did you do any work for Alex or any of his related A. I don't recall. 3 entities after the project? Q. My question is a little different. Are you aware of the existence of any such documents? Q. Would you agree that Exhibit 1 to your deposition 5 A. I'm not. reflects the final negotiated terms and conditions for your Q. Okay. Pursuant to subparagraph 1.3, you 6 work on the project? understood that Zitting was bound to APCO to the same extent A. It would not. 8 8 that APCO was bound to the owner. Correct? Q. And why do you disagree with that statement? 9 A. As far as Nevada law allows. 9 A. Well, it's not the final -- it's not the final 10 10 Q. What do you mean by that? 11 dollar amount, because it doesn't include any changes that 11 A. I'm not an attorney, but there's certain statutes 12 were requested throughout, for -- for one -- for instance. 12 that require the contracting parties to be bound to each 13 Other than -- other than that, I would agree that it's the 13 other, regardless of what happens with APCO or with -- with agreement that we settled on. 14 Gemstone. 14 15 Q. Okay. Pursuant to Article 1.2, prior to starting Q. Give me an example. work on the project, did Zitting review the design documents MR. DREITZER: I'm going to object to the line of 16 for sufficiency and accuracy? 17 questioning as calling for a legal conclusion, but you can 18 A. I would assume we did. 18 answer. 19 Q. That's a yes? MR. JEFFERIES: It did spin off into one. 19 20 THE WITNESS: For instance, a pay if paid. A. Yes. 20 21 Q. Okay. And do you recall reporting any issues 21 MR. JEFFERIES: Okay. regarding the design documents to APCO prior to the start of 22 THE WITNESS: Or pay when paid. 23 your construction on-site? 23 MR. JEFFERIES: All right. 24 A. I don't recall. 24 THE WITNESS: They're welcome to put that kind of 25 Q. Are you aware of any such paperwork in your 25 stuff in writing, but it's not supported by Nevada statute.

Page 18 A. I told you I don't recall what that meant to me at Q. (By Mr. Jefferies) And did you know that before 2 you negotiated and signed the subcontract? 2 the time I signed this. A. I don't recall. Q. Okay. Well, sitting here as the corporate Q. Well, this is -- when did you sign this? Oh designee, what does that mean to you? 5 April 17, 2007. Prior to that time, were you aware that A. What does it mean to me now --Nevada law precluded or somehow dealt with pay if paid provisions? A. -- or when I signed it? A. I don't recall. Q. Well --MR. DREITZER: Same objection. Sorry. You can A. Because that's a different question. Q. It is and that's fair. You're telling me you 10 answer. 10 Q. (By Mr. Jefferies) When did you -- this contract 11 11 don't recall what it meant to you at the time you signed it. 12 says April of 2007. When did you actually start work on the 12 I get that. 13 project? 13 But sitting here as the corporate designee, what 14 A. I don't recall. 14 does that sentence mean, that subcontractor is bound to the 15 Q. Okay. In paragraph 1.3, tell me what those first 15 contractor to the same extent and duration that contractor 16 two sentences meant to you when you agreed to be bound to is bound to owner? APCO to the same extent that APCO was bound to the owner? 17 MR. DREITZER: Same objection. It calls for a 18 A. I don't recall. 18 legal conclusion, but you can answer. 19 Q. Okay. Sir, you do realize you're the designee of 19 THE WITNESS: I think it means exactly what it 20 the company to testify about these things? 20 savs. 21 A. I do. 21 Q. (By Mr. Jefferies) How does it relate to APCO's Q. Okay. And --22 22 obligation to pay you? A. We covered that earlier. 23 23 A. I -- I don't know. That's --24 Q. Okay. And you're telling me you can't answer my 24 Q. Okay. 25 question? 25 A. That's above my pay grade. Page 20 Page 21 Q. Now, as I understand it, the work you did for APCO Q. The last two sentences reference the fact that, was called phase 1, which was Buildings 8 and 9. Is that 2 Amy payments to subcontractors shall be conditioned upon 3 right? receipt of the actual payments by contractor from owner. A. I don't recall how they phased it. I know that, Subcontractor herein agrees to assume the same risks that primarily, our scope was in 8 and 9. the owner may become insolvent that contractor has assumed O. For APCO? by entering into the prime contract with the owner. A. Yes. Do you recall assuming that risk when you signed O. Would you go to paragraph 3.4 within Exhibit 1. 8 this subcontract? I've got a jump on you guys because mine's highlighted. A. I don't. 10 Looking at about the third of the way down, it starts, As a 10 Q. As you sit here today as the corporate designee, 11 condition precedent. Do you see that? 11 do you agree that Zitting assumed that risk of owner 12 A. Yes. 12 nonpayment or insolvency? 13 Q. Why don't you read that to yourself. 13 A. I do not. 14 A. Okay. 14 Q. Why not? 15 Q. Are you -- strike that. A. Because I -- at this point, sitting here today, I 16 As the corporate representative, you understand 16 have the knowledge of a statute that exists that says the 17 that, to the extent Zitting had outstanding claims -- that 17 pay if paid, which this basically is, is not supported by 18 those were to be listed on the releases that you signed. 18 Nevada law. Q. You signed a lot of those type of pay if/pay when 19 Correct? 19 20 A. I didn't -- I didn't have that understanding. 20 paid clauses, haven't you? 21 Q. Do you see that language in paragraph 3.4? 21 A. I don't know. 22 A. T.do. 22 Q. Wouldn't you agree, sir, that in the hundreds of 23 Q. Okay. Did Zitting ever identify any outstanding 23 subcontract forms that you negotiated, that that is a pretty 24 claims, CORs on any of the releases that it signed? 24 standard clause? 25 A. I don't recall. 25 A. I don't --

Page 22 MR. DREITZER: Objection. Q. The bottom of page 3, still within paragraph 3.5, 2 THE WITNESS: -- recall. the subcontract states, Any payments to subcontractor shall MR. DREITZER: Calls for a legal conclusion. 3 be conditioned upon receipt of the actual payments by 3 THE WITNESS: I don't recall. contractor from owner. Zitting agreed to that precondition Q. (By Mr. Jefferies) Would you look at paragraph at the time. Correct? 3.5. First two sentences of Exhibit 1 state, Progress A. It appears that it was in the document I signed 7 payments will be made by contractor to subcontractor when I signed it. within 15 days after contractor actually receives payment O. So that's a yes? for subcontractor's work from owner. A. Yes. 10 10 Q. The next sentence, you -- do you agree that 11 Q. Progress payment to subcontractor shall be 100 11 Zitting knowingly assumed the risk that the owner may become percent of the value of subcontract work completed, less 10 12 insolvent? 13 percent retention during the preceding month, as determined 13 MR. DREITZER: Objection. Calls for a legal 14 14 conclusion. 15 Would you agree that Zitting agreed to that THE WITNESS: I agree that I signed this document 15 16 payment schedule for the progress payments? 16 that had this verbiage in it. 17 A. I agree that it's in this contract. 17 Q. (By Mr. Jefferies) Okay. Would you look at 18 Q. Yes? 18 paragraph 3.8. Why don't you take a minute and review that 19 A. I agree that it's -- I -- I agree with what you --19 provision. Then I'm going to ask you about it. 20 I agree that what you just read exists in this contract. 20 MR. JEFFERIES: Now you're giving me the sniffles. 21 Q. Okay. And that was the payment schedule that 21 MR. DREITZER: Sorry. 22 Zitting agreed to at the time. Correct? 22 MR. JEFFERIES: It's all in my head. 23 A. Apparently. 23 MR. DREITZER: It's actually allergies. 24 Q. Is that a yes? 24 THE WITNESS: All right. I've read it. 25 25 A. It appears that that was the case, yes. Q. (By Mr. Jefferies) Did Zitting agree to this Page 24 payment schedule for the retention? MR. JEFFERIES: Okay. And that's why I like it A. I signed this document. plugged back in, so you and I know what you're re-reading. Q. Is that a yes? 3 Thank you. A. I signed the document. You can take that however Q. (By Mr. Jefferies) You actually -- strike that. you want it. There are five requirements for the release of Q. All right. As the corporate designee for today's retention, subparagraphs A through E. Agreed? deposition, would you agree that, by signing this document, A. It appears to be. 8 Zitting agreed to that payment schedule for retention? Q. And to your -- your change actually clarified the A. I would not. handwritten addition of F, actually. You clarified when a Q. And why do you disagree with what I said? 10 10 building is to be considered complete for purposes of your A. I -- just saying that I signed this document the 11 11 retention. Right? 12 way -- the way it's stated, the way it's changed. 12 A. It appears so. 13 Q. Okay. I thought I was accounting for that in my 13 Q. Okay. I mean, that is a change you requested. 14 question. So I'm going to have her re-read my question. 14 Right? 15 I'm not trying to be difficult. So --15 16 MR. JEFFERIES: And when you do the transcript, 16 Q. Okay. As we sit here today, have -- strike that. don't just say, Question re-read. Actually plug it in, so I 17 As we sit here today, has Zitting satisfied those have his answer, if you would. You know what I mean? requirements for release of retention? 18 18 All right. I'm going to have her re-read my last 19 A. To my knowledge, we did. 19 Q. Okay. Let's go through them. Maybe what I should 20 question to you. Okay? 20 21 A. Okav. do -- let's book in -- during what dates approximately -- I 21 22 MS. REPORTER: Let me know if this is the 22 don't need specific, but if you can give me month and 23 question. 23 year -- did Zitting work for APCO on the project? 24 (Question on page 24, line 6 was read back.) 24 A. I don't recall. 25 THE WITNESS: Sorry. Yes. 25 Q. Is there somebody else at the company that would

Page 26 1 know this type of information? Because this was within the Q. Are you able to testify today -- well, strike 2 scope of my PMK designation. 2 that. Your addition F to paragraph 3.8, tell me what A. I'm your guy, but it's been roughly ten years. So for me to give accurate dates is difficult. that was intended to mean. Q. And I respect that. The reason we lawyers do PMK A. That was intended to mean that we -- we were notices is because, in my view of the world -- Rich doesn't entitled to being paid our retention when drywall was have to agree or disagree -- you kind of -- it's incumbent substantially complete, not when the entire project, on the person to kind of get prepared to talk about those including landscaping and furniture, was complete, like this topics. contract originally stated. 10 So as I -- as you sit here today, are you prepared So we were clarifying that, really, the rough 10 11 or able to tell me when Zitting worked for APCO on the carpentry retention didn't have any right to be held after 11 12 project? 12 it was all covered up. And if it's covered up, it's 13 A. To the best of my memory. 13 accepted. 14 Q. Okay. Tell me what that is. 14 Q. Okay. And that's your language in subparagraph F, 15 A. I don't recall if we started before 2007 ended on 15 Building is considered complete as soon as drywall is this project or if we started in 2008. 16 completed. Right? 17 O. Okav. 17 A. Yes. A. I also don't recall if we did anything for APCO, 18 Q. Okay. Doesn't say "substantially complete," does specifically, into 2009 or not. So it's in the time frame 19 it? 20 of 2007 to 2009. 20 A. No. it doesn't. Q. Okay. Now we're getting somewhere. 21 21 Q. Okay. So as you sit here today, are you able to A. The bulk of it was 2008. 22 22 testify as to whether the drywall was complete prior to the 23 Q. Okay. 23 time you stopped working for APCO on the project? A. So for me to tell you anything more finite than 24 24 A. I can testify that the first layer, if you will, 25 that, I wouldn't remember. 25 of drywall was complete and the only thing that was, to my Page 28 Page 29 1 knowledge, not complete was some soffits in the kitchens, better person to ask that question to. 2 that there was an issue with the assembly -- the fire MR. JEFFERIES: Okay. 3 assembly or something. So they were not done, but they had THE WITNESS: I know the building was covered up 4 done flooring under them and they had even done some with drywall, which was the intent of this -- this change in cabinets in some areas. this contract. So the intent of what was written was And so there was some open soffits that they were complied with. still waiting for clarification or design on. And to my Q. (By Mr. Jefferies) Okay. Did you go to work for 8 knowledge, that's the only thing that was not complete, in 8 CAMCO after APCO? terms of drywall. 9 MR. DREITZER: Objection. Calls for a legal 10 Q. So the bottom line is the drywall was not complete conclusion. 10 11 when you stopped working for APCO. Correct? 11 THE WITNESS: I remember -- I remember CAMCO MR. DREITZER: Objection. Calls for a legal 12 coming onto the site and we were pretty much done with 12 13 conclusion. everything in our scope. And I believe they asked us to do 14 THE WITNESS: My belief is that the drywall was 14 a few things for them which we did. I don't remember if 15 complete, but they had to add some more soffit steel. So 15 there was any kind of a formal agreement or anything or any the drywaller was still doing whatever changes he was being 16 understanding that they would be paying us versus APCO directed to do or whatever changes the assembly needed. So 17 paying us. I don't recall any of that, but I do remember, I don't know how -- how to really dice that any different 18 for instance, like, they asked us to put up some safety 19 19 rails which we complied with. I don't remember what the 20 Q. (By Mr. Jefferies) So based on your answer, the 20 arrangements were though. 21 drywaller wasn't finished. Right? 21 Q. (By Mr. Jefferies) Okay. One of my topics in the 22 MR. DREITZER: Objection. Misstates his 22 notice -- I think we've got . . . the notice . . . 23 testimony. You can answer. MR. DREITZER: Counsel, is that the second 23 24 THE WITNESS: I'm not -- I'm not the one that was 24 amended -administering his contract. So APCO would be a little 25 MR. JEFFERIES: Yes.

Page 30 MR. DREITZER: Okay. I've got it. you aware of any photos that would show the state of the 2 MR. JEFFERIES: I'm just going to mark it, just so drywall when you stopped working for APCO? I got it tagging along with the depo. A. I don't believe so. MR. DREITZER: So that will be 2. (Exhibit 2 was marked.) A. It would be interesting to see how much of the --Q. (By Mr. Jefferies) Sir, showing you what I've there's -- the drywaller's scope they had billed APCO for. marked as Exhibit 2 to your deposition, just for the record, O. Okav. this is the topics. Topic 9. Did you -- it relates to A. I don't know if that's ever been produced. CAMCO. Did you have a ratification agreement with CAMCO? Q. While you -- let's look back at paragraph 3.8 of 10 MR. DREITZER: Objection. Calls for a legal the subcontract, Exhibit 1. We've talked about subparagraph 10 11 conclusion. 11 A, the completion as you further defined it in subparagraph 12 THE WITNESS: I don't know of any. I don't recall 12 F. Subparagraph B was the approval and final acceptance of 13 any ratification agreement with CAMCO. 13 the building work by owner. 14 Q. (By Mr. Jefferies) How much work did you do after 14 While you were working for APCO, did that occur, 15 APCO left the project for CAMCO or Gemstone? 15 to your knowledge? 16 A. Almost none. Very little. 16 A. I have no knowledge of that. 17 Q. Okay. Were you paid for that work you did after 17 Q. Okay. Next item is, See receipt of final payment 18 APCO? 18 by contractor from owner. Do you have any personal knowledge or information to suggest whether that occurred? 19 A. I don't believe so. 19 20 Q. Do you have any photographs, video, or other 20 A. I do not. documentation that would show the state of the drywall at 21 Q. Item D is delivery to contractor from the point that you stopped work for APCO? 22 22 subcontractor, all as-built drawings for its scope of work, 23 A. I believe that we've turned over any -- any 23 and other closeout documents. 24 documentation that we have along those lines, if any. 24 Did Zitting ever satisfy that requirement? 25 Q. Okay. My question was a little different. Are 25 A. I don't recall. Page 32 Page 33 Q. Do you know? 1 So what I'm going to try and do is ask a question A. I don't recall. that I think that accounts for his comment, that I don't Q. Prior to today, have you seen any records in your have to reask paragraphs -- question about paragraphs B file that would reflect the transmittal of that type of through E. Okay? closeout documentation and as-builts? A. Okay. A. Not that I recall. Q. As the corporate designee sitting here today, are Q. Subparagraph E, it says, Delivery to contractor you aware of any documentation or other information to from subcontractor, release and waiver of all claims from suggest that the conditions referenced in B through E were all subcontractors, laborers, material and equipment satisfied by Zitting? suppliers, and subcontractors providing labor or materials 10 A. I know that every draw request that we put in, we 10 11 had to submit conditional labors for the period we were 11 or services to the project. Did you do that? 12 A. I don't recall. 12 submitting from any supplier, sub, and -- and a final for 13 Q. Do you know if you did that? 13 the period previous to that. So I know that we complied 14 A. I don't recall if I did or not. 14 with that. I just don't recall specific ones that I've 15 MR. JEFFERIES: Rich, it seems like as the 15 seen. corporate designee, he should be better prepared to talk Q. Okay. And, admittedly, I think the record about some of this --17 reflects there are periodic conditionals and unconditionals. MR. DREITZER: Well, I think he is prepared and I 18 I get that. You would agree, though, that this subparagraph think that as you -- as you rephrased a couple of questions 19 E in paragraph 3.8 is dealing with a final from your lower before and you got into the topic, he was able to kind of tier people. Right? 20 21 meet you where you wanted to go on some of the stuff. So I A. Yes. 21 think if you rephrase it, he may be able to get there. 22 22 Q. Okay. So since you called out the releases, let 23 MR. JEFFERIES: Fair enough. me make sure my record is clear. Sitting here today as the 24 Q. (By Mr. Jefferies) As the corporate designee --24 corporate designee, do you have any information to suggest 25 strike that. And that's probably a fair clarification. 25 that Zitting satisfied the conditions in B, C, and D of

Page 34 Page 35 paragraph 3.8? (Question on page 34, line 9 was read back.) A. I believe that I could go to my files and find 2 THE WITNESS: I'm not aware of any. lien waivers from all the suppliers --3 3 Q. (By Mr. Jefferies) And then with regard to E, O. Okav. there are periodic releases that I have seen in the file. A. -- for the draws that we submitted. A. Okay. Q. No, I respect that. I -- I carved E out. E Q. So my question is: Prior to today, do you have relates -- E relates to the releases. Do you see that? any facts, information, documents to suggest that Zitting A. Yeah, I do. has tendered final releases from its lower tier subs or Q. Okay. So I'm carving those out. I hear your suppliers? words and I understand what you're telling me. So I'm going A. I believe there has been final releases submitted 10 to exclude that. So let me make sure my record is clear. 11 for lower tier suppliers. Sitting here as the corporate designee, are you 12 O. Okav. aware of any documents, facts, information to suggest that A. We actually paid our bills. That's not where the 13 Zitting met the conditions of subparagraphs B, C, and D of 14 14 problem occurred. 15 paragraph 3.8? 15 Q. Sitting here today, do you have any personal A. Let me re-read them. 16 16 knowledge as to -- well, strike that. 17 (Pause in proceedings.) 17 Describe for me, sir, what you understood to be 18 THE WITNESS: I don't know of any documents that 18 the payment application process on the project? we have in our files that pertain to these sections. A. I understood it to be each month on a designated 19 19 20 Q. (By Mr. Jefferies) All right. So our record is 20 date. We submit progress billing for work that was clear for both of us, I'm going to have her re-read the 21 completed for the previous period. And along with that, we 22 question now that you've reviewed the document and I think submitted conditional waivers from all of our lower tier 22 you're able to answer it. 23 subs and suppliers and then we also submitted final labors 24 MR. JEFFERIES: So, again, plug it in here. 24 for the previous period from -- from the same set of people. 25 MR. DREITZER: Thank you. 25 Q. Okay. And you were paid by APCO or the owner Page 36 Page 37 through funds control? Sitting here as the corporate designee, would you A. I don't recall how the -- how that was set up on 2 2 agree that Zitting accepted that payment schedule for change 3 the job. orders? Q. Okay. Do you recall there being a Nevada A. With some changes and modifications, it appears Construction Services that facilitated the release? Is that 5 that I did. the proper name? Q. Okay. Tell me -- so that our record is clear, MS. LYNN: Mm-hmm. what did you add to that paragraph 3.9? Q. (By Mr. Jefferies) Release of money. A. Unless a contractor has executed and approved A. I don't recall how this particular job was handled 9 change order directing subcontractor to pull -- perform 10 that way. certain changes in writing and certain changes have been 10 11 Q. Okay. Do you recall, over the last approximate completed by subcontractor. 11 two months that APCO was on the project, there was joint 12 Q. What was your intention in adding that language? 12 13 checks being issued? 13 A. Intention was to state that, if I'm directed to do A. I don't recall that. 14 a change by APCO, then I'm going to get paid for that 15 Q. How -- strike that. 15 change, regardless of whether the owner pays them for it or 16 What was your standard practice for delivering the 16 17 pay applications to APCO? 17 Q. I don't see the reference to owner payment in 18 A. I believe back then we were just using a good old 18 there, in that language. 19 19 A. But it was a continuation of the first sentence 20 Q. In paragraph 3.9 of Exhibit 1, it states, 20 in 3.9. So it was finishing that thought that was expressed 21 Subcontractor agrees that contractor shall have no 21 22 obligation to pay subcontractor for any changed or extra 22 Q. Oh, I see. So you're saying it's a continuation 23 work performed by subcontractor, until or unless contractor 23 of the sentence before or is it -- and I'm not trying to be has actually been paid for such work by the owner. 24 argumentative. I want to make sure I understand what your 25 Did you agree to that -- strike that. 25 intent was

```
Page 38
                                                                                                                         Page 39
         A. Yeah, that's why I started with, Unless.
                                                                   1 use your term -- executed and approved changers from APCO?
         Q. Okay. So you're -- unless what?
                                                                            A. On some stuff we did. On other stuff, we got --
 3
         A. Unless subcontractor has an executed or approved
                                                                   3 we got asked to do \operatorname{--} do the work and we were told that it
 4
    change order.
                                                                   4 would be approved and -- by Shawn and told it would be
 5
         Q. Okay.
                                                                   5 approved and told that it was approved, but he would never
 6
         A. So I was trying to continue the sentence.
                                                                   6 produce a document showing that it was approved. And so we
 7
         Q. All right.
                                                                       had that struggle throughout the second part of the project
          A. The first sentence of 3.9.
                                                                       with him. So verbally, yes, he approved them.
          Q. So your -- if I understand your testimony, your
                                                                                MR. JEFFERIES: Okay. I'll make this the last
    entitlement to a change order could be determined separate,
                                                                  10
                                                                      one. Then we can break.
   apart from whether the owner paid APCO, if you had executed
                                                                  11
                                                                                MR. DREITZER: Sure.
12
    approved change orders?
                                                                            Q. (By Mr. Jefferies) Given the list of schedule and
                                                                  12
13
         A. That was my intention here.
                                                                  13
                                                                      change orders that you reviewed -- that you contend you
14
         Q. My statement is correct, yes?
                                                                  14
                                                                      weren't paid for, I assume --
                                                                           A. Yes.
15
         A. Yes.
                                                                  15
                                                                            Q. -- okay -- do you have executed and approved
16
         Q. Okay. Did you --
                                                                  16
17
              MR. DREITZER: Hold on one second. Go -- you
                                                                  17
                                                                       change order forms from APCO on those?
18
   don't have to go off. Do you need a break, because we're
                                                                  18
                                                                           A. Not on all of them.
19
     about at an hour.
                                                                  19
                                                                           Q. On some of them do you?
20
              THE WITNESS: Yeah, whatever is --
                                                                  20
                                                                           A. I believe so.
21
              MR. DREITZER: Do you mind if we take a minute?
                                                                  21
                                                                                MR. JEFFERIES: All right. Let's take a break.
22
              MR. JEFFERIES: Sure. No, we can do that.
                                                                  22
                                                                                 (Pause in proceedings.)
23
              (Pause in proceedings.)
                                                                  23
                                                                                MR. JEFFERIES: Let's go back on the record.
              MR. JEFFERIES: Let me ask it.
24
                                                                  24
                                                                            Q. (By Mr. Jefferies) Sir, do you have -- as the
25
         Q. (By Mr. Jefferies) Did you get -- I'm going to
                                                                  25 corporate designee, do you have any information,
                                                      Page 40
                                                                                                                         Page 41
 1 documentation, evidence to suggest that APCO was paid your
                                                                            A. I believe we were looking at it earlier.
 2 retention that you're seeking in this action?
                                                                                \ensuremath{\mathsf{MR}}. JEFFERIES: Do you mind if we mark that, just
 3
         A. Not that I know of.
                                                                      because he keeps referring to it?
         Q. As you sit here today as the corporate designee,
                                                                                MR. DREITZER: No, let me fish it out. For the
                                                                       record, it's document ZBC1178.
 5 do you have any documents, facts, information to suggest
 6 that APCO received payment for the change orders you're
                                                                                MR. JEFFERIES: Thank you.
    seeking payment for in this action?
                                                                                MR. DREITZER: Sure.
         A. Not that I know of.
                                                                                MR. JEFFERIES: Why don't you mark it. I'll see
         Q. Did you ever prepare any correspondence to APCO,
                                                                   9
                                                                       if we can get a copy of it.
10
    transmitting claims or change order requests?
                                                                  10
                                                                                 (Exhibit 3 was marked.)
11
         A. I'm sorry. Can you re-ask that?
                                                                  11
                                                                                 (Exhibit 4 was marked.)
12
              MR. JEFFERIES: Why don't you read it. I can
                                                                  12
                                                                                 (Pause in proceedings.)
13
   never do it the same twice. So I'm going to have her
                                                                  13
                                                                           Q. (By Mr. Jefferies) Sir, showing you what I've
14
    repeat.
                                                                  14 marked as Exhibit 4 to your deposition, have you seen this
15
              (Question on page 40, line 9 was read back.)
                                                                  15 before today? And by "this," I will represent to you
16
              THE WITNESS: I believe so. I believe they've
                                                                  16 Exhibit 4 -- I have pulled some -- some handwritten notes.
17
    been produced.
                                                                  17 It's just one of a few in the file that I saw. And then I
18
         Q. (By Mr. Jefferies) A letter where you asserted a
                                                                  18 also pulled what looked to be, like, some field change
19
    claim against APCO?
                                                                  19 directives and change requests that look -- so they're
20
         A. Well, we filed a lien.
                                                                     not -- you can tell by the Bates they're not sequential. I
21
         Q. I respect that. I have the lien. Did you ever
                                                                  21 just pulled some examples to ask you about. Okay?
   submit a written notice of claim to APCO?
                                                                  22
                                                                           A. Okay.
23
         A. I believe we sent them a change order log which
                                                                  23
                                                                                MR. DREITZER: Oh, I thought they were.
24 was a claim, yes.
                                                                  24
                                                                                MR. JEFFERIES: No. they're not.
25
         O. Okav.
                                                                  25
                                                                                MR. DREITZER: Okay. Glad you mentioned that.
```

Page 42 Page 43 Q. (By Mr. Jefferies) So please take a minute and 1 turned over all the source documents we have in our files. 2 look at those and then I want to ask you some general 2 So whatever has been turned over is what we have. I don't questions about it. 3 believe there's any documentation we've withheld in regards MR. DREITZER: Counsel, would it be okay if I just 4 to any of these change orders. 5 put the Bates number on the record really quick? Q. So if I understand your answer, to the extent this MR. JEFFERIES: Absolutely. 6 type of source document or -- documentation or support for MR. DREITZER: So for Exhibit 4, it's ZBC2082, the amounts in a change order request -- those would be in 7 2085, 2078, 2079, 2089, and 2086. 8 the Bate-labeled documents that have been produced in this MR. JEFFERIES: Thank you. litigation? 10 MR. DREITZER: Thank you. Thanks. A. Correct. 10 11 THE WITNESS: Okay. 11 O. Second page of Exhibit 4 is a field change Q. (By Mr. Jefferies) Okay. So it's my 12 12 directive. Actually, pages 2 and 3 of the exhibit are just understanding that, by at least September 6 of '08, Zitting 13 different examples of the same form. Field change 13 was doing work for CAMCO. Would you agree with that? 14 directive. Do you have any similar field change directives 14 A. It appears that way, yes. 15 signed off by APCO for any of the change order requests that 16 Q. Okay. And tell me what the first page of you're seeking in this action? 17 Exhibit 4 is. 17 A. Anything that I have has been submitted as -- in 18 A. It appears to be an accounting of hours spent by 18 the document request. Zitting employees doing change order work that was signed 19 19 Q. Okay. Go to the last three pages of Exhibit 4 and 20 off by somebody with CAMCO, it looks like. tell me what form that is. 21 Q. Okay. As the corporate designee, do you have 21 A. That's a change request form that's generated in similar type of source documents for the change order 22 our software system. requests that you have made against APCO, as are summarized Q. What -- how do you use this form? 23 in Exhibit 3? 24 24 A. We use it as a way to document changes. A. Which is Exhibit 3? Oh, thanks. I believe we've 25 25 Q. Okay. As you sit here today as the corporate Page 44 Page 45 1 designee, do you have any such forms issued to APCO for the MR. DREITZER: Right. No, I see that the -- this 2 change order requests that are outstanding in this 2 is roughly a eight- or nine-page exhibit. The cover page 3 litigation? 3 has a Bates on it of 2098, but everything else -- it's A. Anything that we have has been submitted in the 4 obviously Zitting paperwork, but it's unBatesed. So I'm 5 document request. 5 assuming it has been produced and I'm assuming it lies Q. Okay. So it would have been Bates labeled and 6 elsewhere in the case, but we don't have Bates numbers for produced prior to today? it at this point. A. Yes. MR. JEFFERIES: That's my assumption as well. I Q. As the corporate designee today, have you seen any don't want to -- the other thing I will represent to you is 9 10 change order requests form, field directive form, or field these were not sequential. I pulled these together --10 MR. DREITZER: Okay. notes that would support any of the change order requests 11 you're seeking from APCO? 12 MR. JEFFERIES: $\ \ \text{--}$ so that I could try and make 12 13 A. I don't recall. 13 some semblance of what I think is the summary sheet. And we 14 Q. You don't recall seeing any? will have them all together in one. 14 15 A. I don't. It's been a long time. 15 MR. DREITZER: Could I ask this just so -- as a 16 Q. The -- what is the difference between a quote form 16 favor of -- as you're talking about each document, if you 17 and a change order request form? 17 can, you know, refer to dates and amounts just so we can key A. Can you show me a quote form. 18 it back to something that's been Batesed later on. And if 18 19 O. Sure. we have that as part of the record, we should be able to do MR. JEFFERIES: Let's mark this. 20 20 that. 21 MR. DREITZER: Exhibit 5? 21 MR. JEFFERIES: Sure. Fair enough. 22 MR. JEFFERIES: I think so. 22 MR. DREITZER: Thank you. Q. (By Mr. Jefferies) Sir, I'm showing you what I've 23 23 Q. (By Mr. Jefferies) Okay. Sir, I assembled 24 marked as Exhibit 5, which this is an example of -- you'll 24 Exhibit 5. I was going to get to this, but you asked a 25 see some of the Zitting forms. 25 question. If you go -- pick one of these, I believe these

Page 46 Page 47 1 are Zitting Brother bid forms. Is that right? A. But it appears that he was actually summarizing A. Yes. 2 actual time that was spent. Q. And they say "quote" in the upper right-hand 3 Q. How can you -corner, after -- or before a numerical designation. Do you A. But I -- I'm just assuming that. 5 see that? Q. That was going to be my question is: How can somebody tell whether this work has been done or not? A. Yes. Q. Okay. What are these forms? Strike that. A. These are a field change form or a quote form. So Procedurally, given your standard practice, if when Roy was asked by APCO to do -- perform a certain this -- if the purported or extra change order work was change, he would summarize it in this form. And then if actually performed, would you have processed it from these 10 11 they told him to go ahead and do the work and -- then he 11 forms that are included in Exhibit 5 into a change order 12 would send these forms to me, and then I would typically 12 request like I have, for example, in Exhibit 4? 13 summarize it into a change request form in our system or A. I would -- if -- if this -- if -- if this was 13 into a change order form. 14 actually performed, I would either put it into a change 14 15 O. Okav. 15 order request or write into a change order. A. So it would eventually get from the field copy 16 16 Q. And do you have change order -- okay. Strike 17 into the software, basically. 17 that. 18 Q. Okay. So these particular forms, because they say 18 Change order form different than Bates label 2086, 19 "quote" and them some of the language says "bid includes," 19 within Exhibit 4, or is that your change order form? this is -- this is kind of what your estimate of what this 20 A. That's a change request. 21 change could --21 Q. Okay. 22 A. I don't know if this is reflecting an estimate or 22 A. And a change request -- the only difference. 23 actual time and he was just using a form that said "quote" really, between a change request and a change order is a 23 24 on it. change request doesn't adjust our contract amount. Once you 25 0. 0kay. switch it into a change order, then that adjusts the Page 49 Page 48 contract amount. So this is a little more preliminary than in its entirety. Okay. Tell me what the first page of 2 Exhibit 5 is? a change order --Q. The change request --A. It looks like an Exhibit C to the ratification. 3 A. -- in our system. 4 Submitted change orders. Q. Okay. So the progression would be from the . . . Q. Okay. What ratification? Document has "quote" written on it in Exhibit 5 to A. I do not know. potentially either a change request, like we have in Q. Somebody on the first page of Exhibit 5 has Exhibit 4, or a change order form? been -- has gone through and listed change order requests, A. Correct. and some of them have an AR by them which is APCO 10 Q. All right. Okay. I'm going to come back to this, 10 responsibility. Do you see that? 11 Exhibit 5, just because I want to understand -- well, shoot, A. I do. 11 we can do it while we're here. Do you have Exhibit 5 in 12 12 Q. Do you know what that represents? 13 front of you? 13 A. It appears that it represents somebody's 14 A. I do. interpretation of which ones were APCO responsibilities. 14 15 Q. Seen this document before today. Right? 15 Q. Okay. 16 A. I don't recall seeing it before today or before A. I don't know who generated this document 17 the topics. And I actually went over it today, this 17 originally though. I don't recognize it previous to today. 18 morning. 18 Q. Okay. As the corporate designee today, do you 19 Q. Exhibit 5? 19 know if Zitting received payment for those items that are 20 A. Yeah, this (gesturing) document. 20 not designated AR on the first page of Exhibit 5? 21 MR. DREITZER: Do you mean the first page or the 21 A. I don't believe so. 22 entire document? 22 O. Did Zitting submit those items -- strike that. 23 THE WITNESS: First page. First page. 23 Did Zitting submit any of the items on the first 24 Q. (By Mr. Jefferies) I wasn't that nice to send 24 page of Exhibit 5 to CAMCO or Gemstone for payment? A. I don't recall. 25 over all my exhibits. So you wouldn't have seen Exhibit 5 25

Page 50 Page 51 Q. As the corporate designee, do you know if Zitting MR. DREITZER: Okav. 2 received any payments from CAMCO or Gemstone after Zitting MR. JEFFERIES: So that's why I'm asking it the 3 stopped working for APCO? way I am. A. I don't believe so. Q. (By Mr. Jefferies) I don't care what you looked Q. Did you agree to reduce your labor rate down to 5 at. I'm just trying to -- for purposes of today -- make 6 \$30 per hour for your change order request? sure we're on the same page. So as the corporate designee, A. I saw some documentation in e-mails of such this 7 would you agree that APCO rejected certain change order morning that appears that I did. requests because it objected to your labor rate? Q. Is that a yes? A. Based on an e-mail chain that I read, it appeared 10 A. It appears that I did. that that was the case. 10 11 Q. Okay. 11 O. So that's a ves? 12 A. I don't have a personal memory of it, but based on 12 A. I don't have a memory of it. So I'm just going 13 the e-mails that I reviewed, it appears that I did. 13 off of this limited e-mail chain and what was going on in Q. Okay. As the corporate designee, would you agree 14 14 it. I don't know if there was other conversation had 15 that Zitting agreed to reduce its labor rate to \$30 per hour 15 outside. I don't know if somebody got mad and picked up the 16 on whatever the outstanding change order requests were? 16 phone and called and had a discussion. I don't recall that. 17 A. From the -- from the e-mails that I -- the e-mail 17 And the e-mail chain isn't inclusive of -- of a 18 chain that I reviewed this morning, it appears that . . . conclusion, but that looks like that's the direction it was 19 MR. DREITZER: Counsel, could we possibly identify going. And I just -- unfortunately, it's been so long and 19 20 which e-mails we're talking about? I mean, if there's 20 there's so many -- so many phone conversations and so forth e-mails that firm that up, I'd like to have that part of the 21 that -- that I don't have the benefit of recalling. 22 22 O. Okay. Isn't it true, sir, that as the corporate record. 23 MR. JEFFERIES: I don't know what -- he keeps 23 representative for Zitting today, that APCO -- whether you 24 referring to e-mails. I'm just trying to establish the 24 agreed or not, APCO did reject some change order requests. 25 fact. 25 Correct? Page 53 Page 52 A. It appeared that they had. 1 moment. Q. Okay. And as a result, Zitting repriced certain 2 MR. JEFFERIES: Sure. change order requests using a labor rate of \$30 an hour. 3 3 (Pause in proceedings.) 4 Correct? Q. (By Mr. Jefferies) Just while we were off the 5 A. Correct. 5 record, we compared the summary in Exhibit 3 and the summary Q. Okay. Can you identify any -- well, let's see. 6 in Exhibit 5, and it appears what you're designating as I'm not sure how the list of change order requests . . . in Nos. 22, 23, 24, and 25 on Exhibit 3 are not included in 8 Exhibit 5. Correct? Exhibit 3 and 5 . . . MR. DREITZER: Well, Counsel, I can show you -- I A. Correct. can say that on Exhibit 3, No. 15 for 155,896 --10 Q. And just looking at the timing, would you agree 10 MR. JEFFERIES: I'm sorry. One more time. 11 that Change Order Request 22, 23, 24, and 25 were done at 11 MR. DREITZER: Sure. In Exhibit 3, Item 15 for 12 12 the direction of CAMCO? 13 155.896 --13 A. I would come to that conclusion based off of 14 MR. JEFFERIES: Yeah. 14 Exhibit 5 -- is it Exhibit 5? Somewhere I saw some actual 15 MR. DREITZER: -- can be found on Exhibit 5, third 15 CAMCO verbiage. 16 line from the bottom, but I haven't matched them up one to 16 Q. I think it was Exhibit 4. 17 17 A. Is it Exhibit 4? 18 THE WITNESS: Does anyone know who generated this O. First page. document originally? 19 19 A. Well -- but if you look further in, you've 20 Q. (By Mr. Jefferies) Exhibit 5? 20 got . . . 21 A. The cover of Exhibit 5. 21 MR. DREITZER: Oh, you're right. 22 Q. I can't personally represent to you. I found it 22 THE WITNESS: CAMCO somewhere. 23 in your document production. It has your Bates on it. 23 MR. DREITZER: Actually, in Exhibit 4, if you go 24 A. Okay. 24 to the fourth page in, which is ZBC2079, that's Change 25 MR. DREITZER: Can we go off the record for a 25 Request 24 which -- with a dollar figure of 19,9 and then --

Page 54 MS. REPORTER: I'm sorry? Which will then? 1 agree, sir, that the items that are designated 22, 23, 24, 2 MR. DREITZER: With -- which -- with a dollar and 25 on Exhibit 3 were performed after APCO stopped 3 figure of 19,900 that matches up to No. 22 on Exhibit 3. working on the project and after CAMCO came onboard? THE WITNESS: And then going down, you get the A. I would agree with that. 5 same thing on the next page, 3750. So it would appear that Q. Didn't you receive copies of correspondence from 6 these -- these last four changes were done after CAMCO APCO and/or Gemstone -- words to the effect, There's a 7 showed up on-site. dispute between those two parties and APCO was stopping work Q. (By Mr. Jefferies) Okay. Let me make sure my on the project? record is clear. We've got a lot of rambling in there when A. I don't recall. 10 we read this. Would you agree, sir, that what you're Q. Did you take any steps to confirm what CAMCO's 10 11 showing is Change Order Request 22, 23, 24, and 25 in 11 role was on the project? 12 Exhibit 3 were actually performed for CAMCO? A. I don't recall. 12 13 A. Performed under their direction. I don't know. 13 Q. Just given the issues on the project, you would 14 contractually, how -- how that works. To my knowledge, I 14 have likely had to have confirmed their involvement before 15 didn't have a contractual obligation to CAMCO. I had a 15 you performed extra work. Correct? contractual obligation to APCO. And so I don't know -- I 16 A. Correct. I just don't recall what their 17 don't know where that -- we did work for the project, work 17 involvement, in my understanding, was. 18 for the project under the contract that I had signed. 18 Q. Was Zitting paid for Items 22 through 25 on 19 And I don't know if I had a real clear Exhibit 3? 19 understanding of how APCO and CAMCO were interacting with 20 A. I don't believe so. each other or if they were interacting with each other, but 21 Q. May save us a lot of time with this question. As the corporate designee here today, if I were to walk you 22 it does appear that those were done after CAMCO showed up 22 23 on-site. through the individual change order requests that are 23 24 Q. Okay. Let me -- let me -- I'm going to try and 24 outlined Items 3 through 20, would you be able to explain to account for your answer in this next question. Would you me the underlying factual basis as to why it was a change in Page 56 Page 57 1 scope? No. 7, as per Herschel and Shawn's instructions. So this A. All I could do is rely on the description to lead 2 indicates that the work was done. And it was instructed me to believe what it was, but I would have to have a set of 3 verbally by John -- by Shawn. So beyond that, I can't 4 plans in front of me to -- to see what was -- what was shown verify it. From this document, that is. or not shown and what prompted the change. Q. And go to the Quote No. 3, page before it, in the Q. Would you -- okay. So you can't do that sitting amount of \$30,412. Can you tell, looking at this, whether here today, other than just reading to me what I can read -this work was actually done or is this an estimate? A. Mm-hmm. A. I can tell this work was actually done. Q. -- as the heading. Right? Q. Okay. How? A. Correct. 10 10 A. Because the description here says, Install, Q. Okay. Do you, as the corporate designee today, 11 tighten screws for 8 and 9 in concrete, as directed by Shawn 12 have the ability to explain to me how the amounts reflected Bounds, in order to eliminate the problem with finishing the 13 in Change Order Request 3 through 20 on Exhibit 3 were 13 concrete around them and having them kicked out of place and 14 calculated? 14 not end up in the wall. This also fixes the problem of 15 A. Without going and finding the supporting 15 having the bolts come up under the studs. 16 documentation, I don't have that ability. 16 Q. Okay. 17 Q. Okay. If you look at Exhibit 5 -- we can pick an A. So I know that that work was done. All the 17 18 example. Go to Quote No. 18 for \$3,300. 18 inspections were passed off. The bolts had to be in there 19 A. What page is that? Oh, I'm sorry. It's not . . . 19 in order to be passed off. 20 3300? 20 Q. Okay. Should there be a change order request 21 21 or -- in your system or your files implementing this change O. Yes. 22 A. Okay. I got it. 22 or --Q. Can you tell, looking at this, if this work was 23 23 A. Not necessarily. 24 actually performed? 24 Q. No? Do you recall that APCO had rejected change 25 A. I cannot, other than it says "presnap lines" on 25 order requests because of a lack of supporting

Page 58 Page 59 1 documentation? 1 that we possibly could have done based on the frustration we A. I don't recall that. 2 were having from them not -- from Shawn not producing Q. Do you recall the owner receiving copies of -something in writing for what he was asking us to do. communications from the owner to APCO, that APCO then Q. Is it your testimony that, despite your saying forwarded to you, that the owner was requesting further $\ensuremath{\mathtt{5}}$ that, you went ahead and continued to do change order work support for certain change order requests? 6 without anything in writing? A. I don't recall that. Unfortunately, probably for A. There may be some instances where we did changes everyone, in a sense, Shawn Bounds' method was verbal without anything in writing, just verbally. And that's the request, oftentimes. And he, oftentimes, failed to go and frustrating thing about a contract is that verbiage relates 10 put his request in writing. Sometimes it's kind of a 10 to both parties. 11 challenge to get as complete a picture of his changes as 11 Is APCO -- is APCO denying that this work was 12 would -- otherwise would have. 12 done? 13 Q. Well, you knew from your own change to the 13 MR. DREITZER: Let me -- let's let him ask the 14 subcontract that, in order for you to get paid, you needed 14 questions. 15 to have something signed off on by APCO. Correct? 15 THE WITNESS: Okay. A. That's what the contract states and that's why we 16 16 Q. (By Mr. Jefferies) That's the nice thing about 17 kept pushing for something more than verbal. All the way 17 this process is I get to ask the questions. 18 through the job, we kept pushing him to get something more 18 A. Fine. 19 than verbal. Yeah, I'll get it. Yeah, I'll get it. Yeah, 19 MR. DREITZER: We'll have our day. 20 I'll get it. Do the work. I'll get it. Do the work. I'll 20 THE WITNESS: All right. 21 get it. All the way through. Q. (By Mr. Jefferies) Okay, Why don't we flip 21 22 Q. Didn't you reach a point where you actually 22 through these. So you think Quote 3 has been performed advised APCO that you're not performing any change order 23 historically? 24 work unless you get something in writing? 24 A. Yes. 25 A. I don't recall, but that sounds like something 25 Q. Okay. I wasn't clear on Quote 18, the next Page 60 Page 61 one, 3300 bucks. Can you tell? O. Well, I'm going to . . . A. That was performed. MR. JEFFERIES: Let's mark this. 3 Q. Okay. How about Quote 16? MS. LYNN: Yeah. 3 A. That was performed. MR. DREITZER: You need copies? Or we can take a 5 Q. How about Quote 15? 5 minute. A. That was performed. That was per Joe's MR. JEFFERIES: I have -instruction. 7 MS. LYNN: No, we have it. 8 MR. PELAN: Wrong Joe. Joe Dehaas. MR. JEFFERIES: Thank you. THE WITNESS: Oh, you're right. (Exhibit 5 was marked.) Q. (By Mr. Jefferies) So you're concluding that 10 10 (Exhibit 6 was marked.) 11 these were performed because what, they have a date? 11 Q. (By Mr. Jefferies) Sir, I'm going to show you 12 A. I'm concluding they were performed because of the 12 what I've marked as Exhibit 6 and this was in some 13 inscription down here that says who instructed them to do 13 Bates-numbered production. MR. DREITZER: Okay. 14 it. And I'm also saying that based on the fact that I know 14 Q. (By Mr. Jefferies) But showing you what's 15 that the work was completed which allowed the framing 15 16 $\,$ portion of the work to be -- receive final inspection pass entitled Ratification and Amendment of Subcontract 16 17 off. 17 Agreement. This one is for . . . 18 Q. Looking at the first page of Exhibit 5, I want to MS. LYNN: Buckley. 19 make sure the record is clear. You don't know who prepared MR. JEFFERIES: Buckley. 19 20 this? THE WITNESS: Really? I wouldn't have never come 20 21 A. I don't recall who prepared this. 21 to that. 22 Q. Did you see a ratification agreement during the 22 Q. (By Mr. Jefferies) Do you see that? 23 course of the project? 23 A. I do. 24 A. I don't recall any kind of a ratification 24 Q. Okay. In fact, if you look at the first page 25 agreement. Ratification of what? 25 under change orders --

Page 62 Page 63 A. Mm-hmm. Q. Well, that's why I'm asking the question: Would Q. -- it references, Change orders. And attached 2 the difference be the difference in the labor rate? 3 hereto as Exhibit C are all the change orders that have been A. I don't know the answer to that right off the bat. 4 submitted by subcontractor to APCO prior to the effective 4 Might be a completely different scenario. I'm not sure. 5 date of this agreement which will correspond to what I Q. Well, let's look at -- go to the next one, Presnap marked as Exhibit 5, the first page. lines. A. Okay. A. Okav. Q. Which is what prompted the question in my mind: Q. I think it's Item 19 on Exhibit 3 and then Quote Did Zitting have a ratification agreement like Exhibit 6 for No. 18 within Exhibit 5. That number that looks to be the same scope of work, but it's now been reduced to 3300. Do 10 11 A. I don't believe so. 11 you see that? 12 Q. Have you ever seen a document form of agreement 12 A. Yes. like this in relation to the project? 13 Q. And would you agree that is based on the change in 14 A. I don't believe so 14 the labor rate? Q. Now, if you look at -- would you put Exhibit 3 in 15 A. It would appear to be. I'd have to take a 15 16 front of you and also Exhibit 5. Put that out of the way. 16 calculator and see --And if you go to the Quote No. 3 within Exhibit 5, it totals 17 Q. If you don't mind --18 30,412. And if I'm reading the description, it says, 18 A. -- what the labor rate would be. 19 Install, tighten screws. Do you see that? 19 Q. -- if you could back into it. If you're able to 20 A. Yes. 20 answer the question --21 Q. Does that correspond with Item 20 on Exhibit 3? 21 A. It appears to be the same change with a different 22 A. I don't know if it's inclusive of, because the 22 price amount. And I know this one states \$30 an hour. So 23 dollar amount changed. So apparently there was some 23 it appears that that's the case. I just -- I haven't done 24 jockeying back and forth between the time this was generated 24 the math backwards to --25 and the time this was generated. 25 Q. Do you mind? Page 64 Page 65 A. No. It appears that this one was based off of \$50 Q. And why do you say that? 2 an hour for 110 hours and this one is based off of \$30 an A. That wasn't my understanding. 3 hour for 110 hours. 3 Q. APCO did reject your change orders. Right? A. I don't recall. Q. Would you be able to do that same calculation on the first one we looked at for the tightened screws? Q. I thought we went through this. A. Let's try that. It appears that that's the case A. There was some of them that they wanted a as well. 7 reduction in rate; they didn't reject it. And then there's Q. Okay. I don't want to take the time to walk some that were approved. So to throw them all in that one through all of these in Exhibit 5, but the numbers in 9 basket --10 Exhibit 5 do appear to be different from what you're showing Q. Okay. 10 A. -- I don't agree with. 11 on Exhibit 3, generally. Correct? 11 12 A. It -- it appears to be. It appears that there was 12 Q. Fair enough. Which ones do you believe were 13 some reduction in the field that didn't get translated into 13 approved by APCO? 14 the office for work that was completed, on at least some of 14 A. I'd have to go through them individually. I 15 them. 15 assume there was some that they actually approved early on 16 Q. Well, all of the items that I included in 16 that we billed for. And then I believe that there was some 17 Exhibit 5 are all based on the \$30 rate, as you've 17 that they approved verbally that we were waiting to bill for 18 calculated it. 18 until they brought their paperwork through which Shawn was 19 A. Okay. 19 horrible at. So they verbally approved all of them. So 20 Q. Do you see that? when you say "approved," then I have to try to define what 21 A. Yes 21 that means. 22 Q. Isn't it true, sir, that you understood that APCO 22 Q. Okay. Would you look at Exhibit 1, the 23 was rejecting your change order request unless and until 23 subcontract. 24 they would get owner approval for those items? 24 A. Okay 25 Δ It is not 25 Q. Paragraph 5 talks about changes and claims.

```
Page 66
                                                                                                                        Page 67
         A. Which section?
                                                                   1 do is send them a piece of paper from our side and . .
         Q. Five. Page 6.
                                                                           Q. Why did Zitting comply with directions that it
         A. Okay. Okay.
                                                                      considered to be changes in scope if it wasn't getting
         Q. Did -- does that comply with paragraph 5.1 and 5.2
                                                                      anything in writing?
    by providing written notice of these claims to APCO?
                                                                           A. Because he was verbally telling us to do it and
                                                                   5
         A. This documentation shows that we did.
                                                                      verbally telling us he'd get it in writing.
                                                                   6
         Q. Okay.
                                                                                MR. JEFFERIES: No.
         A. And the problem is we couldn't get anything in
                                                                                MS. LYNN: No, I just had it out . . .
   writing from APCO. So it kind of takes two parties to make
                                                                                MR. DREITZER: This one has the -- okay.
10 a contract work. It's just not fair for APCO to list all of
                                                                                MR. JEFFERIES: Has all the answers on it.
11 the terms of the contract and then not uphold any of the
                                                                                THE WITNESS: Cheat sheet.
12 terms themselves and then hold us liable for that.
                                                                                MR. DREITZER: Is this Exhibit 7?
13
         Q. Describe for me the process that you would go by,
                                                                 13
                                                                                (Exhibit 7 was marked.)
                                                                           Q. (By Mr. Jefferies) Sir, showing you what I've
14 in terms of what change orders you would bill on a pay
                                                                 14
15
   application.
                                                                 15 marked as Exhibit 7. Appears to be an e-mail exchange,
         A. Typically we wouldn't bill for any change orders
16
                                                                 16 starts on April 2, 2008. Do you see that?
17
                                                                           A. Yes.
    until we've got a change order form from APCO that shows
                                                                 17
    they've adjusted our contract amount. Then we would put it
18
                                                                 18
                                                                           Q. And at the bottom -- Roy, that's your brother? --
    in our system as a change order which would change our
                                                                 19
20
    contract amount and then we'd immediately bill for it if it
                                                                 20
                                                                           Q. -- is stating one approved change order on this
21
    was done.
                                                                      job. If we can't get this resolved in the next week, we
22
              Unfortunately, APCO, mostly Shawn, was not keeping
                                                                      will stop all extra work on Manhattan West. Is it your
    up his end of that process. So it stalled our ability to
                                                                 23
                                                                      testimony that you proceeded with extra work from and after
    bill them out, but he was still directing us to do
                                                                 24
                                                                      April 2, 2008, even without anything in writing?
    everything and verbally approving them. And so all we could
                                                                           A. I -- we may have gotten some stuff in writing, but
                                                      Page 68
                                                                                                                        Page 69
   for the most part, we did not get change orders revising our
                                                                                MS. LYNN: Is it this one . . .
                                                                           Q. (By Mr. Jefferies) Do you have proof that you
    contract amount from APCO after this date.
         Q. Did you ever bill APCO for retention?
                                                                      delivered the pay application for retention to APCO?
         A. I believe so.
                                                                           A. I don't recall.
         Q. Did you ever send APCO an invoice or pay
                                                                           Q. Okay. Sitting here today as the corporate
    application for retention while APCO was working on the
                                                                      designee, do you have proof that Zitting delivered an
    project?
                                                                      application for payment for retention to APCO?
8
         A. I don't believe so.
                                                                           A. I don't know of proof right -- just from sitting
9
         Q. Don't believe so?
                                                                      here, but I'm under the assumption that we e-mailed it to
             I don't believe so.
10
                                                                 10
                                                                      them.
         Q. Did you ever send any correspondence or
                                                                 11
                                                                           Q. E-mail, okay.
12
    communications to APCO indicating that it was your position
                                                                 12
                                                                           A. Or, excuse me, faxed probably back then.
13
    that APCO was somehow responsible for retention to Zitting?
                                                                 13
                                                                           Q. Did you -- that's why I was asking the question.
         A. I believe I sent them an invoice. That would
14
                                                                 14
                                                                      When that amount obviously didn't get paid, did you send any
15
    suggest that I feel like they're responsible to pay it.
                                                                      follow-up letter or e-mail to APCO saying, APCO, you're
                                                                 15
         Q. Did you ever send any follow-up e-mail letter
16
                                                                      somehow responsible for retention?
                                                                 16
17
    after you sent that invoice?
                                                                 17
                                                                           A. A lien.
        A. A lien.
                                                                           Q. Other than the lien document?
18
                                                                 18
19
         Q. Okay. The lien went to the owner. Right?
                                                                 19
                                                                           A. I don't recall.
20
         A. I believe APCO got a copy of it.
                                                                           Q. Are you aware of any --
                                                                 20
21
         Q. Let me make sure my record is clear. And when
                                                                 21
                                                                           A. I don't --
22 you're -- do you know what date you sent the pay application
                                                                           0. -- such --
   for the retention?
                                                                 23
                                                                           A. -- recall any.
24
         A. I don't recall.
                                                                 24
                                                                           O. All right.
25
              MR. JEFFERIES: You got this?
                                                                           A. If I was aware of it, I'd recall it,
```

Page 71 theoretically. O. Yep. Q. As the corporate designee here today, are you 2 A. Everything under this period. 3 presently aware of any communications, letters, e-mails to Q. So \$20,500 for window installation? 4 APCO saying, You owe me retention, you haven't paid it, Α. other than the lien? Q. Is that change order work or . . . A. None that I recall. None that I'm aware of. A. I'm not sure. The description is cut off, but it Q. I'm going to show you, sir, what was previously appears that it is, yes. 8 marked as Exhibits 85 and 86 to Ms. Allen's deposition. Q. The reason I ask, because it doesn't say changes. 9 MR. DREITZER: Counsel? It just says, Window installation. 10 MR. JEFFERTES: Ves. A. I think it's cut off. I think the description is $\ensuremath{\mathsf{MR}}.$ DREITZER: Go off the record for a second. 11 11 cut off, but window installation was not in our original 12 MR. JEFFERIES: Yeah. scope. So I would assume it's a change order. 13 (Pause in proceedings.) Q. And you're only billing half, again, some schedule 13 Q. (By Mr. Jefferies) Okay. Do you have Allen 14 14 value? Exhibit 85 in front of you? 15 A. Where are you seeing that? 16 16 Q. Well, if you look at --17 Q. Tell me what you're billing here. 17 A. Oh, I got you. Yeah, we had previously billed A. Looks like we're billing for window installation 18 half. So we were billing the -- the final half. 18 19 and change orders. Q. When was this work completed? 19 20 A. I don't recall. Q. Okay. Can you walk me through the items you're 20 21 billing here? 21 Q. Your -- you didn't sign this pay application until A. On the very last page --22 22 January 30, 2009. Correct? 23 Q. Okay. 23 A. Correct. A. -- down under the first place, it says Subtotal. Q. Why did you wait so long to submit this? 24 And if you go across the top heading, it says, This period. 25 A. I don't recall. Page 73 Q. The next item says, Changes to plans, and then you 1 question? have star AR. Do you see that? THE WITNESS: And I -- yeah, I understand that A. Yes. question. I believe it does. Q. Does that refer to APCO responsibility? Q. (By Mr. Jefferies) Okay. Was Exhibit Allen 85 A. That appears to be kind of what has been going on the first time that you formally did a pay application for throughout the documents. those change order requests to the tune of 257,957? Q. Okay. So that -- so that my record is clear, that A. I don't recall. 8 AR reference, 257,957, is the same AR that is reflected on Q. You have another item, Options on Buildings 8, 9, Exhibit 5. Correct? 7 -- that's not being billed this period. Strike that. A. I'd have to do a calculation to see if the two 10 10 If I go further down, you've got changes to plans. 11 correlate amount-wise. 11 Looks like it should be GR. Is that right? 12 Q. Well, we can do that. I was trying to --12 A. Yes. A. Because there's not a total on this exhibit. 13 13 Q. Okay. Is that Gemstone responsibility? Q. Okay. I was trying to simplify our respective A. That's consistent with some of the -- well, I 14 15 lives. The AR designation is consistent between your pay 15 don't see GR here. I see APCO. So I don't know the answer application, 509, Allen Exhibit 85, and the AR designation 16 to that. 17 in Exhibit 5. Correct? 17 Q. Well, that's your -- isn't that what you intended 18 A. Appears to be. I just don't know if the dollar 18 by "GR"? 19 amounts correlate. 19 A. I don't know. 20 MR. DREITZER: Counsel, can I just clarify? So 20 Q. What did you mean when you used the term "changes 21 are you asking him whether he's conceding that AR, as used 21 to plans"? 22 in Allen Exhibit 85, stands for APCO's responsibility as it 22 A. That would mean change orders that were -- plan 23 does in Exhibit 5? 23 change orders. So revisions to the plan. So it looks to me 24 MR. JEFFERIES: Yes. 24 like -- and -- it looks to me like everything was split up 25 MR. DREITZER: Oh, okay. Do you understand that 25 between AR and GR and it would -- it would -- it would make

Page 74 1 sense that that's a Gemstone responsibility designation. I 1 says, AR equals APCO's responsibility. So I don't see a key 2 just don't know that indefinitely. And that would possibly anywhere that there's anything about that. 3 be a way for APCO to split the stuff that they're paying for 3 Q. Okay. If I asked you this, I apologize. In Allen 4 in-house and the stuff that they're billing Gemstone for, Exhibit 85, you say Period 2, 6/30/2008. Why did you pick 4 that time period? 5 but I just don't know the answer to that. 5 Q. Okay. But however you did it, it was Zitting that A. I don't know the answer to that. 7 did the AR and the GR designations on Allen Exhibit 85. Q. And do you know why you waited until the end of 8 Correct? January 2009 to submit this pay application? A. I don't know. I -- and I don't know what the A. I don't know if this was the first time this was 10 GR -- I don't know for sure what that even stands for. We 10 submitted or not. I may have been repetitively billing it 11 could make assumptions here. with no response. I just don't know. O. Well --Q. Are you able to tell me where the 423,654.85 comes 13 A. But I don't know if this is the right exercise for on Allen Exhibit 85 for change orders? 14 assumptions. A. I'd have to do a calculation, but I'm assuming 14 15 MR. DREITZER: And that also assumes that's an 15 it's those bottom two subtotals. abbreviation, because it's cut off. It could be a whole 16 O. The 107 and the 316? 16 17 other word. 17 A. Mm-hmm. That is correct. That's -- that total 18 MR. JEFFERIES: Yeah. Well, let me make sure my 18 correlates. 19 record is clear. I thought we did this earlier. 19 Q. Would the 107,589.30 that is shown for changes to 20 Q. (By Mr. Jefferies) You would agree that it looks 20 plans on Allen Exhibit 85 correspond to the item difference 21 like it's GR. Correct? 21 in bid set to permitted construction set on Exhibit 5? A. It looks like it could be an R, yeah. It looks 22 22 A. Well, that's 155,000 on Exhibit 5. So the dollar like it's GR. I'm just making assumptions as to what that amounts don't correlate. would mean. I don't know who created Exhibit C in Q. I respect that. I'm asking because I don't see Exhibit 5, but at the bottom they gave a little key that 25 any other reference to plan changes on your itemization of Page 77 Page 76 outstanding change order requests either on your Exhibit 3 A. It appears so, yes. Q. What are you billing in this pay application? that we marked today or Exhibit 5. Would you agree? 3 A. That's probably because it wasn't outstanding. It A. Retention. was approved, potentially. Q. Is this the first time you've sought to bill Q. Okay. Maybe I'm not being clear. I'm just trying 5 retention? to find an apple to an apple. 6 A. I don't know the answer to that. I don't recall. A. Okay. Q. What documentation do you have to confirm how much Q. I recognize the dollars don't tie out, but you've been paid on the project? topically and substantively, are those the same claims, if A. I believe any documentation that I would have for you will -- the difference in bid set to permitted that would have been submitted in document request. 10 construction set depicted on Exhibit 5 and what you've 11 MS. LYNN: What's the date on the document . . . billed as changes to plans for 107,000 on Allen Exhibit 85? 12 MR. JEFFERIES: Before that, I think. 13 A. I don't know the answer to that. 13 (Exhibit 8 was marked.) Q. Okay. In looking at Allen Exhibit 85, how much 14 14 Q. (By Mr. Jefferies) Sir, showing you what I've 15 had you been paid as of January 30, 2009? 15 marked as Exhibit 8 to your deposition, can you identify A. I don't think this reflects how much I've been 16 that for me, please. 16 17 paid. I think it reflects how much I've billed. So I don't A. Looks like a statement of account for the 17 think I can answer that question from this document. 18 18 Manhattan West project. 19 Q. Okay. Let's look at Allen Exhibit 86. Now you're 19 Q. Are these -- well, the first page shows an invoice 20 showing the billing period still under Application No. 509, dated 6/30/2008 for 347,441.67. Do you see that? 21 but you're showing November 30, 2008. Do you know why you 21 picked that date? 22 Q. That's the number reflected in Allen Exhibit 85. 23 A. I don't. 23 Right? Q. But you signed this document on January 30, 2009. 24 25 Correct? O. And it wasn't billed on Jume 30, 2008, was it?

Page 79 A. I don't believe it was. I believe that it's an O. Exhibit -error. When you go in to create an invoice, you -- you can A. And I don't know who created this (gesturing) change the period. document. So this (gesturing) document says AR equals Q. Okay. APCO's responsibility. So I don't know if -- if we sent all A. And I believe someone failed to do that. the changes into APCO and they -- they internally sorted and 5 Q. Now, if you go to the second page of Exhibit 8, decided, Okay. This one goes to the owner, this one's us, this doesn't have the cutoff on some of the letters we were 7 this is owner, this is us, sent this back to us and said, looking at earlier. Is this a summary of all of the 8 Bill these in separate line items, so that we can bill the 9 outstanding change orders in your mind? owner for this one. I just don't recall that. That seems 10 A. It appears to be. 10 logical. 11 Q. Okay. Can you -- the first item is window 11 Q. Okay. I didn't want to interrupt you, but in your answer, you were pointing to this document. You were 12 installation. And I'm not asking you this to be obnoxious. 12 Is there any way that you can find that reference in either pointing to Exhibit 5. Right? Exhibit 3 or 5 or was it a prior change order that was 14 A. Yes. actually signed? 15 Q. Okay. As the corporate designee here today, would 16 A. I believe it was one that actually did get sent 16 it be reasonable for us to conclude that the AR, as used in all the way through the system. 17 17 Zitting's internal accounting, corresponds to those items 18 O. Okav. 18 that you're designating as APCO's responsibility, consistent 19 19 with Exhibit 5? A. So it wasn't hanging out there. Q. Okay. Item No. 2 is changes to plans and it has A. I would say yes. 20 20 21 the AR. Now, this is your terminology in your system. So 21 Q. Okay. The next item in Exhibit 8 in the change that's APCO responsibility, in your mind. Right? 22 order summary says, Options at Buildings 8 and 9. Is there 23 A. I don't know where that came from. I don't know a corresponding item in Exhibits 3 or 5 or do you believe 23 if that came off of this document, and I was just trying to that to be a change order? conform with this document. A. I believe that to be something that was actually Page 80 Page 81 processed through and our contract amount increased on this show that Zitting was paid on the project? 2 APCO's books. A. This document shows that we paid 3. -- \$3,282,849. O. Okav. Q. Okay. Which ties out pretty closely to the dollar A. So I don't believe that it would have a reason to 4 amount on the less previous certificates for payment of be on either of these lists. 5 Allen Exhibit 65. Correct? O. Three and five? A. Correct. A. Correct. Q. Okay. So given the fact that those two numbers Q. Then the last item is -- well, strike that. 8 8 tie out, would it be fair to conclude prior to the July --Before I -- the APCO responsibility -- strike strike that. 10 that. 10 Given those two payment numbers, between 11 Item No. 2 that has the AR designated on page 2 of Exhibit 8, page 3 and Allen Exhibit 85, that, in fact, 11 12 Exhibit 8 -- when we take a break for lunch and so we don't 12 Zitting was paid everything that had billed prior to have to do it on the record, would you all be willing to at 13 November -- excuse me, prior to January 30, 2009? least see if that 257,957 ties out to the ARs on Exhibit 5? MR. JEFFERIES: Can you fix that? Fix that. 14 15 A Ves 15 Q. (By Mr. Jefferies) Correct? 16 Q. Okay. And which brings me to the last item and 16 A. It shows there's an open amount of 750,807. 17 that was changes to plans, GR on page 2 of Exhibit 8. And 17 So . . . I'm -- still have this lingering question as to whether that 18 Q. I get that. I'm asking a different question. 18 topical, slash, substantive issue is the item that was 19 19 Given the fact that the numbers for payments received 20 priced out at 155,896. So I'm rambling. I don't even think 20 correspond, wouldn't it be fair to conclude that prior to 21 that's a question. 21 you signing Allen Exhibits 85 and 86 on or about January 30, 22 Does any of this refresh your recollection as to 22 2009, that everything you had submitted in the pay 23 whether those two tie out? 23 application had been paid? 24 A. It does not. 24 A. I don't think that I would draw that conclusion. 25 Q. Okay. If you go to page 3 of Exhibit 8, what does 25 I'd rather go and look up actual cash receipts and come to a

Page 83 1 number based off of that, in case there's an accounting 1 I want to make sure our record is clear. Your phase 1 that 2 error with accounts -- with the receivables. We may have brought us to this point was your work on Buildings 8 and 9 3 been paid more than that at that point. I mean, payments to under the APCO subcontract. Correct? 3 4 date, 3.2. As of 2 -- 4/6 of 2010, it seems too low on a A. Yes. \$14 million contract. Q. Okay. So I'm showing you a document. APCO's Q. Well, as far as APCO goes, your -- the scope you position is that the original contract amount, based on your 7 did -- worked on for APCO was only Building 8 and 9 and subcontract pricing, was 3 million --Я that --A. 310. 9 A. That was 14 million. Q. -- 610,000. Do you agree with that? 10 Q. -- original scope --A. I'd have to go back and verify it, because I'm --11 I've got the contract set up for the full 14,400,000. 11 A. No. 12 Q. -- was approximately 3.6 million --A. Oh, I'm sorry. Where is the subcontract? 13 13 Q. Can you confirm it based on page 16 and 17 of MR. DREITZER: Exhibit 1. 14 Exhibit 1? 15 MR. JEFFERIES: Or 3.2. A. So how does Building Type 4 and 5 correlate with 15 16 THE WITNESS: Where is the amount? What page is 16 Buildings 8 and 9? Does anyone know? Was Buildings 8 17 your dollar amount on. Joe? and 9 Building Type -- Building Types 4 and 5? 17 18 MS. LYNN: I think 16. 18 Q. If he answers, I'll have to swear him in. So we 19 MR. JEFFERIES: Sixteen. 19 can do it off the record. 20 THE WITNESS: What am I missing? I'm seeing a 20 A. I was just thinking out loud. I was talking out 21 \$14 million contract here. 21 loud. So 3.6 -- 311. What was that amount that APCO was 22 Q. (By Mr. Jefferies) Well, I think you're right. 22 claiming? 23 When you -- when you factor in all the buildings, but --23 MR. JEFFERIES: Oh, let's go off the record. Do A. So you're referring to Buildings 8 and 9? 24 24 you mind? 25 Q. Yeah, but I don't want to talk you into anything. 25 MR. DREITZER: No. Page 84 Page 85 (An off-the-record discussion was had.) Q. Okay. Q. (By Mr. Jefferies) Sir, while we were off the A. Everything else I show as paid. record, we had a discussion about -- while you're pricing in Q. Okay. That's why I asked you this the way I did. the original scope of Exhibit 1, the subcontract included in 4 Then I'm going to close this out, we'll go grab something to excess of \$14 million, you would agree that your original eat real quick. 6 scope, as directed, only included Buildings 8 and 9 which A. Okav. would be one Building Type 4 and two Type 5? Q. So given your answer, Allen 80- -- Exhibit 85, it A. Yeah, that's my understanding. 8 8 shows almost the exact amount that you -- showing you got Q Q. Okay. For an approximate 3,600,000 original paid in Exhibit 8. Right? 10 contract price for phase 1? 10 A. That is correct. 11 A. That's what it appears to me, yes. 11 Q. Okay. Given that fact, doesn't that confirm to Q. All right. So we started down this path because I 12 you that, as of January 30, 2009, you have been paid get these thoughts in my brain, but to firm up that -- you 13 everything you had invoiced in a pay application prior to had been paid \$3,282,849 as of April 6, 2010, the date of 14 your issuance of Allen Exhibits 85 and 86? Exhibit 8, which --A. That would appear to be the case. 15 A. Sorry. Which exhibit? 16 16 Q. All right. Okay. I -- before we end, let's Q. Eight. 17 17 finish Exhibit 8. Go to the next two pages. Am I 18 A. That appears to be correct. 18 understanding that, in fact, Zitting has written off the Q. Which, given the billings, Allens Exhibit 85 19 19 retention and the change order billings? 20 and 86 would mean you had been paid everything you had 20 A. It appears that I made a note of such. I don't --21 submitted in a pay application. Correct? 21 I'd have to verify whether that actually happened on our 22 A. Up to this point, correct. 22 books or not. 23 Q. This point being April 6, 2010? Q. That's what you're showing here. Right? A. The only -- the only things that I show open are 24 A. It appears that that was -- that's what I was 25 these -- are Exhibits Allen 86 and Exhibits Allen 85. 25 shown, but I'd have to verify if that happened or not.

```
Q. What would you need to look at, because it
                                                                                 MR. JEFFERIES: Let's go off the record.
     actually looks like it's being done here in this aging
                                                                                 (A lunch recess was taken.)
     detail. Would you agree?
                                                                            Q. (By Mr. Jefferies) Okay. Sir, while we were off
         A. It looks like the aging detail's showing a
                                                                       the record for our lunch break, I had shown you my cheat
    write-off of 403,365.
                                                                       sheet that's included in my version of Exhibit 5, and I will
         Q. Okay. That would be the retention?
                                                                       represent to you that what we did is we had Mary Jo put the
         A. I believe that number correlates with retention.
                                                                       corresponding August 8th, 2008, quote from you, from
         Q. Okay. And then go to page Bates label 120 within
                                                                   8 Zitting -- that, to my understanding, is based on the
    Exhibit 8. It looks like that 347,441 for change orders
                                                                   9 $30-an-hour rate and those quotes are what I've included in
10
    has, in fact, been written off. Correct?
                                                                  10 Exhibit 5.
11

    It appears that way.

                                                                  11
                                                                                 So I know it's not fair to ask you this today, but
12
         Q. Okay. All right.
                                                                  12 as I understand it, based on our discussion off the record,
13
         A. The thing I would have to verify is our tax
                                                                  13 you-all will confirm or look at this and get back to me
   returns to make sure that, in terms of IRS purposes, it
                                                                  14 on -- because, by our calculation, even the 257 in
   truly was written off. It appears that -- that it was on
                                                                  15 Exhibit --
    this document, but I'd have to verify.
                                                                  16
                                                                                MR. DREITZER: Five?
17
         Q. Okay. Let's grab a quick bite. If you guys --
                                                                  17
                                                                                MR. JEFFERIES: -- 8 --
18
   before we go off the record, if you guys could -- if you
                                                                                MR. DREITZER: Oh, 8.
                                                                  18
    wouldn't mind -- looking at Exhibit 5 and seeing if the ARs
                                                                                MR. JEFFERIES: -- would actually -- using your
                                                                  19
                                                                      revised pricing -- go down to 176. That's -- you don't have
20
    equate to the numbers you were showing on Exhibit 8.
                                                                  20
21
         A. Okav.
                                                                      to respond to that. That's just me popping off for the
                                                                  21
         Q. And what I will do is make the corresponding
22
                                                                  22
                                                                      record.
    commitment to go through my stack of remaining documents,
                                                                  23
                                                                                MR. DREITZER: Okay.
    seeing how much I truly need or what I can save for trial.
                                                                  24
                                                                                MR. JEFFERIES: Okay.
25
              THE WITNESS: Okay.
                                                                  25
                                                                                MR. DREITZER: I understand how you get there. We
                                                      Page 88
                                                                                                                         Page 89
1 need to run through it. So we'll do that.
                                                                       page.
              (Exhibit 9 was marked.)
                                                                                 MR. DREITZER: Oh, by the way, I should -- while
               (Exhibit 10 was marked.)
                                                                      we're on the record, I do want to raise the same concern
         Q. (By Mr. Jefferies) Sir, showing you what I've
                                                                      about this not having been Batesed anywhere, but, you know,
    marked as Exhibit 10. Is -- it's Mr. Pelan's letter of
                                                                      we're confident it's got to be in the record somewhere with
    April 18, 2008. I think I alluded to this earlier. Do you
                                                                     a stamp on it.
                                                                                 MR. JEFFERIES: Well, I hope so. Obviously,
    recall seeing this before today?
         A. Let me read it real quick. I don't recall seeing
                                                                  8 that's -- he's confirmed that's Roy's signature. So I don't
8
                                                                       think there's any question that --
9
    this.
10
              MR. JEFFERIES: Okay. Let's do this one.
                                                                  10
                                                                                MR. DREITZER: Well, there's no -- yeah, I mean, I
11
              (Exhibit 11 was marked.)
                                                                  11
                                                                      get that, but I just -- the issue is that if it had never
12
              MR. DREITZER: Thanks.
                                                                      been produced before today, that's my concern, but we'll see
13
         Q. (By Mr. Jefferies) Sir, showing you what I've
                                                                       where it turns up.
14
    marked as Exhibit 11, is that your signature? No, that's --
                                                                  14
                                                                                 THE WITNESS: I don't recall seeing this before
15
             That's my brother Roy's --
                                                                  15
                                                                       today.
16
         0.
              -- Roy's.
                                                                  16
                                                                                MR. JEFFERIES: Okay.
17
         A.
              -- signature.
                                                                  17
                                                                                 (Exhibit 12 was marked.)
18
         O. Rov's.
                                                                  18
                                                                           Q. (By Mr. Jefferies) Sir, showing you what I've
19
              MS. LYNN: Roy's signature.
                                                                  19
                                                                      marked as Exhibit 12. You know what, I'm going to
20
         Q. (By Mr. Jefferies) Do you recognize that being
                                                                  20
                                                                      withdraw 12.
21
    Roy's signature?
                                                                  21
                                                                                MR. DREITZER: Okay.
22
        A. Yes.
                                                                  22
                                                                            Q. (By Mr. Jefferies) Just leave it in. I'm not
23
         Q. Okay. Have you seen this before today?
                                                                  23
                                                                      going to ask you about it. There's a cleaner one that's
24
         A. Let me look through it.
                                                                      more worth our time. And let's go with this one.
         Q. Not all of them are yours, if you go to the next
                                                                                MR. JEFFERIES: Could you be a little quicker next
25
```

Page 91 time. Q. Just confirming --THE WITNESS: Chop, chop. 2 3 MR. JEFFERIES: Man, why don't you just do this. 3 Tell me if you've seen this before today. (Exhibit 13 was marked.) A. I don't recall seeing this. 4 5 Q. (By Mr. Jefferies) Sir, showing you what I've Q. Does it refresh your recollection as to any --5 6 marked as Exhibit 13, is that your signature? well, strike that. 6 A. Yes. You'll notice in the e-mail Gemstone says, We're 8 Q. Okay. Tell me what this is. 8 going to start reaching out to the subcontractor to try and 9 A. It's a lien. Unconditional lien waiver --9 resolve change orders, et cetera. Does it refresh your 10 Q. Up through what date? recollection as to discussions you may have had with A. -- upon progress payment. Through May of 2008 is Gemstone about some of your change order requests? 11 11 12 what it says. 12 A. It doesn't. 13 Q. And did you make any attempt to itemize any 13 MR. DREITZER: Counsel, while we're on the record pending or unresolved claims or change order requests? 14 on this one, it looks like it references an attachment. Do A. It doesn't appear that I did on this document. 15 we know what -- do we have that or know what it is? 16 Q. Would you have done so in any corresponding MR. JEFFERIES: I don't have it with me. 16 letter, e-mail, transmitting Exhibit 13 to APCO? 17 MR. DREITZER: Okav. A. I don't -- I don't recall. I -- I could have. MR. JEFFERIES: We didn't copy it. 18 18 19 (Exhibit 14 was marked.) MR. DREITZER: Okay. I just wanted to note that. 19 Q. (By Mr. Jefferies) Sir, showing you what I've 20 20 Q. (By Mr. Jefferies) Do you recall after APCO left 21 marked as Exhibit 14, for the record, is an August 12, 2008, 21 that the permits -- I don't know what the right word is -e-mail from Gemstone to various subcontractors. And if you 22 were rescinded or cancelled in APCO's name for the project? look a couple of lines from the bottom, you'll see Roy 23 A. I don't recall anything about that. 24 Zitting. See that? 24 MR. JEFFERIES: Let's do this one. 25 A. Oh, yeah. 25 Page 92 Page 93 1 (Exhibit 15 was marked.) know why I want to say that. Strike that. Q. (By Mr. Jefferies) Sir, showing you what I've Does that refresh your recollection as to any marked as Exhibit 15, which I'll represent to you is the discussions you may have had with Gemstone and/or CAMCO in executed agreement between Gemstone and CAMCO after APCO August 2008 about continuing on after APCO? left the project. Do you see that? A. Does not. A. That's what -- if that's what you represent. Q. Okay. If you go to page 6 of the agreement, 7 I . . . Exhibit 15, paragraph 5.02, you'll see a completed work Q. I will represent -- it is -- you can tell on the reference. And the document says, Set forth on Exhibit E first paragraph -- Gemstone and CAMCO. It's signed on hereto is an update of the status of the work as of the 10 page 19. effective date. Then if you would, sir, go to Exhibit E. 11 A. Okay. 11 It's found on page 26 of Exhibit 15. 12 Q. Have you seen this document before today? 12 A. Which building did we decide I was working on? 13 A. Never. 13 Q. Well, that's what I was going to ask you. I think 14 Q. Okay. If you go to the second page, it talks 14 we --15 about third party service providers, and you will note that MR. JEFFERIES: Yeah, but . . . 15 16 there is a list of third party service providers that the 16 Q. (By Mr. Jefferies) I believe it's 8 and 9. A. Okay. 17 general contractor is to engage to continue working on the 17 18 project in Exhibit C. 18 Q. My question was: Did you do any work on 19 If you go to page 23 within the exhibit, you'll 19 Buildings 2, 3, or 7? 20 see a listing of existing third party service providers. 20 A. There's a potential that I installed some windows 21 And you'll see Zitting Construction at the bottom. Do you 21 in one of the other buildings. I just don't know right now. 22 see that? 22 Q. Okay. Go to page 27. And, again, I've got a head 23 23 start on you. Mine's highlighted, but if you look under A. I do. 24 Q. Does that refresh your recollection as to any 24 Buildings 8 and 9, you'll see references to drywall. 25 discussions you may have had with Gemco [sic] -- I don't A. Okay.

Page 94 Page 95 Q. And there's some percentages complete for the A. That would be drywaller. 2 various floors in those two buildings, 8 and 9. 2 Okav. A. Okay. MR. JEFFERIES: Let's mark this. 3 3 4 Q. Continuing on to the next page, 28, under (Exhibit 16 was marked.) 5 Building 9, it says, Corridors, drywall has not started. MR. DREITZER: Sixteen? 6 First floor corridor lid framing is 70 percent complete and Q. (By Mr. Jefferies) Sir, I marked as Exhibit 16 6 then the drywall itself is shown as being 55 to 70 percent what I believe is a payment -- well, strike that. 8 complete depending upon the building. 8 Why don't you tell me what Exhibit 16 is. My question to you is: Sitting here as the 9 9 A. Looks like some sort of accounting report on a 10 corporate designee for Zitting, do you have any facts, 10 couple checks that were cut to Zitting for the Manhattan 11 documents, or information to rebut these purported West project and then a copy of a check that corresponds. 12 percentages of completion for the drywall on Buildings 8 Q. If you go to the last page, I think I need to 13 and 9? 13 clear up the record, because I was mistaken when I read your 14 A. I don't. I can't help but notice that it shows 14 subcontract pricing in those pods we went over --15 framing complete on both Buildings 8 and 9 too. A. Mm-hmm. Q. Did you have -- did you do any of the soffits --Q. -- to get to the -- if you look at the top of the 17 framing for the soffits? 17 third page of Exhibit 16, it shows lump -- one lump sum for A. I don't recall. That could have been done by the 18 Building 8, Building 9 at 1.805 million. The total is 19 3,610,000. Would you agree that's how your original phase 1 drywaller, light gauge steel. Q. Then how about the shafts? Did you do any framing 20 contract price was arrived at? 21 for the shafts? 21 A. I'd have to go back in this contract. This number 22 A. That could have been drywall, light gauge steel. 22 is different than these two added together. 23 It typically is. Q. It is. I think I screwed the record up when I 23 24 Q. If I asked you this, I apologize. How about first 24 said that earlier. floor lid framing? Is that something you would do? A. I would -- I would have to say that this looks 25 Page 96 Page 97 1 like how the contract amount was derived. previously drawn . . . Q. Okay. Let me make sure my record is clear. Your Q. In which one? phase 1 pricing under the subcontract for Buildings 8 and 9 A. In -totaled \$3,610,000 based on one building each at \$1,805,000. MR. DREITZER: Allen 85. Correct? THE WITNESS: Eighty-five. A. Correct. MR. JEFFERIES: Okay. Q. All right. Q. (By Mr. Jefferies) I guess what threw me -- why A. Previous to change orders, of course. is it showing up in Exhibit 8? Do you know? O. Sure. A. It's just an approved change order log. A. And then I'm noticing here, Install windows on 2 Q. But --10 11 and 3. So I did do some work on other buildings, as I had 11 A. It's not talking about payment status in 12 thought. 12 Exhibit 8. 13 Q. Okay. Which I wanted to ask you. You're getting 13 Q. All right. 14 this check for \$33,847. Does this resolve the 17,000 that A. So they did actually approve some change orders 15 you were shown as owed in Exhibit 8? and it's reflected in Exhibit A -- 8 in writing and the rest 16 A. Which page are you referring to? were just verbally approved and in the process of approval. 17 Q. Page 2 of Exhibit 8 shows --Q. Okay. Exhibit 5. I know you told me that you 18 A. Well, this isn't saying what's owed. It's saying 18 didn't prepare it. Did you have negotiations concerning 19 what's approved. 19 Exhibit 5 with CAMCO and/or Gemstone? Q. But I'm -- I guess my point is, through 20 A. I don't recall any at this time. 20 21 Exhibit 16, if I'm reading this correctly, you were paid Q. If you had received verbal directions from Shawn, 21 22 the 17108. 22 did Zitting ever follow up with any type of e-mail 23 A. It appears that's the case. 23 confirmation or -- or letter or fax? 24 Q. Okay. 24 A. I think that these work orders we've been 25 A. Yeah, it shows it in this draw request it was 25 discussing is evidence that we did follow up in writing.

Page 98 Q. Okay. Prior to performing the work, would you were the ones that were approved. And the ones that were 2 have -- would Zitting have -- strike that. still being disputed were in the little worksheets that Would it have been Zitting's company practice to we've been looking at. confirm verbal directions to perform what you consider to be MR. JEFFERIES: I'm not going to mark this. extra work prior to the work being performed? MR. DREITZER: What is it? A. Not always. MR. JEFFERIES: It's your complaint for Q. Okay. Did you -- did Zitting do that on this 7 foreclosure. 8 project? 8 MR. DREITZER: Okav. 9 A. Do what? 9 MR. JEFFERIES: Exhibit 1. 10 Q. Send a fax, letter, e-mail confirming verbal 10 MR. DREITZER: Mm-hmm. You're going after the direction before you did the work? 11 11 date it was recorded? I mean, we can stipulate that it was A. Not always. 12 recorded on December 23rd of 2008. So . . . 13 Q. Are you aware of any? 13 MR. JEFFERIES: The lien? 14 A. None that I can think of right now. 14 MR. DREITZER: Yeah, the lien. Mechanics lien. 15 Q. Ism't it true, sir, that you filed the liem before 15 Yeah, that's when it was recorded. 16 you billed APCO for the retention in those change orders, Q. (By Mr. Jefferies) Given that stipulation, would 17 Allen Exhibits 85 and 86? 17 you agree that you recorded the lien before you billed 18 retention in change orders to APCO in a pay application? A. I don't recall the date of the lien. 19 Q. Did you ever provide APCO with actual invoices for A. There may have been a previous pay application 19 20 the materials you used for claimed extra work? 20 sent to them previous to this one. I don't know, but that 21 A. I don't recall. I don't recall being asked for 21 certainly is previous to the date that's on these two pay 22 them. 22 applications. The date on these is January 30th, 2009. 23 Q. How did you track disputed change order requests 23 Q. Why would you have done Allen Exhibits 85 in your accounting system? 24 and 86 -- i.e., those pay applications -- on January 30, 25 A. The only ones that I put in my accounting system 25 2009, if you had previously billed those? Page 100 Page 101 A. Maybe as a reminder that we still need it paid. A. I don't recall. 2 MR. DREITZER: Did you want to see the mechanics Q. Ever? 3 lien? Would that help you at all? A. I don't recall ever doing it. THE WITNESS: No. Q. Exhibit 16 reflects a joint check from funds MR. DREITZER: Okay. Just want to make sure. control to Zitting and APCO. Correct? Q. (By Mr. Jefferies) Do you know if APCO ever A. Correct. received final payment from the owner? Q. How did Zitting learn that CAMCO was going to be A. I don't know. acting as a replacement contractor for APCO? Q. Are you aware of when APCO last received a payment A. I don't recall. 10 from Gemstone? Q. Do you know if there was ever a certificate of 10 A. I'm not. 11 11 occupancy for Building 8? 12 Q. In looking at the paperwork that I marked as 12 A. I didn't -- I do not know. 13 Exhibit 16, does that confirm for you that that project used 13 Q. Do you know if there was ever a certificate of 14 construction funds control? occupancy for Building 9? 15 A. It does. 15 A. I do not know. 16 Q. And you're familiar -- generally familiar with 16 Q. Do you know if those buildings were ever completed to the point where they could have been beneficially used 17 that process? 18 A. Yes. 18 and occupied? 19 Q. And given the mechanics of those systems, APCO, as 19 A. They're being lived in right now. Is that what the general contractor, would not have received your 20 you're asking? retention until final completion of the project. Correct? 21 21 Q. No. A. I don't know their arrangement with the owner in 22 22 A. I'm sure they got a C of O in order to do that. 23 regards to retention. Q. Did you do any work on the project after Gemstone 24 Q. Okay. Did you review the prime contract between 24 lost the project and it was sold? 25 Gemstone and APCO? A. No.


Page 102 Page 103 Q. Are you aware of Buildings 8 and 9 ever being 1 performed is being noted on a daily report and/or being completed in 2009? 2 tracked for compensation? 3 A. They were not. A. We typically don't utilize that piece of the form. 4 Q. Did your field crews prepare daily reports? 4 We typically utilize an external document. 5 A. I don't recall -- I -- on this job, if they did or Q. Did you assemble the change order -- I don't know 6 not. what to call them. They're not change order requests. Q. Would it have been Zitting's standard practice and 7 They're not field directives. The bids or quote 8 procedure for its field crews and/or project superintendents 8 designations that are included in Exhibit 5, did you do the or project manager to prepare daily reports for a project quantification for those items? 9 10 like this one? 10 A. That was typically done by Roy on this job. 11 A. Typically we do. 11 Q. Did you do any of them? Q. That's a yes? 12 A. I don't believe so. 12 13 A. Yes. 13 Q. If Ms. Allen testified that every pay application 14 Q. I'm going to represent to you that, in the 14 that was submitted by Zitting during the course of 15 documents that have been produced in this case, there are 15 construction -- and by "course of construction," I mean when 16 only Zitting daily reports between January and April 2008. 16 APCO was on the project into August of '08 -- was actually 17 Can you explain why there would be gaps and the lack of 17 received from Zitting via e-mail, do you have any reason to 18 daily reports? 18 dispute that? 19 A. I cannot 19 A. No, this job was happening kind of in that whole Q. You would agree that your daily reports have a 20 e-mail/fax transition. So we did some of each. 21 spot for extra work that's being either directed and/or 21 Q. You say you did some of each. Some projects were tracked. Correct? 22 fax: some were e-mail? 23 A. Yes. 23 A. Some people in the office were faxing. Some 24 Q. As the company designee, have you seen any of the people were e-mailing. Some customers wanted to receive 25 Zitting daily reports where that extra work that is being 25 them via fax or via e-mail. Page 104 Page 105 1 Q. If I were to represent to you that the Zitting 1 through this -- Nos. 22, 23, 24, and 25 are the change 2 records produced to us in this case show that Zitting 2 orders you did for CAMCO. Right? actually performed over \$200,000 in work after APCO left the A. I wouldn't say that I did them for CAMCO. I'd say project, would you have any reason to dispute that? 4 I did them while CAMCO was on-site. 5 A. I would have to add up the change orders that --Q. Fair enough. Those approximate 28 grand? that we identified as CAMCO change orders to quantify that A. Yeah, which is a lot less than the number you're number. I thought it was less than that. trying to quantify here. Q. And you're referring to the non-AR items in Q. So back to my question. Do you have any reason to 9 Exhibit 5? dispute that Zitting did over \$200,000 in work after APCO 10 A. I believe it was Exhibit 5. Scattered, it looks 10 left the project? 11 like. Thank you. Okay. There's some back here that A. I don't believe we did. 11 actually say CAMCO on them, I thought. 12 12 Q. Did Zitting ever punch list phase 1, Buildings 8 13 Q. Well, I may have misled you. I think you're 13 and 9? 14 referring to -- Exhibit 3 has CAMCO. 14 15 A. Okay. That's --15 Q. Wouldn't it be true, sir, that -- well, strike 16 Q. Let me strike the question. 16 that. 17 A. That's the only place that I've seen it. 17 MR. JEFFERIES: Why don't we go off the record and Q. Look at Exhibit 3, if you would. You're killing 18 let's take a quick break and I think I'm close to done. 19 me, Smalls, Here, 19 MR. DREITZER: Okay. 20 A. I got it, man. 20 (Pause in proceedings.) MR. DREITZER: Exhibit 3, Counsel? 21 21 Q. (By Mr. Jefferies) Sir, I'm going to show you 22 MR. JEFFERIES: Yeah. 22 Exhibit 11. 23 Q. (By Mr. Jefferies) And let me ask you a question. 23 A. Okay. 24 That's usually how this proceeds best, instead of me just 24 Q. And one of the large change orders that Zitting 25 talking. In looking at Exhibit 3 -- it looks like we went 25 submitted was a change order regarding the differences


Page 107 Page 106 1 between the bid set and -- bid set and the permanent set, I enclosing the owner's review of Change Order 11. Do you 2 believe. That's your position. Right? It's the largest see -- at the bottom of page -change order. A. Yes. A. I'd have to -- which exhibit are you referring to? Q. -- 3 of the exhibit? And if you look at the 5 Q. We could do it on any. We could do it on writeup, you can see the owner and APCO are rejecting it 6 Exhibit 3 if you wanted. because there's no breakout of cost. I won't read all that A. Seems to be the only one -- here we go. on the record for time's sake. And they -- Gemco confirms MR. DREITZER: Are you talking about Item 15? the structural portion is 8,056 and consists of header and 8 MR. JEFFERIES: Yeah. beam revisions to after 5/25/07 set. So if they're going to 10 Q. (By Mr. Jefferies) And you recall seeing that 10 double that for the two buildings, that's where you get the 11 Gemstone approved, like, \$16,000 for that? 11 16.000? 12 A. I don't recall seeing that. 12 A. Right. 13 Q. It was on Exhibit 5. See that reference to 13 Q. Do you get that? 14 16,000? A. Yeah, I get that. 14 15 A. Okay. 15 Q. Okay. So my question is: From and after the 16 Q. My question to you is: After Zitting was advised 16 point that you got this rejection, did Zitting ever respond 17 that that change order was rejected, did Zitting ever 17 back to APCO saying, The balance of COR 11 is justified respond back and support the balance of that change order? 18 because of X, Y, or Z? 19 A. Well, the whole change order's still listed as A. I don't have anything in front of me that says 20 155,000. It's just only -- only 16,000 is being allocated that we did, and I don't recall anything. 21 to Gemstone in this -- in Exhibit 5. The rest is being 21 Q. Okay. I'm going to show you -- I don't mean this allocated to APCO. to sound unreasonable, as it's going to initially. I have 23 Q. Okay. Go to -- do you have Exhibit 11? your job cost, Bates label ZBCI1231 --24 A. Yes. Okay. 24 MR. JEFFERIES: Is it consecutive? O. This is the transmittal from APCO back to Zitting. 25 MS LYNN: Yeah Page 108 Page 109 Q. (By Mr. Jefferies) -- through 1733. And my MR. JEFFERIES: Okay. 1 MR. DREITZER: Just a couple. question to you is: Anywhere in your job cost for the 2 3 project do you track time or materials for the disputed 3 4 change order request at issue? EXAMINATION A. No. BY MR. DREITZER: 6 Q. Do you want to look at it before --Q. Rarlier on in the deposition, counsel showed you A. No, we don't. documents with regard to the change in the labor rate. Is MR. JEFFERIES: Okay. All right. Sir, I think it your recollection that the labor rate was, in fact, that's all the questions I have. I will ask that you read changed or are you just relying on the documents that were 10 and sign. 10 put in front of you? A. I'm just relying on the documents that are put in 11 MR. DREITZER: That's fine. 11 MR. JEFFERIES: So she will get -- you've been 12 12 front of me. Q. So is it possible that there was history either 13 through this before. 13 14 (By Mr. Jefferies) She'll get the draft to your 0. 14 before those documents or after it which changes the 15 counsel. 15 contours of what was agreed on, as far as the labor rate is 16 A. Okay. 16 concerned? 17 Q. And I ask that you read and sign it and make any 17 A. Yeah, absolutely. And a lot of -- unfortunately, 18 changes you deem necessary or proper. Understand that at a lot of our communication on change orders on this job was 19 trial I'll be able to comment on any changes you might make. verbal, because we couldn't get Shawn to do his job and put 19 20 A. Okav. 20 it in writing. 21 MR. JEFFERIES: Okay. 21 Q. Right. Okay. And then if you go back to 22 MR. DREITZER: Just have a few questions. Very 22 Exhibit 3, which is right in front of you, with regard to 23 briefly. 23 Items 22, 23, 24, 25, those have dates in the date column of 24 MR. JEFFERIES: You do or don't? 24 10/9/08 and 10/10/08. What does the date refer to on this 25 MR. DREITZER: I do. 25 document?


Page 110 Page 111 A. That would be the date that I would -- I believe MS. LYNN: What's the date of that? Sorry. 2 that's the date that the actual change request was entered 2 Q. (By Mr. Dreitzer) Yep, that's the one. 3 into our system. Okav. Q. Okay. But that is not the date -- is that the Then if you go to page 26 --5 date the work was performed? Okav. A. No. -- where it talks about previously completed Q. Okay. So do you know what kind of lag time there work -is between when the work is performed and when the date the 8 A. Yes. change order is submitted or could -- does that vary? 9 Q. -- we -- do you know how this was compiled? 10 A. It could be months and months, because we were A. I assume that --10 11 trying to wait for Shawn to approve them in writing before 11 Q. Do you have any knowledge how this was --12 we put them in our system. A. I don't. 12 13 Q. Okay. 13 Q. Is it possible that as of August 25th, 2008, that A. But when we got to the point where we realized he 14 14 this -- the information in Exhibit E might be incorrect? 15 wasn't going to do that, then we just put them in the system 15 A. That's possible. Q. Okay. And -- but you were never consulted as far 16 and billed for them. 17 Q. So just because item -- counsel before talked to 17 as what your percentages were --18 you in terms of change orders that were the responsibility 18 A. Not that I recall. 19 of APCO and change orders that -- what they claim were the MR. DREITZER: Okay. I have no more questions. 19 MR. JEFFERIES: I've got one follow-up. I'm going 20 responsibility of CAMCO. And so what I'm wondering is: Is 20 21 it possible that the CAMCO change orders he was discussing 21 to show you -- there's . . . 22 with you could reference work that was done while APCO was 22 (Exhibit 17 was marked.) 23 still the general on the project? 23 MR. DREITZER: Is this 19? A. Yes. 24 (An off-the-record discussion was had.) 25 Q. Okay. Then if you go to Exhibit 15, please --25 /// Page 112 Page 113 EXAMINATION 1 1 (Exhibit 18 was marked.) BY MR. JEFFERIES: MR. DREITZER: This will be 18? Q. Sir, showing you what's been marked as Exhibit 17, 3 MR. JEFFERIES: Yeah. 4 I think. Take a minute and look at that. Q. (By Mr. Jefferies) Take a minute, sir, and review 5 MR. DREITZER: And, again, I voiced the same Exhibit 18. concern before about this being an unBates-stamped document. A. Okay. Notwithstanding that, it appears to be involved Mr. Zitting. Q. You'll note that APCO is rejecting the \$50, В THE WITNESS: Okay. because, at least in APCO's position or mind, the \$50 didn't Q. (By Mr. Jefferies) Okay. Are you -- in light of comply with the contract. Right? Exhibit 17, are you standing behind your \$30 hourly rate 10 A. That's what it appears as, yes. 10 11 that you quoted? Q. Okay. So it was actually Roy who explained how 11 12 A. It appears that he gave them a one-week time frame the \$50 was calculated and then proposed the \$30. Right? 12 13 to pay them -- to pay -- pay the \$30 rate. And obviously 13 A. Yes. 14 that didn't happen. So . . . 14 Q. There's no -- strike that. 15 Q. That's why I asked you the question the way I did. 15 Is it your testimony that the \$50 is supported by 16 Are you honoring the \$30 as you sit here today? the contract or the \$30? A. In light of this new exhibit that I'm seeing, it 17 17 MR. DREITZER: Objection. Calls for a legal 18 looks like it had a one-week offer which expired, so no. 18 conclusion. Q. So you understood that APCO rejected the change 19 THE WITNESS: I don't believe the contract 20 orders because it rejected the \$50 per hour that was called -- calls for either dollar amount, does it? 20 21 claimed. Right? 21 Q. (By Mr. Jefferies) Well, you'll see down below 22 A. I don't believe that I've seen that. Does it 22 where Ms. Lymm is quoting the contract or paraphrasing the 23 state that in the -- in -- in the exhibit we were just 23 contract, stating that it calls for actual costs -- actual 24 looking at? 24 cost plus 10 percent markup plus your labor burden. Do you 25 25 see that?


_		1	
1	Page 114 A. Yeah, I see that.	1	Page 115 and answered. So if there's, you know, some other factual
2	Q. Okay.	2	question, let's do it, but I don't there's no reason to
3	A. So you're indicating that Roy didn't have the	3	negotiate this while we have a court reporter.
4	right to give them a one-week time line to to pay them?	4	MR. JEFFERIES: I'm not negotiating and I haven't
5	Q. No, I'm not getting there yet. As the company	5	asked that question that way before.
6	designee today and we can pull out Exhibit 1 if we need	6	Q. (By Mr. Jefferies) So go ahead.
7	to does the contract support the \$50 or the \$30?	7	A. Right now, the way that our claim stands, it
8	MR. DREITZER: Objection. Calls for a legal	8	appears that we're charging the \$50 rate on all of the
9	conclusion.	9	change orders
10	THE WITNESS: I don't know if I have the expertise	10	Q. Okay.
11	to tell you the answer to that.	11	A that are
12	Q. (By Mr. Jefferies) Yes, you do.	12	O. After
13	Okay. Whether you agreed with APCO or not, they	13	A outstanding.
14	rejected the change orders based on the labor rate. Right?	14	Q the one week expired, did you resubmit any of
15	A. That's what it appears.	15	your change order requests?
16	Q. Okay. So you submitted the \$30. And is it your	16	A. I don't recall.
17	testimony today that \$30 per hour you're not honoring	17	
18	because it expired?		MR. JEFFERIES: Okay. I have nothing.
19	-	18	MR. DREITZER: Just a follow-up.
20	A. That's what Roy's e-mail here states. Q. Okay.	20	PVALITARIITOM
21	•		EXAMINATION
22	1 3	21	BY MR. DREITZER:
	Q. But as the company rep sitting here today, are you	22	Q. So Exhibit 18, the second exhibit that counsel
23	going to charge \$50 or \$30?	23	just talked about with you, that references a July 30, 2008,
24	MR. DREITZER: Counsel, I'm not going to have him	24	e-mail. Did you see that?
25	negotiate the case on the record. I mean, it's been asked	25	A. Yes.
	Page 116		Page 117
1	Q. You looked at that before. Okay. Now, reading	1	CERTIFICATE OF DEPONENT
2	up, Randy Nickerl is telling Roy and Lisa that you know,	2	DAGE LINE GUANGE DESCON
3	how the how the labor cost was supposed to be calculated	3	PAGE LINE CHANGE REASON
4	on the project. And then if you go to 17, 17 appears to be	5	
5	later on in time where it's on it references an e-mail	6	
6	from August 8th, 2008, and that is Roy attaching the	7	
7	condition that they will you will only agree to the	8	
8	reduced per-labor-hour rate if payment is made within a	9	
9	week. Is that right?	10	
10	A. Yes.	11	
11	Q. So after this was communicated to APCO, did you	13	
12	hear anything back from APCO basically saying, to the effect	14	* * * *
13	of, We're not playing games here. Your contract doesn't	15	I, SAMUEL ZITTING, Deponent
14	call for this and we want the \$30 rate?		herein, do hereby certify and declare under
15	A. I don't think they ever did.	16	penalty of perjury the within and foregoing
16	MR. DREITZER: Okay. I have nothing further.	17	transcription to be my deposition in said action;
17	and the state of t	17	that I have read, corrected, and do hereby affix my signature to said deposition, under penalty of perjury.
	MR. JEFFERIES: We're done.		organization to being deposition, under penalty or perjury.
18	MR. JEFFERIES: We're done. (The proceedings concluded at 2:05 p.m.)	18	
18 19		18 19	
	(The proceedings concluded at $2:05 \text{ p.m.}$)		SAMUEL ZITTING, Deponent
19	(The proceedings concluded at $2:05 \text{ p.m.}$)		SAMUEL ZITTING, Deponent
19 20	(The proceedings concluded at $2:05 \text{ p.m.}$)	19 20 21	SAMUEL ZITTING, Deponent
19 20 21	(The proceedings concluded at $2:05 \text{ p.m.}$)	19 20 21 22	SAMUEL ZITTING, Deponent
19 20 21 22	(The proceedings concluded at $2:05 \text{ p.m.}$)	20 21 22 23	SAMUEL ZITTING, Deponent
19 20 21 22 23	(The proceedings concluded at $2:05 \text{ p.m.}$)	19 20 21 22	SAMUEL ZITTING, Deponent


	Page 118	
1	STATE OF NEVADA)	
) SS:	
2	COUNTY OF CLARK)	
3	CERTIFICATE OF REPORTER	
4	I, Vanessa Lopez, a duly commissioned and licensed	
5	court reporter, Clark County, State of Nevada, do hereby	
6	certify: That I reported the taking of the deposition of	
7	SAMUEL ZITTING, commencing on Friday, October 27, 2017, at	
8	the hour of 9:00 a.m.;	
9	That the witness was, by me, duly sworn to testify	
10	to the truth and that I thereafter transcribed my said	
11	shorthand notes into typewriting, and that the typewritten	
12	transcript of said deposition is a complete, true, and	
13	accurate transcription of said shorthand notes;	
14	I further certify that I am not a relative or	
15	employee of any of the parties involved in said action, nor	
16	a relative or employee of an attorney involved in said	
17	action, nor a person financially interested in said action;	
18	That the reading and signing of the transcript was	
19	requested.	
20	IN WITNESS WHEREOF, I have hereunto set my hand in	
21	my office in the County of Clark, State of Nevada, this 30th	
22	day of October, 2017.	
23	ADDITATED	
24	VANESSA LOPEZ, CCR NO. 902	
25		


































































































EXHIBIT 7

Fa .			
BUILDING 8			
LANDSCAPING	Not started		
REINFORCING STEEL LABOR	Complete		
REINFORCING STEEL MATERIAL	Complete		
EXCAVATE FOOTINGS	Complete		
PLACE FOOTINGS	Complete		
FORM/PLACE WALLS	Complete		
FORM/PLACE COLUMNS	Complete		
PLACE SLAB ON GRADE	Complete		
FORM/PLACE DECK	Complete		
LTWEIGHT CONCRETE	Not started		
PRECAST FLOOR 1	Not started		
PRECAST FLOOR 2	Not started		
PRECAST FLOOR 3	Not started		
PRECAST FLOOR 4	Not started		
MASONRY CMU	Not started		
THIN BRICK VENEER	Not started		
GRANITE	Not started		
MISC. STEEL	Not started		
WOOD FRAMING L1 LABOR/EQL	Complete		
WOOD FRAMING L1 MATERIAL	Complete		
WOOD FRAMING L2 LABOR/EQL	Complete		
WOOD FRAMING L2 MATERIAL	Complete		
WOOD FRAMING L3 LABOR/EQL	Complete		
WOOD FRAMING L3 MATERIAL	Complete		
WOOD FRAMING L4 LABOR/EQU	Complete		
WOOD FRAMING L4 MATERIAL	Complete		
WOOD FRAMING RF LABOR/EQ	Complete		
WOOD FRAMING RF MATERIAL	Complete		
FINISH CARPENTRY	Not started		
INSULATION	Substantially complete		
ROOFING	Substantially complete		
WATERPROOFING	Below grade perimeter walls substantially complete and backfilled		
STUCCO	Scratch and brown coat in progress		
WINDOWS	Substantially complete		
DRYWALL	Wall and ceiling drywall hanging in progress		
FLOORING	Not started		
PAINTING	Not started		
APPLIANCES	Not started		
ELEVATORS	Not started		
MECH. MOBILIZATION	As progress requires/justifies		
MECH. SUBMITTALS	As progress requires/justifies		
MECH. GENERAL CONDITIONS As progress requires/justifies			
MECH. CLOSEOUT DOCUMENTS	As progress requires/justifies		

PLUMBING BELOW PODIUM	T T T T T T T T T T T T T T T T T T T
PERMIT	As progress requires/justifies
EXCAVATION/BACKFILL	Substantially complete
U/G SANITARY PIPING	Substantially complete
U/G STORM PIPING	Substantially complete
PRECAST STRUCTURES	Not started
PLUMBING FIRST FLOOR	TWO ONE LINE
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
SLEEVES/INSERTS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	
	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	In progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING SECOND FLOOR	4
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	In progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	In progress
PLUMBING THIRD FLOOR	
A/G WASTE & VENT	Substantially complete
DRAINS/CARRIERS	Substantially complete
A/G STORM PIPING	Substantially complete
A/G DOMESTIC WATER	Substantially complete
A/G GAS PIPING	Substantially complete
TUBS & HOOKUPS	Substantially complete
PLUMBING FIXTURES	Not started
PLUMBING EQUIPMENT	Not started
CONDENSATE PIPING	Substantially complete
PLUMBING TESTING	In progress
PLUMBING IDENTIFICATION	Not started
INSULATION - FIRESTOP	
INDULATION - FIRESTOP	In progress