

IN THE SUPREME COURT OF THE STATE OF NEVADA

DESERT VALLEY CONTRACTING,
INC. a Nevada corporation,

Appellant,

vs.

IN-LO PROPERTIES, a Nevada limited
liability company; EUGENE INOSE, an
individual; JEFFREY LOUIE, an
individual; DOES 1 through 10; and ROE
ENTITIES 1 through 10,

Respondents,

CASE NO. 83338

JOINT INDEX TO APPENDIX
DATE ORDER

VOLUME 4

Electronically Filed
Jan 05 2022 12:23 a.m.
Elizabeth A. Brown
Clerk of Supreme Court

Attorneys for Appellants:

CARRIE E. HURTIK, ESQ.

Nevada Bar No. 7028

JONATHON R. PATTERSON

Nevada Bar No. 9644

HURTIK LAW AND ASSOCIATES

6767 West Tropicana Ave., Suite #200

Las Vegas, NV 89103

(702) 966-5200

Email: churtik@hurtiklaw.com

jpatterson@hurtiklaw.com

Attorneys for Respondent:

Brian W. Boschee, Esq.

Nevada Bar No. 7612

HOLLEY DRIGGS, WALCH, FINE, WRAY,

PUZEY & THOMPSON

Third Floor, 400 S 4th St,

Las Vegas, NV 89101

(702) 791-0308


Email: bboschee@nevadafirm.com

APPENDIX INDEX

#	Document	File Stamp Date	Pages
	Volume I		
1.	Complaint by Desert Valley Contracting 3.31.2016	3.31.2016	JNT000001- JNT000019
2.	Eugene Inose's Answer to Complaint and Counterclaim 6.07.2016	6.07.2016	JNT000020- JNT000047
3.	Desert Valley Contracting's Answer to Eugene Inose's Counterclaim 7.08.2016	7.08.2016	JNT000048- JNT000065
4.	Defendant In-Lo Properties' Answer to Complaint 8.04.2016	8.04.2016	JNT000066- JNT000084
5.	Bench Trial Transcript Day One 4.8.2019	2.10.2020	JNT000084- JNT000208
	Volume II		
6.	Bench Trial Transcript Day Two 4.9.2019	2.10.2020	JNT000209- JNT000345
	Volume III		
7.	Bench Trial Transcript Day Three 4.10.2019	2.10.2020	JNT000346- JNT000527
	Volume IV		
8.	Bench Trial Transcript Day Four 4.11.2019	2.10.2020	JNT000528- JNT000660
	Volume V		
9.	Bench Trial Transcript Day Five 6.19.2019	2.10.2020	JNT000661- JNT000843
10.	Volume VI		
	Bench Trial Transcript Day Six 6.20.2019	2.10.2020	JNT000844- JNT001019
	Volume VII		
11.	Bench Trial Transcript Day Seven 6.21.2019	2.10.20	JNT001020- JNT001136

12.	Exhibit 560-Contract Between In-Lo and Desert Valley Contracting 8.14.2021	N/A	JNT001137- JNT001138
13.	Exhibit 274 DVC Job Cost and Billing Detail Report 4.25.2017	N/A	JNT001139- JNT001160
14.	Findings of Fact and Conclusions of Law 9.3.2019	9.3.20219	JNT001161- JNT001179
15.	Notice of Entry of Order of Findings of Fact and Conclusions of Law 9.3.2019	9.4.2019	JNT001180- JNT001201
16.	Notice of Appeal	9.30.2021	JNT001202- JNT001204
17.	Supreme Court Order of Reversal and Remand	3.3.2021	JNT001205- JNT0012010
18.	Amended Order of Findings of Fact and Conclusions of Law Following Remand 7.1.2021	7.1.2021	JNT001211- JNT001217
19.	Notice of Entry of Amended Order of Findings of Fact and Conclusions of Law Following Remand 7.6.2021	7.6.2021	JNT001218 JNT001227
20.	Notice of Appeal 8.05.2021	8.05.2021	JNT001228 JNT001230
21.	Amended Judgment Against Desert Valley Contracting	9.13.2021	JNT001231- JNT001232

EXHIBIT 10



1 RTRAN

2

3

4

5

DISTRICT COURT

6

CLARK COUNTY, NEVADA

7

8 DESERT VALLEY CONTRACTING,
INC.,

CASE#: A-16-734351-C

9

Plaintiff,

DEPT. XV

10

vs.

11

IN-LO PROPERTIES, LLC,

12

Defendant.

13

BEFORE THE HONORABLE JOSEPH HARDY
DISTRICT COURT JUDGE
THURSDAY, JUNE 20, 2019

14

15

RECORDER'S TRANSCRIPT OF BENCH TRIAL - DAY 6

16

17

APPEARANCES:

18

For the Plaintiff:

CARRIE E. HURTIK, ESQ.
JONATHAN PATTERSON, ESQ.

19

20

For the Defendant:

BRIAN W. BOSCHEE, ESQ.
SEAN E. STORY, ESQ.

21

22

23

24

25

RECORDED BY: MATTHEW YARBROUGH, COURT RECORDER

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

INDEX

Bench Trial 3
Testimony 3

WITNESSES FOR THE PLAINTIFF

DANIEL MERRITT

Direct Examination by Ms. Hurtik..... 3
Cross-Examination by Mr. Broschee 54
Redirect Examination by Ms. Hurtik..... 156
Recross-Examination by Mr. Broschee 168

WITNESSES FOR THE DEFENDANT

None

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

Las Vegas, Nevada, Thursday, June 20, 2019

[Case called at 10:46 a.m.]

THE COURT: Okay, good morning.

MS. HURTIK: Good morning.

MR. BOSCHEE: Good morning, Your Honor.

THE COURT: Are we ready to continue? Or are we on?

UNIDENTIFIED SPEAKER: Yes.

UNIDENTIFIED SPEAKER: Yes, we're on, Judge.

THE COURT: Okay. Okay.

MS. HURTIK: I apologize, Your Honor, that we were late.

THE COURT: Oh, that's okay.

MS. HURTIK: So just tell me when you want me to --

THE COURT: Oh, yeah, go ahead.

MS. HURTIK: Okay. All right.

DANIEL MERRITT, PLAINTIFF'S WITNESS, PREVIOUSLY SWORN
DIRECT EXAMINATION (CONTINUED)

BY MS. HURTIK:

Q Okay, Mr. Merritt, can you grab Binder 2? And I'd like you to
turn to Exhibit 166.

A Okay.

Q So is this -- this is the invoice from HyBar, dated 2/25/2015.
Was one -- was this one of the first invoices from HyBar, or are you
aware?

A Yes, this was on the first ones we had from them.

1 Q And did they keep -- on -- on their invoices, did they say what
2 percentage of the -- their work -- scope of work was completed, that was
3 included in the contract on each of their invoices, usually?

4 A If I recall, HyBar did, yes.

5 Q And on this invoice that's dated 2/25/2015, does it tell how
6 much their -- what percentage of the contract that they had completed?

7 A Yes, 25 percent of the contract.

8 Q Okay and that --that shows for \$23,021?

9 A Yes, that's correct.

10 Q Okay. And then if you go to -- in the same binder, Exhibit
11 170.

12 A Okay.

13 Q And this invoice is dated 3/30/2015. And what percentage of
14 the contract pursuant to the scope of work you -- the contract, had HyBar
15 finished at that time?

16 A At that time, it says progress invoice 85 percent complete
17 original contract and C.O. number 1.

18 Q Okay. So in March, they were approximately 85 percent,
19 March of 2015 they're approximately 85 percent finished with their
20 contract? Correct?

21 A That's what -- yes, that's what it says on here as far as the
22 billing. Yes, I believe that was the case as well.

23 Q Okay, and then if you go to 167, Exhibit 167. What is this?

24 A This is a waiver and release upon progress payment for the
25 amount of \$20, 071. This release covers the progress payment to the

1 undersigned. All work, materials, and equipment furnished are -- by the
2 undersigned to the property, or to the undersigned's customer. I believe
3 this is just a release, a lien release maybe.

4 Q Okay. And then if you go to Exhibit 168. Is that another
5 release that all materials supplied and installed were paid at the -- at -- as
6 of April 17th, 2015?

7 A Yes.

8 Q To HyBar?

9 A Yeah, it just says the materials from paid stock, a release, I
10 believe. It doesn't say release. It says material from paid stock.

11 Q Okay. So HyBar was completing their work pursuant to the
12 contract. They were being paid pursuant to the contract, correct?

13 A Yes.

14 Q And was Desert Valley still on the project at that time?

15 A Yes, on April 17th we were.

16 Q Okay. And if you go to Exhibit 169. This shows two checks
17 being paid to HyBar. Are these the checks that paid for -- that -- for these
18 releases? Is this the -- there's two checks, was the amount --

19 A Yes, that's -- those are the ones that were paid for those
20 releases.

21 Q Okay. Okay, so now if you go to -- let's go to Exhibit 176.
22 Are you there already?

23 A Yes, I'm there.

24 Q Okay. So this change order for HyBar, this says approved,
25 and it has a date, 5/7/2015. We kind of talked about it yesterday. Do you

1 know the proof -- who stamped it approved?

2 A I believe it was Rachelle or Diane Serta in our office.

3 Q Okay. So this was a change order and -- that happened in
4 April of 2015, that was outside of the scope of your contract, correct?

5 A Yes, this was.

6 Q Okay. And then if you look at Exhibit 175. This is a check
7 dated 4/22/2015 for 6,000. And it says it's for Invoice 14106431, and it's --
8 and it's payable to HyBar. If you flip back to the change order, is that
9 paying for this change order?

10 A Yes, it was paying for this one.

11 Q Okay, and so that change order was being paid for, and had
12 been approved. And do you know why the full -- there was still 2,176 left
13 on it? Do you know why that wouldn't have been paid at that time?

14 A I believe it was up-front payments for the material order, and
15 I think there was another payment after it's been installed. I believe that
16 was the case.

17 Q Okay. And if you turn to Exhibit 179.

18 A Okay.

19 Q This is a check, and it's to HyBar, for \$46,042. On 11/19/2014.
20 Do you know what this check was for?

21 A I believe this was the check to order the material for all the
22 trim. They had to order the material up front to start making it.

23 Q Uh-huh.

24 A I believe this was part of that payment to -- for the material
25 for the whole house.

1 Q Okay. And if you go to Exhibit 180, is that in front a -- I don't
2 know what this is. If it's something internal. But it says original contract
3 order, and it's TruStile Interior Doors, 50 percent deposit, 46,042. And up
4 at the top it says contact Russ. So does this coincide with the check that
5 was written.

6 A Yes, this -- this does coincide with that check that was
7 written, the 92,000 is the amount that was initially proposed for HyBar.

8 Q Okay. So were the subcontractors requiring a deposit before
9 they started work?

10 A Yes, most of the cases in this -- this job they were. They
11 were all requiring deposits.

12 Q Okay, and did Desert Valley Contracting actually have to front
13 some of that money up front before the insurance company paid out
14 anything?

15 A Yes -- yes, we did. And then we would work with Eugene in
16 as far as establishing payments because the subs were asking for the
17 money up front like that.

18 Q Okay. So now we're going to stay in the same binder right
19 now. And I want to go to Exhibit 183. And again, this is an invoice and
20 it reflects the payments that were received and it says progress invoice
21 85 percent complaint, original contract and change order 1. So does this
22 indicate to you that they were paid for their original contract, plus the
23 change order to the wine -- the wine room?

24 A Yes, that's correct. I believe it was the Switch -- I believe it
25 was the Switchglass doors and it was in the office, or I'm sorry, the

1 downstairs lounge.

2 Q Okay.

3 A But yes, that -- that -- this includes the change order number
4 1. That change order, I believe is the one.

5 Q Okay. And so as you -- the job progressed, Desert Valley
6 Contracting made progress payments and made payments as the work
7 was performed by the contractors?

8 A Yes, that's correct.

9 Q So the only time that it became an issue is when there were
10 so many change orders that it was getting out of control?

11 A Yes, because the invoices we had on file for those
12 contractors wouldn't match what we were trying to bill them out, so we
13 had -- when it changed, it was a very difficult accounting issues.

14 Q Okay. So in the same binder, I would like you to go to
15 Exhibit 221. Or I'm sorry, 222. Okay, this is an email dated Wednesday,
16 May 13th, 2015, from you to Tina Dyba and Rachelle Elliston. Can you
17 tell me what this email is about, and why you sent it?

18 A This was more trying to get the materials ordered for the
19 countertops, because she would have to go to L.A. for those. So this
20 was trying to get her to pick out the material for the countertops for the
21 home. I did talk to Eugene. He didn't think that they were picked out,
22 yet. I believe she was the one picking them out, or working with him on
23 that. This is where I let them know that the bathrooms couldn't be tiled
24 in all the way on all the walls. Changes, I didn't know about these ones.
25 We couldn't get it to the insurance company. I refer to that. They

1 probably wouldn't approve it. I needed the countertop selection to price
2 out the material because there was a set amount the insurance would
3 allow, so I was waiting on that. And this is getting her to talk with
4 Artesia Cabinets, because the design, certain granite comes in certain
5 sizes.

6 Q Uh-huh.

7 A So I had to make sure she talked with them about either it's a
8 prefab slab, or what size is the slab? How is it fabricated? Thickness. I
9 tried to get another change order supported to the insurance company,
10 and by this time, the insured -- insurance said everything should have
11 been picked by now. Exact to me. Basically they were saying the
12 estimate is -- should be done with the materials based on what we found
13 at the house, not what was being picked out.

14 Q Okay.

15 A We were under the assumption that only the countertops had
16 to be picked out at our last meeting, but there was more stuff coming
17 through, so I just wanted to make sure it progressed fast, and she picks
18 everything out.

19 Q Okay. And was there actually a problem when she did order
20 the granite?

21 A There was some that went out of stock by the time the
22 payment was made, I believe was one of the case. Another one, a slab
23 was broke when it shipped and it couldn't -- it was the wrong size. It was
24 a 50 inch slab, and I think the vanity was a 51 inch cutout from Artesia.

25 Q Okay.

1 A So one of them didn't fit. Another one where she had to go
2 reselect, because they were either out of stock, or just didn't have the
3 material any longer when she picked it.

4 Q Okay. And when you say she picked it, did she do the
5 measurements and give the numbers -- the measurements for that slab
6 to be ordered?

7 A She was working with Artesia Kitchen and Bath. They're the
8 ones who had the cabinet layouts and measurements.

9 Q Okay.

10 A Which was required when we first started, so no margin of
11 error was ever done. So they had a kitchen drawing from Artesia
12 Kitchen and Baths, and they were actually the ones that worked with her
13 on the sizes and dimensions.

14 Q Okay. Hold on a minute, I just flipped off of my page. Okay.
15 So I want you to go to Volume 4. Okay, so I want you to go to Exhibit
16 329.

17 A Okay.

18 Q So this exhibit has one page, and it says -- at the -- at the
19 bottom of it, there's an email, on July 22nd, 2015, from Rachelle Elliston.
20 Says, John, hey, I want to reach out to you and see if you can schedule a
21 time to stop by the 587 St. Croix property, and check the pool out. It's
22 turning green, and the little pool area is not filled up all the way. Please
23 let me know what you can do now. Then July 22nd, this same day,
24 there's an email from you to Rachelle. And you say, he's actually here
25 right now, correct?

1 A Yes.

2 Q Okay, so were you guys -- you were doing things other than
3 just construction on the property?

4 A Well, the pool, I don't know what caused it to do that. And
5 yes, we were doing -- we helped with getting the pool squared away as
6 well, to get it cleaned or whatnot. I think we had to get another company
7 out there, or something, that his existing company couldn't do.

8 Q Okay.

9 A So, yeah, we -- we did help with the pool area.

10 Q So you were making sure things were okay?

11 A Yes.

12 Q Is that correct?

13 A Yes, we did.

14 Q Okay. So if you turn to Exhibit 379, in the same binder.

15 A Okay.

16 Q Now this is a two-page exhibit and it's an email from Eugene
17 Inose on July 30th, 2015 to Gordy, Sorette [phonetic], Rachelle, you and
18 Tina Dyba, and it's about the slab selections, photos, sales order. So --
19 and it's asking if -- Eugene's asking if you can all meet at the house. And
20 that there were certain things going on. Did you all meet at the house?

21 A For this meeting, yes, we did. We had to go over a lot of
22 things with Gordy, because Gordy was going to be the one that was
23 going to fabricate and install the countertops.

24 Q Uh-huh.

25 A So we had -- it had to be an on-site meeting. Had to actually

1 measure rough openings and stuff of that nature. Make sure that the
2 drawings actually jibe with the dimensions of the house.

3 Q Okay, and so Gordy is with Summit Tile?

4 A Yes.

5 Q Okay. And so if you look at the bottom of this, it's July 30th,
6 2015, and it says please find below the slab quantities and questions.
7 And then it says we did not receive cabinet drawings on the following.
8 They have not been bid or contracted. Laundry and theater. We did not
9 see material specified for family room alcove tops, master vanities,
10 master tub decks, and master dry bar. So were these decisions that
11 were not being made by Mr. Inose? Let me say it another way. Were
12 these decisions that had to be made by Mr. Inose, before things could be
13 ordered?

14 A Yes, as far as the materials and the -- what kind of tops they
15 were. Yes, he had to make the final say on the -- on the materials.

16 Q Okay, so here we are. We're almost a year into it. It -- this
17 first occurred, you guys got called out August of 2014, correct?

18 A Yes, correct.

19 Q Okay, so now we're in July of 2015. So this isn't any delays
20 you've caused, is it?

21 A No, this is -- this is just choosing the materials and them
22 getting the measurements they need from the cabinets, basically.

23 Q Okay.

24 A A couple areas.

25 Q Okay, so they just haven't made decisions on this stuff yet?

1 A That's correct.

2 Q Okay. So then if you go to Exhibit 380. So Eugene, at the
3 bottom of DVC 1241 and it goes into 1242, there's an email from Eugene
4 Inose to Rachelle Elliston and you, and Rob Ramirez is still cc'd. And it
5 says things I need to see completed at 587 St. Croix. So again, he's
6 saying he's going to be in town for our Tuesday meeting. So again, you
7 were continuing to have meeting with Mr. Inose on site, right?

8 A Yes, we were.

9 Q Okay. So there was never an eight month gap of you not
10 being on the project, was there?

11 A No, there was never an eight month gap of me not being on
12 the project.

13 Q There was never a gap at all, was there?

14 A Well, there was -- when the tile was delayed in Long Beach, I
15 think there was a gap there, because no trades could really get in. We've
16 already done everything we could on the drywall and such. And Eugene
17 didn't want to be there for the drywall and insulation, just because of
18 how caustic it is, or how much fibers are in the air.

19 Q Right.

20 A But no, there was never an eight month gap in me not going
21 to that house, or -- or getting involved with all the subs and walking it
22 with them.

23 Q And even during that time, when the tile was on hold, there
24 were lots of emails going back and forth. You were still coordinating and
25 trying to get stuff ordered and arranged, correct?

1 A Yes, the whole -- the whole process we're on the job, it -- I --
2 there was a constant string of us always working. Whether we not be
3 there, because there's no materials can be installed. But we were always
4 working on finishing and, you know, the final touches on it.

5 Q Okay, so this is dated -- his email dated September 3rd, 2015,
6 and so this is saying these are some of the items that needed to be
7 completed. So do you agree with this list? Were these things
8 completed, or was there a reason they weren't completed at this point?

9 A The wood floor -- okay, so on the bottom of the page, the
10 reason we couldn't finish the wood floor is -- is this was just a small area
11 of the wood floor that is downstairs. We still had to do work with the --
12 installing the wallpaper, and we wanted to put all that up before the
13 wood floor goes down, so we're not walking all over the wood floor. The
14 wood floor is something we wanted to wait on for that area, because
15 there's too -- too much like fine detail work around the area.

16 Q Okay.

17 A That we wanted to get up, and then do the floor last, so we're
18 not tracking anything over the floors, risk scratching it. Master bathroom
19 mirrors. There was numerous electrical items with those that had to be
20 done. Our framers had to go back in numerous times to -- we had to
21 take everything back off the wall. Reframe it. Do the rough specs of the
22 mirror when they got on site. We knew exactly what to do. We had to
23 reroute some plumbing for the mirrors. So the mirrors were something
24 that they did get installed. But it just took a while because we had to do
25 a lot of modifications to get those in there. It wasn't just hanging the

1 mirror on the wall. There was cavities and there was wiring that goes to
2 them.

3 Q And these were not like the original mirrors that were in the
4 house?

5 A No, they weren't like the original mirrors.

6 Q Okay. So these were an upgrade?

7 A Yes, the mirrors were an upgrade.

8 Q Okay, and then the master bath flooring?

9 A Master bath flooring it was because we were still doing the
10 framing around the -- that did get done. It was limestone, I believe, a
11 darker limestone. That did get done after the mirrors were done,
12 because there was too much rough carpentry going on to put a nice
13 finished stone floor in there.

14 Q Okay. So master closet?

15 A Master closet, there was a couple of things going on in there.
16 There was the carpet, there was the cabinets, the entire thing from ESP,
17 and there was -- there was also lighting, I believe that was proposed to
18 be done, that wasn't in the bid. So I don't know if that master closet
19 included that lighting on here.

20 Q Okay.

21 A Or if it was some pendant lights that were getting replaced, I
22 believe. I don't know if that had that on there. I don't know exactly what
23 trade. It could have been the cabinets. But those were in from Efficient
24 Space Planning. They put those in. I think there was some detail work
25 they had to do on them.

1 Q Okay, so there was nothing wrong from the flood damage.
2 This is on the second floor. There was no damage to the electrical, the
3 lights upstairs, was there?

4 A Not in any of the lights from above, any sconces, any lights,
5 pendant lights, any recessed lights, anything like that wasn't effected or
6 damaged upstairs.

7 Q But Mr. Inose was replacing all of those lights?

8 A Well, we had a bid to replace the lights, in -- in their invoice
9 from either Desert Home Electric, I believe it was Desert Home Electric.
10 And we saw that after the fact, that they had that on their invoice to us.

11 Q And that was not part of the scope?

12 A That wasn't part of my estimate, no. The insurance -- no,
13 never even came up.

14 Q And the insurance wouldn't have paid for that, correct?

15 MR. BOSCHEE: Objection, calls for speculation on that one.

16 BY MS. HURTIK:

17 Q Did you have discussions with the insurance company about
18 his -- with the lights being added upstairs.

19 MR. BOSCHEE: Then that calls for hearsay.

20 THE COURT: The -- did -- so that last objection is overruled.

21 BY MS. HURTIK:

22 Q You can answer.

23 A Okay, so we checked all the wiring out in the home first of all,
24 to make sure. We had to do a high voltage check throughout the home --

25 Q Uh-huh.

1 A -- which would have determined if there was any problem
2 with the wiring. The lights themselves, there was no -- there was no
3 problems with the lights. And insurance usually, if it's a ground level,
4 they'll never pay, for example, for these lights to be replaced in this
5 courtroom, they wouldn't pay for it, because it's totally disrelated to the
6 -- to the claim. So they didn't even come up, nor were they even -- they
7 weren't addressed to me. I didn't realize that they were getting replaced
8 up there.

9 Q Okay, so were there sconces going up the stairwell to the
10 upper level?

11 A Yes, there were.

12 Q Okay, and was Mr. Inose replacing those as well?

13 A Yes, those were in the bid to be replaced as well, yes.

14 Q Okay, but they weren't in your original bid?

15 A They were not in my original estimate.

16 Q So that's all extras that he was adding?

17 A That's all extras, and we were -- we checked out all the
18 voltage. We checked out all the lighting. All the lighting that was going
19 to be replaced by the insurance company was in my estimate, that they
20 agreed to replace.

21 Q Okay. So he also goes on, on the second page of this DVC
22 1242, he says gym mirrors and flooring. How far along were you there
23 --at this point?

24 A We got the mirrors in, and then the flooring went in after the
25 mirrors. We did not want to put that flooring in earlier because it's a

1 black gym floor. And it just -- you could see dust on it right away.

2 Q Okay.

3 A So that was one of the last things. But I saw the -- the --
4 HyBar had one last piece of trim to put in, in the gym, because he had to
5 wait for those floors to go in.

6 Q Okay.

7 A But the gym floors were in place and actually it was our
8 subcontractor that put those in.

9 Q Okay. And then all lighting hung.

10 A Once again, that -- that -- I don't know exactly what that is
11 referring to. We did pass the electrical inspection. So all the lighting, all
12 the boxes were in. All the -- I just believe maybe that's some trim, or
13 some lighting that needs to be done in the kitchen. I'm not sure what
14 that refers to.

15 Q Okay. And then at the bottom of it, it says, after this, you
16 know he says next step after this, have to have cabinets completed and
17 get all kitchen appliances installed and get our C of O. So were you
18 pretty much complete at this point?

19 A Yes, we were, the cabinets were installed, the countertops
20 were put in, the paint was done. Some touchup. There was -- there was
21 some wood floor we didn't do in the downstairs lounge area, because
22 we were still getting that -- I believe that one had to be reupholstered or
23 the wallpaper done in there. We didn't want to put that wood floor, just
24 downstairs. All there rest of the -- the carpet was not installed, I believe,
25 but it was ordered.

1 So, yes, I believe we were close to being done at that point.
2 The house was almost finished except for those touches.

3 Q Okay, and so -- and then he says we need to have finish any
4 other flooring, painting, finish work. Finish work, he's saying.

5 A Yes.

6 Q Okay. So then if you turn back to the first page of this DVC
7 1241, on September 3rd, 2015, Rachelle Elliston is saying she's
8 scheduling the mirrors and the gym floor next week, and I'll do the
9 mirrors Thursday and -- Thursday, floor Friday. Does that work? If I can
10 get the mirrors soon, I'll be at -- sooner, I will, but I can't get floor until
11 Friday. So he responds, that sounds reasonable, thank you. So you
12 were moving forward?

13 A Yes, that was the gym area. We had all the rest of the tile
14 floor done, we were building up to it, but that's why we wanted to wait. I
15 figured she said the same. We did not want it to be walked on, because
16 it was a black mat, so we wanted to do that near last, when all the
17 painting was done, the drywall. All that stuff, so it didn't get tracked out.

18 Q Okay. So I want you to turn to Exhibit 385. So this is an
19 email from Eugene on October 13th, 2015, to Rachelle, Dennis Zachary
20 cc'd, you're cc'd, and Rob Ramirez is cc'd. This is one day after your
21 meeting. So can you read that and then tell me what this was about.

22 A Read the entire page?

23 Q Yeah.

24 A Okay, Rachelle, Daniel and Dennis --

25 THE COURT: Hold on. Hold on. Hold on. You want him to --

1 MS. HURTIK: Well, you don't have to read the whole thing.

2 No, I'm saying, read it to yourself.

3 THE COURT: Okay.

4 MS. HURTIK: So then you get refreshed as to what it says,
5 and then explain to me what was going on. Sorry.

6 THE COURT: So be --

7 MS. HURTIK: Yeah, that would take a long time.

8 THE COURT: That's a bottom first email, right, and then --

9 MS. HURTIK: The top email. The -- on DVC 1250, the one
10 that says from Eugene, Tuesday, October 13th at 5:25 p.m.

11 MR. BOSCHEE: But there's an email below that goes on the
12 same page. Should he read them both for context?

13 MS. HURTIK: He can. Yes. Yes, I would like you to read
14 both of them.

15 THE WITNESS: Okay, I'll read them both.

16 THE COURT: So will I.

17 MS. HURTIK: And just let me know when you're done.

18 THE WITNESS: Okay.

19 MS. HURTIK: Okay, are you -- I'll give the Judge a few
20 minutes.

21 THE COURT: Yeah, I apparently read slower than Mr. Merritt
22 does. Bear with me.

23 THE COURT: Okay.

24 BY MS. HURTIK:

25 Q Okay, maybe let me break it up because it's such a long

1 email.

2 A Okay.

3 Q And maybe make it a little bit easier.

4 A Okay.

5 Q So -- so the first paragraph, Mr. Inose is saying all the change
6 orders you are receiving is due to the fact that nobody has been on the
7 site for over eight months. And this is dated October 13th, 2015. Was
8 that true?

9 A No, that was not true.

10 Q And the reason why we did all the emails and to support
11 what we were doing with these subs is to show -- because -- because we
12 seen the changes happening, so we wanted to show who we were
13 meeting with, when we were meeting with it, and that's why we kept the
14 emails back and forth with us and the subs, to show, even though we --
15 like the tile thing, delay things, we still kept the emails going back and
16 forth to show correspondence been going on, and jobsite meetings were
17 happening. Within that eight months, like about once a week it was
18 happening.

19 Q Right. And in fact we went through ad nauseum yesterday,
20 through all the emails when you were meeting, correct?

21 A Yes. That's correct.

22 Q So he says nobody's on site to answer questions from
23 subcontractors, so they do what they think is best. And then now toward
24 the end of the job these are change orders. It's not anything that's being
25 added. Was that true?

1 A No, that's not true. We have a list of the added items, and
2 we can compare it with the original estimate.

3 Q Okay. And why do you hire subcontractors? Why don't you
4 just do the work on certain items yourself, as a general contractor?

5 A A lot of this stuff is really customized. Some of these worked
6 in the house before, was the real thing. And when they're familiar with
7 the house, they know it, and they've dealt with it before, such as Eagle
8 Sentry, they know all the systems over there. That's why they are
9 almost the only one qualified, or the ones that had to be on there. But
10 Eugene requested that the same people work on his house be the same
11 ones put back in.

12 Now there was a couple that weren't in business anymore,
13 that we couldn't get. So we did have to call in a couple other
14 subcontractors that he's never really worked with before.

15 Q Okay, but the trades, they're specialized trades, and they
16 know what they're supposed to do, correct?

17 A Yes, they -- well we -- we go through their bids, and walk the
18 property with them, to make sure they know what to go through. And I
19 was in constant communication with all of them, as far as if anything
20 changes, you've got to let me know.

21 Q Okay, so then let's go to the next paragraph. He says nobody
22 opens up or closes for the subs. Nobody has an understanding of the
23 scope of work. So he says you're not experienced in custom homes. Is
24 any of that true, that you weren't opening and closing the doors for the
25 subs?

1 A We have -- our project manager, we hired two different
2 project managers on this. The first -- the first one was Michael Darling.
3 And the second was Will Roberts. And they would have a sign-in sheet
4 when everybody came in. I don't know if we have that sheet, but they
5 would sign everybody in, sign everybody out every day when we were --
6 when we were at the job. I don't know during the time when we were
7 waiting for the tile, if any subs did come in and do work then, we -- I
8 would either go meet them, because Will was on another project, but
9 nothing was going on there, for a little while, while the tile work was
10 being waited -- waited on.

11 Q Uh-huh.

12 A But, no, we were opening and closing for them. At this point
13 in the time, Rob Ramirez was supposed to open and close. That was part
14 of our deal with him. Is he was supposed to take care of the house. He
15 knew the alarm codes. He was the one that's supposed to be turning it
16 off and turning it on. And that's all we really asked of him. And he
17 would leave after doing that.

18 Q Okay, so you guys would lock the doors, but you wouldn't
19 set the alarms?

20 A We didn't set the alarms. I believe one -- when we did set the
21 alarm one time, I think we set it off. So he had to change -- well, he -- he
22 -- Eugene didn't want anybody really having the code, so that's why Rob
23 was entrusted with the alarm stuff.

24 Q Okay, and so let's go to the next little paragraph. Let's get
25 some facts together. The superintendent was under your employment,

1 not mine. And you guys let him go after six months. Wasn't -- we read
2 an earlier email that you -- just previously, that you're talking -- Rob
3 Ramirez is being cc'd in October of 2015. And this job started in
4 September or August of 2014. He was still on the job well past six
5 months, wasn't he?

6 A Rob Ramirez?

7 Q Uh-huh.

8 A Yes, he was.

9 Q Okay. And we've shown the documentation, right?

10 A Yes, we did. Was payroll.

11 Q Okay, and would you guys have ever hired Rob Ramirez?

12 Was that your decision?

13 A No, it was Eugene's decision to hire Rob for the project.

14 Q And did you guys really want to use Rob?

15 A We couldn't figure out how to justify his cost. That was a
16 hard number to swallow. We'd rather have not used him if we could
17 have salvaged the money and put it back into the house. It was about --
18 I'm not sure how much we paid him.

19 Q Okay, but did -- why did you use him, then? Why -- why did
20 you use him?

21 A It was per Eugene's request, Rob had to be the project
22 supervisor or superintendent on -- on his house, because Rob was the
23 original one that built the home.

24 Q Did he threaten you that if he wasn't on the job, that he
25 would fire you guys?

1 A Yes, he did.

2 Q Okay. So then he says that you told him -- the next
3 paragraph, that you told him that you'd personally be on-site every day
4 until the job was complete. Did you tell Mr. Inose that?

5 A I told Mr. Inose that we would have a project manager, which
6 we did hire for the project to be on the job site. I couldn't dedicate
7 myself, because I -- because I was the estimator for the company.
8 Which we did hire a project manager that stayed on the job site.

9 Q Okay. Okay. So if you go to the second page, DVC 1251 of
10 the exhibit. And this actually is an email that starts on the page before,
11 and it's October 13th, 2015. And it's Rachelle Elliston responding to
12 Eugene. So did Rachelle have a conversation with you and Dennis
13 Zachary about what -- about the bills and the change orders after this?

14 THE COURT: So it's this --

15 MS. HURTIK: Sorry.

16 THE COURT: That's okay. But I think you said Rachelle's
17 responding to the Mr. Inose and I don't think that's accurate.

18 MS. HURTIK: No, I'm sorry, I'm incorrect. It's an email that
19 was sent to Mr. Inose and the first email we just went over was his
20 response.

21 THE COURT: Right.

22 MS. HURTIK: So I apologize.

23 BY MS. HURTIK:

24 Q So this email, though, Rachelle sent to Mr. Inose. You had a
25 conversation with her and Dennis Zachary discussing the change order,

1 and what you guys -- the company had spent, just to keep this project
2 going?

3 A Yes, that did occur before this email was sent.

4 Q Okay, so -- so why --- why were you guys sending this email
5 to him?

6 A We reached back out to the subcontractors and -- and we had
7 to sit and really get all of their bids resent to us. We had their original
8 bids for the job. And this was after the fact, after design changes. There
9 was a couple other changes in there. So we had to really take stock of
10 where they were at dollar-wise in order for us to track the job the right
11 way. So after they sent everything into us, and we seen the price, the
12 dollar amount is different, we had to generate this email and tell him that
13 we can't move forward anymore, unless either somebody pays for the
14 change orders, or we revert back and put the house back the way it was.

15 That was -- then we added things up, these were just rough
16 numbers here, but we did track them. We did realize they are just
17 rounded up from another number that was actually accurate. This was
18 just letting them know the ballpark figures. And then this is when I
19 started working on the estimate, or the change order, showing where the
20 differences are, what we generated above and beyond the insurance
21 estimate.

22 Q Okay. So -- so the -- okay, so if the scope of work had been
23 completed that was in your original bid, would the house have been
24 done?

25 MR. BOSCHEE: Objection. Calls for speculation.

1 BY MS. HURTIK:

2 Q When you did the bid, do you know --

3 MR. BOSCHEE: I don't think anybody know that.

4 THE COURT: Hold on.

5 MS. HURTIK: Let's -- let's -- I can change the question, Your
6 Honor.

7 THE COURT: Okay, yeah, that's fine.

8 BY MS. HURTIK:

9 Q Okay, do the final bid, that -- the last bid that you gave to the
10 insurance company, in June of 2015, if everything had been completed
11 on that bid, would the house have been done?

12 A Yes, I believe it would have.

13 Q Okay. And -- and you can say that because that's your
14 estimate based upon the subcontractors and putting the house back as it
15 should have been?

16 A Yes, the original bids we had from the subcontractors were
17 more along those terms. A couple things that maybe it wouldn't go back
18 to the exact same size, but overall, they most of everything in the
19 original bids.

20 Q Okay, so in this email that was sent out. So you say you
21 spent over \$28,000 painting the exterior of the house, that was in
22 addition and over the contract that was approved by the insurance
23 company?

24 A That was not over the -- I believe it's about 20,000 over the
25 contract that was approved by them. They put in -- we put in for painting

1 of the home, just one coat to go back the same color.

2 Q Uh-huh.

3 A But there was also stucco cracks and patches that had to -- it
4 was a smooth coat stucco on the whole house.

5 Q Uh-huh.

6 A So we had to fix all those cracks and it was just -- it took a lot
7 of time with scaffolding and other items to get it fixed.

8 Q Okay, but on the exterior of the house, was that part of the
9 water damage?

10 A They allowed for one coat of paint because there was some
11 water staining on certain elevations of the home, back near the master
12 bedroom.

13 Q Okay.

14 A And I believe another area of the house. They allowed for
15 the painting of those elevations. I think it was for the -- where the HVAC
16 was located.

17 Q Okay, so but suffice it to say you guys were spending, you
18 were fronting money to cover things that weren't in -- that he wanted --
19 he kept on requesting, right?

20 A Yes, that's correct.

21 Q Okay. And can you give me an example, so this -- let me see.
22 Let's go to Exhibit -- let's stay on this one. So what were the other things
23 that were -- when you look at this, were things that were not part of the
24 estimate? Were the toilets part of the estimate?

25 A The toilets were not. We were requested to replace the

1 toilets because I think based on the fact that somebody did use the toilet
2 over there, and we were told that we could not reinstall those toilets. So
3 we had to buy new toilets. The mirrors up in the master bathroom were
4 another example. They weren't just simple mirrors. They had to be
5 wired in, TV's installed behind them, and then the framing done to
6 support the extra weight. And the master vanities were not part of the
7 estimate either, that were underneath those mirrors. And those had to
8 be replaced due to the size of the mirrors, with the countertops.

9 Q Okay, so I have a question. So you just said you used --
10 somebody used one of the toilets.

11 A Yes.

12 Q And you had to replace the toilet because somebody used
13 the toilet in the house?

14 A Yes, and then we got a port-a-potty just after that there at the
15 job site.

16 Q Okay, why would you have to replace the toilet just because
17 somebody used the bathroom?

18 A It was a preference of Eugene. He didn't want to use the
19 toilets anymore.

20 Q Did you find that odd?

21 A Yes, we did. We did, but we got a bid for the toilets and they
22 were a Toto toilet that had to be wired in, I believe. So those -- those
23 were -- I don't believe those were ever purchased, though.

24 Q Okay. So -- hold on one second. I just wanted to double-
25 check that I'm going to have you pull this out real quick.

1 A Okay.

2 Q So -- so if you can go to Binder number 6. So I would like
3 you to go to Exhibit 523.

4 A Okay.

5 Q So this is an email, April 16, 2015 from you to Tina Dyba and
6 Eugene, Rachelle cc'd, and Rob Ramirez, correct?

7 A Yes, that's correct.

8 THE COURT: And my apologies, what number?

9 MS. HURTIK: I'm sorry, Your Honor.

10 THE COURT: No, that's okay.

11 MS. HURTIK: Exhibit 523.

12 THE COURT: Okay, Ms. Hurtik, that's my fault. Okay, sorry.

13 BY MS. HURTIK:

14 Q Okay. So can you explain what this email was about?

15 A Okay, so we were at the wallpaper phase of the job. And I -- I
16 took a swath of the original wallpaper that was at the house, just so I
17 could make sure that it was like for like, or I could --I could eventually
18 send it in and get a value associated to it. She chose wallpaper that was
19 about \$10,000 higher when we priced it out, than what the insurance
20 company allowed for. And it was something along the lines where this
21 is a different material. It was a wood veneer. Before it was just a fabric
22 wallpaper. So we couldn't justify that. And I was just trying to tell her to
23 choose something cheaper, basically. And not get something so high
24 priced, because it's -- that's -- well, I had a piece of the wallpaper
25 originally and I told her we cannot put in that wood veneer panel on the

1 wall. It's too expensive.

2 Q Okay. So this is another thing where they wanted to upgrade
3 and the insurance company hadn't approved it, correct?

4 A They had not approved for that type of wallpaper, no.

5 Q Okay. In the same binder, Exhibit 492; if you could turn to
6 that. So on the bottom part of this, there's an email from Troy Williams
7 to Eugene. Do you know who Troy Williams was?

8 A Troy Williams was the estimator/project manager at Artesia
9 Kitchen and Bath that I was dealing with.

10 Q Uh-huh. And so this is dated October 16th, 2015. And it's
11 saying Eugene, attached please find the following items for review and
12 approval. Proposal for theater bar base cabinetry, a drawing for the
13 theater bar cabinetry, and resubmittal of proposal for pool bath shelving
14 and bench, resubmittal of drawing for the sink. It says this is the first
15 proposal submitted for the theater cabinets. To date there has been no
16 approval given for the previous submittal of the pool bath shelving and
17 bench. I don't know what your expectation is moving forward, related
18 to these areas. Are we still submitting them to Desert Valley for
19 insurance approval? They fall out -- the two areas listed above, fall
20 outside the scope of our original contract, and therefore I do not know if
21 Desert Valley has allocated insurance funds for those to be remade.

22 Were you aware of this -- were you aware that he was trying
23 to get the theater base cabinets redone and the pool bath shelving and
24 bench?

25 Q The pool bath shelving, no, but the theater base cabinet yes,

1 after the fact. The theater base cabinet was something that was way far
2 away from the actual water damage. But it was not -- when we first
3 walked the job with Artesia Kitchen and Bath, we knew that they could
4 do it, because they weren't the ones that originally did the cabinets
5 there, they did not put that in their bid. That theater based cabinetry was
6 not in their bid, so it was not part of my original bid. It was something
7 that they didn't include in their estimate. The pool bath shelving and
8 bench was something that wasn't there before. So I'm unsure of that.
9 But the theater based cabinet we did find out after the fact, I don't know
10 if the insurance had closed the claim out with them, and no more
11 supplements could be sent to them, but we did know about that, way
12 after the fact. I believe on this date was when we first found out.

13 Q But there were no damages in these areas, really?

14 A There was no damages to those ones. I believe maybe some
15 scratches on an end panel. But that was the -- asked for the replacement
16 of those. I believe there was some scratched areas on there.

17 Q Okay.

18 A I'm not quite sure what happened with the theater cabinets,
19 but it was something after the fact.

20 Q Okay. And I'm going to have you go to 487. Exhibit 487.
21 Okay, so this is an email from you, May 17th, 2015 to Troy Williams and
22 Rachelle. And I believe it is a response to the email listed below, which
23 is Wednesday, May 13th from Troy Williams to you and Rachelle,
24 regarding change orders.

25 Q So why did you send this?

1 A So basically we walked this job. He had all the drawings for
2 the cabinets that were needed. He had everything needed to create a bid
3 for the whole house. We went through and I don't know who we got the
4 cabinet drawings from, but we did get them. And they were the cabinets
5 for the home. He submitted his bid, we got it approved, we walked the
6 jobs a couple times with Artesia, I even went over to Artesia's shop.
7 Over, I believe it's on Decatur or whatever, and met with him numerous
8 times. And said are we good on this, you know, so I can lock it in. It
9 wasn't -- he said they were made off pictures, but I walked this job with
10 Artesia Kitchen and Bath. I walked it with them. They had the pictures of
11 what it looked like before, but they also had the drawings. The drawings
12 are really the actual footprint you need to create a cabinet bid. They're
13 the exact dimensions, the finish height. But he also had the pictures
14 from SERVPRO, before they -- because they were all removed when we
15 walked the property. They were demo'd out.

16 So when they finished their drawings, it increased their bid
17 almost 37 -- \$30,000 off of -- there was no changes that I could note,
18 maybe in -- except for materials. So that's why I had to generate this
19 email in saying, you know, we can't have this this late in the game. The
20 insurance is not going to approve this large of a -- and I was trying to
21 find out why is it a change order. What -- what caused it. He admitted
22 that he missed some things on the bid and didn't have like the theater
23 room cabinets and stuff on the bid. But it wasn't enough to quantify
24 \$30,000. So that's what I was trying to figure out why is this change
25 happening.

1 Q Okay. And were -- after the cabinets were actually ordered,
2 so this is a huge change order, after they were ordered, was there delays
3 in getting the cabinets?

4 A The cabinets did because the material, I believe that they had
5 to fabricate them. They were a European type cabinet.

6 Q Uh-huh.

7 A There was a couple that were off, that had to be readjusted
8 or reordered. I believe that they were around the refrigerator area, had
9 to be redrawn because the refrigerator changed. So new cabinets had to
10 be custom made around the refrigerator area. They would have had to
11 been custom made regardless, but that caused a little bit of delays
12 because some of it was off. And I believe some of the hinges and stuff
13 weren't working.

14 Q Okay. So again, this is something that the insurance
15 company wasn't going to approve, correct?

16 A It -- it -- I don't believe they would have approved this. This
17 was too far above and beyond their original bid, which was supposed to
18 have everything in it. Or if they did approve it, there would have to be a
19 really good reason why it's such a big price difference, like something
20 where another material is not in stock. Or that's the only thing they can
21 order. Or something along those lines.

22 Q Okay. So if I can have you go to Binder 5. And then I want
23 you to go to Exhibit 404. Okay, so I'll give you a minute to read it.

24 A Okay.

25 Q Okay, so this is an email dated October 13th, 2015. After you

1 had that job site meeting and Mr. Inose sent you that email --

2 A Yeah.

3 Q -- that we just went over a few minutes ago. So it's to Dennis
4 Zachary and Rachelle Elliston. And why did you send this email? What
5 -- what does this email state?

6 A This is basically saying I didn't want to be on this job
7 anymore because of all these changes, and -- and -- and we were -- I felt
8 like I was being cornered into either trying to sign subcontractors'
9 invoices or keep the job going by all means. So I had to stop and tell
10 Dennis that I could not -- no longer be a part of this, because I know that I
11 was going to get in trouble, if I let these things keep going like that. I was
12 trying to just get dollar amounts associated with everything, and show
13 where the negative -- negative charges are going to be, or we're going to
14 go in the red. And I just felt like there was no way for me to get out of it.
15 so I had to really appeal to Dennis and ask him if I could be off the
16 project, because I just -- I could not authorize that -- that work to be
17 completed the way it was proposed to be completed.

18 Q So you were concerned that the company was going to have
19 to -- they were going to have to pay for all of these costs, he was trying
20 to keep -- Mr. Inose was trying to get you to pay for things that weren't
21 covered?

22 A Yes, I was very concerned about that, and ultimately, you
23 know, I have to -- I had to stop and just take my involvement out, or try
24 to take my involvement out at that time.

25 Q Okay, and after this -- after this -- shortly after this is when

1 you guys tried to have discussions with Mr. Inose about you need to --
2 we need to finish this, we need to stop, right?

3 A Yes. We were trying to -- and actually Eugene would come
4 in. He came in and helped look for some of the stuff, to try to cut some
5 of the cost down as well. So we were trying by any means to get some
6 of this price knocked down, because a lot of things were missing. You
7 know, we couldn't find like three or four Lutron devices. He came in to
8 help us look for those. So he actually -- he was there trying to see if we
9 could get some of the price knocked down, but it just wasn't enough for
10 the whole -- for the whole project.

11 Q Okay. Okay, I'm going to take you to Volume --

12 THE COURT: Let me pause you a moment, while I catch up.

13 MS. HURTIK: Of course.

14 THE COURT: Thanks.

15 [Pause]

16 THE COURT: Okay.

17 BY MS. HURTIK:

18 Q Okay. So before we go to the exhibits, I want to ask you a
19 question concerning, to your knowledge, Mr. Inose stated he never read
20 the contracts, he never -- he never looked at the estimates. Did you go
21 over contracts and estimates with Mr. Inose?

22 A When we signed with SERVPRO, we were there -- when we
23 were initially signing the contract, we were in his house. We were at his
24 office, at his desk, and we were with SERVPRO, George, the one that
25 referred us. And we did go over the contract, made copies with him

1 right there. He signed it and we left him with a copy as well. And I -- I
2 was there when he read it, so he did read it. It's about a two page contra
3 court is what it is. And that's when he signed it.

4 Q Okay, and then when you were doing the estimates, your
5 estimating. You -- you actually discussed things with Mr. Inose about
6 your estimate?

7 A Yes, I did. We went over numerous areas of the home,
8 where we could factor the price out, and factor it into other places. So
9 we would talk about things like the sauna room, the pool bath, other
10 things like that, to where we were trying to allocate other money towards
11 things.

12 Q What about the pool? The pool, there was nothing that
13 happened to the pool, because of the water damage, was there?

14 A No, not to the pool.

15 Q But he -- he had repairs done to the pool

16 A Yes, the pool deck was redone, and all the surfaces out there
17 was redone.

18 Q Did the insurance company pay for that?

19 A No, they didn't.

20 Q So that was an extra outside of it?

21 A Yes, for the pool area, yes.

22 Q Is that -- was that in your bid?

23 A That was not in my bid, no.

24 Q Okay. So did he pay them separately?

25 A No, we paid them.

1 Q You paid them. Why did you guys pay them?

2 A It was the same company that was doing the driveway. I
3 believe we used -- we didn't do items in the pool sauna bath, to do that
4 area.

5 Q Uh-huh.

6 A So we allocated some money towards that as far as maybe
7 not doing the tile on the wall. I believe that was what we did with the
8 pool area.

9 Q Okay, so did you have any meetings towards the end in
10 October with Mr. Inose, about how you could get this finished up?

11 A Yes, we were meeting there at the end with the subs. There
12 was trim work going on. They were installing some -- just the, you
13 know, final touches on everything, but there was still a couple areas, I
14 think one or two areas that needed flooring still. Some cabinets and like
15 the laundry room cabinets. I don't know if they had the countertop on
16 them. A couple just finishing touches for the -- the home we were going
17 over.

18 Q Okay.

19 A With the subs.

20 Q Okay. Okay, so in Volume 9. Let's go to -- so I want you to
21 go to Exhibit 606.

22 A Okay.

23 Q Actually that's the -- that's the wrong one. I'm sorry. Okay,
24 I'm wrong. It's 607, actually.

25 A Okay.

1 Q Okay. Okay, so on IN-LO 644, at the bottom, there is an email
2 from you dated April 17th, 2015 to Brian Lynch. Eugene Inose is cc'd as
3 well as Tina Dyba.

4 A Yes.

5 Q And so it says you're going to be in a conference with Tina
6 today about a request. And that you were going to call Brian Lynch, the
7 adjuster, after you talked to her, because you wanted all the
8 communications through you when it comes to material and contents
9 because you need to be in control of all that, and make sure that you
10 delegate correctly or bill correctly. Why were you concerned about that?

11 A Well, there was a couple piece of granite, and what else was
12 picked out, some items that were just way above the budget that were
13 being picked out. So that's why I needed to at least see the material and
14 see what we're up against. So it was really important for me to know
15 those things right away, so I can say that it's a go, or it's not a go for
16 material price.

17 THE COURT: When you say were picked out. By whom?

18 THE WITNESS: Tina Dyba was the designer, and she would
19 go work with Eugene to go pick out materials. Those would be the two
20 that would pick out a lot of the materials.

21 BY MS. HURTIK:

22 Q If you can go to Exhibit 608. So at the bottom of this IN-LO
23 650, and it's -- goes on to -- well, at the bottom of this, there's an email
24 from Eugene Inose, it looks like on 10/22/2014. And it says, Hello, Brian I
25 will cut out a check to Desert Valley today for the aforementioned mount.

1 Do you see that?

2 A Yes, I do.

3 Q Okay, and then it says I do need to get on the phone with you
4 a little later today regarding the mold remediation. There has been a
5 turn of events. Daniel informed me that his company, Desert
6 Valley/SERVPRO would like to put a proposal together that will have an
7 NTE pricing, and a guarantee that they will finish the mold remediation
8 until it passes. So what -- what happened here? Was -- was SERVPRO of
9 Henderson, did they not get all the mold?

10 A So basically it was -- I believe it was a -- either a pre-existing
11 condition, or I don't believe it was from this event. I'm not sure exactly
12 where the mold was found. A test was performed and it was found on
13 all the framing throughout. There was -- there was different kinds of
14 mold. I'm not exactly sure what kind. So it was such a large area to be
15 treated for mold because you have set containments and put equipment
16 in. It's a lot of work. Basically it was such a large area, the other
17 SERVPRO came with an estimate, I think 50 or 60,000. Same with
18 another company had bid mold work as well.

19 Q Uh-huh.

20 A So this was -- if we didn't get that mold test to pass, the job
21 wouldn't move forward. So basically we had to stop work, we had to
22 figure out what to do with the mold test, because on a nice house like
23 that, a mold test usually isn't warranted to make sure. So, but it was just
24 so much square footage, we had to create an estimate, work with
25 Fireman's Fund and try to get it done, just for as little as we could, just to

1 get the project kept moving. Nobody else would do it for, I believe we
2 submitted a \$20,000 estimate for the mold work.

3 Q Okay, so you guys were trying actively to keep this moving
4 forward, as quickly as possible, correct?

5 A Yes, we were.

6 Q Okay, and what is an -- what is NTE pricing?

7 A NTE is not to exceed pricing. So basically just telling the
8 insurance company, this will not exceed this -- this cost.

9 Q And then you would do that?

10 A Yes.

11 Q So you -- so you didn't do all of it, but there was a little piece
12 that you did at the end?

13 A For the mold?

14 Q For the mold?

15 A No, we did all of it. It was a pretty large mold job.

16 Q No, I mean -- I mean for this particular issue. SERVPRO of
17 Henderson did the original?

18 A Yes, that's correct. Uh-huh. And we did a piece at the end.
19 You're right about that.

20 Q Okay. Okay, so Exhibit 609. This is an email April 29th, 2015
21 from you. And it says follow-up contents with Enservio to Eugene and
22 Tina and Robert Ramirez and you cc'd Rachelle?

23 A Yes.

24 Q So what were you trying to do here? What is this email
25 about?

1 A So basically the contents person that was going over -- that
2 was hired by the insurance company to assess all the damaged wet
3 contents, couches, area rugs, stuff like that, was out there. This was kind
4 of holding up the job, too, because the stuff was in the garage, and
5 ideally we needed that garage space.

6 Q Okay.

7 A To store construction stuff. So we were trying to get them to
8 make this list and -- and help them document everything so we could
9 issue the contents payment and hopefully we may be able to get some --
10 get rid of some of the stuff. The contents were something -- we worked
11 with Enservio to get a number for the insurance company.

12 Q Okay, so again you were trying to move the project forward,
13 quicker, correct?

14 A Yes, with the contents. We were trying to get them out of
15 there.

16 Q Okay, and then the last paragraph of this email, it says, I'm
17 going to start working on this -- on all this. We're ordering the mirrors
18 tomorrow. We were just seeing if we could get a better price, as a
19 contractor. But it's too hard to tract that down. So, were you also trying
20 to decrease his cost?

21 A Yes, we -- we were trying to get better deals on stuff, or
22 better install costs, because some of these subs were pretty high on their
23 price. So yes, we were always trying to find if we can get a better deal.

24 Q Okay. So then let's go to Exhibit 611. So this one is dated at
25 the bottom, from you, October 7th, 2014. So this is pretty early on,

1 correct?

2 A Yes.

3 Q Okay, and this is to Brian Lynch, the adjuster, correct?

4 A Yes, it is.

5 Q Okay. So you say in this, the next step is going to get bids
6 from the companies for mold debatement portion of the job, and we're
7 waiting on that. If they do get their numbers in ASAP, may they start
8 right away? There's some things that we can move forward on for the
9 construction side. To get it going, you're saying. And you were asking
10 once the bids are all on. And then you say just trying to find a way to
11 expedite anything we can, correct?

12 A Yes, that's correct.

13 Q So again, you're just trying to move it forward, right?

14 A Yes.

15 Q Okay, so in the second paragraph it say we are paying what
16 we can out to get what we need, but would like to see if there's any way
17 to get payment through -- through to aide in this. We've submitted a bid
18 for 50 percent down of all the subcontractors, which is separate from the
19 billing to date. This bid was in the 50 percent charge for the cabinets, the
20 Eagle Sentry bid and other vendors. Please let me know if there's
21 something that needs to be reviewed. So you guys were actually having
22 to put money out, before you got paid by the insurance company?

23 A Yes, we were. We -- we started working on the project. I
24 believe we started doing the rest of the demolition, or wherever we
25 could. We did some framing. We started ripping out the subfloor

1 upstairs. So we were doing stuff in-house while -- while we asked the
2 insurance company to cut a check for 50 percent for all the
3 subcontractors, because they were requesting that to work on the
4 project.

5 Q Okay, so -- so let's kind of -- so did you then -- so were the
6 checks made to you exact -- specifically? Or did you have to wait for Mr.
7 Inose? Did -- were they written to him?

8 A They were written to him. I would go meet him at -- like I
9 think it was his condo he was staying at. And then he would sign them
10 over. And we'd have to give the progress, or lien releases from the
11 subcontractors, and material releases.

12 Q So there was a delay always?

13 A When we were dealing with that much, yes, there was.

14 Q Okay. So then I'd like -- Your Honor, what do you want? It's
15 noon, do you want me to keep going?

16 THE COURT: No, we can break. But before we do, I'm
17 looking at the email October 7th, 2014. Is it customary that the subs
18 request 50 percent down on projects like this?

19 THE WITNESS: Because these were custom cabinets, and a
20 lot of it was custom work. That once you order it, you cannot restock it.
21 It was pretty customary. Yes, it was.

22 THE COURT: Okay. Yeah, let's break for lunch, come back at
23 1:15.

24 MS. HURTIK: Thank you, Your Honor.

25 MR.BOSCHEE: Thank you, Your Honor.

1 THE COURT: Who else do we have to call?
2 MR.BOSCHEE: Got to finish up Danny, and I think Dennis is
3 the only other witness, so --
4 MS. HURTIK: Yes. Yes.
5 THE COURT: Okay.
6 MR.BOSCHEE: I don't think we're going to finish today. At
7 least in part because I need to leave early. But we should finish
8 tomorrow morning, I think, pretty easily.
9 MS. HURTIK: Right. I think we should be -- we may be done
10 today, and just closing arguments tomorrow.
11 MR.BOSCHEE: That would be great.
12 MS. HURTIK: That's the hope.
13 THE COURT: Okay.
14 MR.BOSCHEE: I've already got -- already got Mr. Flansberg
15 [phonetic] taking my son to baseball tonight, so I can't ask him too much.
16 Or he's going to charge me.
17 [Recess at 12:03 p.m., recommencing at 1:21 p.m.]
18 THE CLERK: We are back on the record, Judge.
19 THE COURT: All right. Whenever you're ready.
20 BY MS. HURTIK:
21 Q Okay. Mr. Merritt, can you -- we're going to keep doing
22 Volume 9.
23 A Okay.
24 Q And we're going to go to Exhibit 625. So Exhibit 20 -- or
25 Exhibit 625 consists of Bates stamp 798 through 800.

1 A Yes.

2 Q Okay. So the first one is a -- 798 is a check to Eugene Inose.
3 It says advance payment toward dwelling repair from, it says Brian
4 Lynch cut the check from American Insurance Company. And it was for
5 \$300,000.

6 A Yes.

7 Q Okay. So then if you go to the next one, IN-LO 799, there is a
8 check, and this one is dated 10/16/2014, and this is again from the
9 insurance company, directly to Eugene Inose, and it's for \$400,000.

10 A Yes.

11 Q And to your knowledge, was that the first advance that was
12 made to get you guys started?

13 A No, I believe the first advance was a \$100,000. I don't see it
14 here, or \$50,000 I believe that was paid up front. I don't see it here,
15 though.

16 Q Okay. So then an on the last one was IN-LO 800. And that is
17 dated 6/25/2015. And that says final payment of water damage repairs,
18 614,470.68. So were you aware that Mr. Inose was closing out the claim
19 with the insurance company in June of 2015?

20 A I wasn't aware the claim was closed out as far as no
21 supplements or other items, no. At that time, no, we were still working
22 with getting subcontractor bids.

23 Q Okay, so why -- would you ever have advised that he close
24 out the claim at that point?

25 A I wouldn't have advised because of the changes that were --

1 or the costs that kept coming in. I was worried about that. I don't
2 believe I would advise for closing out, no.

3 Q Okay. Okay, so if you add these three checks, there's the one
4 on 300,000 on 3/4/2015, which is the first one.

5 A Yes.

6 Q The second on 400,000 on 10/16/2014, and then the last one
7 on 6/25/2015. They total \$1,314,470.68. Was that close to what your bid
8 was?

9 A Yes, that was close to what my bid was to them. Yes, it was.

10 Q Okay, and do you believe that these numbers were paid out,
11 based on your bid?

12 A I believe so. It says repairs on all of the -- it says -- says
13 water damage for dwelling repairs on every one of them, so I do believe
14 it was for that.

15 Q Okay. And you believe that there was a \$50,000 one that is
16 not in this group, that was paid originally, to get you guys started?

17 A It may have been part of the \$300,000 one, but I saw an email
18 where there was a separate \$50,000 invoice that was paid for our
19 services after we finished the subfloor, I believe it was.

20 Q Okay. So if you go to -- still in this binder, Exhibit 601. Okay,
21 and I'm going to have you -- so we talked about this yesterday as well.
22 So this bid, it starts on IN-LO 489 is actually the page that the estimate
23 starts at.

24 A Yes.

25 Q And it's quite lengthy. If you go to one of the last pages. Let

1 me get you the -- IN-LO 546, which is page 58.

2 A Yes.

3 Q It says total 1,320,429.28; is that correct?

4 A Yes, that's correct.

5 Q Okay. So that's the actual -- that -- that amount, was that for
6 the original, to put the house back together, or were there change -- was
7 there more on top of this?

8 A This amount was to put the house back together, the original,
9 well, with the subcontractor bids we had. But there was more on top of
10 this amount, as well.

11 Q Okay. But the checks that we just went through, that Mr.
12 Inose that was paid, that have actually been produced, are pretty close to
13 that number, correct?

14 A Yes, they are pretty close to that number.

15 Q Okay. So now on -- let's go back to -- I just want to make
16 sure I have -- okay, so if you were to go to IN-LO 491, and I just kind of
17 want to focus on what are you -- what the parts were that were above
18 and beyond. So on IN-LO 491 --

19 A Okay.

20 Q This is for the laundry room. And in here it says, go down to
21 line 31. It says countertop post formed plastic laminate, premium grade.

22 A Yes.

23 Q Okay, so is that laminate countertop was in the laundry
24 room?

25 A It was originally, yes.

1 Q Okay. And did Mr. Inose upgrade that?

2 A Yes, that went to quartz, I believe in the laundry room.

3 Q And so they went -- he went to granite?

4 A Quartz or granite, yes.

5 Q Granite or quartz.

6 A Solid surface, yes.

7 Q And that was outside of the insurance bid, correct?

8 A Yes, that was.

9 Q And who performed the work? Do you know who did that?

10 To put -- install that countertop that he upgraded?

11 A I believe it was Gordy with Summit Tile and Stone did that

12 countertop in there.

13 Q Okay, so any monies he paid for that would have been above

14 and beyond the contract, and above and beyond what the insurance

15 company approved, correct?

16 A Yes, for the -- probably for the fabrication. There's a lot more

17 that goes into fabricating the quartz, and the install, and the material.

18 Q Okay. So if you go to IN-LO 526, which is page 38.

19 A Yes.

20 Q Okay, so this one, it says it's master bath. And what were the

21 upgrades -- are there any upgrades in here, in this actual bid that he did

22 -- that you did?

23 A The upgrades are not in this bid, but the upgrades that were

24 done in the master bath would have been the Switchglass mirrors, the --

25 I'm just reading it over.

1 Q Uh-huh.

2 A The top for the bathtub. I don't believe the vanities were in
3 here. So I believe the vanities were.

4 Q And who did the vanities?

5 A Artesia Kitchen and Bath.

6 Q So anything that Mr. Inose had to pay to Artesia for the
7 cabinets, would have been above and beyond the scope?

8 A In this area, yes.

9 Q Okay.

10 A Except for the countertop. We did have to replace the
11 countertop.

12 Q Okay. So this bid actually -- you did a supplement on this
13 bid for any upgrades; is that correct?

14 A Yes, we did a supplement on this, factoring out the areas we
15 said we would factor out, factoring in the areas that were actually being
16 performed.

17 Q Okay, so this is solely based on the original scope to put the
18 house back as it was, correct?

19 A Yes, this was estimated the way it sat.

20 Q And again, we talked about the ten and ten, the profit. That
21 you were entitled to the profit and the overhead, which would have been
22 ten and ten on the one million 320, correct?

23 A Yes, that was the contract amount.

24 Q And you never were paid that, correct?

25 A Not the overhead and profit, no.

1 Q Okay, so then I want you to turn to Exhibit 602.

2 A Okay.

3 Q Okay. So this is -- this is another estimate, and this is -- goes
4 from IN-LO 575 to 625. And if you actually go to page 38 of this, IN-LO
5 620.

6 A Okay.

7 Q And make sure that I have that correct. Is the total amount
8 for all of the upgrades that he was doing in addition to the original
9 contract, was it \$137,541.01?

10 A Yes, it was.

11 Q Okay. And how did you -- how did you come to this
12 estimate?

13 A This estimate was created after there are -- I'm looking over it
14 now. This one was created after we found that we could not repair the
15 subfloor upstairs. I don't believe this was the supplemental one that
16 called out the individual trades. This was -- I'm sorry, I'm trying to read
17 over it now. This was for when we had to replace the subfloor in all the
18 upstairs. Frame it in, because we couldn't install a new floor over the
19 subfloor, because it was in too bad of condition after the demolition.

20 Q Okay.

21 A It was also for some extra areas that needed insulation. And
22 I believe the mold work is in this estimate as well. For what we had to do
23 for the mold.

24 Q Okay, so this is not for the upgrades?

25 A No, no, that one is not.

1 Q Okay. So if you go to IN-LO 57 --

2 THE COURT: So what?

3 MS. HURTIK: I'm sorry.

4 THE COURT: What is this then, I guess? Because the 137
5 was -- I mean what is that number for then?

6 THE WITNESS: I'll have to look through that, Your Honor. I'll
7 look through it now and see. So this one was created when we found
8 that we could not salvage the floor upstairs. A majority of this was to --
9 I'm sorry, I'm looking through it.

10 MS. HURTIK: Okay.

11 THE WITNESS: Was for the flooring, the demolition of some
12 tile floor, when that was found that it couldn't be replaced. So I believe
13 this 137 one went into the other estimate after -- after I negotiate --
14 renegotiated with the insurance company. Because a lot of these line
15 items are in the original estimate. So I believe that this was part of that.

16 BY MS. HURTIK:

17 Q Okay, so if you go to -- so this is part of the original estimate?

18 A That one should have been incorporated, yes. We did those
19 tasks in the original.

20 Q Okay, so if you go to the first page of this exhibit, IN-LO 572.

21 A Yes.

22 Q There's an email from Brian Lynch, forward -- it's from Brian
23 Lynch to Eugene. And it says, "Good morning, Mr. Inose. We've worked
24 through many of the projected estimates with Desert Valley and will be
25 issuing an advance payment of \$400,000 at this time."

1 A Yes.

2 Q "The payment should be received by mail in the next seven
3 days." And it goes on to say, "A new statement of loss is attached for
4 your records. We are issuing this advance, based on your contractor's
5 request for advance funds to place orders with some of the vendors." So
6 the money that was being issued to Mr. Inose, the insurance company
7 felt comfortable because your bid was sufficient, and they issued the
8 money to him, as an advance, correct?

9 A We -- we were asked to get the subcontractors' costs up
10 front, because the bid was -- we had to wait for them, because a lot of
11 their costs were above and beyond what Xactimate, our estimating
12 program, allows for. So we had to go up front and ask all the
13 subcontractors to get their estimates and invoices in before he would
14 release, or before Fireman's Fund would release that much money. I
15 believe we had to have all their bids in, and that's what helped prompt
16 them to release the money.

17 Q Okay.

18 A Because they wanted 50 percent up front.

19 Q Okay. Okay, just a minute. I'm trying to find a -- Your Honor,
20 if I could just have a minute.

21 THE COURT: Sure.

22 [Pause]

23 BY MS. HURTIK:

24 Q Okay, so when you were removed from the job, you didn't --
25 Mr. Inose actually sent you a termination letter, correct?

1 A Yes, that's correct.

2 Q And do you know, recall when he did that?

3 A I do not recall the date that we got that, no. I'm sorry.

4 Q Okay. But you guys were trying to work things out with him.

5 You didn't -- you stopped work because the change orders weren't being

6 paid, and you needed to get all the numbers correct, right?

7 A Yes.

8 Q Okay. So you didn't terminate the contract, he actually

9 terminated the contract?

10 A Yes, he sent us the letter. Yes, he did.

11 Q Okay. I'll pass the witness.

12 THE COURT: Okay.

13 CROSS-EXAMINATION

14 BY MR. BOSCHÉE:

15 Q All right. I apologize if I jump around a little bit. I have an
16 outline and then I've got all your notes. I think for point of clarification,
17 the letter came from me, didn't it?

18 A I believe it did.

19 Q The termination letter.

20 A Yes, yes, it did come from you. I remember.

21 Q I believe it was in October of 2015, wasn't it?

22 A I believe that is the date, yes.

23 Q Yeah, I think that rings a bell. All right, you've got -- you still
24 got Exhibit 602 in front of you, right?

25 A I do.

1 Q Okay. If I'm -- if I'm looking at it -- if I looked at it correctly
2 just a second ago, it's dated October of 2014, so that was right at the
3 beginning, kind of once you guys were up and running and kind of
4 ascertaining what was to be done. That's when you figured that the floor
5 was not salvageable upstairs, right?

6 A October, let me read it -- let me double-check that real quick?
7 Yes, because SERVPRO didn't demo a majority of the floor. We ended
8 up tearing the rest of it out.

9 Q Right.

10 A And that's why it didn't happen right when they finished the
11 job. We found that it was glued and it was making a mess.

12 Q Okay. I -- I thought you recalled that. That's why I just
13 wanted to make sure. So the 137, the number we looking at, really
14 doesn't have anything to do with anything relating to the amounts that
15 you weren't paid later on in 2015, was it? That's just demo work --

16 A I don't believe --

17 Q -- and everything --

18 A Oh, I'm sorry. I don't believe so.

19 Q Okay.

20 A I think this was something that we put into our other
21 estimate.

22 Q Okay. Just wanted to make sure because that one didn't --
23 that one didn't ring a bell to me. But -- but the flooring upstairs. I want
24 to get -- clarify this point. I'm jumping around in my outline a little bit,
25 but the -- the flooring upstairs had to be replaced, right?

1 A Yes, it did.

2 Q And -- and a lot of the toilets had to come out for the flooring
3 on both floors to be replaced, right? They had to be like removed?

4 A Yes, they did. Detached and reset, they had to be.

5 Q Okay.

6 A Uh-huh.

7 Q And when they were detached -- until the new flooring came
8 in -- the flooring was delayed in a lot of the part of the house, I
9 remember, because of tile problems, right?

10 A There was acclimation for the wood floor, that we had to
11 leave there on-site. And the tile was the big thing.

12 Q Yeah.

13 A Yes, it was.

14 Q Most of the toilets were stored outside during that process,
15 weren't they?

16 A No, they were in the garage.

17 Q Okay, they were all in the garage?

18 A I believe most of them, except for the ones we left there in
19 place, because we didn't do the demo for the toilet area until it was
20 necessary.

21 Q Okay. Was the garage -- did you ever have a recollection
22 independently of whether the garage was warmer than the rest of the
23 house? Especially during the summer?

24 A The garage it was stored in, there was a couple garage where
25 things were at. I don't recall if it was much hotter than the house, I don't

1 remember that part.

2 Q Okay. And I think you testified -- I want to make -- I just want
3 to make sure I'm clear on this. I think you testified to this, but I don't
4 think that you guys actually paid for the replacement toilets. I think that
5 was something that Mr. Inose had paid for directly. Is that --

6 A I believe that's the truth. Yeah, we -- I don't believe we
7 approved that change order.

8 Q Okay. Let me go back. So you testified, I think this morning
9 about the DVC work order, the contract, that two-page contract?

10 A Yes.

11 Q And I think you said that Eugene signed that in his office,
12 while you guys were all there. Do you recall that?

13 A Yes.

14 Q Okay.

15 A Yes, I do.

16 Q You weren't here for this, but I think -- I think Rachelle said
17 that's a standard DVC form work authorization, isn't it?

18 A Yes, it is.

19 Q Okay. And that's a form that you guys have created and use
20 all the time, right?

21 A Yes, that's the standard.

22 Q Okay.

23 A At the -- at the time. I don't know if it's changed since.

24 Q That's -- that's true, at the time it was.

25 A Yes.

1 Q I understand. In the five and a half years that you worked
2 there --

3 A Yeah.

4 Q -- it was the standard form, right.

5 A Yes, it was.

6 Q Okay. And when you were putting the initial estimate
7 together, there were some subs that -- that worked on the house before,
8 and there were some subs that didn't work on the house --

9 A Yes, that's correct.

10 Q -- before, right? Okay. And the subs that didn't work on the
11 house, previously, were those subs that you guys went and just solicited
12 bids from and just kind of took the best one and went with it? Or how
13 did that process work? The bidding process?

14 A So basically, we would have to exhaust -- if -- if the company
15 was there or not anymore. If they're still here in town working, we'd
16 have to see if they worked in that kind of specialized trade. So Sunrise
17 HVAC, we did call on their plumber. But Sunrise HVAC was the one that
18 did work on the house, so -- so the plumbing part of it did not work on
19 the house. That wasn't the plumber for the house. But the prime
20 example would be the Sunrise Plumbing, we did call in their sister
21 company. Artesia Kitchen and Bath, I believe never worked at the house.
22 I'm not quite sure of them. I think it was another cabinet company
23 before. But the other ones weren't in business anymore, I believe, so we
24 had to utilize another cabinet company, so.

25 Q Okay. And we're going to get to them in a little bit. But

1 Burnham was one of the companies that was not initially -- was not one
2 of the original contractors. That's someone that you guys -- you guys
3 had to choose to work on the house --

4 A That is correct.

5 Q Okay. Because there was some problems with Burnham that
6 we'll talk about later. I just wanted to make sure I had that right in my
7 notes.

8 A Okay.

9 Q So you put the original estimate together. And we looked at
10 that exhibit, and we can look at it again, certainly. I don't know if we
11 need to just this second, but that was originally to put the house back the
12 way it was. Kind of exactly with -- with subcontractor bids and
13 estimates, 10 and 10 for you guys. And that's what's ultimately
14 submitted to the insurance company, right?

15 A Yes, that's correct.

16 Q And that was the 1 million, 247 and change, initial estimate, I
17 think. Because the -- the last one in June was a little bit more.

18 A It was. And I believe it was because the driveway added on.

19 Q Right.

20 A The damaged driveway added on. I think that's what did it.

21 Q Okay. Well, we're going to talk about the driveway in a light
22 bit, too. Let me ask you this. So you -- you put this -- and -- and I've
23 heard now, and you haven't had the pleasure of this, but I've -- I've
24 listened to testimony now for eight days of Eugene talking about things
25 that he requested and you and Rachelle talking about things that , okay,

1 sure we can do that, that -- I mean after you put that initial estimate
2 together, one thing I didn't see in any of the binders, or any things, and
3 you can tell me if I'm wrong, but I didn't see anything where you say,
4 Eugene, no. We're not going to do this. It's going to cost you more
5 money if we do this. Is there an email or anything to that effect?

6 A Uh-huh.

7 Q Because I haven't seen it.

8 A Yes, there -- there was several emails --

9 Q Okay.

10 A -- saying that to him. I'm not sure what exhibit or what
11 binder it's in.

12 THE COURT: We went through them with Ms. Hurtik, at least
13 one or two of them.

14 MR. BOSCHEE: Okay.

15 THE WITNESS: yes.

16 BY MR. BOSCHEE:

17 Q So -- so I guess what I'm getting at is when -- you don't -- you
18 know in the original estimate that the wine room is what it was at the
19 time.

20 A Yes.

21 Q Eugene asked you to kind of upgrade the wine room. You
22 didn't say no, we can't do that. It's going to cost you more money. Did
23 you?

24 A At the time we did not have the plans to upgrade the wine
25 room. That came after the estimate was negotiated.

1 Q I understand. No, that -- that was my question. It was
2 probably a poor question. You've got the estimate. You've done it.
3 A Yes.
4 Q And you know what everything is going to cost to put the
5 house back. And then Eugene comes and says I want to upgrade my
6 wine room. I want to put a glass wall, I want to do all this other cool
7 stuff.
8 A Yes.
9 Q You didn't tell him, no, you can't do that. It's going to cost
10 you more money, did you?
11 A At a certain point we did.
12 Q Right.
13 A When -- when we couldn't authorize paying the subs
14 anymore. The change orders didn't -- we -- we tried to price everything
15 out like that, what he asked for.
16 Q Uh-huh.
17 A But the change orders just got too high. They were above
18 and beyond what we had. So that -- that's when we asked for more
19 money.
20 Q And that was -- that was around August 2015, I think is --
21 A Yes, that was when --
22 Q -- when that email.
23 A Yeah, that was when those --
24 Q All right.
25 A -- those conversations started happening.

1 Q But the work in the wine room at that point was pretty much
2 done, wasn't it?

3 A The wine room had the glass up in that time. It had the
4 framing done for it. It did not have the like racks or decorations put in it.

5 Q Uh-huh.

6 A But yes, I believe most of it was roughed in and most of it
7 was completed.

8 Q Okay. And -- and to be clear, and we talked about this at
9 length in your deposition, so I'm not -- this isn't anything that's out of
10 school, throughout the process, when -- when Eugene would ask for
11 some of these things, you thought you could true it up with other things
12 that he wasn't doing, like the sauna, like the powder room. Things like
13 that. You were kind of taking stuff out of here, and then putting it over
14 here?

15 A Yes.

16 Q And you thought all of that would kind of true up at the end,
17 right?

18 A Well, it was --

19 Q Theoretically?

20 A -- hard, I -- I didn't know on some of the items.

21 Q Uh-huh.

22 A So it was a working. We kept getting bids in. So there was --
23 it was a constant retaining of bids --

24 Q Right.

25 A -- to see what everything would cost. Like there was three

1 trades involved, just putting mirrors in.

2 Q Sure.

3 A So we didn't realize that some -- some extra things were
4 needed to get these things done. And that's when we started comparing
5 the bids.

6 Q Okay. Now one thing I also didn't see, and -- and -- maybe --
7 maybe -- maybe we did see it and I just didn't -- you guys were getting
8 change orders from a lot of the subs throughout the process, and you, or
9 someone at Desert Valley was approving them. Is that fair?

10 A A lot of them weren't approved. We didn't sign them
11 because we needed -- the problem with that, is we needed a lump sum
12 from them.

13 Q Sure.

14 A Not -- we would get ten change orders from Desert Home
15 Electric, or just a laundry list of them. And we'd have to figure out what
16 they were for. So what we did is, we didn't approve a lot of those ones.
17 We didn't approve HyBar's. I believe we didn't sign their change order. I
18 don't -- there was several of them we would not sign off until we could
19 put a total tally together and generate everything. So some of them get
20 approved. I believe the one for the HyBar for the Switchglass doors was.

21 Q Sure.

22 A But there was numerous other ones that wouldn't. So it was
23 --it was hit and miss on which ones were or which ones weren't.

24 Q But prior to August of 2015, none of those change orders,
25 none of those change requests, or extra requests from the

1 subcontractors were forwarded to Eugene, were they?

2 A I don't know if they were or they were not. I know we were
3 dealing with Rob Ramirez, but I don't know if we sent Eugene each
4 individual change order.

5 Q Okay, because I remember -- I made this note in -- yesterday,
6 and I think this is what you said. That you were -- you were working to
7 create one change order that kind of had the -- the macros of -- of what
8 all the subs were putting together, and that was what you were going to
9 send to Eugene.

10 A Yes, that's correct.

11 Q Okay. And that's the one you end up sending in August of
12 2015, that's got the -- the back up and the change orders, and the
13 invoices on it. Saying, okay, here's -- here's the change, here's what it's
14 going to cost?

15 A Yes.

16 Q Okay. And I guess what I'm getting at is, do you specifically
17 sitting here right now, recall sending Eugene, or giving Eugene any
18 change orders that you're getting from these subs, and specifically prior
19 -- prior to sending the email to the insurance company in June of 2015?

20 A Yes, I -- I remember some emails where Eugene said we're
21 going either have to get Desert Valley to pay this, or somewhere along
22 the lines the insurance, but regardless get it done.

23 Q Okay.

24 A So he would authorize us to do it. And I believe that was for
25 -- I don't know if it was for the Eagle Sentry or if it was for another. But

1 we would send him some of them. Custom Landau was another one.
2 They came in after the fact. So we did send them over, and say this is
3 what they're asking to do.

4 Q When you say after the fact, can you clarify that for me? Is
5 that after the insurance or after they've done the work?

6 A After the -- no, not after -- after the insurance was all done off
7 the job. Customline was something that we did not foresee and nobody
8 really foresaw that they had to come in and take the steel off the wall and
9 put it back.

10 Q Okay, and that was kind of the question. And then -- then the
11 follow-up to that is I didn't see anything where any of these change
12 orders, including the August 25th email, truthfully, but any of the change
13 orders, or any of the extras from the subs were ever sent to the
14 insurance company. Do you have a recollection of sending any of these
15 to the insurance company, other than two estimates?

16 A When we went from the 1.2 million, or whatever it was, to
17 the 1.3, there -- there were things that added on that went to the
18 insurance company. Past that, when we were getting into everything
19 and getting the drywall hung, there were things that we didn't feel could
20 go the insurance company for a supplement, because it wasn't the exact
21 same footprint or was different than what was in the home. So we -- we
22 had to weight that out and utilize some of the other money from the
23 other projects in there to do that. But we didn't know -- the insurance
24 wouldn't have paid for things that weren't there originally.

25 Q Well, right, but that's kind of my point. The -- but the

1 insurance did end up paying for a lot of the wine room change, right?

2 A The wine room change was used from the sauna room. I
3 don't know exactly what funds went to what --

4 Q Right.

5 A -- to pay for what. I did create an estimate on what it all
6 costs.

7 Q Uh-huh.

8 A But I don't know exactly how X amount of dollars went into
9 the wine room versus what was paid out initially. I believe the insurance
10 paid around 9,000 for the wine room.

11 Q Yeah, that's kind of where I'm going. I mean I -- I just -- the
12 things that I've -- I've kind of -- because we were looking at these
13 estimates. We've been looking at -- and it's the whole thing is about as
14 clear as mud after you look at them long enough. But -- but -- but
15 technically there were things that -- that were done and paid for by the
16 insurance that normally an insurance company -- the insurance in this
17 situation wouldn't have paid for. Like an upgraded wine room, right? I
18 mean had they known that the wine room wasn't going back exactly as
19 is, that there were going to be upgrades to the wine room, that's not
20 something that an insurance company would ordinarily approve, right?

21 A No, they wouldn't --

22 Q Yeah.

23 A -- approve of an upgrade to a wine room.

24 Q Right.

25 A Unless you had to do some kind of electrical system.

1 Something technical like that.

2 Q Or a code thing.

3 A Code thing --

4 Q Right.

5 A -- yes.

6 Q And that's why, you know in -- in the estimate, that's why the
7 -- there's nothing about the upgrade wine room in there, it's just taken
8 out of different parts of the insurance. Like the -- the sauna, the powder
9 room. Because it was never -- you guys never told the insurance
10 company that you were upgrading certain parts of the house, did you?

11 A We -- we -- initially when we started doing everything and we
12 started getting material pricing, we were worried about the material cost
13 versus what we could get things for nowadays. So the insurance was
14 notified of -- I wouldn't say upgrades, but I would say additional items in
15 the home that had to be done. But the upgrades were discussed with
16 Eugene and ourselves. And we actually did create an estimate tracking
17 where all the money went inside of the estimate, versus what we were
18 paying for new stuff. So we did actually do that to show them where all
19 the costs were at.

20 Q Well, to show -- to show them, or to show Eugene?

21 A To Eugene.

22 Q Right.

23 A Not the insurance, because they probably wouldn't have
24 engaged on that at all.

25 Q Right. And so -- so when you're having these conversations

1 with Eugene, kind of we're going to take this and take that. That's a
2 conversation between Desert Valley and Eugene Inose, not between
3 Desert Valley and Fireman's Fund, right?

4 A That's correct.

5 Q Okay. The -- this was -- you testified -- I made a note of this,
6 that this wasn't a typical job, I think was the quote that I wrote down
7 from you. Remember that?

8 A Yes.

9 Q Okay. Was it atypical because it was an insurance job,
10 because it was a very large custom home, or the combination of both?

11 A Well, there was a lot of different trades involved and that's
12 where it was kind of atypical, because you'd have to have one do one
13 task before another could get behind. So there was a lot of moving parts
14 on it, I would say.

15 Q Okay. I want to talk about Rob Ramirez for a minute. I'm kind
16 of bouncing around. But as things pop into my head, I'm -- I'm going to
17 think about them. We've talked about Rob Ramirez a lot. He was one of
18 the supervisors on the job, right?

19 A Yes.

20 Q Okay. And you testified earlier that Eugene insisted on Rob
21 being a part of this, or he was going to go a different direction with a
22 contractor, I think is what he said.

23 A Yes.

24 Q Now, that said, yesterday you testified you would negotiate
25 Rob Ramirez's compensation with the insurance company. Do you

1 remember saying that?

2 A Yes, I do.

3 Q Okay. is there a line item in -- because I looked and I couldn't
4 find it, but that doesn't mean it isn't there. When you submitted the
5 original estimate to the insurance company, is there a Rob Ramirez line
6 item in there?

7 A There is a -- it's not called Rob Ramirez, but it's called
8 commercial superintendent.

9 Q Okay.

10 A Per hour. That's how we were able to put him in there.

11 Q Okay. And the commercial superintendent per hour is what
12 you guys denoted as kind of extra supervision?

13 A Yes.

14 Q Okay. And the insurance company paid for that?

15 A They did.

16 Q Okay.

17 A And I noted it was for Rob on the estimate. It's for his time.

18 Q My question then is Rob Ramirez was actually hired as a W-2
19 employee by Desert Valley, right?

20 A Yes, that's correct.

21 Q Sitting her right now, I mean given that he's a separate kind
22 of line item, separate entity in the estimate, how was -- how exactly was
23 he compensated? Because I've got -- there's -- and we can look at them,
24 but there's a bunch of payroll documents in there, where you guys are
25 paying him. So I'm trying to figure out, was he paid by Desert Valley,

1 was he paid by the insurance?

2 A He was paid by Desert Valley. They would cut us the check
3 for payment. And we were responsible for paying him. The insurance
4 did not pay him directly.

5 Q Okay. But -- and -- and as a W-2 employee, he was one of the
6 supervisors that were on site?

7 A Yes, that's correct.

8 Q Okay. Now you also testified at one point about things that
9 were going on in October of 2015. Rob Ramirez was terminated by
10 Desert Valley in May of 2015, right?

11 A I don't recall the date. I believe the funds were not there
12 anymore to keep him paid. And I believe that's what happened. I don't
13 know the date exactly.

14 Q It was -- well, I -- you would have to get in it, but there's an
15 exhibit to this, right. But early summer of 2015, you kind of ran out of
16 money for Rob, and he wasn't in the budget anymore, and so you let him
17 go, I think is what happened?

18 A Yes, I believe that's correct.

19 Q Okay. After that, what -- what involvement did Rob Ramirez
20 have, if any, with the project, after he was not being paid anymore?

21 A Well, I believe Eugene took over that. He wanted Rob to stay
22 on the job. So they had some communication going back and forth to
23 get Rob back onto the job.

24 Q Okay.

25 A I don't know if it was after we were off the project, or before

1 we just left. But Rob came back in, and got re-involved --

2 Q Sure.

3 A -- in the project, to finish. So the involvement for him would
4 have been some emails, maybe a couple site visits, but it was very
5 minimal after the -- after the funds were there no more.

6 Q Okay. But Rob Ramirez as -- as an employee of Desert Valley
7 was not part of your ten percent overhead? Was that -- was that what
8 you're telling me?

9 A I -- I don't know exactly how the bookkeeping did it. I know
10 that they had to remove some costs to make it work, to keep him on
11 longer.

12 Q Okay.

13 A And I believe we did have to forfeit the overhead and profit
14 for him, and the burden. But I'm not sure exactly what was forfeited to
15 keep him on.

16 Q Okay. Because Rob was paid -- I think we -- we saw some
17 documentation, or maybe Rachelle mentioned it, in excess of \$70,000 for
18 the time that he was there for those six months. Does that sound about
19 right?

20 A Yes, I think 76,000 or so.

21 Q Okay. Even though you had Rob Ramirez on site as a
22 supervisor -- super -- superintendent or supervisor. I don't know what
23 his exact title was. Desert Valley also had other supervisors there in
24 addition to him, right?

25 A Yes, we did.

1 Q To oversee the trades?

2 A Yes.

3 Q Okay. Was there a reason why you guys had extra
4 supervisors there in addition to the -- the supervisor that Eugene insisted
5 on?

6 A We were doing some things in-house as well. So we weren't
7 just relying on the sub to do their -- their things. So we were able to do a
8 lot of things in the house. We were doing framing in-house. We were
9 prepping the walls. We were doing the insulation in the house. So yes,
10 there was a reason for us to have our own. Because Rob was primarily
11 for the subcontractors, because he had a working knowledge with them.

12 Q So just so I've got the outlay of who's on the property at
13 given times, you'd always have a project manager there. You testified
14 there were two project managers, right?

15 A At different times.

16 Q Different times, right.

17 A Yes.

18 Q They didn't overlap?

19 A No.

20 Q You had Rob Ramirez who is on the payroll as a supervisor,
21 and then you guys also had other supervisors that were there overseeing
22 Desert Valley work, right?

23 A Yes.

24 Q Okay.

25 THE COURT: Are project managers and supervisors separate

1 people or are those the same?

2 THE WITNESS: I would say that in the case, they're the same
3 in this case. Just because we didn't do not, what was the project
4 manager versus supervisors. So we would call them project managers.
5 I would say so.

6 BY MR. BOSCHEE:

7 Q Well, see, that was my next question because Rob Ramirez
8 was never a project manager on this -- on this project, was he? He was
9 always just supervisor.

10 A Well, the thing is I don't know what -- what would make him
11 a project manager versus supervisor. I don't know what that would
12 entail. Project manager, he was helping manage the subs. Doing
13 timelines with them. So I would say more of a project manager because
14 he was in the loop with who was coming in. He would go look at the
15 drywall finish work. And he would quality control check a lot of things.
16 So -- and he would tell us to come back in and finish something if we
17 didn't do it right.

18 Q But kind of following up on the Judge's question, which was
19 also going to be my next follow-up question. Every -- as long as Rob
20 Ramirez was on the project, there was -- one of the two individuals you
21 talked about was always also there as the project manager, right? It
22 wasn't ever just Rob Ramirez, project manager, with nobody else
23 overseeing him, was there?

24 A I know we had Michael Darling initially. That was our -- our
25 first one we hired. I'm -- I'm just not sure if he was always there with

1 one of our person -- people from DVC, or if Rob went there on his own
2 accord to meet with subs --

3 Q Okay.

4 A -- so I'm not 100 percent sure if every time we were always
5 there with him.

6 Q Okay. You also testified, I think, about a half hour ago, that
7 you -- in addition to going over the contract, you went over the estimates
8 with Eugene. Do you remember saying that?

9 A Yes.

10 Q Okay. That first estimate, the -- the long one, the 1.24
11 whatever million dollars.

12 A Yes.

13 Q When did you go over that with Eugene, and where?

14 A It would have been with the insurance company. We -- we
15 sent everything over to them. They should have also sent him a copy.

16 Q Right.

17 A To show him what was being agreed upon. And when we --
18 when we started going over things, I don't know the exact date. I do
19 know that we talked about the individual rooms, and what we were
20 going to use for what at that time. I don't know the exact date we went
21 over it, though.

22 Q Okay. And -- and I want to be clear about this, I -- there are
23 emails with the estimates that -- that Eugene's copied on. My
24 recollection was, that you testified that you actually went over -- went
25 through the estimate, itself with him.

1 A Yes.

2 Q Do you recall specifically doing that? Going through, like,
3 okay, here's -- here's what we're going to do. Here's the estimate, line
4 by line?

5 A I do as far as what we were going to take out, what we're
6 going to credit back.

7 Q Okay.

8 A And where the numbers were with everything. Yes, I do --

9 Q Okay.

10 A -- recall that.

11 Q And was --

12 A I just don't know when.

13 Q Okay. Towards the beginning of the project, or towards --

14 A Beginning of -- well, when we were -- we were almost
15 finished with negotiating with the insurance company, I sent him -- he
16 has copies of it sent, but we also did it on-site. Went room by room --

17 Q Okay.

18 A -- to make sure we didn't miss -- Rob was there as well. He
19 was there for reviewing the estimate to make sure we didn't miss
20 anything.

21 Q Okay.

22 A And that's where we came up with the higher estimate,
23 because there were some things that were not on there.

24 Q Right. The driveway. Let's talk about that for a second. The
25 driveway was damaged during -- as I understand it during the cleanup

1 when SERVPRO was out there, put some heavy machinery in the
2 driveway and it -- it cracked.

3 A Yes.

4 Q Is that -- is that fair?

5 A Yes, that's correct.

6 Q Okay. It appears, and I think you testified to this, that the
7 driveway repair was paid for through the Fireman's Fund Insurance
8 money, right?

9 A Yes, it was.

10 Q Okay. That wasn't part of your estimate, was it?

11 A Yeah, it was part of my later estimate.

12 Q Your later estimate, right?

13 A Yes.

14 Q That was not part of your initial estimate?

15 A No, it was not.

16 Q Okay. That was some added work that needed to be done?

17 A Yes.

18 Q Okay.

19 THE COURT: So it was in the 1.3 million?

20 THE WITNESS: Yeah, it should have been in that one, yes.

21 That's why it went up, yes.

22 BY MR. BOSCHEE:

23 Q SERV - I mean there wasn't any real dispute that SERVPRO
24 actually damaged the driveway, right? I mean they -- they did it?

25 A It was a sub they were using. A dumpster removal company.

1 And I don't know who called the dumpster removal company in. It was
2 a subcontractor they were actually using.

3 Q So I guess my question is, why didn't SERVPRO's insurance
4 pay for the driveway repair and why did Eugene Inose's insurance pay
5 for it?

6 A I'm not sure, again, who called the dumpster company in. I
7 don't believe it was his insurance. But the conversation -- the Fireman's
8 Fund did know that that's -- that that's what was the cause, that's what
9 happened. He actually sent somebody out to look at the driveway. I
10 don't know why Fireman's Fund took over to pay for the driveway. I'm --
11 I'm unsure why they didn't go after SERVPRO to open a claim.

12 Q Or subrogate the claim.

13 A I'm not sure, yeah.

14 Q Or something. Okay. Go to -- I think you might have it in
15 front of you. 601.

16 A Okay. Okay.

17 Q And part of the reason I'm bouncing around a little bit is
18 because you happen to have that binder in front of you. And I know how
19 much fun it is to keep reaching back and grabbing new binders all the
20 time. We've -- we've looked at this. And this is I believe the -- I mean I
21 guess the second estimate; is that right?

22 A Let me check the date really quick. Yes, this would have
23 been the second estimate.

24 Q Okay. If you flip to IN-LO 488, this is your email to Brian
25 Lynch, right?

1 A Yes.

2 Q And on Friday, June 5th. And if you go back to the first page,
3 484, that's the email from Brian Lynch to Eugene Inose. Let me ask you
4 a general question for you in the specifics. Mid-June of 2015 was around
5 when the insurance claim was closed, right?

6 A I believe so, yes.

7 Q Okay. Which follows up Brian Lynch's email to Eugene,
8 which basically says closing the claim --

9 A Yes.

10 Q -- but that comports with your recollection of when that
11 happened, right?

12 A It does, yes.

13 Q Okay. Now, in your email to Brian, you put -- you actually
14 put the number in the subject line. And you say in that email, with no
15 needed change orders and no more change orders from all the
16 subcontractors which have submitted their bids. At this time we will be
17 able to complete the project for this amount. That's a representation that
18 you're making to the insurance company on June 5th of 2015, right?

19 A Yes, that's correct.

20 Q But on June 5th, and we looked at them earlier, you were in
21 possession already at that point of several change orders and extra
22 things from Artesia Cabinets, among others, Summit Tile. I mean you
23 knew that there were additional change orders that were still out there
24 when you wrote this email; didn't you?

25 A No. I don't believe those were at the same time.

1 Q Okay.

2 A If you could show me which ones there were.

3 Q Well, we looked at a bunch, but I mean I'm talking about the
4 change orders that are coming in from the subcontractors kind of on an
5 ongoing basis from 2014 through 2015 that you were signing off on. But
6 let me ask you another way. On June 5th of 2015 did you believe that
7 you could complete the project for one million, three twenty-four,
8 twenty-nine eighty-two?

9 A The way the house sat and what we got the subcontractors
10 bids for, yes, I do believe that.

11 Q And that included at that point the upgrade wine room, right?

12 A Yes.

13 Q The doors that were transferred from the one room to the
14 other room that we heard a little bit about, right?

15 A The doors themselves for the material, not for the wiring or
16 for anything else that had to do with that.

17 Q Right. Because there was additional things that you found
18 out after this that was --

19 A After the fact that needed to be done, yes.

20 Q Right. And it didn't include the mirrors, it didn't include
21 some of the things we talked about upstairs?

22 A It did not include the mirrors or the resurfacing of the pool
23 around the back. I'm just trying to think. I don't remember exactly what
24 it did. I know the mirrors weren't part of this. They cost a lot, above and
25 beyond. And I think a lot of the finishes that were being chosen were

1 really a big part of it.

2 Q Right. But I guess in this email that is forwarded to Eugene
3 two weeks later by Mr. Lynch, which is a copy of everything, it says no
4 further billing exists beyond the final estimate, I mean that's what led to
5 the closeout of the claim, wasn't it? Your email telling the insurance that
6 there was nothing that -- the \$1,320,000 was going to get the job done?

7 A With what the contractors, the subcontractors told us, that
8 was their final bids, that was their closing numbers, and everything was
9 picked out at that time, so yes, we believed that.

10 Q Okay. And, again, we don't have to look at it again because
11 you looked at it in your deposition we looked at earlier.

12 A Yeah.

13 Q You signed that unconditional lien release on July 3rd that
14 says no change orders and signed that because on July 3rd of 2015 you
15 still believed that there weren't going to be any additional change orders
16 and that everything was going to be covered by the insurance, right?

17 A Yes. So at that time we were still working there. Everything
18 was still going. But I think there was -- there were change orders coming
19 and I wasn't aware of those.

20 Q Okay. When obviously if you weren't aware of them, Mr.
21 Inose wasn't aware of them, either, right?

22 A That's correct.

23 Q Okay. Because how would he be? So I guess my question,
24 then, kind of over-achingly, is you testified earlier, Rachelle did, too, and
25 it sounds like it's standard business practice, that you never close out an

1 insurance claim until the work is done, right?

2 A Yes.

3 Q Okay. And I think you testified yesterday that around the
4 time of this email the work was about 60 to 70 percent complete?

5 A Yes.

6 Q Okay. So but you didn't say that in this email; did you? You
7 didn't tell the insurance company that we're only 70 percent done, don't
8 close the claim; did you?

9 A I don't believe that any percentage was asked for or told to
10 them.

11 Q Okay. You didn't tell Mr. Inose in any correspondence in
12 June not to close the claim because the job wasn't done; did you?

13 A I don't believe I did or did not do that. I don't know.

14 Q There's probably nothing -- I mean there's not a
15 correspondence one way or the other, right?

16 A I don't know.

17 Q Because God knows it would probably be in one of these
18 binders somewhere if you did. We don't have nearly enough paper
19 killed here in this case. But is it fair to say that you didn't know what
20 you didn't know in June of 2015 about what might or might not be
21 coming in to get the rest of the 30 percent of the work done; did you?

22 A No. I knew the way the house was going to be put back. It
23 was the changes that really threw us for a loop.

24 Q Okay.

25 A We had it set in stone, everything. We had all the

1 subcontractors' bids sent in, we had job walks done. Everybody had
2 their numbers. It's after this is when we started seeing things changing
3 and we were trying to allocate more money for things in the home, but it
4 was a constant change.

5 Q Right.

6 A Constant things were changing, so that's where --

7 Q Moving on both fronts, right, but to be fair, there's things
8 that Eugene's asking for and then there's things that were taken away in
9 other parts, so there's just a lot of moving parts in all directions?

10 A That is correct. That is correct.

11 THE COURT: I think everyone can probably stipulate to that.
12 And if you don't, I'll find it.

13 MR. BOSCHEE: I just want to make sure.

14 THE WITNESS: That's okay.

15 BY MR. BOSCHEE:

16 Q So when -- I didn't ever see Eugene Inose, a signed change
17 order from him for any of this work. Is there one?

18 A I don't think Eugene signed anything, as well.

19 Q Okay. Most of -- as I understand it, and I think this has been
20 pretty consistent, too, but I want to hear it from you --

21 A Yes.

22 Q -- because you're one of the parties to the conversation.

23 A Yes.

24 Q Most of what happened was kind of you and Eugene talking
25 things out and figuring out okay, well can I do this? Sure, but then we

1 have to take something away from that or kind of doing, for lack of a
2 better phrase, horse trading on that front verbally, right?

3 A Well, it was also with the subcontractors.

4 Q Right.

5 A We would have to -- so we would talk about things verbally.
6 He would say can you do this and we would have to get their bids. So it
7 wasn't just verbal, it was actually cross-checking and seeing what would
8 this cost.

9 Q Sure.

10 A And this was after this point in the game. This was
11 September, October, you know, when we were finishing everything up.

12 Q But I'm talking --

13 THE COURT: September, October --

14 THE WITNESS: 2015, yes.

15 MR. BOSCHÉE: 2015.

16 BY MR. BOSCHÉE:

17 Q But before that. I mean so September, October 2015, that's --
18 now you've got to get all the changes from the subs, now you've got to
19 get all the -- I'm talking about October, November of 2014.

20 A Okay.

21 Q Or kind of at the beginning of the project --

22 A Yes.

23 Q -- when Eugene first asked you if he can do a wine room.

24 A Yes.

25 Q You know, I'd like to do this with the wine room. And you're

1 like well, sure, but we've got to take something away from here?

2 A That's exactly, yes.

3 Q That's kind of what happened; isn't it?

4 A It is for the wine room, yes.

5 Q Okay. Well, it's for most of the changes; isn't it? It was

6 mostly a give and take back and forth with the two of you?

7 A If it was justifiable --

8 Q Sure.

9 A -- you know, we could go over every one, you know.

10 Everyone had its own case.

11 Q Right. But I guess what I'm saying is, they all had their own

12 case and they're all different scenarios and some you did, some you

13 didn't do.

14 A Yes.

15 Q But it was all verbal. It was all conversations that you and

16 Eugene were having, kind of an ongoing basis throughout the project,

17 right?

18 A We would actually ask the subcontractors for the bids, the

19 dollar amounts, to back up what they needed to do for it. So it was

20 verbal what we talked about, but then we'd put it on paper and that's

21 why I had to crunch the numbers as an estimator and see what we could

22 do.

23 Q Sure. And then were those bids from the subcontractors

24 ever provided to Eugene when you guys were making decisions on what

25 you could or couldn't do or you'd just estimate it and tell him?

1 A No, we got him the bids for a lot of the low voltage. We sent
2 him the bids for the Eagle Sentry. There was correspondence back and
3 forth with him and I about some missing Lutron panels, how much those
4 would cost to replace. There was wallpaper selections that he knew the
5 dollar amounts on, Tina would go work with him on that. So it wasn't
6 necessarily a bid, it was more of these materials are going to be this
7 much or the Lutron panels are going to be this much. So he did know
8 those costs.

9 Q I'm jumping around again because you brought up the
10 Lutron panels and I want to talk about that. The Lutron switches all just
11 kind of disappeared at one point; didn't they?

12 A There was about six or seven of them that weren't there, yes.

13 Q Yeah. They just -- and sitting here right now, I mean I don't
14 think any of us know what happened to those switches; they just were
15 not there anymore?

16 A That's correct. We couldn't find them anywhere. Eugene
17 even looked himself in all the rooms.

18 Q And they had to then be replaced?

19 A I believe they couldn't tie in any newer models to fit with the
20 older ones. I believe they had to all be replaced.

21 Q And the Lutron switches are pretty expensive as I recall?

22 A Yes. About 70, \$80 each.

23 Q Right. And those were all lost while the work was ongoing
24 on the -- at the property, right?

25 A Those were all taken down initially and I don't know if

1 SERVPRO called somebody in to take them down, but they were all taken
2 out of walls before they made their cuts I believe is when that happened
3 so they wouldn't get all dusty and just ruined from the equipment.

4 Q Okay. And --

5 THE COURT: So hold on one second.

6 MR. BOSCHKE: Okay.

7 THE COURT: Sorry. I can't write as fast as you all talk.

8 MR. BOSCHKE: Very few people can write as fast as me.

9 THE COURT: I can probably write as fast as I talk. So the --
10 sorry. These Lutron panels were taken down not by Desert Valley
11 Contracting, but by SERVPRO, one of SERVPRO's sub-type people?

12 THE WITNESS: That's correct. I'd have to find out exactly
13 who, but they were removed by another company and placed into boxes
14 and put into the rooms.

15 BY MR. BOSCHKE:

16 Q And then at some point after they were put in the boxes and
17 put in the rooms, before they were originally installed?

18 THE COURT: They magically walked off the job.

19 MR. BOSCHKE: Something happened to them.

20 THE WITNESS: Six of them, which makes no sense, so. And
21 I believe some of them weren't working, either, so I think the ones -- and
22 the style was discontinued. I believe Eagle Sentry said two or three of
23 them just weren't working any more.

24 BY MR. BOSCHKE:

25 Q Well, and that was my next question is my recollection was

1 that all 20 of them ultimately had to be replaced because that style was
2 discontinued and they just had to redo the whole thing, right?

3 A That's correct.

4 Q Okay. But other stuff went missing from the project, too,
5 right? I think there was a TV?

6 A One television I believe so, yes.

7 Q Was there a refrigerator?

8 A I don't recall a refrigerator. Refrigerators were tested out and
9 everything. They were left in the other garage.

10 Q Okay.

11 A And appliance -- they should have all been there. I don't
12 think a refrigerator went anywhere.

13 Q And then the other question I had was, we talked a little bit
14 about the lights and the lights that had to be kind of hung and redone
15 upstairs?

16 A Yes. Yes.

17 Q That wasn't necessarily part of the water damage, right, I
18 think you testified to?

19 A The upstairs ones wouldn't have been.

20 Q Okay. But they still had to be taken down when the other
21 work was going forward, right? I mean the lights were actually taken
22 down and then had to be put back. It wasn't just a replacement issue?

23 A It depends on the area. The master closet they didn't have to
24 be. They were okay where they were.

25 Q Okay.

1 A But the -- I'm trying to think. None of the ones up above had
2 to be taken down. They all stayed. So up on the second floor --

3 Q Yeah.

4 A -- none of the ones up above had to be taken down at all.
5 They were just masked around before we painted.

6 Q But they were taken down; weren't they? They were actually
7 off the ceiling at one point; they were removed and taken down, weren't
8 they?

9 A None of the upstairs ones should have been.

10 Q Okay.

11 A I believe it was all downstairs ones. I'm just not sure.

12 Q Okay.

13 A I don't want to say that there were, but there would have
14 been no reason for us to remove the upstairs lighting. They were all -- a
15 lot of them were recessed lights just like these and there would have
16 been no reason to take them, but I don't remember that part.

17 Q Okay. The other question I had was about the theater room.

18 A Yes.

19 Q The theater room, there was water damage in the theater;
20 wasn't there?

21 A Not in the theater, but just on the outside. There was water
22 damage all the way up that -- well, it was up that hallway.

23 Q Right.

24 A It didn't get to that area because it was up higher, but the
25 floor all matched, so.

1 Q Right. That was my question. The electronics and
2 everything in the theater room were relatively unaffected, but some of
3 the exterior, some of the wall and the flooring were damaged slightly;
4 weren't they?

5 A Yes, that's correct.

6 Q Okay. And wasn't that why the cabinets then needed to be
7 replaced was to match what they had to redo with the wall?

8 A I believe the cabinets had to be replaced in that area because
9 I believe the floor -- either there was a scratched end panel on the
10 cabinet or the floor was continuous underneath it. There was one or two
11 reasons. And they matched the rest of the cabinets in the home.

12 Q Okay. And Artesia just basically screwed that up on their bid,
13 right; they just didn't include it?

14 A They didn't include that on their bid.

15 Q Okay. And so that wasn't, you know, a change or an upgrade
16 or anything that Eugene was after, that was Artesia basically just
17 dropping the ball?

18 A Yes.

19 Q Okay.

20 A There was a cabinet, it was outside of the theater, not in the
21 theater --

22 Q Right.

23 A -- almost like in the hallway.

24 Q Yeah. It's the -- I mean I can picture it. But it's the cabinet
25 right outside the door that goes in.

1 A Yes, un-huh, that's it.

2 Q Okay. The -- I want to go back to approving the change
3 orders. You testified I think it was yesterday that a couple of the change
4 orders were stamp approved by Rachelle and/or someone else in the
5 office; remember that?

6 A Yes.

7 Q Who had authority to approve change orders from Desert
8 Valley?

9 A Rachelle would have been the office manager. She would
10 have had the approval or Diane Serta [phonetic], another girl that was
11 working with us that was on this project doing the admen stuff.

12 Q Okay. Let me direct you to -- I don't know what binder
13 they're in, 135. Probably one, I would guess. And I'll try to ask you some
14 questions about -- I'll try to ask you some questions about what's in this
15 binder so we don't have to keep jumping around if we can.

16 A Okay. Yeah.

17 THE COURT: You said 135?

18 MR. BOSCHEE: 135 is where I'm going to start, okay, and see
19 where it goes from there.

20 BY MR. BOSCHEE:

21 Q So we'll start with 135 and 136 and we're just going to kind
22 of bounce a little bit. So Eagle Sentry in 135, this is just an initial -- it
23 looks like a pay app., is that right or is this actually a change order?

24 A This was the original estimate --

25 Q Okay.

1 A -- from the original time they walked the job.

2 Q Okay. And then if you flip the page to 136, for example, this

3 one looks like a change order and it looks like it was dated December

4 17th, 2014.

5 A Yes.

6 Q But it also doesn't look like anybody signed it, but it is stamp

7 approved?

8 A Yes.

9 Q Was that stamp from your office?

10 A I believe it was.

11 Q Okay. And this is in December of 2014?

12 A Yes.

13 Q So if you flip the page to 138, or actually it's -- now I'm at -- I

14 was at 136, now I'm at 137.

15 A Okay.

16 Q The same thing. Now we're in January 2015, there's another

17 change order from Eagle Sentry?

18 A Yes.

19 Q And it's for -- it looks -- it says for programming. Putting

20 aside what that exactly means --

21 A Yeah.

22 Q -- from them, but that's another one you guys approved,

23 right?

24 A I believe so, yes.

25 Q Okay. Now, if you flip to the next one, this is what I like to

1 refer to as a deductive change order, right?

2 A I believe so, yes.

3 Q Okay. Do you remember why this -- why they took --

4 THE COURT: 139 you said?

5 MR. BOSCHEE: I'm at 139 now. Actually, no, I'm at 138.

6 Sorry.

7 BY MR. BOSCHEE:

8 Q And this was a lot of Crestron it looks like that was deducted?

9 A Let me look at the original one and see if any of these are --

10 Q Sure.

11 A I just have to -- okay, I see that.

12 Q Okay. And sitting here right now do you know what --

13 A I don't know why they would have. I believe it was because

14 the insurance may have said they weren't going to pay for those

15 devices --

16 Q Okay.

17 A -- but I'm not sure.

18 Q Okay. And that's fair you don't know, but all of those change

19 orders are stamped approved by your office and all those predates June

20 of 2015, right?

21 A Yes.

22 Q Okay. Now, if you flip to 140 --

23 A Okay.

24 Q Okay. This is -- it looks like installation of seven existing

25 TV's, mounts and Crestron controls.

1 A Yes, I see it.

2 Q Okay. Seventeen hundred and eighty-five dollars. This is

3 July 28 of 2015?

4 A Yes.

5 Q Okay. This is after the insurance is closed out, right?

6 A I believe so.

7 Q Is that your signature?

8 A Yes, it is.

9 Q Okay. And it looks like this is submitted on July 28th and

10 signed by you, 9 -- I think it's a nine. I don't know if it's a nine or an

11 eight, but 9-9 of '15?

12 A Yes, I believe so.

13 Q Okay. Is this something you ran by Mr. Inose before you

14 approved it?

15 A I believe we had a company install the TV's on our other

16 estimate, but I don't know if I did run this by Inose or not before we

17 approved it. I don't recall if I did or not on this change order.

18 Q Okay. Because the insurance is closed out at this point, so

19 obviously this is going -- the \$1785 is going to be an amount due and

20 owing above and beyond whatever was in that last estimate, right?

21 A Yes, I believe so.

22 Q Okay. And it's for installation of seven existing TV's?

23 A Yes.

24 Q I don't necessarily know what existing TV's mean, but I

25 assume it means that they were TV's that were already on the property

1 and were going to have to be installed at some point?

2 A Yes, I believe so.

3 Q And yet there's an extra \$1785 charge for this for work that
4 was going to have to be done anyway, but got done after the insurance
5 closed?

6 A I believe so, yes.

7 Q Okay. Kind of the same thing. If you flip the page to 141,
8 that same day you approved another change order from Eagle Sentry, I
9 think, I think that's your signature, it looks the same.

10 A Yes.

11 Q Okay. The same thing. It looks like installation, another
12 thousand dollars?

13 A Yes.

14 Q And that's again going to be an extra charge above and
15 beyond the insurance close-out estimate that you've already provided,
16 right?

17 A I would have to compare it to the Eagle Sentry's original one
18 and see if they credited anything back. I believe there was conversation
19 where they were going to because these came so far after the fact. I
20 don't know. I don't know if this was above and beyond or if this was
21 something we negotiated with them to see if they could do it for the
22 same price.

23 Q Okay. But as I recall, from -- and we'll skip ahead a little bit
24 to later when you and Eugene are trying to work this out --

25 A Yes.

1 Q -- and counsel and I were helping a little bit here or there, but
2 we're trying to work this out, one of the big issues was Eagle Sentry,
3 right? Eagle Sentry had a lot of change orders and a lot of extra time
4 that was not accounted for in the insurance money; didn't they?

5 A I would have to look at their total amount at the end of the
6 job to make that determination because I don't know what their total
7 final bill ended up being.

8 Q Okay.

9 A I know it was around 56,000 or so on the insurance
10 estimate --

11 Q Right.

12 A -- but I don't know what it ended up being as far as if it was
13 different than that.

14 Q Do you have a recollection in October of 2015 of them kind of
15 being a hang-up and trying to get this -- of you and Eugene trying to get
16 this resolved because they wouldn't budge on their numbers and they
17 were owed a lot of money and just wouldn't move?

18 A I believe I do remember that, yes.

19 Q Okay. And it looks like at least some of it, maybe not all of it,
20 but at least the handful of things we looked at were for installation and
21 labor of things that probably should have been part of their bid and their
22 estimate, right?

23 A The TV's are kind of tricky because it's not really part of the
24 structure, it's part of contents. So the insurance necessarily -- they
25 wouldn't pay for it under their structure. It's not a part of the home --

1 Q Okay.

2 A -- it's a wall mounted TV. So they would call it contents
3 coverage.

4 Q Okay. And that's fair. If we're -- you testified, I think, that
5 you guys got paid everything except the profit overhead on this job; do
6 you remember that?

7 A Yes, I do.

8 Q Is it your testimony that no profit and no overhead was ever
9 taken out of any of the insurance payments that were received by Desert
10 Valley, that it all went directly to subcontractors?

11 A We have run a job cost. It's not only subcontractors work,
12 we did in-house, as well.

13 Q Right.

14 A So there was a mixture of the two.

15 Q That's fair. That's a fair statement. I should have -- I forgot
16 that you guys did a lot of stuff in the house. There was some painting
17 and some other things that you guys were paid for.

18 THE COURT: And framing and something else.

19 BY MR. BOSCHEE:

20 Q And framing, yes.

21 A Yes. Yeah, we did quite a bit. So the way we track it, we did
22 track -- I don't have a total dollar amount. We did track how much we
23 paid and the difference would have been. I don't know if we divided
24 overhead and profit out of each payment. I'm not sure of how that all
25 comes to the end, some of the numbers.

1 Q Okay. But at least -- but we know that at least one employee
2 was paid. Robert Ramirez was paid out of the insurance money because
3 that's one we talked about.

4 A Yes, that's correct, uh-huh.

5 Q But at the end of the job, the subcontractor, when -- you
6 know, and again, you guys stopped working, then you were terminated,
7 and then it all went. The subcontractors weren't paid; were they?

8 A No, they were paid. We were making progress payments to
9 them.

10 Q No, but I mean there was still money owed to some
11 subcontractors at that point, right?

12 A I believe so, yes.

13 Q Yeah. Okay. And shortly after that termination, your
14 company, Desert Valley, I think it was Rachelle, sent a letter advising
15 them to stop working, right; stop working on the house?

16 A I'm not sure of the letter that she sent. Maybe -- I believe
17 there was a letter, but I'm not sure if there was stop cease and desist
18 letter.

19 Q That's fine. You talked a lot about the approvals, the
20 electrical approval, things like that. And I remember distinctly you
21 saying we got the approval. Those approvals happened in December of
22 2015; didn't they?

23 A As far as for what?

24 Q Electrical, plumbing.

25 A Well, they came -- some of them did happen then, but not all

1 of them at once. We had to involve different -- we had to involve like the
2 appliance company to come and check out the appliances, make sure,
3 you know. So that approval would have been a different time. The
4 electrical all had to be ran through with a meg test, so that had to
5 happen. Just different times, but we were getting the --

6 Q It was phased --

7 A Yes, it was.

8 Q Okay. But I guess my question is, most of those approvals
9 happened after you guys left the job; didn't they?

10 A You mean as far as the approvals to --

11 Q Final approvals, final approvals.

12 THE COURT: So let me pause because I'm not sure I'm
13 following. Sir, are you talking final approvals from the city?

14 MR. BOSCHEE: Yes. The ones that he testified about.

15 THE COURT: I'm not sure he's --

16 MR. BOSCHEE: Okay.

17 THE COURT: -- because --

18 THE WITNESS: Okay.

19 BY MR. BOSCHEE:

20 Q Remember yesterday you talked about when Ms. Hurtik
21 asked you some questions about final approvals that were received for
22 electrical, for plumbing, for things like that, you said we got these, and
23 you were kind of looking at them.

24 A Oh, I'm sorry, the inspection, the inspections. Okay, yes.

25 Q Followed by -- the final approval follows the final inspection,

1 right?

2 A Right, yeah. I'm sorry, I thought you were talking about
3 subcontractors.

4 Q No, no.

5 THE COURT: That's why I paused because there was a clear
6 disconnect there.

7 BY MR. BOSCHEE:

8 Q And it was a bad question and that's totally my fault.

9 A Okay.

10 Q The final inspections and the final approvals from the city,
11 most of that happened after you guys were off the job, right?

12 A No. The ones that we had -- what we had when we were still
13 in possession of the job, I believe we had the final electrical, final
14 mechanical, final plumbing.

15 Q Okay.

16 A Those were all when we were still over the job. We had the
17 city send us that from my understanding.

18 Q Well, the reason I ask is because I think there was a slight --
19 there was a slight gap between when you guys actually left the job and
20 when the new G.C. switched out and was on the permit. So I think that
21 there was a gap there where the finals were obtained --

22 A Yes.

23 Q -- where you guys weren't actually at the house anymore.

24 A I see.

25 Q That's why I was looking for a clarification on that.

1 A I'm not sure when exactly. I'd have to look over the permit
2 thing again and see the dates just to clarify.

3 Q Okay.

4 MR. BOSCHEE: I don't know if now's a great time, but I
5 would -- if we could take a five minute break to run down the hallway
6 real quick.

7 THE COURT: Okay.

8 MR. BOSCHEE: I want to get the witness out of here as
9 quickly as possible, but I do --

10 THE COURT: That's okay. Let's take a 15 minute break while
11 we're at it.

12 MR. BOSCHEE: Okay.

13 THE COURT: Come back in 15 minutes.

14 MR. BOSCHEE: Cool. Thank you.

15 [Recess at 2:33 p.m., recommencing at 2:51 p.m.]

16 THE CLERK: We're on the record, Judge.

17 THE COURT: Okay And we're back.

18 BY MR. BOSCHEE:

19 Q You testified yesterday, and I think it's the same one, that
20 Eugene at one point wanted to get rid of Burnham, the drywall sub. Do
21 you remember that?

22 A I believe so, yes.

23 Q Okay. If you could go to, I think -- do you still have -- it's
24 number 1 is in front of you, right?

25 A Yes, it is.

1 Q I think --

2 A Number 1 is in front of me.

3 Q --it's Exhibit 25.

4 A 25, okay.

5 Q And then I'll ask you a questions while we're --

6 A Okay.

7 Q -- before you look at that. So I'm kind of -- I was a little hazy
8 on -- on what transpired here. So Burnham did the painting and drywall
9 before the flooring went in. And then -- and then obviously it got dusty
10 and -- how did that happen?

11 A So basically Burnham did the drywall and then the taping
12 and texturing. And the painting before the floor went in. Yes, that's --
13 that's how it happened.

14 Q Okay. So then I had another question that I -- I did not know
15 the answer to. So if you flip to Exhibit 25.

16 A Uh-huh.

17 Q Is that your handwriting?

18 A On the signed check?

19 Q No, on the 15,269 settle amount?

20 A No, I believe that's Rachelle's writing.

21 Q Okay.

22 A Or -- or her or Diane -- Diana.

23 Q Okay. Well, it's -- it's a pretty straight forward question
24 regardless. Did you guys end up negotiating some kind of a discount
25 with Burnham because they had essentially screwed up and you guys

1 had to go in there and repaint and redo a lot of the drywall?

2 A I believe there was two bids for them.

3 Q Okay.

4 A I don't know if they finished all of the painting. I'm not 100
5 percent on that, but I don't know if we renegotiated a bid with them. I
6 know we had their original bids. I'm unsure if we renegotiated any
7 number. It looks here that this was a settlement amount. But I am
8 unsure of -- of what that was for.

9 Q Okay. Well, then that raises another question I had, as it
10 relates to all of the other subs. I didn't see anything quite that overt,
11 where it says settle amount.

12 A Yes.

13 Q But did you end up renegotiating the payment amounts of
14 any of the other subcontractors to a lower price?

15 A Well, not necessarily a lower price. But a prime example
16 would have been like the cabinet company who missed some.

17 Q Right.

18 A And we told them that they have to basically swallow that
19 cost if they -- you know, because it was supposed to be part of the
20 original bid. Now that was a prime example. So it wasn't necessarily
21 negotiating it down. It was more for items unforeseen in our bids, or
22 something they had to add on. I don't -- getting a lower price, we didn't
23 really know these subs too well, so we didn't really have any negotiating
24 power with them.

25 Q Okay.

1 A They weren't our subs, so -- this -- this was our sub.
2 Q Well, Burnham -- I was going to say Burnham was.
3 A Burnham was. Yes, it was.
4 Q So you had a little bit of more -- a little bit more.
5 A I believe so. But I'm not sure if this was an actual settle
6 amount. I'd have to see what was actually paid out to them.
7 Q Okay. Now I'm going to make you -- I don't know where 401
8 is. We looked at it early -- yesterday. I think it's in Binder -- it's in 3 or 4,
9 I think. It's in 4.
10 A It's in 4.
11 THE COURT: And what number again?
12 MR. BOSCHEE: 401.
13 THE COURT: 401.
14 BY MR. BOSCHEE:
15 Q We've looked at this one a bunch. This is the -- the email
16 with the change orders. Now, as I understand it, this was kind of -- this
17 was the -- the big change order email that you planning to send, where
18 you were going to get all the information from the subs, and then get it
19 to Eugene, right?
20 A Yes.
21 Q Okay, was there a reason why you waited until August 25th
22 to get all the -- to-- to kind of rally up the troops and get all the
23 information from the subs? Was there anything about mid-August that --
24 A Tina still hadn't chosen the finish materials.
25 Q Okay.

1 A So we were really waiting on that. And we were waiting on
2 the final touches on it. So, yes, the reason why is things were still
3 getting picked out at this time.

4 Q Okay.

5 THE COURT: So -- hold on.

6 MR. BOSCHEE: Okay.

7 THE COURT: So --

8 THE WITNESS: Okay.

9 THE COURT: Tina -- Ms. Dyba?

10 THE WITNESS: Tina Dyba, yes, sir.

11 THE COURT: And she hadn't done what again?

12 THE WITNESS: Picked out all the materials or finishes.

13 THE COURT: Who -- who chose Tina to be the designer?

14 THE WITNESS: She was the original designer over the
15 home, and I believe that's why she was retained again.

16 THE COURT: Okay.

17 MR. BOSCHEE: I'm going to give the Judge a second, in case
18 he wants to ask a follow-up question, and then I'm going to follow-up --

19 THE COURT: No, you can ask.

20 BY MR. BOSCHEE:

21 Q Okay.

22 A Okay.

23 Q Since we're talking about Tina.

24 A Yes.

25 Q And DYBA Interiors, they were actually the -- as a designer,

1 they were under -- kind of under Desert Valley, as a general contractor,
2 right?

3 A They were under -- you mean as far as payments?

4 Q Yeah, I mean they --

5 A Yeah.

6 Q -- were paid by the insurance through you guys, right?

7 A Yes, they were.

8 Q Okay.

9 A The same -- same scenario as Rob kind of was.

10 Q Right. Okay. And -- and so they weren't -- I mean DYBA
11 Interiors, even though they worked with Eugene to pick out materials,
12 Tina did, and -- and were the original designer in the house, I mean they
13 were another, you know, actually in this case, more of a supplier, but a
14 designer under the umbrella of the general contractor?

15 A That's correct, yes.

16 Q Okay.

17 A Uh-huh.

18 Q And paid by the insurance?

19 A Yes, paid by the insurance through -- we'd have to pay her.

20 Q Right.

21 A Through us.

22 Q Right.

23 THE COURT: And do you -- had Desert Valley Contracting
24 ever worked with Tina Dyba before this project?

25 THE WITNESS: No. We actually weren't the one -- Eugene

1 wanted her on the home. We -- we never knew her before then.

2 MR. BROSCHEE:

3 Q Were there any other designers that you work -- that you
4 wanted to use instead of her, or was it just he recommended her and you
5 went with her?

6 A We didn't have a designer for the home. We had all the
7 materials, you know, sampled out, taken out. So we could find
8 everything for the home, but we did not have any other designer. It
9 never came up for us to bring another one in.

10 Q Okay. So back to 401, now that I followed up -- I wanted to
11 follow up on that, because it was -- the Judge asked a good question and
12 I wanted to piggy back off of that, the -- the documentation that's
13 attached to 401, these are -- these are some of the -- the bids and change
14 orders that you got from the subs that you were trying to collect, right?

15 A Yeah, I don't know if the work was done, though.

16 Q Fair.

17 A I'd have to look through them. But yes, these are the
18 subcontractor's numbers, yes.

19 Q Okay. And a couple of these we've looked at before. And if
20 you look at DVC 1281, for example --

21 A Yeah.

22 Q -- that's another one from Eagle Sentry.

23 A Yes.

24 Q And I think we previously looked at the two past that.

25 A Yes.

1 Q The July 20 --

2 A For Eagle Sentry, that's correct.

3 Q Okay. Now the -- the one on here, the first one, 12 -- 1281,
4 where they've got the line item for Lutron.

5 A Yeah.

6 Q Are those -- those switches and panels that we were talking
7 about earlier?

8 A Those -- those are, yes, they are.

9 Q Okay. And these were included with what you denoted as
10 extra -- kind of extra as part of your global change order to Eugene,
11 right?

12 A I'll have to double check, because I think Eagle Sentry went
13 back and included those back into their \$59,000 one.

14 Q Okay.

15 A I really need to see Eagle Sentry's whole final number with
16 all those. I have them loose-leaf here, but I don't know what their whole
17 final number was. I'd have to see that and compare it to the original
18 submitted to the insurance.

19 Q Well, that's one -- you're -- this is kind of creeping slowly to
20 the -- to the -- the big question I was going to ask later. But I'll ask it
21 now. Going through these change orders, and everything that happened
22 post-insurance closeout, I had a hard time reconciling which numbers
23 were complete extras that needed to be paid, and which kind of got --
24 some were phased back, some were included, some weren't. And sitting
25 here right now, do you have a number that -- that you can sit here and

1 identify, this is what was extra?

2 A I could -- I definitely know the items that were upgraded.

3 Q Okay.

4 A That weren't there before. I can name those and I can find
5 the numbers for that. I did create a whole estimate reflecting that. And I
6 don't know where that is.

7 Q Well --

8 A If I --

9 Q Okay, go ahead.

10 A Yeah, that was the point in there. I went through -- because
11 things kept changing. It wasn't the same house that we started and
12 locked into the insurance company, when we said we're good. It was a
13 whole different -- whole different things were done. The pool was done
14 after that, and a lot of things. So it wasn't the same footprint.

15 Q And this isn't -- this isn't necessarily impeachment, and I
16 don't certainly want to publish for this purpose, but when I asked you the
17 question back in the day --

18 A Yeah.

19 Q The number that -- that you -- that I think you told me was
20 around \$89,000 were for -- for a damage number. Does that sound
21 approximately in the ballpark of what you think was owed to the subs at
22 that point?

23 A For above and beyond?

24 Q Yeah.

25 A What their original -- for the subcontractors? It does sound

1 about right.

2 Q Okay.

3 A But I'd have to look at the list again.

4 Q Yeah, without going back and confirming everything, that

5 was from a while back. So I just wondered --

6 A I thought it was more. I thought it was closer to the hundred

7 and some odd thousand mark, but I -- I -- I'm not sure.

8 Q Well, we'll look at some more exhibits --

9 A Okay.

10 Q -- and maybe it is closer to that.

11 A Okay.

12 Q We'll get there.

13 A I'm not quite sure of the exact dollar amount.

14 Q Now this is near the end of the -- the August 25th, 2015 --

15 A Yes.

16 Q -- was near the end of the job, right?

17 A Yes, that's correct.

18 Q Okay. I think you testified earlier that you thought you were

19 pretty close to done at this point, right?

20 A Close to done of the project, yes.

21 Q Okay.

22 A To that -- not August, I believe it was September, October --

23 Q Okay.

24 A -- when -- when we were closer to being done.

25 Q So after you sent this email then, more work, you --you kept

1 working, and kept doing things on the project, to kind of get it to where it
2 close to done in September, October, right?

3 A With the -- with the -- the stuff we paid out, with the things
4 we could get done within the realm of the scope of work, yes.

5 Q Okay. And -- and at this point, we looked at checks earlier,
6 and you need to get me an exact date, but you had not been paid all of
7 the insurance money that Eugene had been tendered yet, had you?

8 A Not all of it, no.

9 Q Right. There was still some money -- insurance money left.

10 A Some.

11 Q Okay. But not enough?

12 A Not enough to finish the job the way we saw to finish it.

13 Q Okay. I shouldn't ask you a why question, I don't know the
14 answer to, but I'm going to anyway.

15 A Okay.

16 Q Why didn't you ask the subcontractors for an up -- a
17 complete accounting of what they were owed, and all of their change
18 orders, and everything it was going to take, before you sent that email to
19 the insurance company?

20 A We did at the time. It was a whole different layout.

21 Q Okay.

22 A The house wasn't -- so we did do that at the time. That's why
23 we told the insurance company, they told us that that's all their numbers.
24 We gave the -- for example, all the cabinets were in place, except for the
25 one near the theater room, as we all know.

1 Q Right.

2 A Everything to do it that way was, at that time, good. And
3 then we had to redo that again. I believe it was in September, we went
4 back and did the same thing with the subs, and had to go back and say,
5 okay, now we need all your final numbers again.

6 Q Well, I guess, that's what I'm -- that's where I'm a little hazy.

7 A Yeah.

8 Q Because most of -- and -- and the big one, obviously is the
9 wine room. We talked about that a lot.

10 A Yeah. Yes.

11 Q But the wine room.

12 A Uh-huh.

13 Q And -- and the doors, and a few other -- but a lot of the
14 change -- the extra change work was already either done or in the
15 process of -- of being done in June of 2015. So I guess my question is,
16 why didn't you gather up all -- call all this information from the subs as
17 what's it going to cost to get all this stuff done that we're -- that we're in
18 the process of doing, before you sent that email to the insurance?

19 A June --the -- they weren't -- we weren't done with them in
20 June. It was -- it was later that we were done with the -- the wine room, I
21 believe was started. But we couldn't submit the wine room to the
22 insurance, as it was upgraded. That wouldn't have --

23 Q Well, right.

24 A Any supplements to the wine room, or change orders to that,
25 the insurance wouldn't have recognized.

1 Q Well, right, and I -- and I understand that. And -- and -- and
2 then -- and you didn't submit the changes to the wine room with the
3 insurance.

4 A No, no we didn't.

5 Q Because it wouldn't have gotten paid for.

6 A it wouldn't have.

7 Q But -- which is a whole different -- different conversation,
8 which we'll get to later. But the -- the question I have is, so -- but you
9 know all of this extra work is going to happen. It's -- you're 70 percent
10 done and there's all this stuff that's going to be going on. The wine
11 room is in -- is in process -- in progress. But you know the doors are
12 moving. You know that some of the stuff is upgraded upstairs. So why
13 -- why didn't you ask for okay, guys, I need you to give me new bids,
14 new final numbers, as to what this is completely going to cost, so at least
15 I know before I submit this to the insurance, of what the difference is
16 going to be?

17 A Well, we couldn't have submitted to the insurance
18 regardless, because none of them were original to the home. So I think
19 that submitting it to the insurance could have never happened on those
20 -- those things. Like the Switchglass upstairs or the pool being done in
21 the backyard. None of them were insurable.

22 Q Totally -- totally understand that. And -- and I've got you
23 there, that there certain things that you couldn't send to the insurance.
24 Maybe some things you could have. I guess -- guess we don't know.
25 But -- but I guess at least at that point, you would have known, okay, this

1 is what it's going to cost to complete the house as -- as you want it,
2 Eugene. This is what we can submit to the insurance. And this is going
3 to be the difference, do you still want to do all this?

4 A We did do that. We submitted him a change order, showing
5 him -- breaking down everything, the cost difference.

6 Q Totally understand. But that was in August.

7 A Yes, but the reason why it took so long is because we had to
8 get specs on everything. Like the mirrors needed their own specs.

9 Q Right.

10 A Everything needed several bids to accomplish a task. It was
11 -- it was very tedious as far as what needed to be done to do these
12 things. It wasn't simple as just getting a bid, saying, okay, go install
13 these mirrors. We had to put our framing numbers to it. We had to put
14 plumbing to it. We found out, once we got the actual specs, we had to
15 put wiring to these.

16 Q Right.

17 A You know, those -- those are the things that it was a fluid
18 chart, and then, you know, then we stopped. And that's why it did take
19 until August to get all the numbers in, because we finally had a good
20 scope of work for the whole house.

21 Q And I understand, and I understand that's tough. And that's
22 a tricky proposition because of the -- the detail involved. I guess where
23 I'm going with this, though is as of July 3rd of 2015, you testified earlier
24 that you signed that document and you didn't believe that there were
25 going to be any cost overruns, any change orders, above and beyond the

1 insurance, as of that date, right?

2 A I did not believe that, right.

3 Q Okay. And Eugene, who has been asking for all this extra
4 stuff, and you've been saying sure, we'll get you all this extra stuff, as of
5 July 3rd of 2015, he doesn't believe there are going to be any cost
6 overruns above and beyond the insurance, because you signed that
7 document saying that there were no change orders, right?

8 A At that time, yes.

9 Q Okay. So then in August -- then -- then a little less than two
10 months later, here comes this change order with all these extras, and all
11 these changes, and all these things that -- and between July 3rd and
12 August 25th, Eugene didn't receive any of these change orders, did he?

13 A We should have sent him -- I -- I don't know what the dates
14 were we sent them. But we wanted them more comprised, and we
15 didn't want to send him a bunch of loose-leaf stuff that wouldn't have
16 made no sense to him.

17 Q Right. That's what you testified to yesterday, to be fair. Is
18 that you didn't want to just here, here, here, here. Let's get them all
19 together and give him one change order. Okay. But if Eugene doesn't
20 think that he's going to be out of pocket anything on July 3rd, because
21 there are no change order, can you imagine that it was a bit of a shock
22 to get this document saying, oh, by the way, not only do you owe money
23 above and beyond the insurance, it's a considerable amount?

24 A No, because he kept changing things. The house was never
25 the same. It was upgrade after upgrade. So, yes, I mean anybody could

1 add anything on at any time, and the price is going to go up.

2 Q But the upgrades were occurring all through the project,
3 right? This isn't something that happened between July and August. I
4 mean the upgrades were happening almost from jump street. It
5 happened from 2014 all the way through.

6 A Oh, we accounted -- yeah, we accounted for those ones up
7 front.

8 Q Correct.

9 A We did. But at the end, you know, with some of the missing
10 Lutron switches. Like nobody could have accounted for that, until that
11 went in. You know, and -- and with them being discontinued or if even
12 one of them was malfunctioning, one of them, you'd have to ask for a
13 whole new system.

14 Q Right.

15 A And not only does that marry to the Lutron switches, that
16 marries to the screens. That marries to the whole system. So I think that
17 should have been -- went back to the insurance company, absolutely do.
18 But you know, the hard thing is everything else was -- it was just all
19 bundled into one, and the insurance wasn't going to pay for any more,
20 and, you know, that was the problem.

21 Q Well, sure, and -- and the insurance -- the insurance doesn't --
22 doesn't have a full picture of what's going on, because there's certain
23 things that -- that you're not telling the insurance, right? About the wine
24 room, and that you're not doing the sauna and things like that, so --

25 A Yes.

1 Q So you can't really go back and submit and say, oh, by the
2 way this thing we didn't tell you about is costing more than we thought it
3 would --

4 A Yeah.

5 Q -- so we need some more money from you.

6 A Well --

7 Q Right?

8 A I mean it's weird, I've never seen it close out like this. I've
9 never seen an insurance claim not support the claim anymore. I don't
10 know if -- there should have been coverage -- enough coverage for the
11 home. I just -- if it's justifiable, I think we could have went back, and,
12 you know, maybe asked for -- like, not the -- not the wine room, none of
13 that stuff.

14 Q Uh-huh.

15 A But the Lutron switches, absolutely. A missing TV, no.
16 That's not -- that's not -- cracked tiles up above on the patio deck, yes.
17 There are certain things that I think that we could have recouped some if
18 they would have opened it back up.

19 Q Well, and this kind of goes the same question as the
20 driveway, right. If -- if SERVPRO or Desert Valley Contracting, one or the
21 other --

22 A Yeah.

23 Q Lost or damaged one of those Lutron switches, Eugene's
24 homeowner's insurance shouldn't be paying for that, should it?

25 A Well, no, I don't believe it should have, but I believe

1 somebody should have -- action should have been taken at the time it
2 was discovered.

3 Q Right. And that's fair. I mean it's -- when you found out, you
4 found out. But that turned into a change order and extra cost, right?

5 A Yes, it did.

6 Q Okay. Is Exhibit 561 -- 561 is in a different book.

7 A I'll find it.

8 THE COURT: I'm just trying to make sure I'm paying
9 attention.

10 MR. BOSCHKE: 7.

11 THE WITNESS: 7.

12 MR. BOSCHKE: See this is the problem. When I'm taking
13 notes, I write down the exhibit numbers, I don't write down the binders.
14 And then --

15 THE WITNESS: 7 or 8?

16 THE COURT: Oh, yeah.

17 THE WITNESS: It's 8.

18 MR. BOSCHKE: it's 8.

19 THE WITNESS: It's 8.

20 MR. BOSCHKE: That's 8. Good talk.

21 BY MR. BOSCHKE:

22 Q But that's 'okay, because I think we'll be in this binder for a
23 little bit.

24 A Okay.

25 Q There are some more questions in there.

1 A Okay.

2 MS. HURTIK: Brian, what number? 561?

3 MR. BOSCHEE: Yeah, 561.

4 MS. HURTIK: Thank you.

5 BY MR. BOSCHEE:

6 Q So before we -- before we broke for a minute and I really had

7 to run down to the other end of the hallway, and I didn't want to dig this

8 out, but this is a -- the inspection permit document that I was thinking

9 about, you answered questions about. Do you remember that?

10 A Yes, sir.

11 Q Okay. I just want to make sure I'm reading this correctly,

12 because it looks like, for example, like -- like some of these were -- you

13 got final mechanical, final plumbing and final electrical in December of

14 2015. Am I reading that correctly at the top?

15 A Yes, that's correct.

16 Q Okay. And in December of 2015, you guys weren't on the

17 project anymore, right?

18 A I don't believe at that time we were.

19 Q Okay. So -- okay, that -- that may be -- that may be last

20 question I ask about that then. We -- let me ask you one question to

21 follow-up on -- flip to 562 --

22 A Okay.

23 Q -- this is that -- that's where you signed the -- the thing.

24 A Okay.

25 Q Just to be clear on this, because I wasn't clear on this earlier.

1 When you signed there's no change orders as of 7/03/2015, that wasn't
2 just for this progress payment, that was on the entire project right. You
3 didn't think there was going to be any extra charge, as of July at that
4 moment, because you didn't know?

5 A I'm unsure if it was for this progress, or for that, I mean I'm
6 not sure if it was for the whole -- I was pretty sure that there wasn't. We
7 did all the subcontractors' bids in.

8 Q Okay.

9 A Everybody said that they feel good with where they were at.
10 So I believe it was for the project, but I'm -- I can't say yes or no for sure.

11 Q Okay. Seems like I've got the wrong exhibit here, but that
12 could be I wrote it down wrong. Go to 573.

13 A Okay.

14 Q Do you remember we talked about this? You -- you and Ms.
15 Hurtik talked about this a little bit. This is May 13th, 2015. And if you flip
16 a couple pages and there's a change order.

17 A Yes.

18 Q Okay. For 27,226?

19 A Yes.

20 Q Was this over approved?

21 A I don't -- I think after we got this change order, we had to go
22 back to Artesia and say why were all these things missed, or why is there
23 such a large price -- discrepancy in the price.

24 Q Uh-huh.

25 A So I think that they -- I don't believe that this change order

1 was approved.

2 Q Okay. Did they end up doing the work and putting the --
3 actually doing the work that's in the change order?

4 A Well, the powder room -- let me -- let me look at everything
5 really quick.

6 Q Sure. Take a second. Take your time.

7 A Okay. So basically in this change order it says some other
8 costs are going to allocated back towards Creative Closest and
9 Cabinetry, which I don't -- I'd have to find their invoice and see how
10 much that is. So it's actually taking some costs out of their estimate. But
11 adding on costs, because it states original proposal was based on photos
12 from the job site photos.

13 Q Okay.

14 A So I -- I couldn't find out why their price changed. And I went
15 back to Tory, and that's when I sent them an email saying that why is
16 your price all of a sudden \$30,000 more than that what it was. And he
17 told me he missed some things.

18 Q Right. So I guess -- and the reason I'm asking this, because
19 this May 13th of 2015 --

20 A Yes.

21 Q -- you sent that final estimate to the insurance company in
22 June of 2015, so I kind of want to know between this change order,
23 which is not insignificant.

24 A Uh-huh.

25 Q And the -- and the updated insurance estimate, what

1 resolution did you come to with Artesia, if any?

2 A I told Artesia we're not going to pay that. And he said he
3 could get everything done for the 165 he originally bid. I said that the
4 wall hung cabinets are not going to be supported, because they weren't
5 wall hung cabinets before.

6 Q Okay.

7 A So I said that needs to come back down and be whatever
8 cabinets were in the powder rooms before. And I told him the \$30,000
9 costs for -- for material, I said, just put it -- you know, we -- we -- we had
10 a long email. I went and met with him over at Artesia Kitchen and Bath.
11 Let him know that this can't happen. I got to lock this into the insurance
12 company, so -- so this should have been stricken. It shouldn't -- they
13 shouldn't have pushed -- I believe his total contract was 165, and it
14 should have stayed around -- right around there.

15 Q Okay.

16 A Because I told him we can't -- we can't quantify this change
17 order. It's just something that came out of the blue for no real apparent
18 reason. He had everything he needed to estimate the job. He had
19 measurements, everything.

20 Q Okay. So -- but -- but sitting here right now, do you know
21 whether this -- any -- any part of this ended up in your estimate or not?
22 Or don't you know?

23 A Let me -- I have to go back and look at the estimate --

24 Q Okay.

25 A -- that was submitted to the insurance. But no, I talked to --

1 Q Yeah.

2 A -- I told Artesia to make it work for all -- all of that cost, 165.

3 Q Okay.

4 A And he did. He said he would. He said that was his mistake.

5 Q Okay. So this was not one of the -- this was not one of the
6 change orders that ultimately made it into --

7 A No, no, it was not.

8 Q Okay.

9 A It was not, because the -- the only thing that would have
10 been different on here was whatever the laundry room ended up being. I
11 got to find out that -- whatever that estimate was. And the wall hung
12 cabinets. You know the ones that are free-floating in the -- in the vanity
13 powder rooms. Those were different than what was there.

14 Q Okay. Which make sense. I just wanted to clarify that,
15 because I wasn't -- when you talk about it, I wasn't sure if this was
16 money that -- work that got done and got paid through the insurance or
17 not. It doesn't appear that it did.

18 A It should have been -- it should have been taken off, because
19 we told him that \$30,000 and they had to make it work, so -- you know, in
20 their original bid, they said they had everything. They had a really good
21 detailed bid originally.

22 Q Okay.

23 A For the 165, and everything was in there. So we couldn't find
24 -- I had to go to his supervisor and we had to talk about the numbers --

25 Q Okay.

1 A -- to get them back to where they needed to be.

2 Q Kind of while we're on the subject of Artesia Cabinets, I have

3 another question.

4 A Yeah, that's fine.

5 Q I think you testified earlier, but as I mentioned once or twice,

6 my handwriting isn't very good, so I sometimes can't read it. when --

7 when -- when the cabinets were measured, when DYBA and -- and you

8 guys were figuring out the cabinets --

9 A Yeah.

10 Q -- and doing all that.

11 A Uh-huh.

12 Q Artesia actually measured it, and then you guys ordered the

13 material, right?

14 A Our -- there was mixture between Artesia measuring it. We

15 did not order the material, they ordered the material.

16 Q Artesia did.

17 A Yeah, Artesia did it.

18 Q Okay.

19 A And -- and we actually had drawings from another cabinet

20 company that -- that built the -- initially was there. We were able to get

21 the drawings for the actual footprint of the kitchen, the pantry, the

22 laundry room, and all the bathrooms.

23 Q Okay. I'm going to flip you to Exhibit 329 and then we're

24 going to go 379 after that, and I think they're in the same binder, I hope.

25 THE COURT: Which number?

1 MR. BOSCHEE: It's -- we're going to start at 329.

2 THE WITNESS: Okay.

3 BY MR. BOSCHEE:

4 Q Two questions about 329.

5 A Okay.

6 Q That -- that popped into my head when -- when counsel was
7 asking questions. One, the pool work -- the work on the pool that was
8 being done, that was right outside of where the construction, where the
9 tile was being laid and some of the demo was being done, right?

10 A It was probably about -- they had about a 10 foot patio
11 between there and there. About 10 -- 10-12 feet.

12 Q Okay. Is that where the dust and some of -- some of the
13 debris that was coming from, that might need to be cleaned by the -- the
14 cleaning company?

15 A No, it was actually -- it wasn't that, it was turning green.
16 There was something wrong with one of the pumps or something, or
17 something wrong with something, that turned it green. It wasn't the
18 dust, it was actually algae growing in there.

19 Q Okay, and did it -- were they able to ascertain what was the
20 cause of the --

21 A Oh, yeah, yeah. Somebody came out and fixed it. I think it
22 was the person from Desert Oasis Pools, I believe it was.

23 Q Okay.

24 A They -- they were able to come out and figure it out.

25 Q Okay. And then the -- where are they? Was that -- was the

1 work done with the pool kind of in conjunction or at the same time as the
2 driveway work?

3 A Oh, gosh.

4 Q Do you remember?

5 A I -- I --

6 Q If you don't, that's not --

7 A I don't know.

8 Q Okay.

9 A I don't know. I'd have to check the -- I mean I know when we
10 got the driveway bid and everything, I believe. But I don't know when
11 the work was actually scheduled. We had to wait for other tile to be --
12 we had to wait for something to happen, for the driveway to be done, so
13 it wasn't being driven on for a while.

14 Q Okay. Makes sense.

15 A Uh-huh.

16 Q While you're in that binder.

17 A Yes.

18 Q Flip to 379.

19 A Okay. Okay.

20 Q We looked at this email earlier. Do you remember that?

21 A Yes, I do.

22 Q Okay. And you talked -- we talked a lot about the top part of
23 the email. I got a couple of questions about the bottom part of the email.

24 A Yes.

25 Q It says at the bottom, we did not receive cabinet drawings on

1 the following. These have not been bid or contracted. Laundry and
2 theater. Do you see that?

3 A Yes, I do.

4 Q As of July 30th, 2015?

5 A Yes.

6 Q I mean not that the buck necessarily stops with you as the
7 general contractor, but how is it possible that they didn't have drawings
8 in July of 2015 for that material, for that work?

9 A We walked the job with them. They knew all the areas. I
10 provided a sketch to them with the areas highlighted --

11 Q Right.

12 A -- on the sketch, where the cabinets will go in. I mean we
13 documented it really well. So I don't know if it was -- I honestly don't
14 know how they would have missed -- the laundry room is right next to
15 the kitchen. Right -- the room next to it. So they had the pantry, they
16 had the butler's -- they had the pantry, they had the wine room, they had
17 the kitchen, and the laundry room was right here. I think it's because it
18 was different kind of cabinets, maybe. I'm not sure. The theater room, I
19 can kind of understand. It was way far away from all this. In a different
20 part of the home.

21 Q Okay.

22 A But they knew it was in the scope of work, so there -- we
23 highlight things. We walked it with them. We gave them -- we'd have to
24 retain the cabinet drawings that they were given and see why those
25 things weren't in there. Because we gave them the cabinet drawings for

1 the whole house.

2 Q Well, and that's -- that was kind of the question is that -- the
3 questioning that you answered, or the line of questioning related to
4 delay in scheduling. And -- and the changes that were going on from
5 Eugene.

6 A Yes.

7 Q But at least in this instance, it looks like part of the reason for
8 the delay is just because somehow there was a -- there was a drawing
9 mix-up between one sub and another sub, right?

10 A Let me check the dates on this and -- I'd have to see what
11 was given to them. I -- I don't want to say yes or no, or if they did or
12 didn't have it, without seeing those drawings.

13 Q Okay, and that's fine. That sounds -- that's at least what --
14 what Gordy's representing, but that's fine.

15 A Yes. But this -- this wouldn't be for the -- this would be for
16 the countertops, not for the cabinets.

17 Q Okay. Right. Let's flip to the next one, 380.

18 A Okay.

19 Q You talked about this email at -- at a decent amount of length
20 earlier today; do you remember that?

21 A Yes, I do.

22 Q Okay. And this is -- now we're in September of 2015.

23 A Yes.

24 Q Okay. Now help me out here. The -- the stuff that was held
25 up in the port, was that just the limestone, or was that something else?

1 A That was just the limestone.

2 Q Okay.

3 A Yeah.

4 Q And how long was that delay?

5 A Oh, gosh. Two, two and a half months, maybe.

6 Q Okay. And I know that things don't come to a complete
7 standstill at that point, but what -- as the general contractor, what
8 scheduling adjustments did you make to compensate for that delay or --
9 or gap in time with the limestone delivery?

10 A So basically we were engaged with the high voltage testing
11 in the home. I'd have to check the exact dates to know what we were --
12 what we were doing. I believe we did -- we attacked the driveway at that
13 time. We did the pool, because no shipments were coming in. So I think
14 at this time, when the stuff was at the port, we were fixing drywall in the
15 house. We kept going over the drywall and fixing, you know, wherever
16 they said they needed it fixed.

17 Q Right.

18 A After the other company. Before the painting. So we fixed
19 all that before they came in and painted. And then we were doing the
20 driveway, I believe. The driveway area.

21 Q Okay. In this email, the one -- the thing that jumped out to
22 me was -- was kind of the last thing. It's on the second page.

23 A Yeah.

24 Q Where Eugene indicates that -- that the lighting needs to be
25 hung. I asked you a question earlier about -- about why the lighting

1 needed to be -- needed to be hung at all.

2 A Yeah.

3 Q Why -- why was it ever taken down.

4 A Uh-huh.

5 Q So I guess then the next question is why was it in -- in

6 September of '03 [sic], that there still needed to be lighting hung?

7 A That was for the downstairs. All the downstairs receptacles
8 did come out.

9 Q Okay.

10 A And I don't think it was the -- the actual lighting. I think it
11 was all the trim they had to do. You know, because otherwise if it
12 doesn't have the trim, it looks like an unfinished lightbulb just up in the --
13 in the lid. So all the lightbulbs were in. We had the lights in the house.
14 But I believe there was pendant lights downstairs. There was some
15 Swarovski crystal, I believe downstairs.

16 Q Okay.

17 A And I believe trim out. I -- I don't know -- we had a lot of that
18 stuff done, but maybe not the trim pieces of it. Like the --you know, the
19 recess light trim, or the pendent light. And we didn't want to do that
20 until -- I think there was a trade that needed to happen before that
21 happened. We don't --

22 Q Do you recall which one?

23 A No, I'd have to look back and see the gym mirrors and the
24 flooring were -- were going in. That was almost the last thing. I don't
25 know. I think the lighting would just need to be hung, actually. But it

1 was for the downstairs area. And I don't know if this was just for the
2 trim. Or they -- it shouldn't have been for the whole fixture. The whole
3 fixtures were up. I believe it was just for the trim for the lights.

4 Q Okay. Go to 3 -- what was it 385.k

5 A Okay.

6 Q The October 13th email that we spent a lot of time on this
7 morning.

8 A Yeah.

9 Q So putting aside a lot of this, I'm not going to quarrel
10 whether you were there for the three months or not, because we're
11 seeing emails that you actually were. My -- my first question was, I think
12 I wrote down that -- that your testimony in response to the second
13 paragraph, in terms of locking up -- locking up the job.

14 A Yeah.

15 Q Was that Rob Ramirez was supposed to do that.

16 A That's what -- what we were under the assumption was. He
17 had the alarm codes.

18 Q Right.

19 A He was the one that was entrusted with them, and he would
20 secure the alarm. So sometimes we would just call him in to come and
21 set the alarm back.

22 Q Well, here's my question. This is where I'm a little confused.
23 Because I asked you about this earlier.

24 A Uh-huh.

25 Q And if you want to look at -- if you want to pull Exhibit 618,

1 that's the document where you guys actually fire him. But you don't
2 have to, if you don't need to.

3 A Okay.

4 Q Rob Ramirez was let go in May of 2015, by Desert Valley.
5 You guys didn't have money in the budget. And there's an exhibit to
6 that effect.

7 A Okay.

8 Q That says yeah, we're done. We don't have money for you
9 anymore, right.

10 A Yes. Yes.

11 Q So if Rob Ramirez is off the payroll in May of 2015, how can
12 he still be going back and setting the alarms and doing essentially, I
13 mean Desert Valley's work. I mean that's -- you know, I assume that's
14 your job to lock and close the property every night, so that nobody can
15 come in there and steal anything. How is he still doing that when he's
16 not an employee between May and October of 2015.

17 A Well, I believe Will would have been the one that started
18 doing that, our supervisor, Will Roberts. That's the one we had working
19 on the project.

20 Q Did Will have the codes?

21 A I believe so. We'd have to ask.

22 Q Okay.

23 A Yeah.

24 Q So after -- so from May -- is your testimony -- I just want to
25 be clear about this.

1 A Yes.

2 Q From May to October of 2015, Will Roberts had the codes,
3 and it was his responsibility to lock up the house.

4 A I don't know the exact dates on that, though. I don't want to
5 say for sure I know it was him. I -- I know that, you know, I'm not sure if
6 those are the exact dates.

7 Q Okay, well, then -- then the -- then the next -- the next
8 question that pops into my head is between May and October of 2015,
9 do you know for certain one way or the other whether the codes were
10 ever actually activated and the house was actually ever secure?

11 A I know it was locked. You know, we -- we would have
12 meetings there every week, so, yes, we would do that. And we have
13 emails showing that we would meet with the subs and everything there.
14 But a lot of the times the subs didn't have a full day of work. It wasn't
15 like in the beginning when you would go in and you would have eight or
16 nine hours' worth of work. So it would be, Rachelle would go check on
17 the house. I would go meet with the subs about once a week. And
18 anything they needed addressing, we would address it. But I don't
19 know, we never had any confirms of a break in or anything like that in
20 the home, or no police reports or anything like that.

21 Q Well, no, and I don't -- I don't recall seeing any police reports
22 or reports of break-in --

23 A Okay.

24 Q -- in the evidence. And I wouldn't certainly -- I guess, but my
25 question goes to you don't know, you know as -- as, you know, as the

1 guy who was going to write things at that point --

2 A Okay.

3 Q -- you don't know for a fact whether the codes were actually

4 activated between March and October -- or May and October of 2015, do

5 you?

6 A Oh, gosh, I couldn't say for the whole time. I really couldn't.

7 Q Okay. And -- and at some point late in the process, we find

8 that there are Lutron switches missing, right?

9 A I believe about five or six of them, yes.

10 Q Okay. And there was a TV that was missing?

11 A I believe that was the claim, yes.

12 Q Okay. So while there are no police reports, and there are no

13 reports of a break-in, stuff that was in the house at the beginning wasn't

14 in the house at the end, right?

15 A Minor stuff. There was way more expensive stuff in the

16 home that could have walked away.

17 Q I understand.

18 A So, yeah, it is -- it is what it is, I guess.

19 Q Okay. Do you know for a fact, because I think -- I think

20 there's a representation -- there's a representation in the email that --

21 and there was a disagreement about this --

22 A Yeah.

23 Q -- and I think I'm with you on this.

24 A Yeah.

25 Q Eugene says that you told him that you were going to be on

1 the project every day for the rest -- until it was done, right?

2 A I don't recall -- I recall saying we would get a project
3 manager for the project, yes.

4 Q Do you know for a fact that there was a project manager on
5 property every day for the rest of the project after you said that to
6 Eugene?

7 A Well, I -- I -- I don't know for every day. Like I said some days
8 we were waiting for the tile. Some days we couldn't have any trades in
9 there working, so there would be no reason for somebody to go there.

10 Q Right.

11 A So I don't -- we had a sign out sign in sheet. I don't know
12 where that is. We tried to document every really well. I -- I can't say for
13 certain every single day, because some trades it would be three days
14 before, let's say a cabinet guy would go in because he had to make
15 orders and stuff.

16 Q Okay.

17 A So it wouldn't --

18 Q And that's fair. I mean if there's nobody -- if nobody's got to
19 be there, then nobody's got to be there. I understand that.

20 A Yeah.

21 Q But -- but again to that point, I mean, you don't know -- you
22 don't know whether a project manager was there every day after you
23 said that to Eugene, do you?

24 A Well, we did hire somebody on, and we have the -- the time
25 -- I don't know if we document it through what job he was on, but yeah,

1 we hired Michael Darling. That was 100 percent his job to manage the IN
2 Estate Project.

3 Q Okay.

4 A And then after he was gone we hired Will Roberts and for
5 about one year we had those two -- well, one year combined, those two
6 worked for us.

7 Q When did Will stop working on the project?

8 A I'd have to find his termination date. I don't -- I don't know
9 when -- or when he quit. He moved to California.

10 Q Okay. You testified -- and now -- now I'm literally following
11 your lineal line of questioning --

12 A Okay.

13 Q -- with counsel, that's why I'm -- I'm jumping around a little
14 bit.

15 A Okay, that's fine.

16 Q You testified that if -- and I think I've got this quote right, but
17 if I misstated it, someone's going to object. If everything had been done
18 per the estimate, there would have been enough money and everything
19 would have been completed. Do you remember saying that?

20 A Yes.

21 Q Okay.

22 A But with all the moving parts that were going on and the
23 sauna going to the wine room, and everything else, you don't actually
24 know that for certain do you? You don't know that there would have
25 been enough money to complete everything, do you?

1 A Well, not with the changes that kept happening. There was
2 no way to know.

3 Q Right.

4 A There was -- I mean there was no way to know if things kept
5 going the way they did. Materials kept changing, they kept picking out
6 different stuff. So there was no way to timestamp and say it cost X
7 amount of dollars, because it was always moving. And I couldn't put -- I
8 couldn't pin it down. I really couldn't pin a price down at the end, there.

9 Q Well, sure, and that's -- I mean that's --

10 THE COURT: One second.

11 MR. BOSCHEE: Sure.

12 THE COURT: You said they kept -- they kept picking out new
13 stuff. They is?

14 THE WITNESS: Oh, I'm sorry, Tina Dyba and Eugene Inose.

15 THE COURT: That's who I assumed, but just wanted to make
16 sure.

17 THE WITNESS: Yeah, that's who it was.

18 BY MR. BOSCHEE:

19 Q But I mean and -- and I totally understand that. And that was
20 an ongoing process with interchanging stuff and picking things out and
21 everything through the course of the project. But I guess what I'm
22 saying with the deductions over here and the additions over here, and
23 the deductions over here, and the additions up here. I mean sitting here
24 right now, you can't say for certain whether --

25 THE COURT: Sir, you've asked this question probably three

1 or four times.

2 MR. BOSCHEE: But I don't know that he's answered it.

3 THE COURT: Yeah.

4 BY MR. BOSCHEE:

5 Q That's why I kind of -- I mean and that's why I mean -- I just
6 want to -- I just want to make sure. Because you've got deductions over
7 here --

8 A Yeah.

9 Q -- and additions over here --

10 A Yeah.

11 Q -- and deductions over here. And the moving parts that the
12 Judge has mentioned once or twice in response to my questions. Sitting
13 here right now, you don't have -- you can't say for certain whether the
14 amount of the estimate would have been enough to finish the project do
15 you -- could you?

16 A I do. It really depends on when that question would be
17 asked. If it was asked at the end of October, when we were asked for all
18 the change orders, then no, it wouldn't have been done for the amount
19 that we estimated.

20 Q Okay.

21 A But if it would have been asked up front when we thought
22 everything was there, and yes, we did -- and -- and the trade-offs were
23 there.

24 Q Yeah.

25 A We said we could do the wine room for that. But there was,

1 you know, a lot of other things, that we just couldn't -- it was getting too
2 much.

3 Q Right. And I -- and I -- I'm with you. I'll take you at your word
4 that as of June and July, you thought there was enough -- there was
5 enough there in the estimate and everything else, you didn't make a
6 misrepresentation to the insurance company. I'm saying now looking
7 back, knowing what you know now, you have no -- you can't really say
8 one way or the other, whether there would be enough --

9 THE COURT: So this is now --

10 MS. HURTIK: Objection.

11 THE COURT: -- the fifth time you've asked him.

12 MS. HURTIK: Yeah.

13 THE COURT: So let's ask him a different question.

14 MR. BOSCHEE: Okay.

15 THE COURT: Maybe the fourth, but --

16 BY MR. BOSCHEE:

17 Q Did -- one -- one note that I made -- going back for a second
18 to the pool deck, I thought you said in your testimony with Ms. Hurtik,
19 that Desert Valley paid for the pool deck and that the insurance did not?

20 A That's correct.

21 Q Is that correct? How much did you pay for the pool deck?

22 A They did the driveway -- that was part of the insurance
23 proceeds.

24 Q Right.

25 A We did have a discussion with Eugene. He brought up the

1 pool deck to us, because they did a really good job on the driveway -- it's
2 the same kind of material.

3 So, he was talking with them and seeing what we could do to
4 get the saltwater deposit -- it's a saltwater pool so, it had a lot of
5 corrosion and stuff, you know, and it was eating away at it.

6 So, I do not remember the price. I think it was six thousand
7 some odd dollars --

8 Q Okay.

9 A -- that we did utilize some other money to get the pool deck
10 done, yes.

11 Q Okay. That was -- so, the -- there you -- that was where I
12 was -- my notes weren't incorrect. I was a little -- when you say you
13 utilized some other money to get the pool deck done, what other money?

14 Was that money that the insurance was paying for
15 something that didn't get done?

16 A Yes --

17 Q Okay.

18 A -- an internal change order to do that. Yes, that was one of
19 the items that were discussed with Eugene to do at the house.

20 Q Oh, and that's fine. I just wanted to make sure because I --

21 THE COURT: So, yeah.

22 THE WITNESS: Yes?

23 THE COURT: So, the money to do the pool deck came from
24 the insurance proceeds?

25 THE WITNESS: That's correct.

1 THE COURT: Okay.

2 THE WITNESS: And that was for -- we didn't do something --
3 and I've got to find out exactly what we eliminated in the house -- to get
4 the pool deck done.

5 THE COURT: Okay.

6 THE WITNESS: It was like some wall tile or something like
7 that.

8 THE COURT: Okay.

9 BY MR. BOSCHEE:

10 Q Let's go to Exhibit 564. Now, I'm jumping back into my
11 outline. It'll be back in --

12 MR. BOSCHEE: In which binder is it?

13 UNIDENTIFIED: You're still here. The same one; it's 8.

14 MR. BOSCHEE: 8, okay.

15 THE WITNESS: Volume 8.

16 THE COURT: Yep. What number, again?

17 MR. BOSCHEE: It is Exhibit 564.

18 MS. HURTIK: 565 or 564?

19 MR. BOSCHEE: 564. Make sure you got the right one in case
20 your binder is wrong or something like that. And it could be.

21 MS. HURTIK: It could be.

22 BY MR. BOSCHEE:

23 Q So, the question that I kept asking you four or five times and
24 the judge called me out on, this is why. This is an invoice and it appears
25 to be that was sent to Eugene Inose from Desert Valley Contracting.

1 Do you see that?

2 A Yes.

3 Q Invoice date is 9/04 of '15. Do you see that?

4 A Yes.

5 Q Is that Rochelle Elliston's signature in about the middle of the
6 page there and then all the way down?

7 A Yes, that is.

8 Q Okay. Am I reading that correctly to say: Total contract to
9 complete home, one million three twenty-one three thirty-one
10 twenty-nine?

11 A Yes.

12 Q So, from Desert Valley to Eugene, is this invoice -- am I
13 reading this correctly to say that as of September 4th -- or -- yeah,
14 September 4th of 2015, you were still representing to Mr. Inose that the
15 one million three twenty-one was going to be enough to finish the
16 house?

17 A I don't want to answer for what she put on here because I
18 don't -- I'd have to check and see when we were getting the change
19 orders from the subs --

20 Q Okay.

21 A -- because I know she signed -- she just had the information
22 that was given to her. She was not in the middle of getting the
23 subcontractor's price or looking into the numbers.

24 Q Okay.

25 A So, I don't want to answer for her. She was just dealing with

1 the information she was given on the contract amount --

2 Q Okay.

3 A -- and not so much the ins and outs of the changes.

4 Q But this state's -- and I'll call it -- and I mean this in a very
5 nice way -- the shakedown that you made on the subcontractors to
6 finally get their information in August --

7 A Yes, yeah.

8 Q -- this is after that, isn't it?

9 A It was after, but we still didn't have all their numbers by then.
10 We were still waiting for a couple of other things to be chosen on the
11 house.

12 Q Okay. But just for -- and this is more of a timeline question --

13 A Yes.

14 Q -- so, you're concerned about the costs and so you send
15 out -- you go out to the world and get these subcontractors, Hey, I've got
16 to have the -- I've got to have your numbers and I've got to have them
17 now --

18 A Yes.

19 Q -- right? And then you get a bunch of change orders and you
20 make your master change order and you send it to Eugene on
21 August 25th, right?

22 A Uh-huh.

23 Q And then two weeks later, he gets this invoice from Desert
24 Valley saying it's still one million three twenty-one three thirty-one to
25 finish the project.

1 That's the timeline, isn't it?

2 A I'm not sure. I don't want to say that this is not inclusive of
3 the change order. I know that we were working on the change order for
4 the changes at the home at this time --

5 Q Okay.

6 A -- so, I don't know why. I can't say that this is part of that
7 timeline. It could have been something that was created without her and
8 I talking. I'm just not sure. I'm not sure.

9 Q Okay. That's fair. I mean, it's not your signature and I totally
10 understand that.

11 A Uh-huh.

12 Q In September, how close were you to having the house done
13 or how close was the house to being done at that point, September 4?

14 A September -- I'm sorry, I'm just trying to figure out. We were
15 off the job October, I believe. September, we should have had all the tile
16 flooring in downstairs, all the cabinets, countertops were in. The paint
17 was all done. All the doors and trim should have been done, except for, I
18 believe, one area didn't have door and trim. The wallpaper wasn't up.
19 The lounge room was done; it had the switch-glass doors there. The
20 wine room was complete.

21 Q Okay.

22 A The switch-glass mirrors were complete, I believe, upstairs in
23 the master bedroom. I believe the master bathroom floor wasn't done at
24 that time --

25 Q Okay.

1 A -- and I think the master closets were ordered, but they
2 weren't installed at that time. So, I would say, gosh, I mean, it depends
3 on what you're calling wallpaper -- how much completion of wallpaper
4 would be, or is that considered?

5 You know, I guess wallpaper is part of completing
6 everything. I don't know --

7 Q I guess it depends, but, yeah.

8 A Yeah. Like, 85, 90 percent.

9 Q Okay. I'm going to ask you about it because I asked you
10 about it earlier. Go to 567 --

11 A Okay.

12 Q -- because we're there. Do you ever remember seeing this
13 letter?

14 A I did see this letter, yes.

15 Q Okay. Do you recall that it was sent out around November in
16 2015?

17 A I believe so. Yeah, I believe that was the time.

18 Q Okay. Did you instruct Rochelle Elliston to send this letter
19 out or did she send this out at the direction of someone else?

20 A It was a company decision.

21 Q Okay.

22 A We all conferred on it. When we -- we all conferred on it. It
23 was a company-wide decision.

24 Q Okay. And at that point, subcontractors still had invoices and
25 change orders out for payment, didn't they -- they hadn't been paid in

1 full?

2 A I believe that was the case.

3 Q Okay. And you had contracts -- I say "you" -- I mean, you, not
4 personally -- but Desert Valley had contracts with all of these
5 subcontractors, didn't they?

6 A We had initial contracts and was also the change orders.

7 Q Right.

8 A There were several different ones, yes.

9 Q Okay. And all the subcontractors had lien rights, didn't
10 they --

11 A I believe so, yes.

12 Q -- at that point?

13 A Uh-huh.

14 Q Okay. And at that point, for nonpayment, they could have
15 sued Desert Valley or lien the property, couldn't they?

16 A If it was based on the original contract -- I would have to look
17 at all the numbers because, are we basing this off of the original contract
18 that was agreed on with them or these change orders, which contract
19 amount?

20 Q Well, I would say approved change orders and work
21 performed under Chapter 624, but either way --

22 THE COURT: But you won't because he's not an attorney.

23 MR. BOSCHEE: Because he's not an attorney.

24 BY MR. BOSCHEE:

25 Q But there were amounts owing and the subcontractors had

1 rights to pursue remedies against somebody, right?

2 A I don't know how to answer that, because a lot of it was tied
3 up in change orders.

4 THE COURT: You might say anybody can sue anybody for
5 anything.

6 MR. BOSCHEE: That is true.

7 THE WITNESS: Yeah. And I don't know, because the change
8 orders were -- that's where it got cloudy --

9 BY MR. BOSCHEE:

10 Q Right.

11 A -- you know. And I can say, yes, they're going to come after
12 you for fifty-four three four nine because that's what was in it, but I can't
13 answer to the change orders. That's where -- if it was in the original
14 contract with the insurance company, what that estimate was based on,
15 yes, I would say that they would have lien rights or they could go after
16 them for those amounts, but when they're contract is added on above
17 and beyond that, I don't know what to say to that. I don't know how to
18 answer that.

19 Q Fair enough. So, remember earlier I promised we were
20 going to go to an exhibit that was going to show you the money that you
21 put together for what you thought was owed?

22 A Yeah.

23 Q Okay. Well, we're there. Go to 568.

24 A Okay.

25 THE COURT: So excited.

1 MR. BOSCHEE: I noted a twinge of sarcasm from the Court
2 there.

3 THE COURT: Sorry, I should bide my time.
4 No, well, some, but some also very curious.

5 BY MR. BOSCHEE:

6 Q So, about a week after the letter to the subs goes out, you
7 actually put together an email --

8 A Yes.

9 Q -- to send Eugene, right?

10 A Yes.

11 Q And this is it?

12 A Yes. This is --

13 Q Okay. I --

14 A -- I believe the letter.

15 Q Well, the redacted part is from me, but --

16 A Yes.

17 Q -- I don't know why I chose to redact this one --

18 A I know.

19 Q -- with 800 emails that are in here, but we'll put that aside for
20 a moment. But this was you putting together a list of what was owed to
21 the subcontractors and kind of for what they were still claiming as
22 amounts owed, right?

23 A Okay. So, this was a list of what -- our estimate had in it
24 versus what their total contracts were after, above and beyond that, yes.

25 Q Right. And then you -- so, what you'd do is you'd you would

1 actually list that out. If you go through the email -- and if anybody wants
2 to go through the email -- and you have the invoices.

3 A Yes.

4 Q So, for, like Gordy and Summit, you've got, the estimate is at
5 72 plus 14 is 86. The difference between that under what he's claiming
6 was 15,932.70, right?

7 A Yes.

8 Q Okay. And you did that for all the subs that were claiming
9 outstanding work, didn't you -- I mean, at that point?

10 A I don't know if it was for outstanding work or if it was for the
11 changes. I don't -- I'd have to look through, but I'd have to see if some of
12 this was part of their supplement or additional funds they needed to do a
13 job or maybe they misquoted the job initially -- I don't know. I don't
14 want to say that this is was -- this should have been paid from the start.

15 I know that a lot of these numbers were locked into our
16 original estimate and these were the overages that I had to factor back to
17 show where they're above and beyond what was under the insurance
18 scope of work.

19 Q Well, let me ask you, then, the follow-up question, I think to
20 that is: What was the purpose of this email? You sent it to -- I think you
21 originally sent it to Carrie and then you sent it to Eugene after that.

22 What were you trying to show by breaking down the
23 numbers this way?

24 A Trying to create a change order for the entire project so we
25 could still finish the job, but this is how much we need to collect to finish

1 a job the way he wanted to build the house.
2 Q Okay. I will tell you --
3 THE COURT: Pause one second.
4 MR. BOSCHEE: Okay.
5 THE COURT: Sorry.
6 [Pause]
7 THE COURT: Okay.
8 MR. BOSCHEE: I already did it, but you can double-check my
9 math.
10 MS. HURTIK: Oh, you heard me say that?
11 MR. BOSCHEE: I did.
12 MS. HURTIK: I talked out loud.
13 THE COURT: I didn't, so that's okay.
14 BY MR. BOSCHEE:
15 Q Well, I added this up and I had someone smarter than me
16 double-check the math.
17 A Okay.
18 Q The amounts of the differences that I came up with were a
19 hundred and twenty-five thousand seven sixty-three twenty-six.
20 A Okay.
21 Q I'm guessing that's a little bit closer to what number you
22 thought when you said earlier that it was a little over a \$120,000 or a
23 \$102,000.
24 A Yes, that was what I was thinking.
25 Q Okay.

1 A Yes.

2 Q Now, do you know one way or the other whether Eugene
3 ended up paying a lot of the subcontractors directly for the work
4 performed?

5 A I know we had to have because the job wouldn't have gotten
6 done and they were already married into the job, so I believe he had to
7 have paid him, yes.

8 Q Okay. One of the -- if you go to IN-LO 64 --

9 A Yes.

10 Q -- one of your entries -- because a lot of this is -- a lot of these
11 are all differences from your estimate -- and then you've got one there
12 about halfway down the page for Rob Ramirez. Do you see that?

13 A Yes, I do.

14 Q Okay. I think -- well, I don't know -- I'm a little confused as to
15 what you were getting at with this paragraph in terms of recouping
16 payroll, workers' comp, et cetera, at 28 percent with the -- to get that
17 twenty-seven-thousand-seven-hundred-and-forty-dollar difference.

18 A Now, that was -- we do have a burden and we didn't add 10
19 and 10 to that price. We paid them that amount.

20 Q Right.

21 A But the 28 percent was a burden that we didn't have included
22 to his time and I don't know if that was an accounting time or how that
23 worked, but 28 percent is usually a burden we associate to any money
24 we pay out. Like, let's say we pay Home Depot --

25 Q Sure.

1 A -- or not Home Depot -- but, like, let's say we pay somebody
2 or pay a sub. There's usually a 28 percent burden for us to cover all that
3 workers' comp and stuff like that.

4 Q Okay. But Desert Valley employed -- I mean, at the insistence
5 of Eugene, but employed him as a W-2 employee, didn't you?

6 A Yes.

7 Q Okay. So, is it your position that Eugene would be
8 responsible for the 28 percent burden that Desert Valley would carry on
9 one of its employees, even if it was insisted upon by the homeowner?

10 A You know, honestly, I know that I did ask for that and I know
11 that there was a reason for behind it, but I don't know. I mean, I think
12 that that is -- that would be questionable.

13 It was we were trying to recoup the burden. I'm not sure
14 about him being an employee of ours, so I don't know what to say to
15 that, and that price may be something that we could not have recouped.

16 Q Okay. Well, I mean, let me say it like this, I mean, if he wasn't
17 a W-2 employee, you wouldn't have had the W -- you wouldn't have to
18 pay for all those taxes, you wouldn't have had any of those other things,
19 so --

20 A Uh-huh.

21 Q -- we can disagree on that if you want, but --

22 A Yeah.

23 Q But this is a burden recoupment for a Desert Valley employee
24 that you were sending to Eugene, isn't it?

25 A I believe so. I don't know how that works, the ins and outs of

1 those parts of it.

2 Q Okay. So, per this email, at that time --

3 A Yes.

4 Q -- again, we're now in November of 2015 --

5 A Uh-huh.

6 Q -- Desert -- you're basically setting out to Eugene that there's
7 a hundred and twenty-five and change -- that someone is going to
8 double-check my math -- that's still owed to the subcontractors, right?

9 A Once again, I'm not sure if their change orders were signed
10 or approved --

11 Q Okay.

12 A -- so, these were their proposed change orders for a lot of
13 them, because we didn't sign a lot of them, because we said, No, we
14 need to take a look at these numbers, and so I don't want to say that this
15 was owed for them to finish something that we engaged on them to do.

16 So, it's their cost that we got from them to finish the project
17 with the way he wanted to do it and some of them may have done the
18 costs and sent us a supplement after the fact or done the job and sent
19 this to us, but these were above and beyond what was in the insurance
20 company estimate.

21 Q Okay. You testified earlier that you don't -- that you didn't
22 believe that Desert Valley had gotten any profit and overhead out of this
23 job -- or actually you weren't sure -- but you didn't think that they had.

24 Do you remember that?

25 A Yes, that's correct.

1 Q Okay. You didn't put anything about that in this email for
2 money that Eugene might or may not owe, did you?

3 A They should have been included in the costs for the
4 subcontractors.

5 Q Okay.

6 A I believe I included that inside the payments.

7 Q Okay.

8 A Yeah.

9 Q So, then if Eugene paid all of these subcontractors the
10 amounts -- the difference amounts that are articulated in this email, that
11 would have also covered the profit and overhead that was owed, right, if
12 you paid the full amount?

13 A Well, it depends on what you're basing overhead profit on, I
14 guess, because I'm basing it off the insurance-agreed estimate.

15 Q Sure.

16 A These are numbers that exceed that, so I don't know if you
17 have a new overhead profit scale or an old that that we're trying to
18 collect on.

19 Q Okay.

20 A Would it be the new amount or --

21 Q Well, even going off the old amount --

22 A Yes.

23 Q -- if the payment was still owed off the old amount, that
24 would include the P&O, right, the estimate amount?

25 A I'm sorry, I'm a little confused. If he paid the full contract --

1 you mean the full 1.32 million?

2 Q Well, if he paid -- just from this email, I mean, forget the 1.32
3 million.

4 A Okay.

5 Q Yeah, if you paid the full 1.32 million, then, yes --

6 A Yeah.

7 Q -- right? Okay.

8 So, I guess what I'm saying is you guys got -- and Ms. Hurtik
9 asked you about this earlier --

10 A Uh-huh.

11 Q -- I've got the number here -- one million -- it was really close
12 from the 1.3, from the insurance money, right?

13 A We got 1.1, I believe it was -- somewhere around there. I'm
14 not sure of the total dollar amount we got. I'd have to look at the
15 numbers.

16 Q Well, you -- I could -- I'll pull it back up. I mean, when you
17 testified earlier, you added those checks up that were sent to Eugene, it
18 was \$1,314,000.

19 A They were sent to Eugene, yes.

20 Q That was sent to Eugene, right?

21 A Uh-huh, that's correct.

22 Q So, if all of that money went to either Desert Valley or the
23 subcontractors, that would have been covered the estimate amount,
24 right, including profit and overhead?

25 A No, it was a little bit off from the insurance company's

1 estimate. I don't know how that was -- it was maybe a thousand or two
2 thousand --

3 Q Okay.

4 A -- some insignificant number on a job this size, but it was
5 very close, yes.

6 Q It was very close. And then the numbers in here --

7 A Uh-huh.

8 Q -- would have been above and beyond that, the money that --
9 okay, Eugene, that's nice, that's the insurance money, but this is what
10 they're claiming is owed, because it's the difference.

11 Whether you signed change orders or not --

12 A Yes.

13 Q -- it may not be valid, but it is what they're claiming, right?

14 A Yes, uh-huh.

15 Q Okay. So, if the \$1.314 million was paid in some
16 combination to Desert Valley and to the subcontractors and these
17 amounts were paid, then wouldn't Desert Valley be paid in full?

18 A If -- well, now, these are just labor rates here --

19 Q Right.

20 A -- these aren't for materials. Oh, no, there's some material --
21 I'm sorry -- there's some materials in here. So, you mean if I added
22 these overages, what you're saying --

23 Q Yeah. You add --

24 A -- to the original?

25 Q Yeah, you had -- you add the \$125,000 --

1 A Uh-huh.

2 Q -- and change that's in here --

3 A Uh-huh.

4 Q -- to the one million one -- you know, \$314,000 of insurance
5 money that came in and that was paid -- all of that money was paid in
6 some combination to Desert Valley and the subcontractors, Desert Valley
7 wouldn't be owed anything, would it?

8 A I believe that's true, yes.

9 Q Okay.

10 MR. BOSCHEE: I have nothing further for this witness.

11 Thank you, Judge.

12 THE COURT: Okay.

13 MS. HURTIK: Are you ready?

14 THE COURT: Okay.

15 MS. HURTIK: Okay.

16 REDIRECT EXAMINATION

17 BY MS. HURTIK:

18 Q So, Mr. Merritt --

19 A Yes.

20 Q -- let's go back to the last question you were asked, because I
21 think there's a little confusion there.

22 A Okay.

23 Q So, Mr. Boschee told -- had -- he had the numbers confused a
24 little bit. If you went to Exhibit 585, and we went through all the --

25 A Yes.

1 Q -- numbers that were paid, checks that were actually paid to
2 Desert Valley and it wasn't the contracted amount -- it was the amounts
3 paid -- it was one million one twenty-three seven thirty-four eighty-nine.

4 A Okay.

5 Q And you were pretty close on the number --

6 A Yeah.

7 Q -- without even being told again, you know, being refreshed.

8 A Okay.

9 Q So, and Mr. Boschee -- the number -- you were correct that
10 Mr. Inose was paid 1.3 million something --

11 A Yes.

12 Q -- according to the payout, but, actually, Mr. Inose was paid
13 more than that. He was paid almost 1.6 million and we can go to those.
14 We're going to go to those in a little bit. But you were just asked
15 specifically if Mr. Inose paid the subcontractors this 500 -- or one
16 hundred and twenty-five thousand seven hundred and sixty-three
17 thirty-five --

18 A Yes.

19 Q -- and that, plus the insurance money. Then, if that all added
20 up to the 1.3, approximately --

21 A Okay.

22 Q -- that DVC would have been paid in full.

23 A Okay. I'm not --

24 MR. BOSCHEE: Objection. That's not actually what I asked.

25 MS. HURTIK: Well, that's what it sounded to me, like.

1 THE COURT: So, the objection is overruled.

2 BY MS. HURTIK:

3 Q Okay.

4 A Okay.

5 Q So --

6 THE COURT: But let's ask him a question, rather than --

7 MS. HURTIK: Yeah, I'm trying to get --

8 THE COURT: -- a soliloquy.

9 MS. HURTIK: Yeah.

10 BY MS. HURTIK:

11 Q So, let me try to get to it. So, I'm trying to clarify --

12 A Yes.

13 Q -- so, he asked you if the one twenty-five seven sixty-three
14 was paid, plus the contract -- the 1.3 --

15 A Yes.

16 Q -- then would Desert Valley have been paid in full in the profit
17 and overhead, but the question is, the one twenty-five seven sixty-three
18 would have been for change orders, correct?

19 A Yes, above and beyond the 1.32 insurance-submitted
20 estimate; those were the overages from the insurance estimate.

21 Q And in your own contracts, you stated that if it wasn't written
22 and it wasn't signed that you didn't pay them, correct?

23 A That's correct, on the change orders, yes.

24 Q And a lot of these change orders were not signed; is that
25 correct?

1 A Yes, they were not signed.

2 Q Okay. And if it was stamped approved, but not signed --
3 because there's a couple of those -- does it have to be signed, as well as
4 approved?

5 A Usually it does. When it goes through, somebody has to take
6 responsibility for signing. There's -- if you just stamp it approved,
7 there's no person to assign who stamped it.

8 Q Okay.

9 A You should have a signature, I would believe, but I'm not
10 sure of the laws regarding that.

11 Q Okay. So --

12 THE COURT: Well, how about Desert Valley's practice in
13 terms -- because so, when we've gone through various that are stamped
14 approved, does that mean Desert Valley has approved that change order,
15 generally, or are you saying, Generally, no, we stamp and then we sign?

16 THE WITNESS: Usually it gets stamped. It comes back to the
17 estimator to factor into the estimate -- that's the office girls -- and then it
18 comes up to me to usually sign the change orders, because I'm in charge
19 of the money coming in and out. So, that's usually what we do.

20 I'll ask them what they have and what it's for -- is it for
21 something very pertinent to get a job moving -- so there's a two-party
22 involvement, usually, with the approving the change orders.

23 THE COURT: Okay.

24 BY MS. HURTIK:

25 Q So, let me ask you, so, pursuant to the contracts that you --

1 you had contracts with the subcontractors, correct?

2 A Yes.

3 Q Okay. So, you were entitled to the profit and overhead from
4 the contractors' work performed on the project?

5 A Yes, for the work performed on it, yes. We were the ones
6 paying them.

7 Q Okay. So, if he's paying them, you're not getting paid it,
8 right? You're not -- if he's paying them directly, you're not getting paid
9 your overhead and profit, are you?

10 A No, we wouldn't be.

11 Q Okay. And you were also asked on this Exhibit 568 if these
12 numbers were accurate. And was this a work-in-progress that you were
13 trying to get to actual numbers of what was actually being over the
14 contract amount?

15 A On some of the cases they did send us an actual change
16 order, what it would be to finish everything out, but in some cases, we
17 still didn't have the materials in so there are still some open items to
18 where -- you know, those are the ones that I believe I did have hard
19 numbers for. The Rob Ramirez's time was another one. I didn't know
20 with -- that that was a 28 percent burden -- I believe we all talked about
21 that -- but the other things like the material, their costs for labor -- we
22 had some of those hard costs in -- that's how I was able to get to those
23 numbers.

24 Q Okay.

25 A We actually had bids supporting those numbers.

1 Q Okay. And did you have trouble getting some of the
2 subcontractors to give you all of those change orders?

3 A Yes, because -- the reason is because there was a lot of
4 different things they had to do. You know, a prime example would have
5 been Eagle Sentry, not knowing about the Lutron switches until they had
6 to cross that bridge.

7 Q Okay.

8 A So, yes, it was hard because they didn't really know if they
9 were going to encounter anything or if anything was going to be
10 different than what they bid. So, we tried to lock them all in and say, If
11 you did it this way, what would it cost us --

12 Q Okay.

13 A -- with no changes.

14 Q So, let's go back to those Lutron switches, because there was
15 a lot of conversation about that, that, Oh, those were missing. And it
16 didn't matter whether six were missing or one were missing, they all
17 would have had to be replaced, correct?

18 A They would all have been replaced per Eagle Sentry. They
19 told us that the system was outdated and they couldn't get one of the
20 screens to work, one of the Lutron -- it's a touchscreen thing -- it's a
21 touchscreen system, and they couldn't get one of them to work, so,
22 regardless, they said the whole thing would have to be replaced,
23 regardless, so --

24 Q Okay. So, that's kind of a non-issue, really, because there's
25 no damages to that because they had to be replaced anyways and you

1 said that Eagle Sentry put that back into their contract, correct?

2 A Yes.

3 Q Okay. So, you were also asked a question about were your
4 costs, you know, at that time when you gave that bid in June of 2015 to
5 the insurance company, that whether or not you knew those costs would
6 work and you could have been complete on the job.

7 Well, Eugene kept on changing things, correct?

8 A Yes.

9 Q So, you couldn't know when he -- you knew at the time --
10 would it be a correct statement that you knew at the time, but then he
11 kept on changing stuff?

12 A That would be correct.

13 Q And so, wasn't that the problem with this job the whole
14 entire time you were on this job?

15 A Yes, there was a problem with the job the entire time; things
16 just kept changing on it.

17 Q A continuous moving target?

18 A Yes, it was like that.

19 Q Okay. And then you were also asked questions about was
20 Rob Ramirez -- who was locking up -- Rob Ramirez was off of the job in --
21 sometime in May, so who was locking up from May to October.

22 A Yes.

23 Q Was -- and if I'm wrong, I just need to know the answer to
24 this --

25 A Uh-huh.

1 Q -- wasn't Rob Ramirez still showing up for Mr. Inose to --
2 wasn't he still showing up?

3 A He was. And I don't know if it was out of courtesy or what
4 the deal was, but he was still showing up on the job site and we would
5 have meetings with him with the subcontractors.

6 Q Okay. And there were some things missing -- a TV -- and
7 there were some things missing, but wasn't the TV and all those
8 switches locked up in a room and Mr. Inose was the only one that had
9 the keys to that room?

10 A The TV and the switches were in a downstairs, like a master
11 suite, I believe it was, and, yes, that was locked.

12 Q And was -- to your knowledge, you didn't have keys to that,
13 did you?

14 A Eagle Sentry was given access to the room because they had
15 to, but nobody else was supposed to go in any of the closed rooms of
16 the house; they were all locked doors.

17 Q Okay. So, you didn't have keys to that?

18 A No, we did not.

19 Q Okay.

20 A Not for the interior doors.

21 Q Okay. So -- and those items were small anyway, correct?

22 A It was about five or six Lutron or Crestron switches, but they
23 didn't -- most of it -- the system was old and obsolete anyways. I don't
24 know why that -- those would have went missing. They probably just
25 got misplaced.

1 Q Okay.

2 A The TV, I don't know. I know the TV -- one of them was
3 damaged and beyond repair -- I believe that was the TV -- one television
4 was found that was damaged by water.

5 Q Okay.

6 A So, I don't know if the company testing it took it -- I don't see
7 why they would. I don't know the case with the TV.

8 Q Okay. Now, let me just see -- so, you were asked about the
9 change orders not being sent to you and being sent to Mr. Inose, but, in
10 fact, you had lot -- yesterday and earlier today, we went through lots of
11 emails where there were tons of meetings with Mr. Inose. You were
12 constantly saying they were going over budget.

13 You had discussed change orders with him before this,
14 haven't you, before June?

15 A Well, we would try to, more so, meet on a common ground
16 to try to figure out how to get this job done. We wanted to finish. We
17 were already invested in it -- all of this -- and we didn't want to, at the
18 end, to be off of it, because we knew something like this would happen
19 in court.

20 So, we wanted to try to work with him, but, yes, at the end, it
21 was just too much going out and when we got everybody's numbers, it
22 just is what it was. That's what the subcontractors were charging and
23 we couldn't allocate for those funds. We couldn't, you know, we couldn't
24 move any more money around in the estimate without us going under or
25 going in the hole.

1 Q Okay. You also testified -- Mr. Boschee asked you about the
2 framing and insulation and the prepping walls -- those were things that
3 you guys actually did in-house, Desert Valley?

4 A Yes, we did the framing, all the installation work. We did the
5 demolition of the floor. All the tile, we did -- we finished that demolition.
6 We did -- yeah, the framing for the wine room -- things like that,
7 in-house. The drywall texture, we had to go back over that other
8 company's texture and retexture everything and then painting inside and
9 outside.

10 Q So, you would have been entitled to profit and overhead for
11 those items in-house, that you did on top of the other profit?

12 A Yes, usually 10 O&P [sic] is assigned to that.

13 Q Okay. And so the other thing is you never told the insurance
14 company to close the claim, did you?

15 A I didn't tell the insurance company to close the claim.

16 Q And did you even think you had the authority to close the
17 claim?

18 A Not -- well, usually, a contractor wouldn't or not have the
19 authority. They just wanted to know if we got all the numbers in, which
20 is what I told them, we did get all the numbers in from the
21 subcontractors, which is what I was led to believe at the time.

22 Q So, in fact, was Mr. Inose -- he was in a big hurry to finish
23 this, wasn't he?

24 A Yes.

25 Q Okay. So, did he tell you that he was going to close the

1 claim?

2 A I don't believe we talked about that. I know there was an
3 email from me to the adjuster saying that we did have all the bids in, but
4 I don't believe that Eugene and I talked or emailed anything to do with
5 that.

6 Q Okay. And were you shocked when the claim was actually
7 closed and you weren't finished, completed with your work?

8 A I was more shocked when I got the change orders from the
9 subcontractors, essentially the Eagle Sentry one. That's when I was
10 getting to the point where I needed to reach back out and get some extra
11 funds for that because I think it was justifiable.. So, that's more of the
12 shocking part when I started to see the change orders come in.

13 Q Okay. So -- excuse me --

14 THE COURT: When did you, if you recall, when did you learn
15 that the claim had been closed out?

16 THE WITNESS: I think it was in July. I believe it was in
17 July when I actually learned that it had been closed out to where
18 Fireman's sent them the last check and that was that. I believe it was
19 July.

20 BY MS. HURTIK:

21 Q Okay. So -- and, again, you were asked four or five times --
22 well, I asked you again, so never mind --

23 THE COURT: So, we're going to ask number 6?

24 BY MS. HURTIK:

25 Q You were asked eight times --

1 A That's okay.

2 UNIDENTIFIED SPEAKER: Amen.

3 BY MS. HURTIK:

4 Q We'll stop on that one.

5 A Okay.

6 Q So -- all right -- so, basically, Desert Valley Contracting, you
7 didn't have any control over the job as far as change orders because of
8 Dyba and Mr. Inose and Rob Ramirez, correct?

9 A That's correct on some of the items. The Artesia kitchen,
10 they admitted that it was their mismeasurements on their mistake, that
11 thirty-thousand-dollar one --

12 Q Uh-huh.

13 A -- but the Eagle Sentry, we had no power on it; that was
14 going to be that no matter what. So, that change order was going to
15 come. The materials, her flights to Los Angeles -- I believe she went out
16 to LA three or four times -- we had to pay for the plane tickets out there --
17 so, that, I didn't anticipate that happening, or plane tickets going out
18 there, but we paid for the plane tickets and the hotel accommodations
19 for them to pick up material. Those are the costs I didn't foresee. I
20 thought they could pick everything out here in Las Vegas.

21 Q Okay. And so, if Mr. Inose had paid subcontractors after he
22 terminated you and he paid them more than what the contract was
23 worth and there were change orders that were signed, I mean -- let me
24 strike that because that's not going to make sense.

25 So, if Mr. Inose had stuck with the bid as it was, you would

1 have been fine, correct?

2 A Yes. We would have been okay if we just did the wine room
3 and the pool in the back; those are the two things that we -- and then at
4 that time those are the two items that we were changing money out for.

5 Q Okay.

6 MS. HURTIK: I don't have any further questions. Thank you.

7 RECROSS-EXAMINATION

8 BY MR. BOSCHEE:

9 Q Well, I have a clarification -- a couple clarification questions,
10 because I was a little confused. You just said, if I wrote it down correctly,
11 that Eagle Sentry, that change order was coming no matter what.

12 A Yes.

13 Q Why do you say that?

14 A Well, when they -- they did everything else they had to do,
15 but when they got the Lutron boxes out --

16 Q Yeah.

17 A -- they were actually tucked away back in the room to install
18 them and put them in the house, that's when they found out the system
19 was incompatible.

20 They were thinking everything could be put back in or they
21 could find a couple other ones if a couple of them were damaged by
22 water, but when they went to test the system, they found out it was no
23 longer made and it's incompatible with the house.

24 Q Okay. But the Lutron switches needed to be replaced
25 because some of them -- at least a couple of them -- were damaged by

1 the water, right?

2 A They told us that it's because of the -- one of the -- they said
3 that that was one of the cases, too, yes, but they also said that one of the
4 screens wasn't working, as far as the Lutron screen -- I guess it's a
5 touchscreen one; you control everything by touching it.

6 Q Okay. So, that should have been covered by the insurance,
7 shouldn't it, even if it was a change order?

8 A But they didn't find that out until it was like July or
9 August when they found out all the Lutron switches were -- I don't know
10 the exact date, but it was after it was closed out.

11 Q Okay. So, had that information been culled before the
12 insurance was closed out, that's something you would have expected
13 would have been covered, right?

14 A Yes, I would have.

15 Q Okay. You just testified, I think -- or one of you testified to
16 it -- you didn't have control over the job.

17 Do you remember saying that?

18 A As far as the whole job or just the aspects --

19 Q Well, that was my question. You were the general
20 contractor, right? I mean, the buck does kind of stop with you guys in
21 terms of scheduling and what the subs do and don't do, isn't it?

22 A Well, it depends on, once again, if things are changing, you
23 know, then we have to adjust on the fly. And, you know, we set a course
24 for these subcontractors to do their trades and that was set in motion,
25 but what happens is when you throw something in here and, like, let's

1 say -- I'll just take the glass up in the bathrooms --

2 Q Sure.

3 A -- for example. We had to reschedule everybody around
4 those mirrors, which we, you know, and we tried to schedule it the right
5 way, but you have to have framers come in, plumbers come in --
6 everybody's got to do it the right way -- and that was something after the
7 fact that we didn't anticipate.

8 Q Well, this goes to, I think, the very first question I asked you.
9 I mean, as a general contractor, can't you -- couldn't you have just said,
10 Eugene, no, we can't do that. There isn't insurance money for that. We
11 can't do it. We're not going to let the subs do that. You can't have it.

12 A Well, we did say that and we -- that's where we put together
13 the change order and told him where these overages were going to be
14 and --

15 Q Well, no. I'm saying -- I might have been -- I get that. I mean,
16 that's the emails in August, September, and October.

17 A Uh-huh.

18 Q I'm saying, you know, kind of like a kid with his hand in the
19 cookie jar, No, you can't have those mirrors, you can't do that. We're not
20 going to authorize that work to be done at all, regardless of cost.

21 A Well, there was a lot of things that weren't chosen at the end
22 there and that's what we needed. We -- that's why I was pushing the fact
23 that we needed to get the countertops chosen, we need to get the
24 finishes chosen, because we can't have this whole estimate still be in
25 limbo like this, regardless of that. If we had those costs in, we would be

1 able to gauge it a lot better.

2 Q Right. Which makes sense to me -- I'm totally fine with you
3 on that. The change orders that you just talked about with Ms. Hurtik,
4 they weren't sent to Eugene, but you guys were having meetings on
5 property and talking about these things, kind of an ongoing basis.

6 Do you remember talking about that a second ago?

7 A Yes.

8 Q Okay. But even though you're having discussions and you're
9 going over -- we're going to do this, but take away this or whatever --
10 you're not actually going to know or a homeowner isn't going to actually
11 know what the costs or the difference is going to be until they see it, are
12 they?

13 A No. That's -- until they see the estimates or until they see the
14 finished project? I'm sorry.

15 Q Well, or the bids from the subcontractors, the change order
16 amount, the difference between this deductive change order and this
17 actual change order --

18 A Yes.

19 Q -- you're not going to know what you're going to be
20 out-of-pocket until you see that, are you?

21 A No, you wouldn't.

22 Q Rob was showing up periodically between May and October,
23 but you weren't charging him with the responsibility of actually putting
24 the codes into the --

25 A No, we weren't.

1 Q Okay.

2 A We weren't relying on that. He didn't want that
3 responsibility, either.

4 Q Okay. And you testified, again, after my kind of terrible
5 question -- and I think Ms. Hurtik asked you a similarly bad question
6 about the math and the terrible question of profit and overhead -- so, I'm
7 going to follow it up with one last probably bad question.

8 A Okay.

9 Q All of the insurance payments and the one twenty-five and all
10 that, that all presupposed that Desert Valley isn't taking the P&O out on
11 an ongoing basis as the insurance money is coming in, right?

12 We did all that math and we did all the -- gymnastics over the
13 1.314 and the 250 or the 125.

14 A Uh-huh.

15 Q It presupposes that the P&O isn't coming out as the
16 payments are coming in, right?

17 A We have a tracker of what's paid to us and --

18 Q Right.

19 A -- and everything like that, and I think that would be a
20 better -- you know, what we paid out for subs, what we paid out for labor
21 and everything --

22 Q Sure.

23 A -- and I don't believe that has the O&P on it. It has a burden,
24 a labor burden, which most contractors have. It has all the checks going
25 out, all the receivables coming in. And we do have that tracking.

1 That would probably be the form we would all want to look
2 at, because I don't want to say that this didn't go to O&P or this did go to
3 O&P. This is a tracking form that shows exactly what our costs were for
4 the job and what we collected to date.

5 Q But your labor costs would be part of your overhead,
6 wouldn't they -- your labor burden?

7 A Once again, I would want to refer to this.

8 Q Okay.

9 A Because it breaks all that down.

10 Q Right.

11 A Yeah, part of the burden, the labor burden, yes, workers'
12 comp is part of that -- I don't know what other things -- we have a couple
13 of things that make the burden.

14 Q We've talked a little bit, too, about these trips to California
15 that apparently Tina Diva or Tina Dyba -- however we pronounce her
16 name --

17 A Uh-huh.

18 Q -- she made one trip or three trips or whatever. I mean, these
19 are -- you're talking about the actual flight to Los Angeles to pick out
20 materials, right?

21 A And the hotel room stays.

22 Q And hotel, okay.

23 A Uh-huh.

24 Q So, I mean, collectively, what are you talking about, 1500
25 bucks? A couple thousand dollars?

1 A A couple thousand dollars, I would say, yes.
2 Q Okay.
3 MR. BOSCHÉE: I have nothing further.
4 Thanks, Judge.
5 THE WITNESS: Thank you.
6 THE COURT: Done?
7 MS. HURTIK: Yeah.
8 THE COURT: Okay. Thank you, Mr. Merritt.
9 THE WITNESS: Thank you.
10 MR. BOSCHÉE: Your call with your client. I've got another
11 20 minutes if you want to start him or if you want to wait until tomorrow
12 morning. We will definitely finish tomorrow, regardless, so ...
13 MS. HURTIK: Let's wait until tomorrow morning, because by
14 the time I -- we won't be done.
15 THE COURT: So, we'll finish tomorrow?
16 MS. HURTIK: We'll finish tomorrow.
17 MR. BOSCHÉE: Oh, absolutely. Yeah, we'll finish tomorrow.
18 I mean, I don't think this is more than -- he's not more than an hour,
19 right?
20 MS. HURTIK: No.
21 MR. BOSCHÉE: Yeah, okay.
22 THE COURT: Oh, okay.
23 MR. BOSCHÉE: Yeah. No, we'll finish easily tomorrow.
24 THE COURT: No, I was just -- if he's going to be as long as
25 Mr. Merritt --

1 MR. BOSCHÉE: That's why I asked.
2 MS. HURTIK: No, not at all.
3 MR. BOSCHÉE: I'm like, I've got some time -- we can do this.
4 THE COURT: Okay. See you -- what do we have tomorrow
5 morning?
6 MR. BOSCHÉE: I think it was nine bells tomorrow, right?
7 MS. HURTIK: Are we at 9:00 tomorrow, Your Honor? Unless
8 you want to --
9 THE COURT: Bear with me.
10 MS. HURTIK: Okay.
11 THE COURT: Yeah. So, you are at 9:00, yep.
12 MR. BOSCHÉE: Okay.
13 THE COURT: Okay. Good.
14 MR. BOSCHÉE: Then we'll be done even earlier.
15 THE COURT: All right.
16 MS. HURTIK: Thank you, Your Honor.
17 MR. BOSCHÉE: Thank you, Your Honor.
18 THE COURT: Thank you.


19 [Proceedings adjourned at 4:22 p.m.]

20 * * * * *

21
22
23
24
25

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

ATTEST: I do hereby certify that I have truly and correctly
transcribed the audio/video proceedings in the above-entitled case to the
best of my ability.


John Buckley, CET-623
Court Reporter/Transcriber

Date: February 4, 2020